




START

Change Number M-17-93-07	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date 12/1/93
Originator Dana Bryson	Phone (509)372-0739	
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager		
Change Title Revise due date for completion of milestones M-17-14 and M-17-29.		
Description/Justification of Change Interim milestones M-17-14 and M-17-29 due dates are extended to 6/95. Interim milestone M-17-14D is revised to delete the word "Operational". The changes to the M-17-14 and M-17-29 milestones are a direct result of the Washington State Department of Ecology delay in the decision to require a State Environmental Policy Act (SEPA) public review and comment period on the 200 Area Effluent Treatment Facility (ETF) and the associated State Approved Land Disposal Site (SALDS). [Please note that the project is known as C-018H, 242-A Evaporator/PUREX Plant Condensate Treatment Facility.]		
Impact of Change The start-up of the ETF will be delayed because of the SEPA determination process.		
Affected Documents Hanford Federal Facility Agreement and Consent Order, Appendix D.		
Approvals <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved		
DOE		12/9/93 Date
EPA		12/13/93 Date
Ecology		12/14/93 Date

9413097.2 MW



DEPARTMENT OF ECOLOGY

IN THE MATTER OF THE COMPLIANCE BY)
United States Department of Energy)
with Section 90.48 RCW and the)
Department of Ecology)

MODIFICATION OF
CONSENT ORDER
No. DE 91NM-177

To: United States Department of Energy
Richland Field Office
P.O. Box 550
Richland, WA 99352

I. MODIFICATION

In accordance with Section IV, Page 3, of the above referenced Consent Order, the parties agree to a modification which will revise Section 3: 242-A Evaporator and PUREX Plant Process Condensate and Ammonia Scrubber Distillate Treatment Facility - Project C-018H, Table 1, 'Project C-018H Milestones' as follows:

For 'Initiate full scale hot operations with permitted discharge of treated effluent to the soil column' revise the date in the 'OTHER SUBMITTALS' column from '10/94' to '6/95'.

All other terms and conditions contained in the Consent Order remain in full force and effect.

Dated this 13 day of December, 1993, at
Kennewick, Washington.

Dave Nylander 12/13/93
Dave Nylander
Office Manager
Washington State Department of Ecology

John D. Wagoner
John D. Wagoner
Manager
U.S. Department of Energy

9413097.2196