




1246197
[0068357H]

M-34-08-01

Change Number M-34-08-01	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date September 9, 2008												
Originator: Joe R. Franco		Phone: (509) 376-6628												
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager														
Change Title: Modification of Hanford Federal Facility Agreement and Consent Order K Basins Closure Interim Milestone M-034-30														
Description/Justification of Change: Approval of this change package modifies the Hanford Federal Facility Agreement and Consent Order (HFFACO) interim milestone M-034-30 to align with the impacts from the delay of sludge removal from the K West Basin. Due to delays in the removal of sludge from the K West Basin, the Parties recognize that milestone M-034-30 will not be met and is not recoverable. Continued on page 2														
Impact of Change This change is due to a delay in the removal and treatment of sludge that will impact the remediation of waste sites and the decontamination and decommissioning of facilities in K Area. The impact to the K Area cleanup schedule will not be known until the path forward for K West Basin sludge removal is agreed upon by the Parties.														
Affected Documents The Hanford Federal Facility Agreement and Consent Order, as amended, and the Hanford Site internal planning management, and budget documents (e.g., USDOE and USDOE contractor Baseline Change Control documents; Multi-Year Work Plan; Sitewide Systems Engineering Control Documents and Project Management Plans).														
Approvals <table border="0"> <tr> <td data-bbox="131 1472 755 1617">  _____ DOE/RL </td> <td data-bbox="755 1472 1039 1617"> 9/10/08 _____ Date </td> <td data-bbox="1039 1472 1209 1617"> <input checked="" type="checkbox"/> Approved </td> <td data-bbox="1209 1472 1466 1617"> <input type="checkbox"/> Disapproved </td> </tr> <tr> <td data-bbox="131 1617 755 1753">  _____ EPA </td> <td data-bbox="755 1617 1039 1753"> 9/17/08 _____ Date </td> <td data-bbox="1039 1617 1209 1753"> <input type="checkbox"/> Approved </td> <td data-bbox="1209 1617 1466 1753"> <input checked="" type="checkbox"/> Disapproved </td> </tr> <tr> <td data-bbox="131 1753 755 1837"> N/A _____ Ecology </td> <td data-bbox="755 1753 1039 1837"> _____ Date </td> <td data-bbox="1039 1753 1209 1837"> <input type="checkbox"/> Approved </td> <td data-bbox="1209 1753 1466 1837"> <input type="checkbox"/> Disapproved </td> </tr> </table>			 _____ DOE/RL	9/10/08 _____ Date	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved	 _____ EPA	9/17/08 _____ Date	<input type="checkbox"/> Approved	<input checked="" type="checkbox"/> Disapproved	N/A _____ Ecology	_____ Date	<input type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
 _____ DOE/RL	9/10/08 _____ Date	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved											
 _____ EPA	9/17/08 _____ Date	<input type="checkbox"/> Approved	<input checked="" type="checkbox"/> Disapproved											
N/A _____ Ecology	_____ Date	<input type="checkbox"/> Approved	<input type="checkbox"/> Disapproved											



Description/Justification Continued

The Parties agree that the design of the sludge treatment project is not yet mature enough to establish a revised milestone date until the sludge treatment project certified performance baseline is established. The Parties agree that RL will propose modifications to other related K Basins milestones in a change package to be submitted prior to the March 31, 2009, due date of major milestone M-034-00A.

~~Added~~ text is added, ~~striketrough~~ text is deleted.

Milestone/Target	Description	Date
M-034-30	INITIATE SLUDGE TREATMENT. THIS INTERIM MILESTONE WILL BE COMPLETE FOLLOWING TREATMENT AND PACKAGING OF THE FIRST UNIT OF SLUDGE INTO A FORM THAT IS CERTIFIABLE FOR DISPOSAL OFFSITE.	12/31/2008 03/31/2009