






**Change Notice for Modifying Approved Tri-Party Agreement
NPL Documents/ Workplans In Accordance with the Tri-Party Agreement Action Plan,
Section 9.0, Documentation and Records**

Change Number TPA-CN-162	Document Submitted Under Tri-Party Agreement Milestone _____	Date: 2-15-07	
Document Number and Title: DOE/RL-2005-15, Revision 0, Removal Action Work Plan For The Plutonium Finishing Plant Above-Grade Structures: Ancillary Facility Demolition		Date Document Last Issued: April 2005	
Originator: Ellen M. Mattlin		Phone: 509-376-2385	
Description of Change:			
DOE/RL-2005-15: Section 1.1, Table 1-1 (page 1-3), Comments next to 241-Z includes the cell coverblocks. Delete "cell coverblocks". Section 2.1.8, Ancillary Facility Demolition (page 2-4), paragraph 2 states, "Below grade voids left by this work will be backfilled, after any required sampling or surveys, with clean fill or demolition rubble to within 6 inches of the final surfaces." Add the words "if required to meet End Point Criteria," after ...backfilled.			
Note: Include affected page number			
Justification and Impacts of Change:			
End Point			
PFP Complex End Point Criteria, HNF-22401 Revision 0, does not require removal of the 241-Z tanks and as such the cover blocks are not required to be removed. Additionally, relative to backfill of the cells the End Point document states: "If structural integrity is questionable, then the space may be backfilled and/or the existing cover slab reinforced." It is anticipated that the structural integrity can be achieved without backfilling the void space.			
DOE/RL-2005-15 needs to be consistent with the PFP Complex End Point Criteria (aka -NMS-16404 Revision 0). This will allow, in specified structures, for equipment, piping, ducting etc. to remain in below-grade spaces during near term demolition activities until final remediation of the PFP Zone.			
Approvals:			
 RL Unit Manager*	2/15/07 Date	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
 Lead Regulatory Unit Manager*	2/15/07 Date	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved