

Change Number M-15-96-07	<b>Federal Facility Agreement and Consent Order          Change Control Form</b> <small>Do not use blue ink. Type or print using black ink.</small>	Date 7/31/96
Originator A. C. Tortoso	<span style="color: red; font-size: 1.2em;">0058870</span>	Phone 373-9631
Class of Change  <input type="checkbox"/> I - Signatories <input type="checkbox"/> II - Executive Manager <input checked="" type="checkbox"/> III - Project Manager		
Change Title  Modifications to the Groundwater Sampling and Analysis Schedules for the 100-BC-5 Operable Unit Groundwater Sampling Project		
Description/Justification of Change  Four modifications to the previous groundwater sampling and analysis schedule for the 100-BC-5 Operable Unit (100 NPL Agreement/Change Control #14, July 1992) are being made: <ol style="list-style-type: none"> <li>1. Sampling frequency for most wells is reduced from semiannual to annual. Annual sampling will be conducted to coincide with seasonal low river conditions that typically occur during the period September through November.</li> <li>2. Sampling locations are selected on the basis of proximity to the Columbia River, historical trends in each well, and contaminant plume locations.</li> <li>3. More frequent sampling of wells with contaminant levels that exceed ARARs or that show increasing trends is conducted using cost-effective methods (e.g., field instruments, Mobile Lab, and no purging of the well).</li> <li>4. Data validation, as performed during the limited field investigation, is not performed for all new data. Modified data verification and validation steps are adopted that improve cost-effectiveness without compromising data quality. Data evaluation activities are expanded to enhance the quality of information derived from sampling and analysis activities.</li> </ol> <p>The attached Tables 1 and 2 summarize the changes to the sampling program. Minor modifications to the list of specific wells used and constituents analyzed may occur to meet changing field conditions, IRM operational requirements, and the results of data evaluation.</p>		
Impact of Change  The changes in sampling result in a more integrated and cost-effective program. The impact of this change includes increased efficiency in obtaining data that can be applied to data quality objectives for multiple programs (e.g., CERCLA remediation activities and DOE Order 5400 surveillance). Sample collection efforts are integrated to the fullest extent possible under a consolidated schedule. Where reductions in number of samples, analytes, and frequency of sampling occur, a minimal or negligible loss of relevant information is expected.		
Affected Documents  1) Remedial Investigation/Feasibility Study Work Plan for the 100-BC-5 Operable Unit, Hanford Site, Richland, WA; DOE/RL-90-08, July 1992. Appendix A includes a Quality Assurance Project Plan (QAPjP) as required by EPA guidance. 2) 100 NPL Agreement/ Change Control Form #14, "100-BC-5 Operable Unit Groundwater Monitoring Network," EPA approval July 1992.		
Approvals  <div style="display: flex; justify-content: space-between;"> <div style="width: 30%;"> <p><u>A. C. Tortoso</u> DOE</p> <p><u>Pamela Harris</u> EPA</p> <p><u>Dennis Faulk</u></p> <p><u>N/A</u> Ecology</p> </div> <div style="width: 30%;"> <p><u>8/15/96</u> <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved Date</p> <p><u>08/15/96</u> <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved Date</p> <p>____ <input type="checkbox"/> Approved <input type="checkbox"/> Disapproved Date</p> </div> </div>		<div style="font-size: 2em; font-weight: bold; border: 2px solid black; padding: 5px; display: inline-block;">             RECEIVED              MAR 17 2003              EDMC           </div>

**Table 1. Sampling and Analysis Schedule for 100-BC-5 Groundwater Project (Page 1 of 2)**

Well Number	Facility Monitored/Purpose	RI/FS Round 9 (FY 96)	Proposed Round 10 (FY 97)	Sitewide Surveillance <sup>1</sup> (1996)
199-B2-12 (Deep well)	Retention basins/near river	SA-1	A-2	
199-B2-13	Retention basins/near river	SA-1	A-2	
199-B3-1	Retention basins/near river	SA-1	A-2 Q (Sr-90)	
199-B3-2 (Deep well)	Liquid waste disposal trench/ near river			
199-B3-2p (Deep piezometer)	Liquid waste disposal trench/ near river			A
199-B3-2q (Deep piezometer)	Liquid waste disposal trench/ near river			A
199-B3-46	Liquid waste disposal trench/ near river	SA-1	A-2 Q (Sr-90)	A*
199-B3-47	Retention basins/near river	SA-1	A-2 Q (Sr-90; Cr+6)	
199-B4-1	Liquid waste disposal crib	SA-1	BA-2(97)	
199-B4-2	Liquid waste disposal crib			A
199-B4-3	Liquid waste disposal crib			
199-B4-4	Reactor building effluent disposal	SA-1	BA-2(98)	
199-B4-5	In situ vitrification test	SA-1	BA-2(98)	
199-B4-6 (analog: B4-5)	In situ vitrification test			
199-B4-7	In situ vitrification test	SA-1	BA-2(98)	

Notes: BA = biennial, A = annual, SA = semiannual, and Q = quarterly. The suffix “-#” attached to the sampling frequency is a code for the constituent list (see Table 2). Numbers in parentheses refer to the first year of biennial sampling. An “\*” indicates co-sampling between programs.

<sup>1</sup> Sitewide surveillance schedule (PNNL-10950) is included for informational purposes.

Table 1. Sampling and Analysis Schedule for 100-BC-5 Groundwater Project (Page 2 of 2)

Well Number	Facility Monitored/Purpose	RI/FS Round 9 (FY 96)	Proposed Round 10 (FY 97)	Sitewide Surveillance <sup>1</sup> (1996)
199-B4-8	Fuel storage basin cleanout percolation pit	SA-1	BA-2(97)	
199-B4-9	Reactor effluent ("pluto" crib)	SA-1	BA-2(97)	
199-B5-1	183-B water treatment plant/ Cr+6	SA-1	A-2 Q (Cr+6)	
199-B5-2	Liquid waste disposal crib	SA-1	A-2	
199-B8-6	Burial ground	SA-1	BA-2(98)	
199-B9-1	Reactor effluent ("pluto" crib)	SA-1	BA-2(97)	
199-B9-2	Reactor effluent ("pluto" crib)	SA-1	BA*-2(98)	A*
199-B9-3	Reactor effluent ("pluto" crib)	SA-1	BA-2(97)	
699-63-90	Background	SA-1		A
699-65-72 (alternate: 66-64)	Background/upgradient conditions	SA-1	BA*-2(97)	A*
699-65-83 (alternate: 67-86)	Background/upgradient conditions	SA-1	BA-2(98)	
699-66-64 (alternate: 65-72)	Background	SA-1	BA-2(97)	A*
699-67-86 (alternate: 65-83)	Background		BA-2(98)	
699-71-77	Background	SA-1	BA-2(97)	
699-72-73	Background	SA-1	A*-2	A*
699-72-88	Background			A
699-72-92	Background	SA-1	BA-2(98)	
Seep 037-1 (alternate 038-3)	Area/shoreline exposure		A-2	
Seep 039-2	Area/shoreline exposure		A-2	

Notes: BA = biennial, A = annual, SA = semiannual, and Q = quarterly. The suffix "--#" attached to the sampling frequency is a code for the constituent list (see Table 2). Numbers in parentheses refer to the first year of biennial sampling. An "\*" indicates co-sampling between programs.

<sup>1</sup> Sitewide surveillance schedule (PNNL-10950) is included for informational purposes.

**Table 2. Analysis Suite Codes for the 100-BC-5 Groundwater Project**

<b>Analysis/ Parameter</b>	<b>Constituent Code #1 (Round 9–FY96)</b>	<b>Constituent Code #2 (Round 10–FY97/98)</b>
Metals by ICP and AA (filtered and unfiltered)	Aluminum Antimony Arsenic Barium Beryllium Cadmium Calcium Chromium Cobalt Copper Iron Lead	Magnesium Manganese Mercury Nickel Potassium Selenium Silver Sodium Thallium Vanadium Zinc
		Aluminum Antimony Arsenic Barium Beryllium Cadmium Calcium Chromium Cobalt Copper Iron Lead
Anions by IC	Fluoride Sulfate	Fluoride Nitrate Sulfate
Radionuclide screening:	Gross alpha Gross beta Activity scan	Gross alpha Gross beta Activity scan
Specific radionuclides:	Carbon-14 Strontium-90 Technetium-99 Tritium	Carbon-14 Strontium-90 Technetium-99 Tritium
Miscellaneous parameters:	Specific conductance pH	Alkalinity
Field parameters:	pH Specific conductance Temperature	pH Specific conductance Temperature Turbidity