

Meeting Minutes Transmittal

200LWPF Project Meeting
Ecology Interface Meeting
2704HV/Rm. G229/600 Area
Hanford, Washington
August 30, 2001

RECEIVED
OCT 03 2001


EDMC

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project/Ecology Interface Meeting.



Date: 09-27-01

Fred Jamison, Project Manager, Ecology



Date: 09/27/01

Project Manager Representative, RL



Date: 09-27-01

Project Manager Representative, FH WMP

RECEIVED
OCT 03 2001

EDMC

200 LWPF PROJECT MEETING MINUTES

Project Managers Meeting
2704HV/G229/600 Area
Hanford, Washington

August 30, 2001

- I. Approval of the July 26, 2001 200 LWPF Project Meeting Minutes (Ecology/DOE-RL/FH)
- II. Operational Status
 - A. 242-A Evaporator
Evaporator is in Shutdown mode
 - B. Liquid Effluent Retention Facility (LERF)
Waste Inventory (8/21/01)
 - Basin 42 - Liquid Level: 8.1 ft or 1.8 Mgal
 - Basin 43 - Liquid Level: 16.1 ft or 4.6 Mgal
 - Basin 44 - Liquid Level: 18.5 ft or 5.7 Mgal
Wastes received in LERF during July:
 - Basin 42 received 1000 gallons of wastewater from HEHF on 7/3 & 7/30/01
 - Basin 42 received 21,600 gallons of leachate by tanker from mixed waste burial trench on 7/2, 7/24, and 7/25/01.
 - Basin 43 received UP-1 groundwater by transfer line at about 50 gpm during July.
 - Basin 44 received 19,500 gallons of 116-N3 pipeline wastewater by tanker on 7/10 thru 7/17/01.
 - C. 200 Area Effluent Treatment Facility (ETF)
 - During the last two weeks of July the thin-film dryer rotor was replaced.
 - The Main Treatment Train, Evaporator, and Thin Film Dryer currently operating on groundwater.
 - D. 200 Area Treated Effluent Disposal Facility (TEDF)
 - July monthly flows:
Total discharge: 1.6 Mgal
Minimum daily flow: 5 gpm (7/20/01)
Maximum daily flow: 109 gpm (7/9-7/10/01)
- III. Project Specific Issues
 - A. Roger Szelmeczka (FH) reported that ETF has completed replacement of a thin film dryer rotor. Repairs will be performed on the rotor and will be used as a backup.
 - B. Delisting Petition
 1. Jamie Granger (FH) reported that DOE-RL has completed its review and comments have been incorporated.
 2. Ready for Ecology and EPA review September 7.
 3. Jamie Granger will be scheduling workshops and providing working drafts for Ecology.

- C. LERF Groundwater
 - 1. Kathy Conaway (Ecology) reported that the 2nd facilitated workshop was held at HAMMER. The focus continues to be on shared interests and requirements.
 - 2. The next workshop is scheduled for September 12 at Ecology. This workshop will focus on solutions.
 - 3. December is the target for completion.
- D. PCB Pathforward
 - 1. Jeannette Hyatt (FH) reported that there is consensus that the air modeling is nearly finished and is on the path to completion in December.
- E. Status of Permit Revisions
 - 1. Roger Szelmeczka (FH) reported that a Class I modification will be incorporated next quarter to install an instrument air circulation system to resolve condensate buildup.
 - 2. There will be no impact to the facility air permit.

IV. General Discussion

- A. Kathy Conaway (Ecology) reported that the Tritium Monitoring Plan was received from Alex Teimouri (DOE-RL) and asked if DOE-RL could provide a cost estimate for preparing the report. Ecology would like to know if it is worth the expense. Maybe the time interval could be extended.
- B. DOE-RL will submit the information next week by E-mail.
- C. Kathy Conaway (Ecology) discussed a 3 gallon spill of propylene glycol at WESF that reached TEDF.
- D. Roger Szelmeczka (FH) stated that a BAT/AKART at the facility caused the replacement of ethylene glycol with a nonhazardous material. They have also diked around sewer drains. Being treated as a non-reportable incident.

V. Status of Action Items

- A. LWPF-00-004 (561) remains open. The action is to provide a draft of the document.
- B. LWPF-00-018 (709) remains open. The action is to add dates for workshops – next scheduled 9/12.
- C. LWPF-00-019 (721) was closed.
- D. LWPF-01-024 (757) remains open.

VI. New Action Items

- A. Kevin Leary (DOE-RL) accepted the action to provide an estimated cost for producing the Tritium Monitoring Report.

VII. Next Project Meeting

- A. Next meeting is scheduled for September 27, 2001.

