

M-091 Milestone Project Managers Meeting Minutes October 2022

Prepared for the U.S. Department of Energy
Assistant Secretary for Environmental Management

Contractor for the U.S. Department of Energy
under Contract 89303320DEM000030



P.O. Box 1464
Richland, Washington 99352

M-091 Milestone Project Managers Meeting Minutes October 2022

M. G. vesely
Central Plateau Cleanup Company LLC (CPCC)

Date Published
November 2022

Prepared for the U.S. Department of Energy
Assistant Secretary for Environmental Management

Contractor for the U.S. Department of Energy
under Contract 89303320DEM000030

 **CPCCo**
Central Plateau
Cleanup Company
P.O. Box 1464
Richland, Washington 99352

APPROVED
By Janis Aardal at 1:12 pm, Dec 05, 2022

Release Approval

Date

TRADEMARK DISCLAIMER

Reference herein to any specific commercial product, process, or service by tradename, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

This report has been reproduced from the best available copy.

Printed in the United States of America

Meeting Minutes Transmittal

M-091 MILESTONE PROJECT MANAGERS MEETING MINUTES

Via Teleconference
Richland, Washington

October 27, 2022

In accordance with the Tri-Party Agreement Section 4.1, Project Manager Role, any agreements and commitments resulting from the meeting will be prepared and signed by all parties as soon as possible after the meeting. The undersigned indicate by their signatures (or their delegate's signature) that these meeting minutes reflect the actual discussion during this meeting. Signatures denote concurrence with the agreements and commitments resulting from this meeting and do not imply agreement with statements made during this meeting. Attachments to these meeting minutes are provided for informational purposes only.

MARK
FRENCH

Digitally signed by MARK
FRENCH
Date: 2022.11.29 10:46:40
-08'00'

Date: _____

Project Manager Representative, RL

Alexander, Debra
(ECY)

Digitally signed by Alexander,
Debra (ECY)
Date: 2022.11.29 11:06:50 -08'00'

Date: _____

Project Manager Representative, Ecology

**M-091 MILESTONE
PROJECT MANAGERS MEETING MINUTES**

**Via Teleconference
Richland, Washington**

October 27, 2022

- I. Sarah Horn (CPCCo) opened the meeting with a roll call (see attendance sheet). Ms. Horn stated that the August 25, 2022 M-091 Milestone project managers meeting (PMM) minutes were approved and submitted to the Administrative Record (AR) on October 10, 2022.
- II. Status Report
 - A. Jon Fullmer (CPCCo) stated that M-091-03P and M-091-53B were removed from the status summary table since both milestones have been completed and the U.S. Department of Energy, Richland Operations Office (RL) completion letter was in place. Mr. Fullmer stated that the only other change to the table was the addition of the complete language for M-091-03.
- III. Status of Previous Agreements and Commitments
 - A. There were no previous agreements and commitments to discuss.
- IV. New Agreements and Commitments
 - A. There were no new agreements and commitments for discussion.
- V. Near Term Schedules and Ongoing Activities (Milestones)
 - A. Ms. Horn stated that the milestones were covered under agenda item No. II. Ms. Horn initiated a discussion regarding the Central Waste Complex East Outside Storage Area, and stated that the State of Washington, Department of Ecology (Ecology) is preparing a draft response letter that is expected to be received next week. Ms. Horn noted that the East Outside Storage Area will need to be operational in order to move some of the large boxes from Outside Storage Area A and B in support of some of the milestones. Debra Alexander (Ecology) responded that a draft response letter is planned to be sent to RL next week.
- VI. Approved Changes Signed Off in Accordance with TPA Section 12.2
 - A. There were no approved changes signed in accordance with TPA Section 12.2.
- VII. General Discussion
 - A. There were no topics raised for general discussion today.
- VIII. Actions
 - A. There were no action items for discussion.

IX. Documents for Submittal to the Administrative Record

A. There were no documents identified for submittal to the AR.

X. Next Project Managers Meeting

A. Ms. Horn stated that potential meeting dates for the December 2022 PMM will be sent out in the next week or two since the regularly scheduled PMM falls during the holiday season.

Actions Table
M-091 Milestone Project Managers Meeting

Milestone	Description	Open / Closed	Date	Status

M-091 PMM Status Summary – October 2022

Milestone		Due Date(s)	Status Summary	Comments
M-091-00	Complete treatment to LDR standards for all RCRA MLLW and TRUM waste.	9/30/2050	On Schedule	
M-091-03	Submit a revision of the Hanford Site TRUM waste and MLLW Project Management Plan (PMP) to Ecology pursuant to, and in compliance with, the requirements of TPA Action Plan Section 11.5. Revisions of the PMP shall address RCRA MLLW and TRUM waste and will consider and expressly evaluate the impact on M-091 retrieval, treatment and processing capabilities that may result from retrieval, treatment and/or processing of any other TRUM waste including but not limited to offsite TRUM waste and Hanford Site TRUM waste generated after January 1, 2003. Annual revisions of the PMP will be submitted on June 30 every year starting in 2008 and continuing until the M-091 milestones are completed.	TBD	On Schedule	
M-091-03Q	Submit Revision of TRUM Waste and MLLW PMP to Ecology	6/30/2023	On Schedule	
M-091-03R	Submit Revision of TRUM Waste and MLLW PMP to Ecology	6/30/2024	On Schedule	
M-091-03S	Submit Revision of TRUM Waste and MLLW PMP to Ecology	6/30/2025	On Schedule	
M-091-47-T03	Certify or Treat 280 Cubic Meters of TRUM Waste and MLLW.	09/30/2023	On Schedule	
M-091-47-T04	Certify or Treat 280 Cubic Meters of TRUM Waste and MLLW. Submit to Ecology a TPA change control form (in accordance with TPA Action Plan Section 12.0) to establish the next two annual target dates for certification of TRUM waste and disposal of MLLW.	09/30/2024	On Schedule	
M-091-48	Complete offsite shipment of all TRUM waste (in aboveground storage as of June 30, 2009, and in retrievable storage)	9/30/2050	On Schedule	
M-091-49	Complete retrieval and designation of CH RSW in Burial Grounds 218-W-4B, 218-W-3A, and 218-E-12B	9/30/2039	On Schedule	

M-091 PMM Status Summary – October 2022

Milestone		Due Date(s)	Status Summary	Comments
M-091-49B	Complete the retrieval and designation of RH RSW (includes the 200 Area caissons)	09/30/2048	On Schedule	
M-091-53C	Remove ten (10) additional mixed waste containers from Outside Storage Area A and/or Outside Storage Area B. Removal constitutes either: <ul style="list-style-type: none"> • Shipment of the container(s) to a TSDF for repack or disposal • Relocating the container(s) to a storage area authorized by the Hanford Facility Dangerous Waste permit condition 1.A, or a Temporary Authorization issued pursuant to WAC 173-303-830. 	11/30/2023	On Schedule	
M-091-53D	Remove ten (10) additional mixed waste containers from Outside Storage Area A and/or Outside Storage Area B. Removal constitutes either: <ul style="list-style-type: none"> • Shipment of the container(s) to a TSDF for repack or disposal • Relocating the container(s) to a storage area authorized by the Hanford Facility Dangerous Waste permit condition 1.A, or a Temporary Authorization issued pursuant to WAC 173-303-830. 	11/30/2024	On Schedule	
M-091-53E	Remove ten (10) additional mixed waste containers from Outside Storage Area A and/or Outside Storage Area B. Removal constitutes either: <ul style="list-style-type: none"> • Shipment of the container(s) to a TSDF for repack or disposal • Relocating the container(s) to a storage area authorized by the Hanford Facility Dangerous Waste permit condition 1.A, or a Temporary Authorization issued pursuant to WAC 173-303-830. 	11/30/2025	On Schedule	
M-091-54	Submit to Ecology, for approval in accordance with Action Plan Section 7.2.3, an Interim Response Action (IRA) proposal (including implementation schedule) to resume RSW retrieval. IRA proposal shall identify facilities or capabilities necessary to treat, store, and dispose of CH and RH waste including caissons.	9/30/2028	On schedule	
M-091-55	Submit to Ecology a 30 percent Conceptual Design Report package for the Facility/Capability for Contact-Handled waste containers. The Conceptual Design Report package shall include the system specification outline, preliminary drawings, the preliminary hazards analysis, preliminary cost estimate, site development plan, and preliminary schedule for the design, permitting, construction, and operation of the facility.	9/30/2024	On Schedule	

M-091 PMM Status Summary – October 2022

Milestone		Due Date(s)	Status Summary	Comments
M-091-56	Submit to Ecology a Permit Modification Request to modify the Hanford Facility Dangerous Waste Permit to include the Facility and/or Capability for CH waste containers based on the 90 percent Final Design Report Package. The 90% design shall be complete as necessary to obtain bids for construction, include the system specifications, final drawings, the final hazard analysis, final cost estimate, site development plan, and final schedule for construction and start-up of the facility.	9/30/2026	On Schedule	
M-091-57	Initiate CH certification activities by processing a TRUM container with results meeting the M-091-00 definition of "Certification."	9/30/2026	On Schedule	
M-091-58	Submit to Ecology an engineering study of the impacts of radiological decay on the cost and schedule for retrieval, processing, certification, and shipment/disposal of all RH MLLW and RH TRUM waste (in aboveground storage as of June 30, 2009 and in retrievable storage).	9/30/2024	On Schedule	
M-091-59	Remove all mixed waste containers from Outside Storage Areas A and B. Removal constitutes either: <ul style="list-style-type: none"> • Shipment of the container(s) to a TSDF for repack or disposal • Relocating the container(s) to a storage area authorized by the Hanford Facility Dangerous Waste [permit], or a Temporary Authorization issued pursuant to WAC 173-303-830. 	09/30/2026	On Schedule	
M-091-60	Initiate treatment to LDR treatment standards for MLLW and TRUM waste (in above ground storage as of June 30, 2009). DOE may choose to initiate certification and shipment of TRUM waste for disposal at WIPP in lieu of LDR treatment if, as of the time of shipment, such waste is exempt from LDR treatment standards when disposed at WIPP.	9/30/2028	On Schedule	
M-091-61	Complete treatment to LDR treatment standards for CH small containers of MLLW and TRUM waste (in above ground storage as of June 30, 2009). DOE will dispose of MLLW and may choose to initiate certification and shipment of TRUM waste for disposal at WIPP in lieu of LDR treatment, as of the time of shipment, such waste is exempt from LDR treatment standards when disposed at WIPP.	9/30/2040	On Schedule	
M-091-62	Complete treatment to LDR treatment standards for CH large containers of TRUM waste (in above ground storage as of June 30, 2009). DOE may choose to initiate certification and shipment of TRUM waste for disposal at WIPP in lieu of LDR treatment if, as of the time of shipment, such waste is exempt from LDR treatment standards when disposed at WIPP.	9/30/2045	On Schedule	

M-091 MILESTONE PROJECT MANAGERS MEETING
Via Teleconference
Richland, Washington
October 27, 2022
ATTENDANCE LIST

NAME	ORGANIZATION	SIGNATURE	ATTENDED Via Teams
1. Alexander, Debra	Ecology		X
2. Brasher, Stephanie	HMIS		X
3. Cline, Derek	DOE/RL		X
4. Colton, Ingrid	DOE-RL/GSSC		X
5. Davis, Scott	HMIS		
6. Ebert, Kelly	DOE/RL		X
7. French, Mark	DOE/RL		X
8. Fullmer, Jon	CPCCo		X
9. Higgins, Kathy	DOE/RL		X
10. Hildebrand, Doug	DOE/RL		
11. Holbrook, Edward	Ecology		
12. Horn, Sarah	CPCCo		X
13. Huntoon, Lori	CPCCo		
14. Knox, Kathy	Court Reporter		X
15. Matson, Morgan	CPCCo		X
16. Morgan, Laura	Ecology		X
17. Mortensen, Seana	Ecology		X
18. Ocampo, Carina	Ecology		
19. Plager, Chris	CPCCo		X
20. Price, John	Ecology		
21. Pyles, Gary	DOE/RL		
22. Shore, Sandy	CPCCo		
23. Soto, Edward	Ecology		X
24. Vesely, Miranda	CPCCo		
25.			

M-091 MILESTONE PROJECT MANAGERS MEETING

**October 27, 2022
9:30 A. M.**

TEAMS

Teams Call In Number: 1-509-931-1284

Phone Conference ID: 586 756 480#

AGENDA

- I. The August 25, 2022, M-091 Milestone Project Managers Meeting minutes were submitted to the Administrative Record on October 10, 2022.
- II. Status Report
- III. Status of Previous Agreements and Commitments
- IV. New Agreements and Commitments
- V. Near Term Schedules and Ongoing Activities (Milestones)
- VI. Approved Changes Signed Off in Accordance with TPA Section 12.2
- VII. General Discussion
- VIII. Actions
 - A. There are no actions at this time
- IX. Documents for Submittal to the Administrative Record
- X. Next Project Managers Meeting
 - A. The December 2022 meeting date is to be determined

Actions Table
M-091 Milestone Project Managers Meeting

Milestone	Description	Open / Closed	Date	Status