

START

9 13304.1513

7

0039560

Meeting Minutes Transmittal

200 AREA EFFLUENT TREATMENT FACILITY (ETF)
Unit Managers Meeting (videoconference)
Federal Building, Room 784B

May 19, 1994
1:00 p.m. - 3:00 p.m.

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Unit Managers Meeting.

Clifford E. Clark Date: 10/6/94
Clifford E. Clark, Unit Manager, RL

Not Present Date: _____
Daniel L. Duncan, RCRA Program Manager, EPA Region 10

Alex Stone Date: 6 Oct. 1994
Alex Stone, Unit Manager, Washington State Department of Ecology

200 Area Effluent Treatment Facility (ETF) WHC Concurrence

Way Ballantine for Don Flyckt Date: 11/15/94
Don Flyckt, Contractor Representative, WHC

Purpose: Discuss Permitting Process

- Meeting Minutes are attached. The minutes are comprised of the following:
- Attachment 1 - Agenda
 - Attachment 2 - Summary of Discussion and Commitments/Agreements
 - Attachment 3 - Attendance List
 - Attachment 4 - Action Items



Attachment 1

Unit Managers Meeting
200 AREA EFFLUENT TREATMENT FACILITY (ETF)
AND
LIQUID EFFLUENT RETENTION FACILITY (LERF)
AND
242-A EVAPORATOR
VIDEO CONFERENCE ROOMS
FEDERAL BUILDING/2750E/LACEY
RICHLAND, WASHINGTON

May 19, 1994
1:00 p.m. to 3:00 p.m.

Agenda

200 Area Effluent Treatment Facility

1. Status of schedule/design/construction (WHC)
2. Unit specific topics
 - Coordination of 216 disposal permit and delisting approval process
3. General discussion
4. Action items

Liquid Effluent Retention Facility

1. Status of permit application
2. Program status
 - NOD workshop summary
3. General discussion
4. Action items

242-A Evaporator

1. Status of permit application
2. Program status
3. General discussion
 - Ecology/E.C.O. communication protocol
4. Action items
5. Set next meeting date

Attachment 2

200 AREA EFFLUENT TREATMENT FACILITY
Unit Managers Meeting (videoconference)
Federal Building, Room 784B
Richland, Washington

May 19, 1994
1:00 p.m. to 3:00 p.m.

Summary of Discussion and Commitments/Agreements

1. Status of Schedule/Design/Construction

Mr. A. Vogt (WHC) provided an update on the status of construction. The facility is currently 75 to 80 percent complete, and acceptance test procedures will be initiated in June 1994. WHC anticipates completing construction in September 1994, which includes final testing for the facility. Hydrotesting of all the primary treatment train has been initiated, and high potential testing on the transformers has begun.

Mr. A. Stone (Ecology) referred to a problem with the welding, and inquired about the current status. Mr. Vogt stated that WHC had an issue with Thompson Mechanical, who is the mechanical contractor. The mechanical contractor shot some radiographs (RTs), which are x-rays, of the weld and found that several welds had failed the RT. WHC has taken action that any welders coming on site, on their certification have to not only pass a Bend test but pass the RT test, which is usually not required. WHC has eliminated the welders that there was a problem with, either by termination or by reassigning them back to the shop. WHC has repaired all welds that had failure. Mr. Vogt stated that when you find an error, you have to do more RTs than were scheduled and repair any of those. Mr. Vogt stated that WHC has done the repairs, and currently the system does meet the code requirement for all the welding of the pipe. Mr. Stone stated his understanding was that the individuals that were having a problem had all of their welds tested, and he asked if that had been done. Mr. Vogt responded that it had been done. Mr. Vogt stated that if there are so many errors out of tolerance, you go to a two for one; so for every one weld you shoot two more of that weld. Mr. Vogt stated that if there is one error in the two for one, you do 100 percent of the welds. Mr. Vogt stated that WHC has done 100 percent of all the welds and repaired every failure that has been found.

Mr. Stone noted that the original completion date for construction was June 1994, and Mr. Vogt responded that WHC granted the contractor a 70-day extension to September 1994.

Mr. J. Coenenberg (WHC) inquired about the status of Ecology's NOD comments. Mr. Stone responded that the NODs are completed and

should be transmitted to RL/WHC within a few days. Mr. Stone then announced that he would no longer be the unit manager for the ETF, but would remain as the contact until a unit manager is assigned.

2. Unit Specific Topics

- **Coordination of 216 Disposal Permit and Delisting Approval Process**

Ms. N. Ballantyne (WHC) reported that Ecology and EPA are taking different approaches regarding delisting approval. Ms. Ballantyne suggested that instead of setting up a meeting between Ecology and EPA Headquarters, WHC should ensure that the two regulators are in contact with each other. Mr. Stone noted that Ms. M. Selby (Ecology) has been in contact with EPA Headquarters, and that Ecology has tried to include the EPA's concerns in the letters Ecology has issued. Ms. Ballantyne stated that the EPA still plans to go out for public comment in June 1994.

3. General Discussion

There were no topics for general discussion.

4. Action Items

Action item 12-08-93:2, WHC to set up a meeting with Ecology and EPA Headquarters regarding the delisting petition. Ms. Ballantyne provided a status, and this action item was left open.

Action item 1-10-94:1, follow up to coordinate "216" permit and delisting petition approval process. Ms. Selby provided a status regarding the 216 permit. This action item was left open.

5. Next Meeting Date

- The next Unit Managers Meeting was scheduled for June 30, 1994.

Attachment 3

200 AREA EFFLUENT TREATMENT FACILITY
Unit Managers Meeting
Federal Building, Room 784B (Videoconference)
Richland, Washington

May 19, 1994
1:00 p.m. - 3:00 p.m.

Attendance List

<u>Name</u>	<u>Organization</u>	<u>Phone #</u>
Nancy A. Ballantyne	WHC	(509) 372-1547
Mark W. Bowman	WHC	(509) 373-9379
Dana C. Bryson	DOE-RL	(509) 372-0783
Clifford E. Clark	DOE-RL	(509) 376-9333
Joe G. Coenenberg	WHC	(509) 376-1745
Mike W. Cline	WHC	(509) 376-7957
Steve D. Godfrey	WHC	(509) 372-0501
Dale A. Guthrie	WHC	(509) 376-7542
Moses N. Jaraysi	Ecology	(509) 736-3016
Kathy E. Knox	WHC	(509) 372-3596
Gary Mezger	DOE-RL	(509) 376-5039
Bill E. Ross	WHC	(509) 373-4565
Alex Stone	Ecology	(509) 736-3018
Armin K. Vogt	WHC	(509) 376-2352
Brian H. Von Bargaen	WHC	(509) 373-1829

Attachment 4

200 AREA EFFLUENT TREATMENT FACILITY (ETF)
 Unit Mangers Meeting
 740 Stevens Center, Room 2664
 Richland, Washington

May 19, 1994
 1:00 p.m. - 3:00 p.m.

Action Items

<u>Action Item</u>	<u>Description</u>
2-11-93:4	Ecology to send a letter to Cliff Clark (RL) stating that C-018H has interim status. No commitment date. ACTION: T. Michelena (Ecology)
	CLOSED
12-08-93:2	WHC to set up a meeting with Ecology and EPA Headquarters regarding the delisting petition. ACTION: N. Ballantyne (WHC)
	OPEN
1-10-94:1	Ms. Ballantyne will follow up on the status of the delisting petition. ACTION: N. Ballantyne (WHC)
	OPEN
1-10-94:2	WHC will provide Ecology with the ATP performance specifications. ACTION: A. Vogt (WHC)
	CLOSED

Distribution:

L. D. Arnold	WHC	B2-35
R. C. Bowman	WHC	H6-24
D. C. Bryson	RL	A5-21
R. M. Carosino	RL	A4-52
C. E. Clark	RL	A5-15
J. G. Coenenberg	WHC	H6-24
J. Cook	GSSC	B1-42
A. J. DiLiberto	WHC	R3-46
D. L. Duncan	EPA	HW-106
D. L. Flyckt	WHC	H6-23
M. N. Jaraysi	Ecology	N1-05
P. J. Mackey	WHC	B3-15
G. R. Mezger	RL	A5-18
J. J. Noble	WHC	L4-94
S. M. Price	WHC	H6-23
H. T. Tilden II	PNL	P7-68
J. D. Williams	WHC	H6-28
RCRA Files/GHL	WHC	H6-23

ADMINISTRATIVE RECORD: 200 Area Treatment Facility (ETF, aka PROJECT C-018H), TSD T-2-8 [Care of EPIC, WHC (H6-08)].

Washington State Department of Ecology Nuclear and Mixed Waste Hanford Files,
P.O. Box 47600, Olympia, Washington 98504-7600

Environmental Protection Agency Region 10, Seattle, Washington 98101, Mail
Stop HW-106 (Records Center)

Please send comments on distribution list to K. E. Knox, WHC (H6-24),
(509) 372-3596