

Change Number

FEDERAL FACILITY AGREEMENT AND CONSENT ORDER
CHANGE CONTROL FORM

Date 013621

M-18-90-2

Do not use blue ink. Type, or print using black ink.

1/17/91

Originator

J. A. Swenson/R. J. Roberts

Phone

376-0033/373-1065

Class of Change

I - Signatories (Section 13.0)

II - Project Manager

III - Unit Manager

Change Title Delay construction completion and initiation of operations by six months of Waste Receiving and Processing Module 1.

Description/Justification of Change

This change form documents the impacts which have occurred to the construction completion and initial operation of the Waste Receiving and Processing (WRAP) Module I Facility (Milestones: M-18-00 and M-18-01) due to fiscal year (FY) 1990 funding reallocation to higher priorities on the Hanford Site. The FY 1990 funding for WRAP Module I was transferred to support the Interim Retention Basin and Defense Waste Tank Safety issues late in FY 1990 due to the delayed approval for reprogramming of funds. Reprogramming approval was ultimately received but too late to allow WRAP Module I schedule recovery. The funding for the WRAP was primarily required to resolve open items identified during previous conceptual design and prepare documents necessary to support the start of definitive design.

Impact of Change

The WRAP I Advanced Conceptual Design Report (ACDR) preparation and related activities were terminated during the fourth quarter of FY 1990. The open items have not been closed as planned due to termination of the ACDR and therefore, must be resolved as part of the design scope that will be initiated in FY 1991. The added scope results in a schedule extension of approximately six months. Since the WRAP Module I schedule is extremely aggressive, there is no capability to absorb the added work scope in the current schedule. Revise the M-18-00 work schedule as follows:

	Current Date	Revised Date
Milestone M-18-00	September 1996	March 1997
Milestone M-18-01	September 1995	March 1996

Associated target data for "start construction" is also revised by six months from January 1993 to June 1993.

Affected Documents

Hanford Federal Facility Agreement and Consent Order (Tri-Party Agreement) Action Plan Calendar Year 1990 update, Volume 2, Appendix D.

Approvals

Approved

Disapproved

[Signature]
DOE

2/5/91
Date

EPA

Date

Ecology

Date

