



**RECEIVED**  
 Change Notice for Modifying Approved Documents/ Workplans  
 In Accordance with the Tri-Party Agreement Action Plan,  
 Section 9.0, Documentation and Records  
 JAN 30 2007

0072054

**EDMC**

Change Number	Document Submitted Under Tri-Party Agreement Milestone _____NA_____	Date:
TPA-CN-158		September 14, 2006
Document Number and Title: 04-AMCP-0398, Approval Request for K Basin Interim Remedial Action Design Changes for Hose-In-Hose Transfer and K West Sludge Consolidation Containers.		Date Document Last Issued: August 5, 2004
Originator: R. Terry Winward/Dave J. Watson/Jim Mathews		Phone: 376-5223/373-3250/373-4598
Description of Change: K West Basin, west bay Sludge to be vacuumed into a reserved Container instead of directly into Integrated Water Treatment System (IWTS)		
<p><u>Paul M. Pak</u> and <u>Larry Gadbois</u> agree that the proposed change modifies an          RL <u>Lead Regulatory Agency</u>          approved work plan/document and will be processed in accordance with the Tri-Party Agreement Action Plan, Section 9.0, Documentation and Records, and not Chapter 12.0, Changes to the Agreement.</p> <p><b>Note: Include affected page number</b> The subject letter transmitted the remedial design description of the sludge pumping system in the K West Basin that will transfer floor and pit sludge into sludge consolidation containers. On page 12 of the attachment to the letter it states: "The K West Basin sludge pumping system includes equipment designed to retrieve floor and pit sludge in the basin and transfer that sludge to either the sludge consolidation containers (Figures 8, 10) or the Integrated Water Treatment System (Figure 13) in the case of retrieving sludge in the west bay of K West Basin"          Change to read "The K West Basin sludge pumping system includes equipment designed to retrieve floor and pit sludge in the basin and transfer that sludge to a sludge consolidation container."</p> <p>Note also that Attachment #2 of this letter which is a Sludge Remedial Design Change Summary also identifies the K West Basin west bay sludge as being vacuumed directly to IWTS. This Summary is updated to indicate that the K West Basin sludge in the west bay will go to a sludge consolidation container instead.</p> <p><b>Justification and Impacts of Change:</b> Two years ago the plan was to vacuum the sludge from the K West Basin, west bay directly into the Integrated Water Treatment System (IWTS) because it is metal rich and would be collected in the knockout pots, strainers, and settler tanks. Since that time it has been determined that the settler tanks are nearly full and any remaining room in the settler tanks is being reserved for sludge that will be captured during the cleaning of the remaining spent nuclear fuel in the basins, which requires use of the IWTS. The new plan is to vacuum the sludge from the K West Basin, west bay floor into a sludge consolidation container(s). This is determined to be a minor change per the Remedial Action Work Plan (DOE/RL-99-89, Rev.1) with no significant impact to this project.</p>		
Approvals:		
<u>Paul M. Pak</u> RL Unit Manager*	<u>9/10/06</u> Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
<u>Larry Gadbois</u> Lead Regulatory Unit Manager*	<u>9-11-2006</u> Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved

\*Send approved form to FH TPAI, A4-25, and the Administrative Record, H8-12