Control #: D4-300-078

FACILITY STATUS CHANGE FORM

Date Submitted:	Area:	Control #:				
January 24, 2013 Originator:	300 Area Facility ID:	D4-300-078				
Chris Strand	3506A and 3506B					
Phone:	Action Memorandum:					
554-2720	Action Memorandum #3					
This form documents agreement at the disposition of underlying	mong the parties listed below on soil in accordance with the app	n the status of the facility D&D operations and licable regulatory decision documents.				
Section 1: Facility Status						
All D4 operations required by	y action memo complete.					
D4 operations required by ac	ction memo partially complete, rem	aining operations deferred.				
grade demolition, both slabs remained. T <u>Demolition</u> : Below-grade demolition of t	Therefore no hazardous material removes the 3506A and 33506B slabs were conducted foundation debris from demolition sical and Industrial Hygiene controls.	rior to the River Corridor Contract. Following aboveral was necessary prior to below-grade demolition. Inpleted in December 2012. The excavation area was was removed and disposed of at ERDF. The				
Section 2: Underlying Soil Status No waste site(s) present. No	o additional actions anticipated.					
Potential waste site discover	ed during D4 operations. Waste si	ite identification number <to be=""> assigned.</to>				
Cleanup and closeout to be a	addressed under Record of Decision	on.				
Description of Current/As-Left Cond All above-grade structures and founda surveys were performed prior to back!	ations were removed. Excavations	were backfilled to grade with clean fill. GPERS giene postings remain.				
Identification of Documented Waste 300-15 process sewer segments rema 300-116 (rejected UIC well) was remo 300-117 (rejected UIC well) was remo	ain in the area. oved at 3506A.	aste Site Discovery (as applicable):				
Section 3: List of Attachments						
 Facility information (building history) Project photographs. GPERS Survey of the 3506A and 3 		n of documented waste sites).				

WCH-EE-297 (12/11/2007) Page 1 of 2

Control #: D4-300-078

FACILITY STATUS CHANGE FORM

		,	
The second			1/24/2013
DOE-RL,			Date
Larry Store	Olor S		Jan 24, 2013
Lead Regulator	⊠ EPA	Ecology	Date

DISTRIBUTION:

EPA: Larry Gadbois, B1-46 Ecology: Rick Bond, H0-57 DOE: Rudy Guercia, A3-04

Document Control, H0-30

Administrative Record, H6-08 (300-FF-2 OU)

SIS Coordinator: Ben Cowin, H4-22

D4 EPL: Chris Strand, L4-45

Sample Design/Cleanup Verification: Theresa Howell, H4-22

FR Engineering: Eric Ison, L4-32 FR EPL: Chris Strand, L4-45

Attachment 1: Facility Information

Building Histories:

3506A Powerhouse Maintenance Shop

The eastern portion of the 3506A Building (axis running north-south) was built in 1944 and was the original rectangular portion of the structure. During the 1960's or 70's, a western addition was constructed. The dimensions of the original building were 20 ft east-west by 44 ft north-south. The addition measures approximately 28 ft by 36 ft. The original structure consisted of concrete block with built-up roofing over cast-in-place concrete and structural steel.

The 3506A building was located near the intersection of Apple Street and Wisconsin Avenue and originally housed phone service equipment as part of the Hanford Engineer Works (HEW) telephone network installed in 1943-44. The 3506A building's function changed at an unknown date in the 1960's or 70's and became the Powerhouse Mechanical Maintenance Shop and housed maintenance and shop personnel supporting the 384 Power House, which supplied steam to 300 Area buildings.

3506B Maintenance Shop

The 3506-B building was a prefabricated metal structure on a concrete pad constructed in 1973. The facility was used as a maintenance shop until undergoing deactivation. 3506B was located directly west of the extension to the 3506A building, between Idaho Street and Wisconsin

Both 3506A and 3506B above-grade were demolished in 2005, prior to the River Corridor Contract. The information in this Facility Status Change Form documents removal of the atgrade slabs and below-grade foundations.

3506A and 3506B Slabs Characterization

Table 1 summarizes the industrial hygiene, radiological control, and asbestos samples collected prior to demolition of both slabs.

Table 1. Summary of Characterization Surveys at 3506A and 3506B

Type	Date	Documented In	Results Summary
Asbestos	April 10, 2012	CCN # 164959	ACM not identified as a COC.
IH Surveys and Beryllium Characterization	May 3, 2012	CCN# 165864	Both slabs determined to be Be free. All other contaminants of concern below action levels.
Radiological Surveys	April 2, 2012	RSR-300PS-12-1133 RSR-300PS-12-1134	No radiological contamination identified.

Associated WIDS sites:

300-15 process sewer segments remain in the area.

300-116 (rejected UIC well) was removed at 3506A.

300-117 (rejected UIC well) was removed at 3506A.

Anomalies Discovered During Demolition.

During removal of the 3506B, asphalt was encountered beneath the slab. It was determined the building was installed over a pre-existing asphalt apron that surrounded 3506A. All asphalt was removed from the excavation prior to backfill.

During removal of 3506B footings, a plastic bag was unearthed and partially torn open. Work was stopped and a closer inspection identified the bag contained PPE (coveralls, respirators, and respirator cartridges) and a white powder substance. Radiological surveys identified no contamination. To facilitate an expedited response, the white powder was declared presumed asbestos containing material (ACM). The area was posted and the debris, including the powder, was hand removed and bagged under ACM controls. Following cleanup, the area was inspected and down-posted by an ACM competent person.

A final inspection of the 3506A excavation identified some dark streaking/stained soils along the east side of the layback. A closer inspection confirmed the material was asphalt that was introduced into the layback face from the excavator penetrating the asphalt apron that surrounded the building. All asphalt contamination was hand removed from the excavation prior to backfill as confirmed by a second visual inspection.

A final GPERS survey of the common excavation following below-grade demolition identified no contamination.

Attachment 2: Project Photographs

Photograph 1: 3506A looking south, January 26, 2005.



Photograph 2. 3506B looking south on January 26, 2005.



Photograph 3. 3506A slab looking south March 29, 2012.



Photograph 4. 3506B slab looking southeast on March 29, 2012.



Photograph 5. 3506A and 3506B excavation looking south on January 2, 2013.



Photograph 6. 3506A and 3506B following backfill, looking southwest on January 14, 2013



3506A, 3506B FACILITIES COMPLETION

Attachment 3: GPERS Survey of the 3506A and 3506B Excavation Prior to Backfill

