7	A	D	
		IN	

ENGINEERING CHANGE NOTICE

1. ECN 196026
Proj. ECN

Supplemental []	3. Originator's Na J. M. AYRES/1	4. Date 04/13/93				
Direct Revision [X] Change ECN [] Temporary [] Standby []	5. Project Title/N DOWFORVadose Dr		6. Bldg./Sys./Fac. No. 740 STEVENS		7. Impact Level 3Q	
Supersedure [] Cancel/Void []	8. Document Numbers Changed by this ECN (includes sheet no. and rev.) WHC-SD-EN-AP-091, Rev 1		9. Related ECN No(s). 166768		10. Related PO No.	
1a. Modification Work Yes (fill out Blk. 11b)	11b. Work Package No. NA	11c. Modification Work C	omplete		ed to Original Condi- or Standby ECN only)	
[X] No (NA Blks. 11b, 11c, 11d)		Cog. Engineer Signatu	e & Date	Cog. Engi	neer Signature & Date	

12. Description of Change

C

C ...

Document revised to reflect necessary technical/editorial changes.



Page 1 of _____

13a Qustific (mark one)	ation	Criteria Change	[]	Design Improvement	[]	Environmental	[X]
As-Found	[X]	Facilitate Const.	[]	Const. Error/Omission	[]	Design Error/Omission	[X]

13b. Justification Details

Changes necessary to clarify field procedures.

î4.	Distribution	(include	name,	MSIN,	and	no.	of	copies
M	AYRES	H6-02						
RP	HENCKEL	H6-02						
GS	CORRIGAN	H4-16						
CEI	NTRAL FILE	S (2)	L8-04	ļ				
	MC (2)							

RELEASE STAMP

OFFICIAL RELEASE BY WHC

DATE APR 14 1993

Station # 12

יים ד	NCINEERDI	TALL A TAIL	CENTOTICE				1. ECN (us	e no. from	pg. 1)
E.	NGINEERI	WATAIN	GENOTICE		Page 2	of 2	196026		
15. Design	16. Cost Impe	ıct	NA				17. Schedule II	npact (days	;)
Verification Required	EN(GINEERING	INA	CONSTRUC	CTION		NA	}	
[] Yes	Additional	[]	\$ Addition	nal	F1 \$		Improvement	[]	
[X] No	Savings	[]	\$ Savings		[] \$		Delay	Ϊí	
18. Change Impact F	l Keview: Indica	te the re	lated documents (oth	er than th	e engineer	ing do	cuments identifi	ed on Side	1)
that will be an	fected by the	change de	scribed in Block 12.	Enter the	e affected	docum	ent number in Bl Tank Calibration Ma	ock 19.	
SDD/DD	. []		Seismic/StressAnalys	នេ	[]		HealthPhysics Proc		[]
FunctionalDesign Criter	Lj		Stress/DesignReport InterfaceControiDrav		[]		Spares MultipleUn		
OperatingSpecification	[]		CalibrationProcedure	ving	[]		Test Procedures/S	_	
CriticalitySpecification Concentual Design Repo	[]		InstallationProcedure		[]		Componentindex	peemmen	
ConceptualDesignReport EquipmenSpec.	LJ		MaintenanceProcedure		ΪΪ		ASMBCoded Item		
.	[]		EngineeringProcedure		Ĺj		HumanFactor Cons	eideration	
Const. Spec. ProcurementSpec.	[]		OperatingInstruction	•	[]		ComputerSoftware		
VendorInformation	[]		OperatingProcedure		[] .		Electric Circuit Scho		[]
OMManual	ĹĴ		Operating rocedure Operationa Safety Re	inament	[]		ICRSProcedure	Aut.	
FSAR/SAR	ξĵ		IEFIDrawing	danement	[]		Process ControlMa	nual/Plan	
•	ΓÌ		Cell Arrangement Dra	-dac	[]		Process Flow Chart	•	
Safety EquipmentList RadiationWorkPermit	[]	-	Essential Material Spe	•	[]		Purchase Requisitie	-	
EnvironmentaImpactSt			Fac. Proc. Samp. Sche		IJ		I michage tood amm	JII	
Environmental mpact St Environmenta Report	atement []		InspectionPlan	mpie	ΓJ				
EnvironmentaReport EnvironmentaPermit	ΪΪ		InventoryAdjustment	Deguest	[]				
	LJ				[]	41.5			[]
19: Other Affected indicate that 1	Documents: (Ni he signing org	OTE: Doc anization	uments listed below has been notified o	will not b f other af	e revisea i fected doci	oy thi uments	s ECN.) Signatu listed below.	ires below	
4%	mber/Revision		Document Numb				Document Numb	er Revision	1
encine Contract									
· September 1									
O-									
20. Approvals						_			
	Signature		Date	ADCU	······································	Signa	ture		Date
OPERATIONS AND ENGI	imo	2-	a link	_	IITECT-ENGI	NEEK			
Cog Engineer J.M.	7777111 1		7/7/1	Ž PE ₹ QA				-	
Cog. Mgr. R.P.HENC	KEL PAND		<u>4-14-91</u>		.4.,				
QA QQ.S. CORRIGAN (Admicon	you	4-14-9	3 Safe Desi	•				
Sarety	•		<u></u>		_				
Security				Cthe	ron.			e/	
Environ.				—	: r			-	
Projects/Programs									
ISUK Maste Kellenia	Custom								
F-ailiting Compation	ion System				DTMENT OF	こりにひじん	,		
Facilities Operation	ons .				RTMENT OF				
Restoration & Remed	ons diation				ARTMENT OF Dature or L				
Restoration & Remed Operations & Suppor	ons diation			Sigr	nature or L				
Restoration & Remed Operations & Suppor IRM	ons diation			Sigr					
Restoration & Remed Operations & Suppor	ons diation			Sigr	nature or L				
Restoration & Remed Operations & Suppor IRM	ons diation			Sigr	nature or L				

SUPPORTING DOCUMENT 1. Total Pages 18 3. Number 4. Rev No. 2. Title Description of Work for Vadose Drilling in the WHC-SD-EN-AP-091 2 100-FR-1 Operable Unit 6. Author 5. Key Words Name: J. M. Ayres borehole, excavation, test pits, analytical sampling, geophysical APPROVED FOR PUBLIC RELEASE Signature 3/14/93/10 Delia Organization/Charge Code 81310/P711A 7. Abstract Ayres, J. M., 1983, Description of Work for Vadose Drilling in the 100-FR-1 Operable Unit, WHC-SD-EN-AP-091, Rev. 2, Westinghouse Hanford Company, Richland, Washington. PROSE AND USE OF DOCUMENT - The was prepared for a RELEASE STAMP document y and its o otractors. It in the U.S. Department of d only to perform irect, or in rtment of Energy tracts. This docume orate work rtment of Energy tract is n for public release unt PATENT STATUS mitted in document copy, since it advance of part of tearance, is made available for use e solely ontracts ormance of work under bargy. This document U.S. Dep d nor ot to be publis for purposes other than its co s otherwise disseminated or above before a tent approvecured, upon request, from the speci or such release or use has OFFICIAL RELEASE Rent Counsel, U.S. Department hergy Field Office, Rich BY WHC DATE APR 14 1993 DISCLAIMER - This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, nor any of their contractors, subcontractors or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or any third party's use or the results of such use of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors. The views and opinions of authors

expressed herein do not necessarily state or reflect those of the

United States Government or any agency thereof.

30

Impact Level

RECORD OF REVISION

WHC-SD-EN-AP-091, REV 2

(1) Document Number

Page 1

(2) Title

Description of Work for Vadose Drilling in the 100-FR-1 Operable Unit

	CHANGE CONTROL RECORD		
(3) Revision	(4) Description of Change - Replace, Add, and Delete Pages	Authori: (5) Cog. Engr.	zed for Release (6) Cog. Mgr. Date
0	(7) Initial Release, EDT 159841	(3) Cog. Eligit.	(0) cog. Hgr. Date
1	ECN 166768, Incorporate regulator comments to rev 0		
² RS	ECN 196026, Document revised to reflect necessary technical editorial changes.	JM Ayres	RP Henckel 4-14-93
(U			
(1)			
<u> </u>			
**.*			
٠.۵			
O			
File			
Hidrog			
5.73			
_			
<u> </u>			
·			
<u></u>			
· · · - · · · · · · · · · · · · · · · ·			
- " <u>-</u>			
<u></u>			
		<u> </u>	

WHC-SD-EN-AP-091, Rev. 2

CONTENTS

	1.0	SCOPE OF WORK
	2.0	GENERAL REQUIREMENTS
	3.0	SAMPLING AND FIELD ACTIVITIES 3.1 SOIL SCREENING 3.1.1 Borehole 3.1.2 Test Pit 3.2 BOREHOLE GEOLOGIC SAMPLING 3.3 ANALYTICAL SAMPLING
9		3.3.1 BOREHOLE 3.3.2 TEST PIT 3.4 SOIL SAMPLING (PHYSICAL PROPERTY) 3.5 GEOPHYSICAL LOGGING
£	4.0	ANALYSES
7.5	5.0	QA/QC REQUIREMENTS
m,ruso [‡]	6.0	SCHEDULE
<u>,</u>	7.0	CHANGES TO DESCRIPTION OF WORK
,	8.0	REFERENCES
- • 	FIGUR	ES
en a		Location of Test Pits 116-F-1B and 116-F-1C
7	4	108-F (Hand Sample)
	5	and 116-F-14
	TABLES	}
	1 2 3	Borehole Expected Waste Depths

1.0 SCOPE OF WORK

This description of work (DOW) details the field activities associated with cable-tool drilling of six vadose boreholes and backhoe excavation of four test pits in the 100-FR-1 Operable Unit (Task 5) and will serve as a field guide for those performing the work. It should be used in conjunction with the Remedial Investigation/Feasibility Study Work Plan for the 100-FR-1 Operable Unit, Hanford Site, Richland, Washington (DOE-RL 1992) for general investigation strategy and with Environmental Investigations and Site Characterization Manual (WHC 1988c) for specific procedures. Test pit and borehole locations are shown on Figures 1 through 4.

2.0 GENERAL REQUIREMENTS

2.1 HEALTH AND SAFETY

• *

C.

ď.

0


All personnel working to this DOW will have completed the 40-Hour Hazardous Waste Site Worker Training Program and will perform all work in accordance with the following:

- WHC-EP-0383, Environmental Engineering, Technology, and Permitting Function Quality Assurance Program Plan (WHC 1990)
- WHC-CM-4-10, Radiation Protection (WHC 1988d)
- WHC-CM-4-11, ALARA Program (WHC 1988a)
- WHC-CM-4-3, Industrial Safety Manual, Vol. 1 through 3 (WHC 1987)
- WHC-CM-7-5, Environmental Compliance Manual (WHC 1988b)
- WHC-CM-7-7, Environmental Investigations and Site Characterization Manual (WHC 1988c)
- WHC-SD-EN-SAD-002, Rev 0, 100 Area Low Hazard Characterization Activities Safety Assessment (Taylor 1991)
- Site-specific health and safety plan/job safety analysis.

2.2 PREREQUISITES

The requirements and procedures applicable to the 100-FR-1 operable unit field activities are specified in the *Environmental Investigations and Site Characterization Manual* (WHC 1988c). The environmental investigation instructions (EII) that are applicable include:

- EII 1.1 Hazardous Waste Site Entrance Requirements
- EII 1.5 Field Logbooks
- EII 1.13 Readiness Review



00

 \mathbf{O}^{-2}


()

O*

, **7**

0

Figure 1. Location of Test Pits 116-F-1B and 116-F-1C.



90 METERS
- 300 FEET

LEGEND
■ Soil Sampling Locations
WEG\M062592-B




Figure 4. Location of Boreholes 116-F-9C, 116-F-9D, 116-F-2, and 116-F-14.

EII 2.1 EII 3.2 EII 3.4	Preparation of Hazardous Waste Operations Permit Health and Safety Monitoring Instruments Field Screening
EII 4.3	Control of CERCLA and Other Past-Practice Investigation Derived Waste
EII 5.1	Chain of Custody
EII 5.2	Soil and Sediment Sampling
	Split-Spoon Sampling Method
	Surface Sampling Method
	Field Decontamination of Drilling, Well Development, and Sampling Equipment
EII 5.7A	Hanford Geotechnical Sample Library Control
EII 5.10	Obtaining Sample Identification Numbers and Accessing HEIS Data
	Sample Packaging and Shipping
	Activity Reports of Field Operations
	Resource Protection Well and Test Borehole Drilling
	Drilling with a Cable-Tool Drill Rig
	Geologic Logging
	Geophysical Logging
	1.0

Each item on the Drilling Planning Form (EII 6.7, Resource Protection Well and Test Borehole Drilling [WHC 1988c]) or the checklist for tasks requiring no readiness review (EII 1.13, Environmental Engineering and Geotechnology Readiness Review [WHC 1988c]) will be signed and dated by the cognizant engineer or field team leader prior to the start of work.

3.0 SAMPLING AND FIELD ACTIVITIES

3.1 SOIL SCREENING

3.1.1 Borehole

N

(

•

All samples and cuttings will be field screened for evidence of volatile organic compounds (VOC) and radionuclides. The VOC will be screened by the field geologist using an organic vapor monitor (OVM) that will be used, maintained, and calibrated consistent with EII 3.2, <u>Health and Safety Monitoring Instruments</u>, and EII 3.4, <u>Field Screening. Appendix B.</u> (WHC 1988c). Radionuclide screening will be performed by the field geologist per EII 3.4, <u>Field Screening. Appendix A.</u> (WHC 1988c). The field geologist will record screening results in the borehole log.

The action level from radionuclide screening is twice background and, for VOC screening, 5 ppm above background. Prior to initiating drilling, a one-time instrument background reading will be recorded using the OVM, and radionuclide detection instrument at the background site (Figure 5). Figure 5 does not address vadose hole locations. The OVM instrument background will be measured by taking readings at the work site by measuring ambient air for 1 minute. The field geologist will record the background levels in the borehole log prior to the start of drilling.




Figure 5. Location of Background Site.

Chromium screening will take place only on the last sample interval using a portable hexavalent chromium test kit per EII 3.4, <u>Field Screening</u>, <u>Appendix C</u>, (WHC 1988c). The field geologist will record the screening results in the borehole log. The Chromium screening is for general information, thus no action level is required.

Boreholes will be abandoned per EII 6.7, Resource Protection Well and Test Borehole Drilling (WHC 1988c).

3.1.2 Test Pit

All excavated material removed from the test pit will be field screened by the geologist, for evidence of VOC and radionuclides (DOE-RL 1991, Section 5.1.1.5.3). The VOC will be screened using an OVM that will be used, maintained, and calibrated consistent with EII 3.2, Health and Safety Monitoring Instruments, and EII 3.4, Characterization Instruments. Appendix B. (WHC 1988c). Radionuclides will be screened per EII 3.4, Appendix A. Field screening results will be recorded in the field logbook.

All excavated material removed from the test pit will be field screened for evidence of VOC and radionuclides. The VOC will be screened using an OVM that is used, maintained, and calibrated consistent with EII 3.2, Calibration and Control of Monitoring Instruments. Radionuclides will be screened and documented by the onsite Health Physics Technician. Chromium screening will take place only on the last sample interval using a portable hexavalent chrome test kit. There will be two chromium screenings at different locations within the last sampling interval. All screening results will be entered in the field logbook.

3.2 BOREHOLE GEOLOGIC SAMPLING

Geologic samples will be taken at 5-ft intervals and at major stratigraphic changes for the preparation of borehole logs (DOE-RL 1992, Section 5.1.1.5.2) and EII 9.1, Geologic Logging (WHC 1988c). The field geologist shall archive the nonradioactive geologic samples per EII 5.7A, Hanford Geotechnical Sample Library Control (WHC 1988c).

All waste generated as a result of the vadose investigation activities will be handled according to EII 4.3, <u>Control of CERCLA and Other Past-Practice Investigation Derived Waste</u>.

3.3 ANALYTICAL SAMPLING

One analytical sample will be taken of the surface soil at each borehole or test pit location prior to commencement of drilling or excavating. These surface samples will be collected per EII 5.2, <u>Soil and Sediment Sampling</u> (WHC 1988c) and analyzed per Section 4.0 of this DOW. Test pit 116-F-1C will

be sampled to the water table regardless of screening. All other analytical sampling will be based on the following:

- 1. If drill cuttings or exposed material in the backhoe bucket fail (are greater than or equal to) the screening criteria, collect and analyze samples at that point and continue sampling at 5-ft intervals until two consecutive clean samples below the expected (observed) waste depth pass the screening criteria. Maximum sampling depth will be 5 ft below the water table (Table 1).
- 2. If drill cuttings or exposed material in the backhoe bucket pass (are less than) the screening criteria. Continue screening up to the expected waste depth. Collect and analyze one sample from the expected (observed) waste depth and continue sampling at 5-ft intervals until two consecutive samples pass the screening requirements. If any cuttings or exposed material fail the screening criteria, then proceed as in item 1 above. Maximum sampling depth will be 5 ft below the water table.

Table 1	Borehole	Expected	Waste	Depths.
	 	LAPOUUG	11/40 00	OCP VII 3 .

Borehole	Expected waste depth (ft)	Depth to ground- water (ft) ^b
116-F-1A	10ª	13
116-F-2	20 ^b	35
116-F-4	20ª	37
116-F-6	20ª	36
116-F-9C	20°	50
116-F-14	24 ^c	30

a from Dorian and Richards, 1978.

based on trench depth from WIDS.

3.3.1 Borehole

S N

46

С Ф

+ L

()

Analytical sampling will be conducted using a split-spoon sampler per the 100-FR-1 Operable Unit work plan (DOE-RL 1992, Section 5.1.1.5.2) and EII 5.2, Soil and Sediment Sampling (WHC 1988c). Soil cuttings will be continuously screened along the entire soil column per the criteria stated in Section 3.1 from the surface to the final depth.

3.3.2 Test Pit

Analytical samples will be collected directly from the backhoe bucket using hand tools and standard soil sampling techniques per EII 5.2, <u>Soil and Sediment Sampling</u> (WHC 1988c). Excavated soil will be continuously screened

b based on Hanford Site Waste Information Data System (WIDS).

over the entire soil column per the criteria stated in Section 3.1.2 from the surface to the final depth (Table 2). The bucket will be cleaned of visible dirt at each excavation site between test pit locations. A bucket of soil will be removed from the desired sampling interval and brought to the side of the test pit for sampling. Samples will be collected from soil in the middle of the bucket, away from the bucket sides.

Table 2. Test Pit Expected Waste Depths.

	10010 E. 1000 FTO Expected Haste Deptils.						
Test pit	Expected waste depth (ft)	Depth to groundwater (ft)					
116-F-1B	0 to 13	13					
116-F-1C	0 to 13	13					
116-F-3	20	37					
116-F-9D	20	50					

Sample depths will be estimated using measured dimensions of the backhoe bucket and arm. Measurements may be marked on the bucket using soapstone or other noncontaminating marker. If a more precise method of measuring sample depths is used, it will be identified in the field logbook.

All waste generated as a result of test pit investigation activities will be handled as a special case as stated in EII 4.3, Control of CERCLA and other Past-Practice Investigation Derived Waste (WHC 1988c). At the direction of the field team leader, plastic or other covering may be placed on the ground adjacent to the excavation for the temporary stock-piling of excavated material. After all samples have been collected at a particular location, the excavation will be backfilled and compacted in 5-ft lifts in approximately the reverse order, so that the first bucketful excavated is the last bucketful backfilled. Material will be compacted after replacement of each lift, to the extent possible, with the backhoe bucket.

The expected waste depths for the two test pits (116-F-1B and 116-F-1C) are from the surface to groundwater. Sampling will commence at the surface and continue every 5 ft to at least 13 ft. Continue sampling until screening results indicate clean as per Section 3.3. In both locations, the groundwater is estimated to be at a depth of about 13 ft (Dorian and Richards, 1978).

The 108-F crib will be sampled at the surface and again at 5 ft below ground surface with a hand auger.

3.4 SOIL SAMPLING (PHYSICAL PROPERTY)

S

Ci-

Up to five samples for physical property analysis will be collected from the borehole at 116-F-14 Retention Basin (DOE-RL 1992, Section 5.1.1.5.2). Samples submitted for physical properties analysis must be below the detection

limits of the instruments for both radionuclides and VOC. To achieve this, it may be necessary to drill beyond the screening cutoff point.

At intervals where both physical property and analytical sample collections are called for, analytical sampling takes priority if an inadequate sample volume is available.

A split-spoon sampler will be used in lieu of a carbide-tipped core barrel per the work plan for the 100-FR-1 Operable Unit (DOE-RL 1992, Section 5.1.1.5.2).

The field geologist must use professional judgement to select samples that are representative of the principle soil types that can be sampled with the split-spoon sampler. The basic criteria for the sample location is that the sample shall be collected at or below the expected waste depth as defined in Section 3.3. Two 6-in. sleeves will provide adequate sample volume. The field geologist will record the selected samples in the borehole log per EII 9.1, Geologic Logging (WHC 1988c).

The physical property samples will be measured for the following parameters using American Society for Testing and Materials (ASTM) methods (DOE-RL 1992, Section 5.1.1.5.4 and Attachment 1). Unsaturated hydraulic conductivity will be calculated, and the sample will be archived.

- Bulk density
- Particle size distribution (ASTM D422-63)
- Moisture content (ASTM D2216)
- Moisture retention (ASTM D2325-68, D3152-72)
- Saturated hydraulic conductivity (ASTM D2434-68)
- Unsaturated hydraulic conductivity at 10% moisture content after full saturation.

3.5 GEOPHYSICAL LOGGING

3

0

All boreholes will be logged using either a gross gamma or spectral gamma logging tool per the 100-FR-1 Operable Unit work plan (DOE-RL 1992, Section 5.1.1.5.2) and EII II.1, <u>Geophysical Logging</u> (WHC 1988c). Spectral gamma logging is preferred. If the spectral gamma logging tool is not available, the gross gamma logging tool will be used. The field team leader will annotate the reason for not using the spectral gamma logging tool in the field logbook (EII 1.5). No geophysical logging will be performed in the test pits.

4.0 ANALYSES

Samples collected for chemical analysis will be analyzed for the full suite of Comprehensive Environmental Response, Compensation, and Liability Act of 1980 Contract Laboratory Program (CLP) target compound list (TCL) (EPA 1988) and target analyte list (TAL) (EPA 1989) constituents and certain specified ions and radionuclides. Estimated quantity of material needed for analyses are shown in Table 3. The laboratory will use existing Level IV CLP methods and methods approved under their contract for radiological analyses (Level V, Level III for anions). Sample custody will follow the procedures as specified in 100-FR-1 Operable Unit work plan (DOE-RL 1992, Appendix A, Section 5.0) and EII 5.1, Chain of Custody (WHC 1988c).

If full sample volume requirements cannot be met, the field team leader or the sampling scientist will record the volume obtained and the reason(s) why the full sample volume requirements cannot be met in the logbook per EII 1.5, Field Logbooks (WHC 1988c) and the field samplers collect samples in the following order:

1. Radioisotopes.

- 2. Semivolatiles/polychlorinated biphenyl/pesticides/anions.
- Target analyte 1
 Total activity. Target analyte list.
- 5. Volatiles.

C+ *

4.5

 \bigcirc

O.

0

5.0 QA/QC REQUIREMENTS

6.4 Internal QC samples shall be collected as specified in Appendix A, Quality Assurance Project Plan (DOE-RL 1992) with the revisions as outlined below. The sampling shall be documented in the sampling logbook per EII 1.5, Field Logbooks (WHC 1988c).

- 1. Collect one duplicate per sampling session (six boreholes or four test pits) or every 20 samples, which ever is greater.
- 2. Collect split samples at the same frequency as duplicates.
- 3. Field blanks are not required.
- 4. Collect one sample each month from any source of water introduced into the hole during drilling. Only one sample is required for both groundwater and vadose borings. Analyze for the full suite of water parameters. (See Stankovich [1992] for parameters and volume requirements.)
- 5. Collect one trip blank for each batch of containers shipped to the sampling (site) facility and analyze for volatile organics only. The media shall be silica sand.

Table 3. List of Analytes

Analyte	Method	Holding time	Container/volume
<u>Generic</u>		į	
ICP/AA metals	200-7 CLP-Mª	6 mo	Glass, 250 mL
Mercury Cyanide	245.1 CLP-N 335.2 CLP-M	28 d 14 d	
Volatile organic	CLP	14 d	Glass, 125 mL
Semivolatile organic PCB/pesticides	CLPb CLPb	7 d ^c 7 d ^c	Amber glass, 1,000 mi
Anions/IC: fluorides sulfates nitrates, nitrites	EPA 300 ^d EPA 300 ^d EPA 353.2	28 d	
THA	CPA 333.C		
Gross alpha	EA-82	6 mo	Glass/plastic,
Gross beta	EA-82	- ""	1,000 mL
Gamma spec	RC-30	Į.	<u>. </u>
Alpha spec Americium-241	EP-80, EP-90, EP-92, EP-93, EP-5		
Plutonium-239/240 Uranium-235/238	EP-80, EP-81, EP-5 EP-70, EP-71, EP-5		
Carbon-14 Strontium-90	EA-85, EA-85A RC-306, RC-303, RC-309, RC-304		
<u>Weston</u>	No 500, No 503, No 507, No 507		
Gross alpha	PRO-032-302	6 mo	Glass/plastic,
Gross beta	PRO-032-302	1	1,000 mL
Gamma spec	PRO-042-5	1	
Alpha spec	PDO-062-400	[j
Americium-241 Plutonium-239/240	PRO-062-109 PRO-052-32]	1
Uranium-235/238	PRO-052-32		}
Carbon-14	PRO-032-80		1
Strontium-90	PRO-032-38, PRO-032-25		
222-S Laboratory	ļ		
Total activity	Prep: LA-548-111 Procedure: LA-508-121	6 mo	Plastic or glass small vial (at least 1 g)

NOTE: There are no chemical preservation requirements.

6. Collect equipment blanks at the same frequency as duplicates and analyze for constituents listed in Table 3. The media shall be silica sand.

AA = atomic absorption IC = ion chromatography

ICP = inductively coupled plasma

SOP = standard operating procedure.

^aModified for the CLP.

 $^{^{}m b}$ CLP methods, target detection limits, and minimum values for precision and accuracy shall be as specified in the statement of work for CLP services (EPA 1988, 1989).

^c7 d to extraction; 40 d after.

Modified (Lindahl 1984).

7. Collect two background samples from the background site shown in Figure 5, and analyze for the constituents listed in Table 1. This requirement is for borehole samples only.

6.0 SCHEDULE

The following schedule is for drilling and sampling in the 100-FR-1 Operable Unit for 1993. This schedule is subject to change and the DOE-RL operable unit manager should be contacted for current status. An Agreement Activity Notification form will be issued at least 5 days prior to the start of field work.

	Borehole location	Drilling dates			
	116-F-6 116-F-2 116-F-1A 116-F-9C 116-F-14 116-F-4	Late Jan. to mid Feb. 1993 Late Jan. to mid Feb. 1993 Mid to late Feb. 1993 Mid to late Feb. 1993 Early to mid March 1993 Early to mid March 1993			
***	Test pit location	Excavation Date			
C	116-F-1B 116-F-1C	Late March 1993 Late March 1993			
<u>ن</u> .	116-F-3 116-F-9D	Early April 1993 Early April 1993			
網集等 亚	108-F (hand sample only)	As convenient			
Лифиров Станования и постанования и					

0

7.0 CHANGES TO DESCRIPTION OF WORK

Unforeseeable major changes to this DOW, such as analyzing different parameters, using different analytical methods, or changing the sampling interval will be submitted using the Engineering Change Notice form (foreseeable changes will be submitted to the lead regulatory agency for approval or review prior to deviating from the DOW). Copies will be submitted to the lead regulatory agency and appropriate field personnel within 10 working days of the change.

8.0 REFERENCES

DOE-RL, 1991, Hanford Site Waste Information Data System, data file accessed June 16, 1991, U.S. Department of Energy, Richland Field Office, Richland, Washington.

- DOE-RL, 1992, Remedial Investigation/Feasibility Study Work Plan for the 100-FR-1 Operable Unit, Hanford Site, Richland, Washington, DOE/RL-90-33, Rev. O, U.S. Department of Energy, Richland Field Office, Richland, Washington.
- Dorian, J. J. and V. R. Richards, 1978, Radiological Characterization of the Retired 100 Areas, UNI-946, United Nuclear Industries, Richland, Washington.
- EPA, 1987, Data Quality Objectives for Remedial Response Activities, EPA/540/G-87 003, U.S. Environmental Protection Agency, Washington, D.C.
- EPA, 1988, USEPA Contract Laboratory Program Statement of Work for Organic Analysis, Sample Management Office, U.S. Environmental Protection Agency, Washington, D.C.
- EPA, 1989, USEPA Contract Laboratory Program Statement of Work for Inorganic Analysis, Sample Management Office, U.S. Environmental Protection Agency, Washington, D.C.
- Lindahl, P. C., 1984, Determination of Inorganic Ions in Aqueous and Solid Samples of Ion Chromatography, EPA/600/4-84, Argonne National Laboratory, Argonne, Illinois.
- Stankovich, 1992, Description of Work for the 100-BC-5 Groundwater Operable
 Unit, WHC-SD-EN-AP-070, Rev. 0, Westinghouse Hanford Company,
 Richland, Washington.
- Taylor, 1991, 100 Area Low Hazard Characterization Activities Safety
 Assessment, WHC-SD-EN-SAD-002, Rev. 0, Westinghouse Hanford Company,
 Richland, Washington.
- WHC, 1987, Industrial Safety Manual, WHC-CM-4-3, 3 Vols., Westinghouse Hanford Company, Richland, Washington.
- WHC, 1988a, ALARA Program, WHC-CM-4-11, Westinghouse Hanford Company, Richland, Washington.
 - WHC, 1988b, Environmental Compliance Manual, WHC-CM-7-5, Westinghouse Hanford Company, Richland, Washington.
 - WHC, 1988c, Environmental Investigations and Site Characterization Manual, WHC-CM-7-7, Westinghouse Hanford Company, Richland, Washington.
 - WHC, 1988d, Radiation Protection, WHC-CM-4-10, Westinghouse Hanford Company, Richland, Washington.
 - WHC, 1990, Environmental Engineering, Technology, and Permitting Function Quality Assurance Program Plan, WHC-EP-0383, Westinghouse Hanford Company, Richland, Washington.

Date Received: 4/14/9/31/05	INFORMATIONELEASHREQUEST								
Complete for all Types of Release									
	urpose		·-·		ID Number (include revision, volume, etc.)				
[] Speech or Presentation					WHC-SD-EN-AP-091, Rev. 2				
[3 I dill upol	. 1	4 · · · · · · · · · · · · · · · ·			List attachments.				
	only one [] Thesis or suffix) [] Manual			rtation	List attachments.				
[] Abstract			hure/Flier	•	1				
[] VisualAid			ware/Datal		0040 B	alana nasatasat			
[] Speakers Bureau				Date Release Required					
[] PosterSession [] Videotape					4/16/93				
Title Description of Wor 100-FR-1 Operable Unit	rillin	ing in the Unclassified Category Impact Level 3							
New or novel (patentable)subject matter? If "Yes", has disclosure been submitted by		Informationreceived from others in confidence, such as proprietarydata, trade secrets, and/oninventions?							
[] No [] Yes DisclosureNo(s).		[X] No [] Yes (Identify)							
Copyrights? [X] No [] Yes If "Yes", has written permissionbeen granted? Trademarks? [X] No [] Yes (Identify)									
[] No [] Yes (Attach Permission)									
		Complete	for Speed	h or Pres					
Title of Conference or Meeting NA				Group or NA	Society	Sponsoring			
Date(s) of Conference or Meeting	City/Sta	ate		Wi	llproceedi	ngsbe published?	[] Yes	[] No	
NA_	l na				-	be handed out?	T Yes	on F1	
Title of Journal							£3 ,	<u> </u>	
NA									
		CHEC	KITST FOR	SIGNATOR	ies		·····		
Review Required per WHC-CM-3-4	Yes	No				cates Approval			
		<u></u>		me (printe		Signal	ture	Date	
Classification/Unclassifie Controlled	ra	rva				•			
NuclearInformation Patent - GeneralCounsel	[]	[X]							
	[X]	[] .	per OGC	memo 2-4-		MIR			
Legal- GeneralCounsel	[X]	[] .	per OGC	memo 2-4-	93	ino 1			
AppliedTechnology/ExporControlled InformationorInternationaProgram	гэ	rvı				·			
WHCProgram/Project	[]	[X] .							
	[]	[X]				-			
Communications	[]	[X]							
RLProgram/Project	[]	[X]							
PublicationServices	[X]	[]	IAF	SIDWN		SAA BROW	<u>)</u>	4/10/62	
OtherProgram/Project	[]	[X]		<u> </u>		JIV DION	<u> </u>	1/17/93	
Information conforms to all applicable requirements. The above information is certified to be correct.									
	<u>Yes</u>	<u>No</u>		INFORM	ATION RE	LEASE ADMINISTRAT	ION APPROVAL	STAMP	
ReferencesAvailableto IntendedAudience	[X]	[]	Stam	p is required latorycommo	before rele	case. Releaseis conti	ngent upon reso	lutionof	
Transmitto DOE-HQ/Office Scientific and Technical Information									
Author/Requestor (Printed/Signatu	[] re)	[X] Dațe	i.		6 0	0,92410			
J.M. Ayres /////93 4/14/93									
Intended Audience									
[] Internal [] Sponsor [X] External									
Responsible Manager (Printed/Signature) Date									
R.P. Henckel	4.	-14-43	Date	Cancelled	***	Date D	lisannroved		