
Waste Tank Summary Report for Month Ending May 31, 2001



Prepared for the U.S. Department of Energy Assistant Secretary for Environmental Management

CH2MHILL

Hanford Group, Inc.

Richland, Washington

Contractor for the U.S. Department of Energy Office of River Protection under Contract DE-AC06-99RL14047

LEGAL DISCLARACE	
	ı

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, nor any of their contractors, subcontractors or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or any third party's use or the results of such use of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

This report has been reproduced from the best available copy. Available in paper copy and microfiche.

Available electronically at http://www.doe.gov/bridge. Available for a processing fee to the U.S. Department of Energy and its contractors, in paper, from: U.S. Department of Energy Office of Scientific and Technical Information P.O. Box 82 Oak Ridge, TN 37831-0062

phone: 885-576-8401 fax: 865-576-5728

email: reports@adonis.osti.gov(423) 576-8401

Available for sale to the public, in paper, from: U.S. Department of Commerce National Technical Information Service 5285 Port Roval Road Springfield, VA 22161

Phone: 800-553-6847 fax: 703-605-6900

email: orders@ ntis.fedworld.gov

online ordering:

http://www.ntis.gov/ordering.htm

Printed in the United States of America

	•
•	
•	

ENGINEERING CHANGE NOTICE

Page 1 of _______

1. ECN	659299
Proj.	***************************************

2. ECN Category (mark one)	,	nization, MSIN, and Telephone	_ 1	USQ Required?	5. Date	
Supplemental [7]		ventory & Flowsheet	Eng.	Yes 🖾 No	06/27/01	
Direct Revision						
	Waste Tank Summary Report for 7. Bidg/Sys/Fac. No. 8. Approval Designator					
	Month Ending May 31, 2001 N/A					
9. Document reimbers Changed by this ECR (Includes 10. Related ECR RO(s). 11. Related PO No.						
Supersedure						
12a. Modification Work	12b. Work Package No.	12c. Modification Work Comp			l	
Yes (fill out Blk. 12b)	TED. TOOK TEGES ITO.	120. Modinozaon 1101K comp		or Standb	to Original Condition (Temp. by ECNs only)	
N/A N/A N/A N/A						
12c, 12d) Design Authority/Cog. Engineer Signature & Design Authority/Cog. Engineer Signature & Date						
13a. Description of Change		13b. Design Baseline Docume	ent? 🗆 Yes 📗	⊠ No		
Complete revision						
Computer generated	:					
File: \\AP001\TWRS	SHAR\SHARE\BETTYH	1\HNF-EP 1				
Size: 4.88MB(5,127	,680 bytes) , we ch	ange				
Modified: Wednesde Tuesday	y, June 27, 2001 , July 3, 1001, 12	3:10:07 PM (Bruh)	•			
14a, Justification (mark one)	14b. Justification Details					
Criteria Change Design Improvement Environmental Facility Deactivation As-Found Facilitate Const. Const. Error/Omission Design Error/Omission	This ECN is being information.	ng generated to upd	ate waste	tank farm s	summary	
15. Distribution (Include name	, MSIN, and no. of copies)			F	RELEASE STAMP	
Distribution list	attached followin	g document	, .	DATE: STA: _ JUL 0	HANFORD ID: 3 2001	

Operating Specification Interface Control Drawing Spares Multiple Unit Listing Criticality Specification Calibration Procedure Test Procedures/Specification Conceptual Design Report Installation Procedure Component Index Equipment Spec. Maintenance Procedure ASME Coded Item Const. Spec. Engineering Procedure Human Factor Consideration	ys)
Required	ys)
No Savings Sa	
19. Change Impact Review: Indicate the related documents (other than the engineering documents identified on Side 1) that will be affected by the change described in Block 13. Enter the affected document number in Block 20. SDD/DD Seismic/Stress Analysis Tank Calibration Manual Functional Design Criteria Stress/Design Report Health Physics Procedure Operating Specification Interface Control Drawing Spares Multiple Unit Listing Criticality Specification Calibration Procedure Test Procedures/Specification Conceptual Design Report Installation Procedure Component Index Equipment Spec. Maintenance Procedure Human Factor Consideration	
SDD/DD Seismic/Stress Analysis Tank Calibration Manual Functional Design Criteria Stress/Design Report Health Physics Procedure Operating Specification Interface Control Drawing Spares Multiple Unit Listing Criticality Specification Calibration Procedure Test Procedures/Specification Conceptual Design Report Installation Procedure Component Index Equipment Spec. Maintenance Procedure Human Factor Consideration	_
SDD/DD Seismic/Stress Analysis Tank Calibration Manual Functional Design Criteria Stress/Design Report Health Physics Procedure Operating Specification Interface Control Drawing Spares Multiple Unit Listing Criticality Specification Calibration Procedure Test Procedures/Specification Conceptual Design Report Installation Procedure Component Index Equipment Spec. Maintenance Procedure Human Factor Consideration	
Functional Design Criteria	
Operating Specification Interface Control Drawing Spares Multiple Unit Listing Criticality Specification Calibration Procedure Test Procedures/Specification Conceptual Design Report Installation Procedure Component Index Equipment Spec. Maintenance Procedure ASME Coded Item Const. Spec. Engineering Procedure Human Factor Consideration	$\overline{\Box}$
Criticality Specification Conceptual Design Report Equipment Spec. Const. Spec. Calibration Procedure Calibration Procedure Installation Procedure Component Index ASME Coded Item Const. Spec. Engineering Procedure Human Factor Consideration	
Equipment Spec.	
Const. Spec. Engineering Procedure Human Factor Consideration	
Procurement Spec.	
·	
• • • • • • • • • • • • • • • • • • • •	
Environmental Permit Inventory Adjustment Request Inventory Adjustment Inve	ᆜ_
N/A 21. Approvals	
Signature Date Signature Date	
Design Authority Design Agent	—
Cog. Eng. B.M. Hanlon Em Hanlow 6/27/01 PE	
Cog. Mgr. N.W. Kirch 7WKml 7/2/01 QA	
QA Safety	
Safety Design	
Environ Environ.	_
Other Other	_
	_
	_
DEPARTMENT OF ENERGY	
Signature or a Control Number that tracks the Approval Signature	
ADDITIONAL	_
	_

WASTE TANK SUMMARY REPORT FOR MONTH **ENDING MAY 31, 2001**

BM HANLON

CH2M HILL Hanford Group, Inc. Richland, WA 99352 U.S. Department of Energy Contract DE-AC27-99RL14047

EDT/ECN: ECN-669299

UC:

Cost Center: B&R Code:

Charge Code:

Total Pages: 90

Key Words: REPORT, WASTE TANK SUMMARY

Abstract: See page iii of document

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document; contact: Document Control Services, P.O. Box 950, Malletop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

ID: RELEASE

Approved For Public Release

RECORD OF REVISION

(1) Document Number
HNF-EP-0182

Page	1	

(2) Title

WASTE TANK SUMMARY REPORT FOR MONTH ENDING MAY 31, 2001

	Change Control Record	·			
(3) Revision	(4) Description of Change - Replace, Add, and Delete Pages		Authorized for Release		
· · · ·	7)	(5) Cog. Engr.	(6) Cog. Mgr. Date		
153	EDT-631372	BM Hanlon	JS Garfield		
15 8 gS .	Incorporation of ECN-669299	BM Hanlon	1WKw2 7/2/01 NW Kirch		
-		BM Hanlon	NW Kirch		
					
			"		

Waste Tank Summary Report for Month Ending May 31, 2001

B. M. Hanion CH2M HILL Hanford Group, Inc.

Date Published July 2001

Prepared for the U.S. Department of Energy Assistant Secretary for Environmental Management

CH2IVIHILL Hanford Group, Inc.

P. Q. Box 1500 Richland, Washington

Contractor for the U.S. Department of Energy Office of River Protection under Contract DE-AC06-99RL14047

Approved for Public Release; Further Dissemination Unlimited

This page intentionally left blank.

WASTE TANK SUMMARY REPORT

B. M. Hanlon

ABSTRACT

This report is the official inventory for radioactive waste stored in underground tanks in the 200 Areas at the Hanford Site. Data that depict the status of stored radioactive waste and tank vessel integrity are contained within the report. This report provides data on each of the existing 177 large underground waste storage tanks and 63 smaller miscellaneous underground storage tanks and special surveillance facilities, and supplemental information regarding tank surveillance anomalies and ongoing investigations. This report is intended to meet the requirement of U. S. Department of Energy-Richland Operations Office Order 435.1 (DOE-RL, July 1999, Radioactive Waste Management, U. S. Department of Energy-Richland Operations Office, Richland, Washington) requiring the reporting of waste inventories and space utilization for Hanford Tank Farm tanks.

HNF-EP-0182, Rev. 158

This page intentionally left blank.

HNF-EP-0182, Rev. 158

TABLE OF CONTENTS

SU	MMARY	
I.	WASTE TANK STATUS	
П.	WASTE TANK INVESTIGATIONS	
Ш		
Ap	opendixes:	
A.	MONTHLY SUMMARY	A-
	1 Monthly Summary	A-
	2 Tank Use Summary	A-:
	3 Pumping Record, and Liquid Status and Pumpable Liquid Remaining in Tanks	A-
	4 Inventory Summary by Tank Farm	A-:
	5 Inventory and Status by Tank - Double-Shell Tanks	A⊣
	6 Inventory and Status by Tank - Single-Shell Tanks	
В.	PERFORMANCE SUMMARY	В-
	Table:	
	1 Summary of Waste Transactions in the Double-Shell Tanks	
	2 Comparison of Projected Versus Actual Waste Volumes for Hanford Facilities	B-:
C.	DOUBLE-SHELL TANK WASTE TYPE AND SPACE ALLOCATION	C -1
	Tables:	
	1 Double-Shell Tank Waste Inventory	
	2 Double-Shell Tank Available Space	C-3
	Figures:	~
	1 Total Double-Shell Tank Inventory	
D.	WASTE TANK SURVEILLANCE MONITORING TABLES	D- 1
	Tables: 1 Temperature Monitoring in Watch List Tanks	D /
	2 Temperature Monitoring in Non-Watch List Tanks	
	3 Additions/Deletions to Watch List Tanks by Year	
	4 Single-Shell Tanks Monitoring Compliance Status	
	5 Double-Shell Tanks Monitoring Compliance Status	
	6 ENRAF Surface Level Gauge Installation and Data Input Methods	
	7 Tank Monitor and Control System (TMACS)	
F	MISCELLANEOUS UNDERGROUND STORAGE TANKS AND SPECIAL	
~	SURVEILLANCE FACILITIES	E _1
	Tables:	ا " ند ا
	1 Miscellaneous Underground Storage Tanks and Special Surveillance Facilities (Active)	F-1
	East Area Underground Storage Tanks and Special Surveillance Facilities (Inactive)	
	3 West Area Underground Storage Tanks and Special Surveillance Facilities (Inactive)	
F	LEAK VOLUME ESTIMATES	F-1
٠.	Table:	
	1 Single-Shell Tank Leak Volume Estimates	F-2

HNF-EP-0182, Rev. 158

G.	SINGLE-SHELL TANKS INTERIM STABILIZATION AND CONTROLLED,	
	CLEAN, AND STABLE (CCS) STATUS	G-1
	Tables:	
	1 Single-Shell Tanks Interim Stabilization Status	G-2
	2 Single-Shell Tanks Interim Stabilization Milestones	G-4
	3 Single-Shell Tanks Stabilization Status Summary	G- 6
H.	TANK AND EQUIPMENT CODE AND STATUS DEFINITIONS	H-1
	1 Tank and Equipment Code/Status Definitions	
I.	TANK FARM CONFIGURATION, STATUS, AND FACILITY CHARTS	I -1
	Figures: 1 High-Level Waste Tank Configuration	I-2
	2 Double-Shell Tank Instrumentation Configuration	I-3
	3 Single-Shell Tank Instrumentation Configuration	I-4

		=	2.54 centimeters			
1 foot		1 inch = 2.54 centimeters				
l foot =			30.48 centimeters			
l gallon		=	3.79 liters			
1 ton = 0.91 metric tons						
$^{\circ}F = \left(\frac{9}{5} ^{\circ}C\right) + 32$						
1 Btu/h = 0.2931 watts (International Table)						

WASTE TANK SUMMARY REPORT For Month Ending May 31, 2001

Note: Changes from the previous month are in bold print.

I. WASTE TANK STATUS

Category	Quantity	Date of Last Change
Double-Shell Tanks ^b	28 double-shell	10/86
Single-Shell Tanks	149 single-shell	1966
Assumed Leaker Tanks	67 single-shell	07/93
Sound Tanks	28 double-shell 82 single-shell	1986 07/93
Interim Stabilized Tanks	128 single-shell	03/01
Not Interim Stabilized	21 single-shell	03/01
Intrusion Prevention Completed	108 single-shell	09/96
Controlled, Clean, and Stablef	36 single-shell	09/96
Watch List Tanks ^{de} Total	19 single-shell 5 double-shell 24 tanks	09/00 01/01

Of the 128 tanks classified as Interim Stabilized, 65 are listed as Assumed Leakers. (See Table G-1)

II. WASTE TANK INVESTIGATIONS

This section includes all single- or double-shell tanks or catch tanks which are showing surface level or interstitial liquid level (ILL) decreases, or drywell radiation level increases in excess of established criteria.

^b Five double-shell tanks (SY-101 was removed from the list in January 2001) are currently included on the Hydrogen Watch List and are thus prohibited from receiving waste in accordance with "Safety Measures for Waste Tanks at Hanford Nuclear Reservation," Section 3137 of the National Defense Authorization Act for Fiscal Year 1991, Public Law 101-510, November 5, 1990.

^c Two of these tanks are Assumed Leakers (BY-105, BY-106). (See Table F-1)

⁴ See Appendix D for more information on Watch List Tanks.

Dates for the Watch List tanks are "officially added to or removed from the Watch List" dates. Eighteen tanks were removed from the Organic Watch List in December 1998; the last two tanks (C-102 and C-103) were removed from the Organic Watch List in August 2000. In December 1999, tank C-106 was removed from the High Heat Load Watch List. In January 2001, DST tank SY-101 was removed from the Hydrogen Watch List. Only the Hydrogen Watch List remains, which contains 19 SSTs and 5 DSTs.

^f The TY tank farm was officially declared Controlled, Clean, and Stable (CCS) in March 1996. The TX tank farm and BX tank farms were declared CCS in September 1996.

A. <u>Assumed Leakers or Assumed Re-leakers</u>: (See Appendix H for definition of ""Re-leaker")

This section includes all single- or double-shell tanks or catch tanks for which an off-normal or unusual occurrence report has been issued, or for which a waste tank investigation is in progress, for assumed leaks or re-leaks. Tanks/catch tanks will remain on this list until either a) completion of Interim Stabilization, b) the updated occurrence report indicates that the tank/catch tank is not an assumed leaker, or c) the investigation is completed.

Catch Tank 241-AX-152 - This catch tank was declared an "assumed leaker" on March 23, 2001, by the Plant Review Committee, after an evaluation by the Leak Assessment Team. The water used as test solution was pumped to a double-shell tank on March 1, 2001, after the tank was identified as a potential leaking tank.

The tank has been emptied and will be removed from service by end of Fiscal Year 2002.

For further information, see III-C (below), Occurrence Report RP-CHG-Tankfarm-2001-0014, Final report.

Catch Tank AX-152 will be removed from this report based on (c) above, the investigation has been completed.

B. Tanks with increases indicating possible intrusion:

This section includes all single-shell tanks and related receiver tanks for which the surveillance data show that the surface level or ILL has met or exceeded the increase criteria, or are still being investigated.

Candidate Intrusion List: Surveillance data in the following tanks indicate possible intrusions.

Tank 241-B-202

Tank 241-BX-101

Tank 241-BX-103

Tank 241-BY-103

The surveillance data was last reviewed on the tanks listed as having probable liquid intrusions: Memo 74B20-99-045, dated November 22, 1999.

III. SURVEILLANCE AND WASTE TANK STATUS HIGHLIGHTS

A. <u>Single-Shell Tanks Saltwell Jet Pumping (See Table A-6 footnotes for further information)</u>

Tank 241-A-101 - Pumping began May 6, 2000. No pumping has occurred since August 2000; a total of 14.1 Kgallons has been pumped from this tank since the start of pumping in May 2000.

Tank 241-AX-101 - Pumping began July 29, 2000. No pumping since August 2000; pumping began again on March 22, 2001. Pumping was shut down on April 3, 2001, due to a transfer line failure. A total of 21.7 Kgallons has been pumped since the start of pumping in July 2000.

Tank 241-S-102 - Pumping problems forced many shutdowns. The pump was replaced and pumping resumed on February 19, 2000. Problems with the new pump forced a shutdown on March 23, 2000. Pumping was interrupted in early June 2000. The flushing involved in trying to resume pumping in June resulted in a net addition to the tank. No pumping has occurred since June 2000; a total of 56.8 Kgallons has been pumped from this tank since start of pumping in March 1999.

Tank 241-S-109 - Pumping began September 23, 2000. The pumping rate dropped below 0.05 GPM and the pump was shut down on January 27, 2001. A total of 145.2 Kgallons has been pumped from this tank (111.0 Kgallons were pumped in 1979 [primary stabilization], and partial isolation was completed in 1982). Interim Stabilization documentation is expected to be completed in June 2001.

Tank 241-SX-101 - Pumping began November 22, 2000. The pump failed on December 9, 2000. No pumping since December 2000. A total of 19.2 Kgallons has been pumped from this tank.

Tank 241-SX-103 - Pumping began October 26, 2000. All supernate has been removed; currently evaluating whether pumping will be restarted. A total of 116.3 Kgallons has been pumped from this tank since start of pumping in October 2000.

Tank 241-SX-105 - Pumping began August 8, 2000. Pumping was shut down in late April 2001 when the saltwell screen in-flow rate was measured at approximately 0.02 GPM. This tank is being evaluated to determine if it can be Interim Stabilized. A total of 152.6 Kgallons has been pumped since start of pumping in August 2000.

Tank 241-U-102 - Pumping began January 20, 2000. During May 2001, a total of 800 gallons was pumped; a total of 80.5 Kgallons has been pumped from this tank since start of pumping in January 2000.

Tank 241-U-109 - Pumping began March 11, 2000. The saltwell pump was replaced following its failure in December 2000, and pumping was restarted March 30, 2001. In May 2001, a total of 1.4 Kgallons was pumped; a total of 69.7 Kgallons has been pumped from this tank since start of pumping in March 2000.

B. RP-CHG-TANKFARM-2001-0004, Occurrence Report. "Corrosion Observed in DST Tank 241-AY-101 During Video Inspection of the Annulus Section." Off-Normal Occurrence. Latest Update: May 31, 2001.

Corrosion of the primary and secondary liners of DST AY-101 was observed during video inspections of the tank annulus region in 1999 and 2000. Follow-up video inspections that were

completed on January 29, 2001, show more extensive corrosion in localized regions of the primary and secondary liners when viewed from the annulus side of the primary liner.

In addition, ultrasonic testing data collected during March 2001 and evaluated on March 22, 2001, show localized thinning of approximately 19.4 percent versus a reporting limit of 20 percent. The corrosion was confined to a small area on the inside of the primary liner at the previous waste-air interface level — approximately 343 inches above the bottom of the tank. Thus, corrosion has occurred on both the outside and the inside of the primary liner, and on the inside of the secondary liner. There are no visual or radiological indications of waste leakage from the tank

An operational restriction has been imposed to limit the waste level in this tank to less than 80 inches until further evaluations can be performed.

Internal tank videos have revealed two stained areas on the primary side of the internal tank wall. Preliminary evaluation by an expert corrosion engineer panel indicates the stains potentially denote past leakage of known water intrusion from the annulus to the interior of the tank. Further evaluations will be necessary to assess the potential for penetration of the primary tank wall. The potential penetration points are approximately 22 feet above the waste surface, which is being controlled at 80 inches above the floor of the tank. There is no known evidence of any leakage from the tank to the annulus space, or any evidence of structural damage to the tank.

Testing and evaluation procedures are being discussed by tank and corrosion specialists from across the U.S. Department of Energy complex and the private sector.

This Update is being submitted to extend the due date of this report pending the Deficiency Evaluation process.

An Update or a Final Report will be submitted no later than June 28, 2001.

C. RP-CHG-TANKFARM-2001-0014, Occurrence Report, "Catch Tank AX-152 was Identified as a Potential Leaking Tank," Off-Normal Occurrence, Notification Date: March 5, 2001, Final Report: May 18, 2001.

Based on an engineering evaluation, this catch tank was identified as a potential leaking tank. On March 23, 2001, the Plant Review Committee determined, based on information and a recommendation by the Leak Assessment Team, to declare catch tank AX-152 an "assumed leaker." The water used as a test solution was pumped to a double-shell tank on March 1, 2001, as an immediate action

The tank has been emptied and will be removed from service by end of Fiscal Year 2002.

The declaration of the AX-152 catch tank as a potential leaker has and will continue to have an operational impact on the ability to transfer waste through AX-152 and associated structures.

The catch tank was an active receiver catch tank for certain waste transfer routes. No waste transfers associated with this tank have occurred since November of 1998, when the tank was first suspected of leaking.

The declaration of the tank as an "assumed leaker" will accelerate the schedule for isolation of the facility.

New routes will have to be identified for future transfers, and there may be a need to manufacture new jumpers to facilitate those transfers.

This page intentionally left blank.

APPENDIX A MONTHLY SUMMARY

TABLE A-1. MONTHLY SUMMARY

Tank Status May 31, 2001

	200	200	
	EAST AREA	WEST AREA	TOTAL
IN SERVICE	25	03	28 (1)
OUT OF SERVICE	66	83	149
SOUND	59	51	110
ASSUMED LEAKER	32	35	67
INTERIM STABILIZED	60	68	128
ISOLATED			
PARTIAL INTERIM	11	30	41
INTRUSION PREVENTION COMPLETE	55	53	108
CONTROLLED, CLEAN, AND STABLE	12	24	36

		WASTE VOLUM	MES (Kgallons))			
		200	200		SST	DST	
		EAST AREA	WEST AREA	TOTAL	TANKS	TANKS	TOTAL
SUPERNA	<u>ATANT</u>			-			
AW	Aging waste	1783	0	1783	0	1783	1783
CC	Complexant concentrate waste	3168	933	4101	0	4101	4101
CP	Concentrated phosphate waste	1088	0	1088	0	1088	1088
DC	Difute complexed waste	1677	1067	2744	1	2743	2744
DN	Dilute non-complexed waste	1064	0	1064	0	1064	1064
PD	PUREX/TRUsolids	0	0	0	0	0	0
NCPLX	Non-complexed waste	164	151	315	315	0	315
DSSF	Double-shell slurry feed	6352	168	6520	1035	5485	6520
TOTAL	SUPERNATANT	15296	2319	17615	1351	16264	17615
SOLIDS				***************************************			
Sludge	•	6555	5648	12203	11059	1144	12203
Saltca	ke .	8009	16095	24104	20795	3309	24104
TOTA	L SOLIDS	14564	21743	36307	31854	4453	36307
TO	TAL WASTE	29860	24062	53922	33205	20717	53922
AVAILAE	BLE SPACE IN TANKS	9877	702	10579	0	10579	10579
DRAINA	BLE INTERSTITIAL LIQUID (2)	1425	2022	3447	3447	(2)	3447
DRAINA	BLE LIQUID REMAINING (2)	2458	2340	4798	4798	(2)	4798

⁽¹⁾ Includes five double-shell tanks on the Hydrogen Watch List which are prohibited from receiving additional waste (AN-103, AN-104, AN-105, AW-101, and SY-103) by Public Law 101-510. SY-101 was removed from the Hydrogen Watch List in January 2001 and will return to service later in fiscal year 2001.

⁽²⁾ Drainable Interstitial Liquid and Drainable Liquid Remaining for single-shell tanks only; not applicable for double-shell tanks

TABLE A-2. TANK USE SUMMARY May 31, 2001

					ISOLATED TAN	NK\$	
	TANKS AVAILABLE			PARTIAL	INTRUSION	CONTROLLED	INTERIM
TANK	TO RECEIVE		ASSUMED	INTERIM	PREVENTION	CLEAN, AND	STABILIZED
FARMS	WASTE TRANSERS	<u>SOUND</u>	LEAKER	<u>ISOLATED</u>	COMPLETED	STABLE	<u>IANKS</u>
EAST							
A	O	3	3	2	4	0	5
AN	7 (1)	7	0	0	0	0	0
AP	8	8	. 0	0	0	0	Ō
ΑW	6 (1)	6	Ō	0	Ō	Ō	Ō
AX	0	2	2	1	3	0	3
AY	2	2	0	0	Ō	Ō	Ō
AZ	2	2	0	0	Ō	Ö	Ö
В	0	6	10	0	16	0	16
вх	0	7	5	0	12	12	12
BY	0	7	5	5	7	0	10
С	0	9	7	3	13	0	14
Total	25	59	32	11	55	12	60
WEST							
5		11	1	10	2	0	6
SX	Ō	5	10	6	9	Ŏ	11
SY	3 (1)	3	0	Ō	Ō	Ö	0
Γ	0	9	7	5	11	Õ	16
rx	Ō	10	8	Ö	18	18	18
ΓY	0	1	5	Ō	6	6	6
U	0	12	4	9	7	Ō	11
Total	3	51	35	30	53	24	68
TOTAL	28	110	67	41	108	36	128

⁽¹⁾ Five Double-Shell Tanks on the Hydrogen Watch List are prohibited from receiving additional waste (AN-103, 104, 105, AW-101, and SY-103) by Public Law 101-510. SY-101 was removed from the Hydrogen Watch List in January 2001 and will return to service later in fiscal year 2001.

TABLE A-3. PUMPING RECORD, LIQUID STATUS, AND PUMPABLE LIQUID REMAINING IN TANK FARMS

May 31, 2001

			Waste Vo	olumes (Kgallons)			
TANK FARMS EAST	PUMPED THIS MONTH	PUMPED FY I <u>TO DATE</u>	CUMULATIVE TOTAL PUMPED 1979 TO DATE	SUPERNATANT LIQUID	DRAINABLE INTERSTITIAL LIQUID	DRAINABLE LIQUID REMAINING	PUMPABLE SST LIQUID REMAINING
A	0.0	0.0	164.6	503	161	665	622
AN	N/A	N/A	N/A	3772	N/A	N/A	N/A
AP	N/A	N/A	N/A	6273	N/A	N/A	N/A
AW	N/A	N/A	N/A	1909	N/A	N/A	N/A
AX	0.0	14.0	34.7	364	105	469	433
ΑŸ	N/A	N/A	N/A	527	N/A	N/A	N/A
AZ	N/A	N/A	N/A	1783	N/A	N/A	N/A
В	0.0	0.0	0.0	15	262	277	203
BX	N/A	0.0	200.2	24	127	N/A	N/A
BY	0.0	0.0	1567.8	0	581	581	498
С	0.0	0.0	103.0	126	189	315	207
Total	0.0	14.0	2070.3	15296	1425	2307	1963
WEST							
S	0.0	21.7	1075.1	76	636	712	578
SX	0.0	209.3	666.9	134	318	452	379
SY	N/A	N/A	N/A	2000	N/A	N/A	N/A
T	0.0	0.0	245.7	29	218	246	168
TX	N/A	0.0	1205.7	9	297	N/A	N/A
TY	N/A	0.0	29.9	0	53	N/A	N/A
U	2.2	31.4	375.7	71	500	571	485
Total	2.2	262.4	3599.0	2319	2022	1981	1610
TOTAL	2.2	276.4	5669.3	17815	3447	4288	3573

N/A = Not applicable for Double-Shell Tank Farms, and Single-Shell Tank Farms which have been declared Controlled, Clean and Stable (BX, TX, TY).

TABLE A-4. INVENTORY SUMMARY BY TANK FARM May 31, 2001

				SUPERA	<u>IATANT</u>	LIQUID	VOLU	MES	Kgallon	s <i>j</i>		SOLID	S VOLUM	ME
TANK	TOTAL	AVAIL			·-								SALT	
FARM	WASTE	SPACE	AW	CC	<u>CP</u>	DC	DN	_ <u>PD</u>	NCPLX	DSSE	TOTAL	SLUDGE	CAKE	TOTAL
EAST														
A	1479	0	0	0	0	0	0	0	0	503	503	574	402	976
ĄΝ	5521	2459	0	1778	0	0	253	0	0	1741	3772	0	1749	1749
AP	8362	2758	0	1390	1088	1601	37	0	0	2157	6273	. 0	89	89
AW	3357	3483	0	0	0	0	322	0	0	1587	1909	624	824	1448
AX	812	0	0 -	0	0	0	0	0	0	364	364	26	422	448
AY	819	1141	0	0	0	75	452	0	0	0	527	292	0	292
AZ	1940	36	1783	0	0	0	0	0	0	0	1783	157	0	157
В	1909	0	0	0	0	0	0	0	15	0	15	1211	683	1894
BX	1490	0	0	0	0	0	O	0	24	0	24	1259	207	1466
BY	4387	0	0	0	0	0	0	0	0	0	0	754	3633	4387
C	1784	o	0	C	0	1	0	0	125	0	126	1658	0	1658
Total	29480	6877	1782	3186	icea	1877	1084	ő	154	6 352	15296	8558	8008	14584
WEST		*					-]		
	5056	0		0	0	0	0	0	75	1	76	1184	3796	4980
sx	3726	0	1 0	0	0	0	o	o	o	134	134	927	2665	3592
SY	2718	702	0	933	0	1067	0	0	0	0	2000	71	647	718
т	1877	0	6	0	0	0	0	0	29	0	29	1703	145	1848
тх	6810	0	0	0	0	0	0	0	9	0	9	697	6104	6801
TY	639	0	0	0	0	0	0	0	0	0	0	529	110	639
υ	3236	0	0	0	0	0	0	0	38	33	71	537	2628	3165
Tetal	24082	702	Ď	922	G	1067	0	ō	151	153	2318	5548	18095	21742
TOTAL	53922	10579	1723	4101	1088	2744	1054	G	215	8520	17615	12203	24104	36307

TABLE A-5. INVENTORY AND STATUS BY TANK - DOUBLE-SHELL TANKS

May 31, 2001

		TANK STA	TUS					SOLID	S VOLUME		PHOTOS/	/IDEOS	
-				EQUIVA- LENT	TOTAL	AVAIL. SPACE	SUPER-			SOLIDS	LAST	LAST	SEE FOOTNOT
	WASTE	TANK	TANK	WASTE	WASTE	(1)	LIQUID	SLUDGE	SALTCAKE	VOLUME	IN-TANK	IN-TANK	THESE
TANK	MATL	STATUS	USE	INCHES	(Kgal)	(Kgal)	(Kgal)	(Kgel)	(Kgal)	UPDATE	PHOTO	VIDEO	CHANGE
						AN	TANK FAR	<u>M STATUS</u>					
AN-101	DN	SOUND	DRCVR	92.0	253	887	253	o	0	06/30/99			
AN-102	CC	SOUND	CWHT	383.3	1054	86	965	o	89	06/30/99			
AN-103	DSS	SOUND	CWHT	348.0	957	163	496	0	459	06/30/99	10/29/87		l
N-104	DSSF	SOUND	CWHT	382.5	1052	88	607	0	445	06/30/99	08/19/88		1
AN-105	DSSF	SOUND	CWHT	410.2	1128	12	636	0	492	06/30/99	01/26/88		1
AN-106	CC	SOUND	CWHT	13.8	38	1102	21	0	17	06/30/99			1
AN-107	cc	SOUND	CWHT	377.8	1039	101	792	0	247	06/30/99	09/01/88		1
7 DOUBL	E-SHELL T/	ANKS		TOTALS:	5521	2459	3772	0	1749				<u> </u>
							TANK FAR		_	1			1
AP-101	DSSF	SOUND	DRCVR	404.7	1113		1113	0	0	05/01/89	1		
AP-102	CP	SOUND	DACVR	395.6	1088		1088	0	0	07/11/89	1		1
AP-103	CC	SOUND	DRCVR	102.5	282		282	٥	0	05/31/96			
AP-104	CC	SOUND	DRCVR	402.9	1108		1108	0	0	10/13/88			_[
AP-105	DSSF	SOUND	CWHT	412.0	1133		1044	0	89	06/30/99	l	09/27/9	1
AP-106	DC	SOUND	DRCVR	225.B	621	519	621	0	0	10/13/88	ŀ		
AP-107	DC	SOUND	DRCVR	356.4	980		980	0	0	10/13/88	1		1
AP-108	DN	SOUND	DRCVR	13.5	37	1103	37	0	0	10/13/88	l		
B DOUBL	E-SHELL T	ANKS		TOTALS:	6362	2758	6273	0	89	<u>. </u>			
						AW	TANK FAR	M STATUS					
AW-101	DSSF	SOUND	CWHT	409.8	1127		739	0	388	10/31/00	03/17/88		1
AW-102	DN	SOUND	EVFD	32.0	88		58	30	0	01/31/01	4		
AW-103	DSSF	SOUND	DRCVR	400.7	1102		789	273	40	06/30/99	4		
AW-104	DN	SOUND	DRCVR	114.9	316		93	66	157	06/30/99	3		1
AW-105	DN	SOUND	DRCVR	154.9	426		171	255	0	06/30/99	1		1
AW-108	DSSF	SOUND	SACVA	108.4	298		59	0	239	06/30/99	02/02/83		
							1000			<u> </u>			
6 DOUBL	E-SHELL T	ANKS		TOTALS:	3357	3483	1909	624	824		1		1

TABLE A-5. INVENTORY AND STATUS BY TANK - DOUBLE-SHELL TANKS

May 31, 2001

		TANK	STATUS					SOLID	S VOLUME		PHOTO	\$/VIDE08	
TANK	WASTE MATL	TANK STATUS	TANK USE	EQUIVA- LENT WASTE INCHES	TOTAL WASTE (Kgal)	AVAIL. SPACE (1) (Kgall)	SUPER- NATANT LIQUID (Kgal)	SLUDGE (Kgal)	SALTCAKE (Kgal)	SOLIDS VOLUME UPDATE	LAST IN-TANK PHOTO	LAST IN-TANK VIDEO	SEE FOOTNOT FOR THESE CHANGE
						AY	TANK FAI	RM STATUS					_
AY-101	DC	SOUND	DRCVR	66,5	183	797	76	108	· o	06/30/99	12/28/82		I
AY-102	DN	SOUND	DRCVR	231.3	636	344	452	184	0	10/31/00	04/28/81		
2 DOUBL	E-SHELL	TANKS		TOTALS	819	1141	527	292	0				
						ΑZ	TANK FAI	RM STATUS					
AZ-101	AW	SOUND	CWHT	343,3	944	36	892	52	0	06/30/98	08/18/83		ŧ
AZ-102	AW	SOUND	DRCVR	362,2	996	0	891	106	• 0	06/30/99	10/24/84		
2 DOUBL	E-SHELL	TANKS		TOTALS	1940	36	1783	167	0				
						<u>5Y</u>	TANK FAI	M STATUS					
SY-101	cc	SOUND	CWHT	352,7	970	170	895	0	275	06/30/99	04/12/89		J
SY-102	DC	SOUND	DRCVR	365.1	1004	136	933	71	0	06/30/99			
5Y-103	cc	SOUND	CWHT	270.5	744	396	372	0	372	06/30/99	10/01/85		
3 DOUBL	E-SHELL	TANKS		TOTALS	2718	702	2000	71	647				
GRAND 1	TOTAL				20717	10579	16264	1144	3309			<u> </u>	

Note: +/- 1 Kgal differences are the result of computer rounding

Available Space Calculate	tions Used in this Document
Tank Farme	(Most Conservative)
AN, AP, AW, SY	1,140 Kgai (414,5 in.)
AY, AZ (Aging Weste)	980 Kgal (356,4 ln.)

NOTE: Supernate + Studge (Includes liquid) + Saltcake (Includes liquid) = Total Waste

⁽¹⁾ Available Space volumes include restricted space, - see Appendix C tables for allocation of these restrictions.

TABLE A-6. INVENTORY AND STATUS BY TANK - SINGLE-SHELL TANKS
May 31, 2001

******		***********				*************		1ay 51, Z	4							
		These	volumes a	re the re	suit of	anginaa	ing calc	nizations a	nd may	eri agrec	with su	uface le	vel measu	rements		
	TANK S	TATUS					LIC	UID VOLU	ME		SOLIDS	VOLUME	1	PHOTOS/	VIDEOS	
	•					DRAIN-			DRAIN-	PUMP-	1					SEE
					SUPER-	ABLE	PUMPED		ABLE	ABLE	i			•		FOOTNO'
			STABIL/	TOTAL	NATE	INTER-	THIS	TOTAL	LIQUID	LIQUID	ł	SALT	SOLIDS	LAST	LAST	FOR
	WASTE	TANK	ISOLATION	WASTE	LIQUID	STIT.	MONTH	PUMPED	REMAIN	REMAIN	SLUDGE	CAKE	VOLUME	IN-TANK	IN-TANK	THESE
TANK	MAT'L.	INTEGRITY	STATUS	(Kgal)	(Kgal)	(Kgal)	(Kgal)	(Kgal)	(Kgal)	(Kgat)	(Kgal)	(Kgal)	UPDATE	PHOTO	VIDEO	CHANGE
							4 7741	M PARA	OT A TITO							
. 101	DSSF	SOUND	/PI	877	494	05		NK FARM		E74	۱ ۵	200		ا مورور رود		1
A-101	DSSF	SOUND	IS/PI			95	0.0	14.1 39.5	590	574	3	380	09/30/99			(h)
A-102	DSSF		•	41	4	8	0.0		12	4	15	22	07/27/89	07/20/89		ł
A-103		ASMO LKR	ts/IP	371	5	45	0.0	111.0	50	43	366	0	06/03/88	12/26/88		ł
A-104	NCPLX	ASMD LKR	IS/IP	28	0	4	0.0	0.0	4	0	28	0	01/27/78	06/25/86		1
A-105	NCPLX	ASMD LKR	IS/IP	37	0	0	0.0	0.0	0	0	37	0	10/31/00	08/20/86		
A-106	CP	SOUND	IS/IP	125	0	9	0.0	0.0	9	1	125	0	09/07/82	08/19/86		
8 SINGL	E-SHELL 1	TANKS	TOTALS	1479	503	161	0.0	164.6	665	622	574	402				
							AY TA	NK FARM	CTATEIC							
AX-101	Deel	SOUND	/PI	662	364	74	0.0	21.7	438	422	3	295	09/30/99	08/18/87		I
AX-102		ASMD LKR	IS/IP	30	0	7	0.0	13.0	730	0	7	23	06/30/99	06/05/89		(f)
AX-102		SOUND	15/1P		ő	23	0.0	0.0	23		8					ł
AX-103		ASMD LKR	IS/IP	112 8	0	23 1	0.0	0.0	23 1	11 0	8	104	06/30/99 06/30/99	06/13/87		ł
AA-10 -	MUFEX	MOIND LIVI	19/11		"	'	0.0	0.0	•	U	°	U	00/30/99	08/18/87		
4 SINGL	E-SHELL 1	TANKS	TOTALS:	812	364	105	0.0	34.7	469	433	26	422		- 11 -		
							B TAI	NK FARM	STATUS						-	
B-101	NCPLX	ASMD LKR	IS/IP	113	0	24	0.0	0,0	24	17	1 0	113	06/30/99	05/19/83		I
B-102	NCPLX	SOUND	IS/IP	32	4	7	0.0	0.0	11	4	0	28	06/30/99	06/22/85		
B-103	NCPLX	ASMD LKR	IS/IP	59	0	11	0.0	0,0	11	3	0	59	06/30/99	10/13/88		
B-104	NCPLX	SOUND	IS/IP	371	1	45	0.0	0.0	46	42	309	61	06/30/99	10/13/88		
B-105	NCPLX	ASMD LKR	IS/IP	158	o	20	0.0	0.0	20	16	28	130	06/30/99	05/19/88		
B-106	NCPLX	SOUND	IS/IP	117	1	25	0.0	0.0	26	19	0	116	02/29/00	02/28/85		
B-107	NCPLX	ASMD LKR	IS/IP	165	1	22	0.0	0.0	23	19	93	71	06/30/99	02/28/86		
B-108	NCPLX	SOUND	IS/IP	94	٥	15	0.0	0.0	15	11	53	41	06/30/99	05/10/85		
B-109	NCPLX	SOUND	IS/IP	127	0	21	0.0	0.0	21	17	63	64	06/30/99	04/02/85		
B-110	NCPLX	ASMD LKR	IS/IP	246	1	27	0.0	0.0	28	20	245	0	02/28/85	03/17/88		
B-111	NCPLX	ASMD LKR	IS/IP	237	1	23	0.0	0.0	24	29	236	0	06/28/85	06/26/85		
B-112	NCPLX	ASMD LKR	IS/IP	33	3	4	0.0	0.0	7	3	30	0	05/31/85	05/29/85		
B-201	NCPLX	ASMD LKR	IS/IP	29	1	4	0.0	0.0	5	1	28	0	04/28/82			ĺ
B-202	NCPLX	SOUND	IS/IP	27	6	4	0.0	0.0	4	0	20 27	0	05/31/85		06/23/95	L
B-203	NCPLX	ASMD LKR	IS/IP	51	1	5	0.0	0.0	6		50				06/15/95	1
B-204	NCPLX	ASMD LKR	IS/IP	50	;	5	0.0	0.0	6	, , , , , , , , , , , , , , , , , , ,	49	0	05/31/84 05/31/84	11/13/86		
, 204		AUND DAT	1-0/11			5	0.0	0.0		ı	49	U	V0/31/04	10/22/87		
6 SING	LE-SHELL	TANKS	TOTALS	1909	15	262	0.0	0.0	277	203	1211	683				Ì

HNF-EP-0182, Rev. 158

TABLE A-6. INVENTORY AND STATUS BY TANK - SINGLE-SHELL TANKS
May 31, 2001

		V0300/644000000	********		**********	****			Lary 31, 21		*********	~~***					·
			1														
		TANK S	STATUS	-				LIC	UID VOLU	ME		SOLIDS	VOLUME		PHOTOS	/VIDEOS	
						[DRAIN-			DRAIN-	PUMP-						SEE
						i	ABLE	PUMPED		ABLE	ABLE	l .					FOOTNOTE
				STABIL/	TOTAL	SUPER-	INTER-	THIS	TOTAL	LIQUID	LIQUID		SALT	SOLIDS	LAST	LAST	FOR
		WASTE	TANK	ISOLATION		NATE	STIT.	MONTH	PUMPED	REMAIN	REMAIN	SLUDGE	CAKE	VOLUME	IN-TANK	IN-TANK	THESE
	TANK	MATL	INTEGRITY	STATUS	(Kgal)	(Kgel)	(Kgal)	(Kgal)	(Kgel)	(Kgel)	(Kgal)	(Kgal)	(Kgal)	UPDATE	PHOTO	VIDEO	CHANGES
								BX TA	NK FARM	STATUS							
	BX-101	NCPLX	ASMD LKR	IS/IP/CCS	43	1 1	4	0.0	0.0	5	1	42	0	04/28/82	11/24/88	11/10/94	1
	BX-102	NCPLX	ASMD LKR	IS/IP/CCS	96	0	0	0.0	0.0	0	0	96	0	04/28/82	09/1B/85		
	BX-103	NCPLX	SOUND	IS/IP/CCS	71	9	4	0.0	0.0	13	9	62	0	11/29/83	10/31/86	10/27/94	!
	BX-104	NCPLX	SOUND	IS/IP/CCS	93	3	4	0.0	17.4	7	3	90	0	02/29/00	09/21/89		
	BX-105	NCPLX	SOUND	IS/IP/CCS	51	5	4	0.0	15.0	9	5	46	0	06/30/99	10/23/86		
	BX-106	NCPLX	SOUND	IS/IP/CCS	36	0	4	0.0	14.0	4	0	38	0	06/01/95	05/19/88	07/17/95	
	BX-107	NCPLX	SOUND	IS/IP/CCS	345	1	36	0.0	23.1	37	33	344	0	09/18/90	09/11/90		
	BX-108	NCPLX	ASMO LKR	IS/IP/CCS	26	0	4	0.0	0.0	4	0	26	0	07/31/79	05/05/94]
	BX-109	NCPLX	SOUND	IS/IP/CCS	193	0	25	0.0	8.2	25	20	193	0	09/17/90	09/11/90		
		NCPLX	ASMD LKR	IS/IP/CCS	207	3	28	0.0	1.5	31	26	133	71	06/30/99	07/15/94	10/13/94	
>	BX-111		ASMD LKR	IS/IP/CCS	162	[1	5	0.0	116.	5	2	25	136	06/30/99	05/19/94	02/28/95	ł
>	BX-112	NCPLX	SOUND	IS/IP/CCS	165	1	9	0.0	4.1	10	7	164	0	09/17/90	09/11/90		
	12 SING	LE-SHELL	TANKS	TOTALS:	1490	24	127	0.0	200.2	151	106	1259	207		<u> </u>		
					_			BY TAI	NK FARM	STATUS			<u>.</u>			_	
	BY-101	NCPLX	SOUND	IS/IP	387	1 0	28	0.0	35.8	28	24	109	278	05/30/84	09/19/89		ł
	BY-102	NCPLX	SOUND	IS/PI	277	0	40	0.0	15 9 .0	40	33	0	277	05/01/95	09/11/87	04/11/95	Í
	BY-103	NCPLX	ASMD LKR	IS/PI	400	0	5 8	0.0	95.9	58	53	9	391	06/30/99	09/07/89	02/24/97	
	BY-104	NCPLX	SOUND	IS/IP	326	0	40	0.0	329.5	40	36	150	176	06/30/99	04/27/83		ļ
	BY-106	NCPLX	ASMD LKR	/PI	503	0	121	0.0	0.0	121	111	48	455	08/31/99	07/01/86		
	BY-106	NCPLX	ASMD LKR	/PI	562	0	132	0.0	63.7	132	119	84	478	12/31/98	11/04/82		
	BY-107	NCPLX	ASMD LKR	tS/IP	266	0	39	0.0	56.4	39	35	40	226	06/30/99	10/15/86		j
	BY-106	NCPLX	ASMD LKR	IS/IP	228	0	33	0.0	27.5	33	26	154	74	04/28/82	10/15/86		
	BY-109	NCPLX	SOUND	IS/PI	290] 0	31	0.0	157.1	31	26	57	233	07/08/87	06/18/97		
	BY-110	NCPLX	SOUND	IS/IP	398	0	21	0.0	213.3	21	17	103	295	09/10/79	07/26/84		Ì
	BY-111	NCPLX	SOUND	IS/IP	459	0	14	0.0	313.2	14	6	0	459	06/30/99	10/31/86		
	BY-112	NCPLX	SOUND	IS/IP	291	٥	24	0.0	116.4	24	12	0	291	06/30/99	04/14/68		}
	12 SING	LE-SHELI	. TANKS	TOTALS:	4387		581	0.0	1567.8	581	498	754	3633				
											-770		*****		<u> </u>		

TABLE A-6. INVENTORY AND STATUS BY TANK - SINGLE-SHELL TANKS
May 31, 2001

			,,,, ,,,,,,, ,,,,,,,,,,,,,,,,,,,,,,,,,		~****			/1ay 31, 2	.001						***************************************	
			e Sychimes (ne(thor	esuit of	enpure.	ring calc	nlations	and may	nest agree	e with a	urface le	well measu	tements.		
	TANK S	TATUS					LIQ	NIO AOFR	ME		SOLIDS	VOLUME				
					1	DRAIN-			DRAIN-	PUMP-						SEE
					ł	ABLE	PUMPED		ABLE	ABLE	l					FOOTNOT
			STABIL/	TOTAL	SUPER-	INTER-	THIS	TOTAL	LIQUID	LIQUID	1	SALT	SOLIDS	LAST	LAST	FOR
	WASTE	TANK	ISOLATION	WASTE	NATE	STIT.	MONTH	PUMPED	REMAIN	REMAIN	SLUDGE	CAKE	VOLUME	IN-TANK	IN-TANK	THESE
TANK	MAT'L.	INTEGRITY	STATUS	(Kgal)	(Kgal)	(Kgal)	(Kgal)	(Kgal)	(Kgel)	(Kgal)	(Kgaf)	(Kgal)	UPDATE	PHOTO	VIDEO	CHANGES
							C TA	NK FARM	STATUS							
>101	NCPLX	ASMD LKR	IS/IP	88	0	4	0.0	0.0	4	0	88	0	11/29/83	11/17/87		
C-102	DC	SOUND	IS/IP	316	0	62	0.0	46.7	62	55	316	0	09/30/95	05/18/76	08/24/95	
>103	NCPLX	SOUND	/PI	198	79	18	0.0	0.0	97	83	119	0	12/31/98	07/28/67		
C-104	CC	SOUND	IS/IP	263	0	0	0.0	0.0	0	0	263	0	02/01/00	07/25/90		
>105	NCPLX	SOUND	IS/PI	132	0	20	0.0	0.0	20	0	132	0	02/29/00	08/05/94	08/30/95	s[.
C-106	NCPLX	SOUND	/PI	48	42	0	0.0	0.0	42	9	6	0	10/31/99	06/05/94	08/08/94	. I
C-1 07	DC	SOUND	IS/IP	257	0	30	0.0	40.8	30	25	257	0	06/30/99	00/00/00		
>108	NCPLX	SOUND	IS/IP	66	0	4	0.0	0.0	4	0	66	0	02/24/84	12/05/74	11/17/94	, I
C-1 09	NCPLX	SOUND	IS/IP	66	4	4	0.0	0.0	8	4	62	0	11/29/83	01/30/76		İ
>110	DC	ASMD LKR	IS/IP	176	1	37	0.0	15.5	38	30	177	0	06/14/95	06/12/86	05/23/95	;
C-111	NCPLX	ASMD LKR	IS/IP	57	0	4	0.0	0.0	4	0	57	0	04/28/82	02/25/70	02/02/95	<u> </u>
C-112	NCPLX	SOUND	IS/IP	104	0	6	0.0	0.0	6	1	104	0	09/18/90	09/18/90		
C-201	NCPLX	ASMD LKR	IS/IP	2	0	0	0.0	0.0	0	0	2	0	03/31/82	12/02/86		ŀ
C-202	EMPTY	ASMD LKR	IS/IP	1	0	0	0.0	0.0	0	0	1	0	01/19/79	12/09/86		
C-203	NCPLX	ASMD LKR	IS/IP	5	0	0	0.0	0.0	0	0	5	0	04/28/82	12/09/86		
C-204	NCPLX	ASMD LKR	IS/IP	3	0	0	0.0	0.0	0	0	3	0	04/26/82	12/09/86		
6 SIN	3LE-SHELL	TANKS	TOTALS:	1784	126	189	0.0	103.0	315	207	1658	0				
							S TAI	NK FARM	STATUS	• •						
÷101	NCPLX	SOUND	/PI	427	12	83	0.0	0.0	95	- 80	211	204	12/31/98	03/18/88		
5-102	DSSF	SOUND	/PI	492	0	93	0.0	56.8	93	89	105	387	05/31/00	03/16/88		(c)
-103	DSSF	SOUND	IS/PI	237	1	45	0.0	23.9	46	39	. 9	227	04/30/00	06/01/89	01/28/00	
S-104	NCPLX	ASMD LKR	IS/IP	294	1	34	0.0	0.0	35	31	293	0	12/20/84	12/12/84		
S-105	NCPLX	SOUND	IS/IP	456	0	42	0.0	114.3	42	33	2	454	09/26/88	04/12/89		i .
S-106	NCPLX	SOUND	IS/PI	455	0	26	0.0	203.6	26	2	0	455	02/28/01	03/17/89	01/28/00	,
-107	NCPLX	SOUND	/PI	376	14	61	0.0	0.0	75	61	293	69	06/30/99	03/12/87		
-108	NCPLX	SOUND	IS/PI	432	0	0	0.0	199.8	0	0	5	427	10/01/99	03/12/87	12/03/96	s
-109	NCPLX	SOUND	/PI	473	0	59	0.0	145.2	59	49	13	460	12/31/00	12/31/98		(e)
S-1 10	NCPLX	SOUND	IS/PI	390	0	30	0.0	203.1	30	27	131	259	05/14/92	03/12/87	12/11/96	
3-111	NCPLX	SOUND	/PI	501	48	82	0.0	3,3	130	97	116	337	09/30/99	08/10/89		
5-112	NCPLX	SOUND	/PI	523	0	81	0.0	125.1	81	70	6	517	12/31/98	-		
2 SIN(3LE-SHELL	TANKS	TOTALS:	5056	76	636	0.0	1075.1	712	578	1184	3796				

HNF-EP-0182, Rev. 158

TABLE A-6. INVENTORY AND STATUS BY TANK - SINGLE-SHELL TANKS
May 31, 2001

	00000000000000000000000000000000000000	bishanaran	***************************************		*****		TA)	My 31, 21	NI							
											with six			renents		
	TANK S	TATUS					LIC	UID VOLU	ME		SOLIDS	VOLUME				
						DRAIN-			DRAIN-	PUMP-	-		· -			SEE
					S	ABLE	PUMPED		ABLE	ABLE						FOOTNOTE
			STABIL/		SUPER-	INTER-	THIS	TOTAL	LIQUED	LIQUID	1	SALT	SOLIDS	LAST	LAST	FOR
	WASTE	TANK	ISOLATION			STIT.	MONTH	PUMPED	REMAIN	REMAIN	SLUDGE	CAKE	VOLUME	IN-TANK	IN-TANK	THESE
TANK	MAT'L.	INTEGRITY	STATUS	(Kgal)	(Kgal)	(Kgal)	(Kgal)	(Kgal)	(Kgal)	(Kgal)	(Kgal)	(Kgal)	UPDATE	PHOTO	VIDEO	CHANGES
							SX TAI	NK FARM	STATUS							
SX-101	DC	SOUND	/P1	429	ه ا	93	0.0	19.2	93	80		429	12/31/00	03/10/89		(a)
SX-102	DSSF	SOUND	/PI	514	134	95	0.0	0.0	229	216	0	380	04/30/00			""
SX-103	NCPLX	SOUND	/Pi	518	0	31	0.0	116.3	31	16	115	403	04/30/01	12/17/87		(k)
SX-104	DSSF	ASMD LKR	IS/Pi	446	0	48	0.0	231.3	48	44	136	310	04/30/00		02/04/98	1
SX-105	DSSF	SOUND	/PI	484	0	0	0.0	152.6	0	-12	65	419	04/30/01	06/15/88		(a)
SX-106	NCPLX	SOUND	IS/PI	397	0	37	0.0	147.5	37	31	lo	397	05/31/99	06/01/89		
SX-107	NCPLX	ASMD LKR	IS/IP	102	0	0	0.0	0.0	0	0	85	17	10/31/00	03/06/87		ĺ
SX-108	NCPLX	ASMD LKR	IS/IP	87	0	0	0.0	0.0	0	0	87	0	12/31/93	03/06/87		
SX-109	NCPLX -	ASMD LKR	IS/IP	249	0	0	0.0	0.0	0	0	60	189	10/31/00	05/21/86		
SX-110	NCPLX	ASMD LKR	IS/IP	62	0	0	0.0	0.0	0	0	62	0	10/08/76	02/20/87		
SX-111	NCPLX	ASMD LKR	is/iP	122	0	8	0.0	0.0	8	3	122	0	06/30/99	06/09/94		1
SX-112	NCPLX	ASMD LKR	IS/IP	108	0	6	0.0	0.0	6	1	108	0	06/30/99	03/10/87		
SX-113	NCPLX	ASMD LKR	IS/IP	31	0	0	0.0	0.0	0	0	31	0	06/30/99	03/18/68		
SX-114	NCPLX	ASMD LKR	IS/IP	165	0	0	0.0	0.0	0	0	44	121	10/31/00	02/26/87		[
SX-115	NCPLX	ASMD LKR	IS/IP	12	0	0	0.0	0.0	0	0	12	0	04/28/82	03/31/88]
15 SIN G	LE-SHELL	TANKS	TOTALS:	3726	134	316	0.0	666.9	452	379	927	2665				<u> </u>
							T TAN	K FARM	STATUS					-		
T-101	NCPLX	ASMD LKR	IS/PI	102	1 1	20	0.0	25.3	21	16	37	64	06/30/99	04/07/93		1
T-102	NCPLX	SOUND	IS/IP	32	13	3	0.0	0.0	16	11	19	0	08/31/84	06/28/89		j
T-103	NCPLX	ASMD LKR	IS/IP	27	4	3	0.0	0.0	7	3	23	ō	11/29/83	07/03/84		
T-104	NCPLX	SOUND	IS/PI	317	0	31	0.0	149.5	31	27	317	0	12/31/99	06/29/89	10/07/99	
T-105	NCPLX	SOUND	1S/IP	98	0	5	0.0	0.0	5	0	98	o	05/29/87	05/14/87		
T-106	NCPLX	ASMD LKR	IS/IP	21	2	0	0,0	0.0	2	2	19	0	04/26/82	06/29/89		
T-107	NCPLX	ASMD LKR	IS/PI	173	0	34	0.0	11.0	34	20	173	o	05/31/96	07/12/84	05/09/96	
T-108	NCPLX	ASMD LKR	1S/IP	44	٥	5	0.0	0.0	5	0	21	23	06/30/99			

TABLE A-6. INVENTORY AND STATUS BY TANK - SINGLE-SHELL TANKS
May 31, 2001

			volumes a	e the pe	sult of	aginez		***************************************		ot agree		***************************************		ements		
	TANK S	TATUS					LKQ	UID VOLU	ME		SOLIDS	VOLUME				
						DRAIN-			DRAIN-	PUMP-						SEE
						ABLE	PUMPED		ABLE	ABLE						FOOTNOT
			STABIL/	TOTAL	SUPER-	INTER-	THIS -	TOTAL	LIQUID	LIQUID		SALT	SOLIDS	LAST	LAST	FOR
	WASTE	TANK	ISOLATION			STIT.	MONTH	PUMPED	REMAIN	REMAIN	SLUDGE		VOLUME	IN-TANK	IN-TANK	
TANK	MAT'L.	INTEGRITY	STATUS	(Kgal)	(Kgal)	(Kgal)	(Kgal)	(Kgal)	(Kgal)	(Kgal)	(Kgal)	(Kgal)	UPDATE	PHOTO	VIDEO	CHANGES
T-109	NCPLX	ASMD LKR	IS/IP	58	0	10	0.0	0.0	10	3	1 0	58	06/30/99	02/25/93		l
T-110	NCPLX	SOUND	IS/PI	369	1 1	48	0.0	50.3	48	43	366	O	01/31/00	07/12/84	10/07/99	
T-111	NCPLX	ASMD LKR	IS/PI	446	0	38	0.0	9.6	38	35	446	0	04/18/94	04/13/94	02/13/95	
T-112	NCPLX	SOUND	IS/IP	67	7	4	0.0	0.0	11	7	60	0	04/28/82	06/01/84		İ
T-201	NCPLX	SOUND	IS/IP	29	1 1	4	0.0	0.0	5	1	28	0	05/31/78	04/15/86		
T-202	NCPLX	SOUND	IS/IP	21	0	3	0.0	0.0	3	0	21	0	07/12/81	07/06/89		
T-203	NCPLX	SOUND	IS/IP	35	0	5	0.0	0.0	5	0	35	0	01/31/78	08/03/89		
T-204	NCPLX	SOUND	IS/IP	38	0	5	0.0	0.0	5	0	38	0	07/22/81	08/03/89		
16 SING	BLE-SHELL	TANKS	TOTALS:	1877	29	218	0.0	245.7	246	168	1703	145				
		* =					TX TA	NK FARM	STATUS					•		-
TX-101	NCPLX	SOUND	IS/IP/CCS	87	3	8	0.0	0.0	11	7	74	10	06/30/99	10/24/85		Ī
TX-102	NCPLX	SOUND	ts/IP/CCS	217	0	27	0.0	94.4	27	16	0	217	08/31/84	10/31/85		
TX-103	NCPLX	SOUND	IS/IP/CCS	157	0	18	0.0	68.3	18	11	ا ه	157	06/30/99	10/31/85		
ΓX-104	NCPLX	SOUND	IS/IP/CCS	65	5	9	0.0	3.6	14	9	23	37	06/30/99	10/16/84		
TX-105	NCPLX	ASMD LKR	IS/IP/CCS	609	0	25	0.0	121.5	25	14	0	609	08/22/77	10/24/89		
TX-106	NCPLX	SOUND	IS/IP/CCS	341	0	37	0.0	134.6	37	30	۰ ا	341	06/30/99	10/31/85		
TX-107	NCPLX	ASMD LKR	IS/IP/CCS	36	1	6	0.0	0.0	7	1	8	27	06/30/99	10/31/86		l
TX-108	NCPLX	SOUND	IS/IP/CCS	134	0	8	0.0	13.7	8	1	6	128	06/30/99	09/12/89		ł
TX-109	NCPLX	SOUND	IS/IP/CCS	384	. 0	6	0.0	72.3	6	2	384	0	06/30/99	10/24/89		
TX-110	NCPLX	ASMD LKR	IS/IP/CCS	462	0	14	0.0	115.1	14	10	37	425	06/30/99	10/24/89		ł
X-111	NCPLX	SOUND	IS/IP/CCS	370	0	10	0.0	98.4	10	6	43	327	06/30/99	09/12/89		
X-112	NCPLX	SOUND	IS/IP/CCS	649] 0	26	0.0	94.0	26	21	0	649	05/30/83	11/19/87		ĺ
X-113	NCPLX	ASMD LKR	IS/IP/CCS	653	0	30	0.0	19.2	30	0	0	653	10/31/00	04/11/83	09/23/94	
X-114	NCPLX	ASMD LKR	IS/IP/CCS	535	0	17	0.0	104.3	17	11	4	531	06/30/99	i .	02/17/95	
X-115	NCPLX	ASMD LKR	IS/IP/CCS	568	0	25	0.0	99.1	25	15	0	568	06/30/99	06/15/88		
X-116	NCPLX	ASMD LKR	IS/IP/CCS	631	0	21	0.0	23.8	21	17	68	563	06/30/99	10/17/89		
X-117	NCPLX	ASMD LKR	IS/IP/CCS	626	0	10	0.0	54.3	10	5	29	597	06/30/99	04/11/83		1
X-118	NCPLX	SOUND	IS/IP/CCS	286	0	0	0.0	89.1	0	0	21	265	02/01/00			
8 SIN	3LE-SHELL	TANKS	TOTALS:	6810	9	297	0.0	1205.7	306	176	697	6104				
					<u> </u>		V.V	,200,7		,,,	1 437	V1V7				1

HNF-EP-0182, Rev. 158

TABLE A-6. INVENTORY AND STATUS BY TANK - SINGLE-SHELL TANKS

May 31, 2001

				*****************				IVI	ay 31, 20			*******						
			These	(chimes a	e lie A	sell (f	ari dinam	gel may	a esc	erith as	1000	ve mean	(extensió					
		TANK STATUS					LIQUID VOLUME						SOLIOS VOLUME			PHOTOS/VIDEOS		
]	DRAIN-			DRAIN-	PUMP-						SEE	
						SUPER-	ABLE	PUMPED		ABLE	ABLE						FOOTNOTES	
				STABIL/	TOTAL	NATE	INTER-	THIS	TOTAL	LIQUID	LIQUID	ļ	SALT	SOLIDS	LAST	LAST	FOR	
		WASTE	TANK	ISOLATION	WASTE	FIGUID	STIT.	MONTH	PUMPED	REMAIN	REMAIN	SLUDGE	CAKE	VOLUME	IN-TANK	IN-TANK	THESE	
	TANK	MAT'L.	INTEGRITY	STATUS	(Kgal)	(Kgal)	(Kgal)	(Kgal)	(Kgel)	(Kgal)	(Kgall)	(Kgal)	(Kgel)	UPDATE	PHOTO	VIDEO	CHANGES	
	TY TANK FARM STATUS																	
	TY-101	NCPLX	ASMD LKR	IS/IP/CCS	118	۰ ا	2	0.0	8.2	2	0	72	46	06/30/99	06/22/89		ſ	
	TY-102		SOUND	IS/IP/CCS	64	٥	12	0.0	6.6	12	5	0	64	06/28/82	07/07/87			
	TY-103	. —-	ASMD LKR	IS/IP/CCS	162	0	20	0.0	11.5	20	16	162	0	07/09/82	08/22/89		1	
	TY-104		ASMD LKR	IS/IP/CCS	43	0	4	0.0	0.0	4	0	43	0	06/27/90	11/03/87		l	
	TY-106	NCPLX	ASMD LKR	IS/IP/CCS	231	٥	12	0.0	3.6	12	10	231	0	04/28/82	09/07/89		ļ	
	TY-106	NCPLX	ASMO LKR	IS/IP/CCS	21	0	3	0.0	0.0	3	0	21	0	06/30/99	06/22/69		l	
_	6 SINGL	E-SHELL 1	ANKS	TOTALS:	639	0	53	0.0	29.9	53	31	529	110	L	<u> </u>		<u> </u>	
בַ		U TANK FARM STATUS																
L	U-101	NCPLX	ASMO LKR	IS/IP	25] з	3	0.0	0.0	6	2	22	0	04/28/82	06/19/79		ı	
	U-102	NCPLX	SOUND	/P1	295	0	23	0.8	80.5	23	13	43	252	04/30/01	06/08/89		10	
	U-103	NCPLX	SOUND	IS/PI	418	l 1	33	0.0	98.9	34	28	13	404	05/31/00	09/13/86		"	
	U-104	NCPLX	ASMD LKR	IS/IP	122	0	0	0.0	0.0	0	0	79	43	06/30/99	08/10/89		ļ	
	U-105	NCPLX	SOUND	IS/PI	353	0	44	0.0	87.5	44	32	32	321	03/31/01	07/07/88		(b)	
	U-106	NCPLX	SOUND	IS/PI	172	2	36	0.0	39.1	36	30	0	170	03/31/01	07/07/88		(i)	
	U-107	DSSF	SOUND	/PI	408	33	82	0.0	0.0	125	115	15	360	12/31/98	10/27/88			
	U-108	NCPLX	SOUND	/PI	468	24	108	0.0	0.0	132	124	29	415	12/31/98	09/12/84			
	U-109	NCPLX	SOUND	/PI	395	0	57	1.4	69.7	57	48	35	360	05/31/01	07/07/88		(d)	
	U-110	NCPLX	ASMD LKR	is/PI	186) 0	18	0.0	0.0	18	14	196	0	12/30/84	12/11/84		l	
	U-111	DSSF	SOUND	/Pi	329	0	90	0.0	0.0	80	71	26	303	12/31/98	06/23/88			
	U-112	NCPLX	ASMD LKR	IS/IP	49	4	4	0.0	0.0	8	4	45	0	02/10/84	06/03/89			
	U-201	NCPLX	SOUND	IS/IP	5	j i	1	0.0	0.0	2	1	4	0	08/15/79	08/08/89			
	U-202	NCPLX	SOUND	IS/IP	5	Į 1	1	0.0	0.0	2	1	4	0	08/15/79	08/08/89		ĺ	
	U-203	NCPLX	SOUND	IS/IP	3	1 1	0	0.0	0.0	1	1	2	0	08/15/79	06/13/89		l	
	U-204	NCPLX	SOUND	IS/IP	3	1	0	0.0	0.0	1	1	2	0	08/15/79	06/13/88			
	16 SING	LE-SHELL	TANKS	TOTALS:	3236	71	500	2.2	375.7	571	485	537	2628					
	GRAND	TOTAL			33205	1351	3447	2.2	5669.3	4798	3886	11059	20795	<u> </u>				

TABLE A-6. INVENTORY AND STATUS BY TANK - SINGLE-SHELL TANKS May 31, 2001

THESE VOLUMES ARE THE RESULT OF ENGINEERING CALCULATIONS AND MAY NOT AGREE WITH SURFACE LEVEL MEASUREMENTS FOOTNOTES:

Total Waste is calculated as the sum of Sludge and Saltcake plus Supernate. The category "Interim Isolated (II)" was changed to Intrusion Prevention (IP) in June 1993. Stabilization information from WHC-SD-RE-TI-178 SST STABILIZATION RECORD, latest revision, or SST Stabilization or Cognizant Engineer

Porosity values are 25% for saltcake and 15% for sludge, per HNF-2978, Rev. 1, "Updated Pumpable Liquid Volume Estimates and Jet Pump Durations for Interim Stabilization of Remaining Single-Shell Tanks," September 1999, with the exception of those tanks which have been interim stabilized and the porosities recalculated.

(a) SX-101 Following information from Systems Engineer:

Pumping began November 22, 2000. No pumping since December 2000.

Remaining volumes are based on HNF-2978, Rev 2. Saltcake volume is adjusted to correspond to current waste removal.

(b) U-105 Thie tank was declared interim Stabilized on March 29, 2001, due to major equipment failure.

(c) S-102 Following information from Systems Engineer:

Pumping commenced March 16, 1999. Many pumping problems occurred over the following months, and the pump has been replaced several times. Pumping was interrupted again in June 2000. No pumping since June 2000.

Following information from Systems Engineer

Pumping began March 11, 2000. Saltcake volume is adjusted to correspond to current waste removal. Remaining volumes based on HNF-2978, Rev. 2.

Pumping was shut down on December 3, 2000, due to jet pump failure. Attempts to restart the pump have been unsuccessful; the pump was replaced and restarted March 30, 2001.

Tank Waste: 395.3 Kgal Supernate: 0.0 Kgal

Drainable Interstial Liquid: 57.3 Kgal Pumped this month: 1.4 Kgal Total Pumped: 69.7 Kgal

Drainable Liquid Remaining: 57.3 Kgai Pumpable Liquid Remaining: 48.3 Kgai

Sludge: 35.0 Kgal Saltcake: 360.3 Kgal

During May 2001, a total of 2,591 gal of fluid was removed and a total of 1,241* gal of water was added for pump priming/equipment flushes for a net removal of 1,350 gal of waste... In addition, 7,687 gal of water were used as dilution and 1,119 gal were used for transfer line flushes.

495 gal of raw water was added to the tank for the saltwell screen installation and was not previously account for. It is included this month in the pumping totals.

(e) S-109 Following Information from Systems Engineer:

Pumping began September 23, 2000.

Remaining volumes are based on HNF-2978, Rev. 2.

The pumping rate dropped below .06 gpm and the pump was shut down on January 27, 2001. Interim Stabilization documentation is expected to be completed in June 2001.

TABLE A-6. INVENTORY AND STATUS BY TANK - SINGLE-SHELL TANKS

May 31, 2001

THESE WOLLINGS ARE THE RESILT OF ENGINEERING CALCULATIONS AND MAY NOT AGREE WITH SURFACE LEVEL MEASUREMENTS

FOOTNOTES:

Following information from Systems Engineer (f) U-102 Pumping hogen in this tank on January 20, 2000. Saltcake vokune is adjusted to correspond to current waste removal.

Temaining volumes are based on HMF-2978, Rev. 2.

Fotal Waste: 294.5 Kgal

Supernate: 0.0 Kgal

Drainable Interstitial Liquid: 22.5 Kgai Pumped this Month: 0.8 Kgal

Total Pumped: 80.5 Kgel

Ampeble Liquid Remaining: 12.5 Kgal **Drainable Liquid Remaining: 22.5 Kgal**

Saltoske: 251.5 Kgel Skudge: 43.0 Kgef

During May 2001, a total of 1,264 gal of fluid was removed and 493 gal of water added by pump prinning/squipment flushes, for a net removal of 771 gal of waste. in addition, 7,344 gal of water were used as dilution and 1,967 gal of water were used for transfer line flushes.

(g) SX-105 Following information from Systems Engineer

Sakwell pumping began August 8, 2000. Pumping cessed in lets April 2001 when the saltwell screen in-flow rate was massured at about 0.02 gpm. interetities fluid level is now being allowed to stabilitie to determine if the tank can be declared intovin Stabilized. An in-tank video will be taken:

Remetring volumes are based on HMF-2978, Rev. 2.

Fank Weste: 484.4 Kgal

Drainable Interstial Liquid: 0.4 Kgal Supernate: 0.0 Kgel

humped this month: 0.0 Kgal

Drainable Liquid Remaining: 0.4 Kgal otal Pumped: 152.6 Kgal

Liquid Remetring: -11.6 Kgal ()

Skudge: 66.0 Kgal

Saltcake: 419.4 Kgal

No pumping in May 2001. This tank is being evaluated for interim Stabilization.

Following Information from Systems Engineer FJ A-101 Pumping began on May 6, 2000. No pumping since August 2000.

HNP-EP-0182, Rev. 15

TABLE A-6. INVENTORY AND STATUS BY TANK - SINGLE-SHELL TANKS

May 31, 2001

THESE VOLUMES ARE THE RESULT OF ENGINEERING CALCULATIONS AND MAY NOT AGREE WITH SURFACE LEVEL MEASUREMENTS FOOTNOTES:

(i) AX-101 Following Information from Systems Engineer

Pumping began July 29, 2000; shutdown in August 2000, and resumed March 22, 2001. Pumping shut down April 3, 2001, due to transfer line failure. Remaining volumes are based on the original estimated volumes in HNF-2978, Rev. 2.

Total Waste: 662.2 Kgal Supernate: 364.2 Kgal Drainable Interstitial: 73.7 Kgal Pumped this month: 0.0 Kgal Total Pumped: 21.8 Kgal

Drainable Liquid Remaing: 438.4 Kgal Pumpable Liquid Remaining: 422.2 Kgal

Sludge: 3.0 Kgal Saltcake: 295.0 Kgal

In April 2001, a total of 3.645 gal of fluid was removed and 25 gal of water added for pump priming/equipment, for a net removel of 3.620 gal of water. In addition, 3,490 gal of water were used as dilution and 245 gal of water were used for transfer line flushes. No pumping since April 2001.

(i) U-108 This tank was declared interim Stabilized on March 9, 2001.

(k) SX-103 Following information from Systems Engineer:

Pumping began October 26, 2000. All supernate has been removed, evaluating whether pumping will be restarted. No pumping in May 2001. Remaining volumes are based on HNF-2978, Rev. 2.

Total Waste: 517.7 Kgal Supernate: 0.0 Kgal

Drainable Interstitial Liquid: 30.7 Kgal Pumped this month: 0.0 Kgal Total Pumped: 116.3 Kgal

Drainable Liquid Remaining: 30.7 Kgal Pumpable Liquid Remaining: 15.7 Kal

Sludge: 115.0 Kgal Saltcake: 402.7 Kgal

In April 2001, a total of 4,393 gal of fluid was removed and a total of 1,148 gal of water added by pump priming/equipment flushes, for a net removal of 3,245 gal of waste. In addition, 5,319 gal of water were used as dilution and 827 gal of water were used for transfer line flushes. No pumping in May 2001.

5-10

APPENDIX B PERFORMANCE SUMMARY

TABLE B-1. SUMMARY OF WASTE TRANSACTIONS IN THE DOUBLE-SHELL TANK (DST) SYSTEM May 31, 2001

All volumes in Kilo-Gallons

- The DST system received waste additions from SST pumping, 151-AZ, A-350 and Misc. water in May.
- There was a net change of +29,000 gallons in the DST system for May 2001.
- The total DST inventory as of May 31, 2001 was 20.717 million gallons.
- There was no Saltwell Liquid (SWL) pumped to the East Area DSTs (101-AN) in May.
- There were ~22 Kgals of SWL (2 Kgals SWL + 20 Kgals H2O) pumped to the West Area DSTs (102-SY) in May.
- The SWL numbers are preliminary and are subject to change once cognizant engineers do a validation, the volumes reported contain actual waste volume plus any water added for dilution and transfer line flushes.

FACIL	TY GENERATIONS	OTHER GAINS ASS	OCIATED WITH	OTHER LOSSES ASS	IOCIATED WITH
SWL (West)	+22 Kgal (2SY)	SLURRY	+5 Kgal	SLURRY	-3 Kgal
TANK FARMS	+3 Kgal (2AW, 3AP)	CONDENSATE	+8 Kgal	CONDENSATE	-4 Kgal
TOTA	VL +25 Kgal	INSTRUMENTATION	+0 Kgai	INSTRUMENTATION	-0 Kgal
		UNKNOWN	+0 Kgal	UNKNOWN	-2 Kgal

		\$	HERNING CONTRACT	7/80g307@8U/	1242	
	ACTUAL DST WASTE RECEIPTS	PROJECTED DST WASTE RECEIPTS (1)	MISC. DST CHANGES (+/-)	PROJECTED WVR (1)	NET DST CHANGE	TOTAL DST VOLUME
OCT00	222	155	-24	0	198	20653
NOV00	261	262	-14	0	247	20900
DEC00	139	300	-1	0	138	21038
JAN01	113	397	-25	0	88	21126
FEB01	100	303	-19	0	81	21207
MAR01	100	-283	2	-684	-580	20627
APR01	74	321	-13	0	61	20688
MAY01	25	302	4	Ö	29	20717
LONUL		334	ŀ	0		
JUL01		296		Ö		
AUG01		289		0		
SEP01		282		0		

(1): The "PROJECTED DST WASTE RECEIPTS" and "WV/R" numbers were updated in November 2000, the projected volumes will be updated as new and/or more accurate information is obtained. The projected volumes reported are the most current available, as supplied by cognizant engineers.

Campaign 94-1	(04/15/94 - 06/13/94)	-2417
Campaign 94-2	(09/22/94 - 11/18/94)	-2787
Campaign 95-1	(06/09/95 - 07/26/95)	-2161
Campaign 96-1	(05/07/96 - 05/25/96)	-1117
Campaign 97-1	(03/24/97 - 04/02/97)	-351
Campaign 97-2	(09/16/97 - 09/30/97)	-653
Campaign 99-1	(07/24/99 - 08/15/99)	-818
Campaign 00-1	(04/20/00 - 05/05/00)	-682
Campaign 01-1	(03/13/01 - 03/27/01)	-682
	uction (WVR) since restart on 4/15/94	-11668




Figure B-1. Comparison of Projected Versus Actual Waste Volumes for Hanford Facilities

This page intentionally blank.

APPENDIX C

DOUBLE-SHELL TANK WASTE TYPE AND SPACE ALLOCATION

Table C-1. Double-Shell Tank Waste Inventory - May 31, 2001

TOTAL A	TOTAL AVAILABLE DOT OPACE	8PACE 27300 3620 31280				MONTH 0401 TOTAL 0501 TOTAL CHANGE	MONTHLY INVENTORY CHANGE	HANGE 2888 20117 20117
TANK	WASTE	TOTAL INVENTORY (1)	TOTAL SUPERNATE	TOTAL SOLIDS (3)	SALTCAKE (2)	SLUDGE (2)	RETAINED GAS	REMAINING UNUSED TANK SPACE
241-44-101 241-44-102	8 ₹	1004	3 33	8 o	1 0	۰ ۵		887
241-44-103	<u>8</u>	867	ż	\$	2	•	T	: 5 :
20141100 20141100	0 DE 84	1120	2 9	11	ââ	00	K 2	1 2 2
241-AV-108 241-AV-107	88	<u> </u>	21 782	¥=	347	00	••	1102
241-AN-101	£ 50	1113	1113	00	00		0 0	S 27
341.44.103	8	202	Ħ	•		•	•	•
81-7-1X	2	i i	ž <u>:</u>	8 0	8 0	• •	00	~ ₺
341-AP-106	8	ន្ទ	2			•	•	\$18
341.AP-108	2	37	37	0	Ö	•	Ö	1183

88888888888

美兴工程表示美国证明的共享

- NOTE: All Volumes in Kilo-Galione (Kgale)
 (1) Total Inventory = Total Supernate + Total Solids
 (2) Saltesia Includes Retained Gas; Sludge Includes Retained Gas
 (3) Total Solids = Saltesia + Sludge

AP-109- 27 AP-109- 32 AP-109- 77 AP-109- 79 AP-109- 70 AP-109- 70 AP-109- 100	19870 19870 19870 19870 19870 1988	Tank Space Usage TANK SPACE CHANGE 1000
DST SOLIDS (\$L/SC) = SLUNDS (\$L/SC) = GONGENTRATED PHOREXED (CF) = CONCENTRATE (DAVIDS (CF) = CONCENTRATE (DAVIDS (CF) = CONCENTRATE (DAVIDS (SLUND) = CONCENTRATE (SL	DILUTE SUPERNATE (DN) AN-109- 37 AN-109- 37 AN-109- 96 AN-109- 97 AN-109- 190 AN-109- 90 AN-109	inventory Calculation by Waste Type:
GRAND TOTALS C) = 3898 C) = 6498 A110 A110 A110 A110 A110 A110 A110 A143 A443 A443	COMPLEXED SUPERINATE (DCGC) AN-102	y Waste Type:

Table C-2. Double-Shell Tank Waste inventory - May 31, 2001

TOTAL AVAILABLE TANK SPACE AS O	F MAY 31, 2001 =		10679 KGALS
WATCH LIST TANK SPACE:	TANK	WASTE TYPE	AVAILABLE SPACE
Unusable DST Headspace - Due to Special Restrictions	AN-103	-	183 KGALS
Pieced on the Tanks, as Stated in the "Wyden Bill"	AN-104		88 KGALS
	AN-105		12 KGALS
	AW-101 SY-103		13 KGALS 396 KGALS
	31-103	TOTAL*	692 KGALS
		AVAILABLE TANK SPACE=	10579 KGALS
TOTAL AVAILABLE SPACE AFTER WATCH		NUS WATCH LIST SPACE* :TIONS=	-892 KGALS 9887 KGALS
RESTRICTED TAXIN ORAGE.	TANK	WAOTE TYPE	AVAN ADI È ODAGE
RESTRICTED TANK SPACE: DST Headspace Available to Store Only Specific Waste Types	AN-102	WASTE TYPE	AVAILABLE SPACE 86 KGALS
As i regularite Aviinable to store only specific waste types	AN-102		101 KGALS
	AP-102		52 KGALS
	AZ-101		36 KGALS
	AZ-102		0 KGALS
	SY-101	CC	170 KGALS
		TOTAL*	445 KQALB
AVAILABLE SPACE AFTER WATCH I			9887 KGALS
TOTAL AVAILABLE SPACE AFTER RESTRIC		IS RESTRICED SPACE= Tichis=	-445 KGALS 9442 KGALS
OPERATIONAL TANK SPACE	TANK	WASTE TYPE	AVAILABLE SPACE
DST Headspace Available For Facility Generated	AN-101		887 KGALS
Vaste and 242-A Evaporator Operations	AP-108		1103 KGALS
en a la companya de la companya de la companya de la companya de la companya de la companya de la companya de	AW-102	· ·	1052 KGALS
	AW-105	S NCRW	714 KGALS 842 KGALS
	SY-102	- - ·	136 KGALS
	01-102	TOTAL*	4734 KGALS
AVAILABLE SPACE AFTER RESTRIC	"		9442 KGALS
TOTAL AVAILABLE SPACE AFTER OPERATION		OPERATIONAL SPACE=	-4734 KGALS 4708 KGALS
NON-ALLOGATED TANK SPACE	AN-106	CC CC	1102 KGALS
AOU-VIOCINIAG DO L LIANGEBRICA	AP-101		27 KGALS
	AP-103		858 KGALS
	AP-104		32 KGALS
	AP-105		7 KGALS
·	AP-106	DC	519 KGALS
	AP-107		160 KGALS
		DSSF/NCRW	38 KGALS
	AW-104		824 KGALS
	AY-101 AY-102		797 KGALS 344 KGALS
TOTAL NON	ALLOCATED TANK		4708 KGALS
EMERGENCY 1		· · · · · · · · · · · · · · · · · · ·	-1140 KGAL8
	ETURN SPACE:		-1140 KGALS
	AFTER ALL DEDL		2428 KGALS




Figure C-1. Total Double-Shell Tank Inventory

APPENDIX D

WASTE TANK SURVEILLANCE MONITORING TABLES

TABLE D-1. TEMPERATURE MONITORING IN WATCH LIST TANKS (Sheet 1 of 2) May 31, 2001

These tanks have been identified as Watch List Tanks in accordance with Public Law 101-510, Section 3137, "Safety Measures for Waste Tanks at Hanford Nuclear Reservation," (1990) because they "... may have a serious potential for release of high-level waste due to uncontrolled increases in temperature or presssure."

All Watch List tanks are reviewed for increasing temperature trends. Temperatures in these tanks are monitored by the Tank Monitor And Control System (TMACS), unless indicated otherwise.

Temperatures are taken in the waste unless in-waste thermocouples are out of service. Temperatures below are the highest temperatures recorded in these tanks during this month.

Temperatures in Degrees F.

		HYDROGEN (F	LAMMABLE (GAS)		
Single-Shell Tanks		Double-Shell Tanks				
Tank No.	Tomo	Officially Added to Watch List	Took No.	Toma	Officially Added to	
	Temp.	<u> </u>	Tank No.	Temp.	Watch List	
A-101	143	1/91	AN-103	101	1/91	
AX-101	127	1/91	AN-104	104	1/91	
AX-103	105	1/91	AN-105	98	1/91	
S-102	99	1/91	AW-101	95	6/93	
S-111	88	1/91	SY-103	93	1/91	
S-112	82	1/91	5 DSTe			
SX-101	127	1/91				
SX-102	139	1/91		•		
SX-103	152	1/91				
SX-104	136	1/91				
SX-105	155	1/91				
SX-106	96	1/91				
SX-109 (1)	131	1/91		19 Single-S	hell Tanks	
T-110	63	1/91		5 Double-S	ihell.Tanks	
U-103	85	1/91	1	24 Tanks o	n Watch List	
U-105	85	1/91				
U-107	77	12/93	•			
U-108	85	1/92				
U-109	83	1/91]			
18 897 .			1			

All tanks were removed from the Ferrocyanide Watch List and 18 tanks from the Organics Watch List. Tank C-106 was removed from the High Heat Load Watch List on December 16, 1999. The remaining two tanks (C-102 and C-103) were removed from the Organics Watch List in August 2000. DST SY-101 was removed from the Hydrogen Watch list on January 11, 2001.

TABLE D-1. TEMPERATURE MONITORING IN WATCH LIST TANKS (sheet 2 of 2)

Notes:

Unreviewed Safety Ouestion (USO):

When a USQ is declared, special controls are required, and work in the tanks is limited. There are currently no USQs on any single-shell or double-shell tanks.

Hydrogen/Flammable Gas:

These tanks are suspected of having a potential for hydrogen/flammable gas generation, entrapment, and episodic release. The USQ associated with these tanks was closed in September 1998. Twenty-four tanks (19 SST and 5 DST) remain on the Hydrogen Watch List.

High Heat:

These tanks contain heat generating strontium-rich sludge and require drainable liquid to be maintained in the tank to promote cooling. There are currently nine tanks on the High Heat Load List but no tanks on the High Heat Load Watch List.

Active ventilation:

There are 15 single-shell tanks on active ventilation (seven are on the Hydrogen Watch List as indicated by an asterisk):

C-105	SX-107
C-106 (2)	SX-108
SX-101 *	SX-109 * (1)
SX-102 *	SX-110
SX-103 *	SX-111
SX-104 *	SX-112
SX-105 *	SX-114
SX-106 *	

Footnotes:

- (1) Tank SX-109 is on the Hydrogen Watch List since it has the potential for flammable gas accumulation because other SX tanks vent through it.
- (2) Tank C-106 was removed from the High Heat Load Watch List on December 16, 1999.

TABLE D-2. TEMPERATURE MONITORING IN NON-WATCH LIST TANKS May 31, 2001

SINGLE-SHELL TANKS WITH HIGH HEAT LOADS (>26,000 Btu/hr)

Nine tanks have high heat loads for which temperature surveillance requirements are established by HNF-SD-WM-TSR-006, Rev 2, Tank Waste Remediation System Technical Safety Requirements, December 1999. In an analysis, WHC-SD-WM-SARR-010, Rev 1, Heat Removal Characteristics of Waste Storage Tanks, (Kummerer, 1995) as amended, it was estimated that nine tanks have heat sources >26,000 Btu/hr, which is the new parameter for determining high heat load tanks. See also document HNF-SD-WM-FSAR-067, Rev 2, as amended.

Temperatures in these tanks did not exceed the Technical Safety Requirements (TSR) for this month, and are monitored by the Tank Monitor and Control System (TMACS), unless indicated otherwise. All high heat load tanks are on active ventilation.

Tank No.	Temperatu	re (F.)
C-106 (1)	69	(Riser #8)
SX-103	152	
SX-107	162	
SX-108	179	
SX-109 (2)	131	
SX-110	160	
SX-111	179	
SX-112	145	
SX-114	171	
9 Tarks		

Notes:

- (1) C-106 was removed from the High Heat Load Watch List on December 16, 1999. The final thermal analysis report, RPP-6463, Rev. 0, "Thermal Analysis for Tanks 241-AY-102 and C-106," was issued August 9, 2000. The report concluded that the best estimate heat load for C-106 is between 7,000 and 11,000 Btu/hr. Although it no longer meets the criteria for a high heat load tank, an AB amendment is required to revise the temperature control limits and monitoring frequency. The AB Amendment request is pending review by ORP and is expected to be approved in June 2001.
- (2) SX-109 is on the Hydrogen Watch List since it has the potential for flammable gas accumulation because the other SX tanks vent through it.

SINGLE-SHELL TANKS WITH LOW HEAT LOADS (<26,000 Btu/hr)

There are 114 low heat load non-Watch List tanks. Temperatures in tanks connected to TMACS are monitored by TMACS; temperatures in those tanks not yet connected to TMACS are manually taken semiannually in January and July. Temperatures obtained semiannually have been within historical ranges for the applicable tank.

No temperatures have been obtained for several years in the 13 tanks listed below. Most of these tanks have no thermocouple trees.

	Tank Numbers	
BX-104	SX-115	TX-110
BY-102	T-102	TX-114
BY-109	T-105	TX-116
C-204	TX-101	TX-117
		U-104

TABLE D-3. ADDITIONS/DELETIONS TO WATCH LISTS BY YEAR May 31, 2001

Added/Deleted dates may differ from dates that tanks were officially added to the Watch Lists. (See Table D-1).

	Ferrocyanide	Hydrogen	Organics	High Hest		TDST	e econocidados
1/81 Oxiginal List François in Public Law 101:6: Added 2/81 (revision to Original List)	1 T-107	**************************************			***	1	1
Fatal Commune \$1,1991 Added 6/92		13 1 _ AW-101		1			1
Total - December 31, 1992 Added 3/63	26	84	1 U-111	1			324
Deleted 7/93	-4 (BX-110)		' ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' '			4	ļ .
	(BX-111) (BY-101)		•				1
Added 12/93	(T-101)	1 (U-107)	·			0	
Total - December 31, 1985 Added 2/94) C	25	9 1 1-111	1	**	1	35
Added 5/94			10 A-101 AX-102			4	
]			C-102 S-111]
			\$X-103 TY-104			1	
1		<u>.</u>	U-103	[1	
			U-105 U-203]			
Deleted 11/94	-2 (BX-102)		U-204		░.	2	
Total - Camarity 31, 1900	(BX-106)	2.5	E G			6	94
Deleted 6/96	-4 (C-108) (C-109)					4	
	(C-111)						1
Deleted 9/96	(C-112) -14 (BY-103)	i	}		-1	2	
	(BY-104) (BY-105)						
	(BY-106) (BY-107)					1	
	(BY-108) (BY-110)		ļ			1	}
	(BY-111)					li li	1
	(BY-112) (T-107)			•		i	1
	(TX-118) (TY-101)		ļ]	ļ
	(TY-103) (TY-104)					1	
Deleted 12/98	•		-18 (A-101) (AX-102)		-1	9	1
	•		(6-103)				
			(\$-102) (\$-111)			ŀ	1
·			(8X-103) (8X-106)			1	ł
			(T-111) (TX-106)				
			(TX-118) (TY-104)				[
			(U-103)			1	1
			(U-105) (U-106)				1
			(U-107) (U-111)			1	[]
			(U-203) (U-204)				
CICL CONTROL OF THE STATE OF TH	0	A		-1 (C-106)		i e	29
Delete Celou	<u> </u>		-1 (C-102)	1 (C-108)		1	
Deleted 01/01		-1 (SY-101)	-1 (C-103)			-1	
aca 16ay 31, 2001		2.	3	Ç.			

TABLE D-4. SINGLE-SHELL TANKS MONITORING COMPLIANCE STATUS

149 TANKS (Sheet 1 of 6) May 31, 2001

The following table indicates whether Single-Shell tank monitoring was in compliance with the requirements as specified in the applicable documents as of the last day of the applicable month:

NOTE:

All Watch List and High Heat tank temperature monitoring is in compliance. (4)

All Dome Elevation Survey monitoring is in compliance

Psychrometrics monitoring is on "as needed" basis (2).

Drywell monitoring no longer required (5). in-tank photos/videos are taken "as needed"

LEGEND:	
(Sheded)	= in compliance with all applicable documentation
N/C	= noncompliance with applicable documentation
0/S	■ Out of Service
Neutron	= LOW readings taken by Neutron probe
POP	= Plant Operating Procedure, TO-040-650
MT/FIC/ ENRAF	- Surface level measurement devices
OSD	Operating Spec. Doc., OST-T-151-00013, 00030, 00031
N/A	= Not applicable (not monitored, or no monitoring schedule)
None	= Applicable equipment not installed
FSAR/TSR	= Final Safety Analysis Report/Technical Safety Requirements

	Tank	Category	Temperature	Primary Leak	Sur	face Level Re	adings (1)	LOW Readings
Tank	Watch	High	Readings	Detection		(OSD)		(OSD)(5,7)
Number	List	Heat	(4)	Source (5)	MT	FIC	ENRAF	Neutron
A-101	***			LOW		None		
A-102				None	NAME OF TAXABLE PARTY.		None	Ness
A-103				LOW	None	l'One		
A-104				None	1,000	Nace		Nove
A-105				None) lett	None	None
A-106				None	l Kara	l'idea		None
AX-101	X			LOW	None	Here		9
AX-102				None		None		Name of the last o
AX-103	X			None				, icono
AX-104				None		e en statto		None
B-101				None		None		None
B-102				ENRAF	Here	Xens		None
B-103				None	New	None		
B-104				LOW	No.	terre		
B-105				LOW	e de la composición della comp			
B-106				ENRAF	Sec.	News		None
B-107				None	No.			None
B-108				None	1650	No.		None
B-109				None) ione	No.		None
B-110				FOM		None	C/B (16)	
B-111				FOM	Mane	None		
B-112				ENRAF	No.			None
B-201				ENRAF		10.00		None
B-202				ENRAF		None		None
B-203				ENRAF	No.			None
B-204				ENRAF	None	fiche		None
BX-101				ENRAF	100	Sec.	na.	None
BX-102				None		None		None
BX-103				ENRAF	Nere	None	(fa)	None
BX-104				ENRAF			na	(200
BX-106				None	libra	fore		Piceus
BX-106				ENRAF	Person	Xeed		Home
8X-107				ENRAF	Harte	None	(13)	None

TABLE D-4. SINGLE-SHELL TANKS MONITORING COMPLIANCE STATUS 149 TANKS (Sheet 2 of 6)

	Tank C		Tamperatura	Avenued	Surf	Surface Level Readings (1)		Readings
Tenk	Watch	itch High t Heat	Readings (4)	Detection Source (5)	M	(OSD)	ENRAF	(OSD)(5,7)
BX-108				None	Nora	Final		Son
8X-109				None	i i	ž į	Ī	1
BX-111				MOT	None			
BX-112				ENRAF	None			10.0
BY-101				LOW		10.00		
BY-102			No.	₩O3	A Section	No.		
BY-103				LOW	Migrae			
BY-104				LOW				
BY-108				WO LOW				
BY-107				WO.				
BY-108				None			•	3
BY-109				МОТ	2	010		
BY-110				MOJ	None			
111-AB				MOJ				
BY-112				LOW				
C-101				None				
C-102 (10)				Hone	Ploye			
C-103 (10)				NOTE	100			
2 3				Non	200			7.5
C-106 (3)				ENRAF				
C-107				ENRAF	7	I		1000
0.08				None				
200				5				
C-13				None		1000		
C-112				None	677			
C-201				None				
C-202				None None				
C-203				None			Section of the second	
2 2				ENAF		* Account to the control of the cont		
9-102				LOW	A Sec.			
8-103				ENRAF				
\$-104				LOW				
P 4-108				₩O.				
9- 107				ENRAF	Section of the second	A 100 CO TO TO THE REAL PROPERTY.		
\$01-8		******		LOW				
9				LOW				
9-110				ENRAF				
8-112	W			LOW				
8X-101				MOT				
8X-102	1			MOT				
8X-103				LOW				
				WOI		S. S. Salamana, S.		
SX-108				LOW				
8X-107				None	S. Carrier			0.07
					COCCONOCIONAL DE L'ANNOCIONAL	DECONOCIO DELLO DE		

TABLE D-4. SINGLE-SHELL TANKS MONITORING COMPLIANCE STATUS 149 TANKS (Sheet 3 of 6)

[Tank (Category	Temperature	Primary Leak	Sur	face Level Readi	ngs (1)	LOW Readings
Tank	Watch	High	Readings	Detection		(OSD)	_	(OSD)(5,7)
Number	List	Heat	(4)	Source (5)	MT	FIC	ENRAF	Neutron
8X-109	X	×		None	2,600	Lac.		
8X-110				None	Receive			
8X-111		- 2		None	New York	K-61		tere
8X-112 8X-113				None	Ness Control			None
8X-113				None		Acres		3000
SX-115			None	None	Alberta Alberta	None None		Ricina
T-101				None	Need	None		Hore Hore
T-102			None	ENRAF	None	Piores		Horse
T-103				None	Booms	None		Patrice
T-104				LOW	None	None		
T-105			None	None	None	None		Flore
T-106				None	Neces	None		Rione
T-107				ENRAF	Nese	None		Nane
T-108				ENRAF	None	Ken		None
T-109				None	N. Carlo	Rone		Note
T-110				LOW				
T-111				LOW		1000000		
T-112				ENRAF	Alberta			
T-201				MT				
T-202				MT				
T-203				None				3576
T-204				MT				
TX-101				ENRAF	None	C.C.		
TX-102				LOW				
TX-103				None		Con		Hone
TX-104				None	Note			FEET
TX-105				None	None	Comp		None (8)
TX-106				LOW	None	None		
TX-107				None				SEC.
TX-108				None				Places.
TX-109			()	LOW		LC		
TX-110 TX-111			No. a	FOM	None None	Lar		
TX-112				LOW	None	Acces None		
TX-113				LOW	Noce	None		
TX-114			None	LOW		Lore		
TX-115				LOW	10000	l Core		
TX-116			Mari	None		Sec.		Ranta.
TX-117			None	LOW	3,000	Norte		
TX-118				LOW	No.	None		
TY-101				None	e e e	Norm		Priore
TY-102				ENRAF	None	Burne		Nore
TY-103				LOW	No.	None		
TY-104				ENRAF	None	Nore		None
TY-106				None				Nere
TY-106				None	None	None		Plants
U-101				MT			Cont	North
Ü-102				LOW				
U-103	2			LOW	tone	Norte		
U-104				None		None	Nem	Pierre
U-106	X			LOW	None	None		
Ų-106				LOW	None	1000		

TABLE D-4. SINGLE-SHELL TANKS MONITORING COMPLIANCE STATUS 149 TANKS (Sheet 4 of 6)

	Tank Ca	Itegory	Temperature	Primary Leak	Sur	iace Level Read	lings (1)	LOW Readings
Tenk	Watch	High	Readings	Detection		(OSD)		(OSD)(5,7)
Number	List	Heat	(4)	Source (5)	МТ	FIC	ENRAF	Neutron
J-107				ENRAF				
J-108				LOW	No.			
J-100				LOW				
J-110				None	Note			Home
J-111				LOW		and the second		
J-112				None				
J-201				MT				
J-202				MT				
J-203				None	60 CO 70 66			None
J-204				ENRAF				Bure
Catch Tanks a	nd Special St	meillense Es	nilitiae					
A-302-A	NA	MA	All des	(8)	I Section			li di di
A-302-B			9/4	16		None	Norma	Ac. na
R-311				(6)	***************************************			
X-152				(5)(12)	: 1000000000000000000000000000000000000		100000000000000000000000000000000000000	
Z-151					N. P. Commission			, Carro
Z-154		recommendation of	**************************************	G		(Jacob	No.	
X-TK/SMP		7/100	N/A					Commence of the commence of th
1-244 TK/8MP	174	377	N/A	100	. Section .	Name	-	
\R-204				- 6	Diene			Bone
\-417			N/A	(4)	t.ore			
\-350	80000 Y// W//	77	1/2		2,100			No.
CR-003	77		(17.	- 10				
/ent Sta.		77		(6)				
44-8 TK/8MP				ARABAMAN AND ARREST AREA AND ARREST AND ARREST AND ARREST ARREST ARREST AREA AND ARREST ARRES			· · · · · · · · · · · · · · · · · · ·	
-302		e and the second				e de la companya de la companya de la companya de la companya de la companya de la companya de la companya de	is in the second	
-304				側				
X-244 TK/SMP			8/4	AND DESCRIPTION OF THE PROPERTY OF THE PROPERT			Neces	i i i i i i i i i i i i i i i i i i i
X-302-B		Herman Indonesia					Long.	
X-302-C			37/4	9	A-540	257		
J-301-B			**//		35.7	7776		
JX-302-A		100	97.		100	100		·/
-141	77/	177	W.	(6)	90% 0/%		None	
F142			V.	16	0/4 0/4	None	None	None
	000000000000000000000000000000000000000	9	000000000000000000000000000000000000000		()2000000000000000000000000000000000000		··· ··································	~
iotals:	19	"	N/C: 0		N/C: 0	N/C: 0	N/C: 0	N/C: 0
49 tanks	ffydrogen Watch Liet Tanks	High Heat Tanks (non- Watch List)	•		1			

TABLE D-4. SINGLE-SHELL TANKS MONITORING COMPLIANCE STATUS -149 TANKS (Sheet 5 of 6)

Footnotes:

1. All SSTs have either manual tape, FIC, or ENRAF surface level measuring devices. Some also have zip cords.

ENRAF gauges are being installed to replace FICs (or sometimes manual tapes). The ENRAF gauges are being connected to TMACS, but many are currently being read manually from the field. See Table D-6 for list of ENRAF installations.

2. High heat tanks have active exhausters; psychrometrics can be taken in the high heat tanks. Psychrometric readings are not required by OSD, but can be taken on an "as needed" basis.

Psychrometric readings are taken annually in SX-farm.

- 3. Tank C-106 was removed from the High Heat Load Watch List on December 16, 1999.
- 4. Temperature readings may be regulated by OSD, POP, or FSAR (FSAR only regulates high heat load tanks).

 Temperatures cannot be obtained in 13 low heat load tanks (see Table D-2). The OSD does not require readings or repair of out-of-service thermocouples for the low heat load (≤26,000 Btu/h) tanks. However, the POP requires that attempts are to be made semiannually in January and July to obtain readings for these tanks.

Temperatures in some tanks cannot be taken in the waste because the waste level is lower than the lowest thermocouple in these trees.

Temperatures for many tanks are monitored continuously by TMACS; see Table D-7, TMACS Monitoring Status.

5. Document OSD-T-151-00031, "Operating Specifications for Tank Farm Leak Detection," Rev. D-2, December 7, 2000, requires that single-shell tanks with the surface level measurement device contacting liquid, partial liquid, or floating crust surface, will be monitored for leak detection on a daily basis. Tanks with a solid surface will be monitored for leak detection on a weekly basis by taking neutron scan data from a Liquid Observation Well (LOW), if an LOW is present. Tanks with a solid surface but without LOWs will not be monitored for leak detection until an LOW is installed. The OSD specifies what leak detection methods are to be used for each tank, and the requirements if the readings are not taken on the required frequency or if equipment is out of service.

This OSD revision does not require drywell surveys to be taken; drywell scans will only be taken by special request, since any scans would have to be subcontracted. The contractor no longer has drywell scanning equipment.

6. Leak detection for the catch tanks is performed by monitoring for the buildup of liquid in the secondary containment (for most tanks with secondary containment) or for decrease in the liquid level for those tanks without secondary containment or Catch tank 241-S-302 is monitored for intrusions only, and is not subject to leak detection monitoring requirements until liquid is present above the intrusion level.

Weight Factor is the surface level measuring device currently used in A-417, A-350, 244-A Tank/Sump, and 244-S Tank/Sump. Double-Shell Receiver Tank (DCRT) CR-003 is inactive and measured in gallons. 204-AR is also measured in gallons.

7. Document SD-WM-TI-605, REV. 0, dated January 1994, describes the rationale for Liquid Observation Well (LOW) installation priority. This priority is based on tank leak status, tank surface condition, and tank stabilization status. Also included is a listing of tanks with the waste level being below two feet, which have no priority assigned because no effort will be made to install LOWs in the near future. LOW probes are unable to accurately monitor interstitial liquid levels less than two feet high.

TABLE D-4. SINGLE-SHELL TANKS MONITORING COMPLIANCE STATUS - 149 TANKS (Sheet 6 of 6)

Tanks which will not receive LOWs:

A-102	BX-101	C-201	T-106
A-104	BX-103	C-202	T-108
A-105	BX-105	C-203	T-109
AX-102	BX-106	C-204	TX-107
AX-104	BX-108	SX-110	TY-102
B-102	C-108	SX-113	TY-104
B-103	C-109	SX-115	TY-106
B-112	C-111	T-102	U-101
		T-103	U-112

Total - 34 Tanks

- 8. Tank TX-105 the LOW was in riser 8; the riser has been removed and the LOW has not been monitored since January 1987. Liquid levels are being taken in riser 9 by ENRAF and recorded in TMACS.
- 9. Tank AX-101 LOW readings are taken by gamma sensors.
- 10. Tanks C-102 and C-103 were removed from the Organics Salts Watch List on August 23, 2000
- 11. Tank SX-105 LOW scan not taken for week ending August 28, 2000. LOW is primary leak detection device; ENRAF is backup and monitored daily in TMACS. LOW has failed structurally, and will be replaced. Work Package 2H0005040. LOW is completed and ready to install after the stand down as directed by Upper Management for controlled work release. Tank is currently being saltwell pumped.
- 12. Catch Tank AX-152 has been declared an "assumed leaker," per Occurrence Report RP-CHG-TANKFARM-2001-0014, based on an engineering evaluation. The remaining liquid (water which was being used to perform a leak test of the catch tank) has been pumped to a double-shell tank.
- 13. BX farm is in power outage lasting about 2 weeks and putting the liquid level gauges in O/S condition. Power off as of March 30, 2001; no readings in BX-101, -103, -104, -107, and -112, which are daily requirements with no backup device specified. OSD-00031 states the gauges must be repaired in 14 days; if no readings are obtained by April 13, 2001, an OSD violation will occur. Discrepancy Report 01-890 was issued on April 2, 2001.
 - Cable from main distribution panel to the ENRAF system is faulty. The OSD was revised with new specifications when an outage/repair cannot be completed in 14 days. An extension letter, memo 7L100-WEB-01-006, was issued April 26, 2001, with a projected completion date of June 22, 2001. No work being done due to stand down as directed by Upper Management for controlled work release.
- 14. Tank B-110 ENRAF damaged during installation of LOW in February 2001. Instrument Technician working on repairing this. LOW is primary device and good weekly readings are being obtained.

TABLE D-5. DOUBLE-SHELL TANKS MONITORING COMPLIANCE STATUS 28 TANKS (Sheet 1 of 2) May 31, 2001

The following table indicates whether Double-Shell tank monitoring was in compliance with the requirements as specified in the applicable documents as of the last day of the applicable month.

NOTE:

Dome Elevation Surveys are not required for DSTs.

Psychrometrics and in-tank photos/videos are taken "as needed" (2)

LEGEND: (Shedad) = In compliance with all applicable documentation N/C - Noncompliance with applicable documentation FIC/ENRAF = Surface level measurement devices M.T. OSD # OSD-T-151-0007, OSD-T-151-00031 = no M.T., FIC or ENRAF installed None 0/5 = Out of Service W.F. = Weight Factor = Not Applicable (not monitored or no monitoring schedule) N/A Rad. = Radiation

						Re	ediation Reading	s
Tank		Temperature Readings (3)	Surf	ace Level Read (OSD)	lings (1)		ection Pits (4)	Annulus
Number	Watch List	(OSD)	M.T.	FIC	ENRAF	W.F.	Rad. (6)	(OSD)
AN-101				None			N/A	
AN-102				Nerc			N/A	
AN-103	, and the second			Name			N/A	
AN-104			9/8	None			NA	
AN-105			0.5	0.000			N/A	
AN-106							W/A	
AN-107				Nette		2 () () () () () ()	NP/A	
AP-101			0.00	(Marie		0/8[7]	N/A	
AP-102				Conce		0/8/7/	NA	
AP-103				Neces		0/6/7/	WA	
AP-104			0/6	None		0/6 (7)	N/A	
AP-105				Cons		0/8 (7)	SE/A	
AP-106				1,000		0/6 (7)	N/A	
AP-107				Nove		0/8 (7)	H/A	
AP-106				Ness		(76.67)	N. S.YA	
AW-101			D/6	Reces			SA.	
AW-102					6 3			0/6
AW-103							27.	
AW-104				No.			2/4	96
AW-105							100 E/A	9/6
AW-106				No.			12/A	05
AY-101				None			N2/5	
AY-102			0/6	None			BHA	
AZ-101				None			37.	0/6
AZ-102					50,10		N/A	0/5
SY-101			Stene	Name		0/6 (9)	275	
8Y-102			0/8 (8)	None			NA	
SY-103	×		0/8 (8)	None		0/6 (9)	N/A	
Totals: 28 tanks	5 Watch List Tanks	N/C: 0	N/C: 0	N/C: 0	N/C: 0	N/C: 0	N/C: 0	N/C: 0

TABLE D-5. DOUBLE-SHELL TANKS MONITORING COMPLIANCE STATUS - 28 TANKS (Sheet 2 of 2)

Footnotes:

- Some double-shell tanks have both FIC and manual tape which is used when the FIC is out of service.
 Noncompliance (N/C) will be shown when no readings are obtained. ENRAF gauges are being installed to replace FICs. The ENRAF gauges are being connected to TMACS, but some are currently being read manually.
- 2. Psychrometric readings are taken on an "as needed" basis. No psychrometric readings are currently being taken in the double-shell tanks.
- 3. OSD specifies double-shell tank temperature limits, gradients, etc.
- 4. Applicable OSD and HNF-IP-0842, latest revisions, are used as guidelines for monitoring Leak Detection Pits. See also (6) and (7) below.
- 5. AW-102 has ENRAF, FIC and M.T. At some point the FIC will be removed.
- 6. USQ TF-97-0038, dated April 28, 1997, specifies discontinuing the use of leak detection pit radiation monitoring equipment in all double-shell tank farms where the leak detection pits are used as tertiary leak detection. This applies to all double-shell tank farms.
- 7. Leak Detection Pit weekly readings are being obtained by Instrument Technicians in these tanks:

 AP-103C (for tanks AP-101 104)

 AP-105C (for tanks AP-105 108)
- SY-102 Manual Tape has sporadic readings. ENRAF is primary device.
 SY-103 Manual Tape has sporadic readings. ENRAF is primary device.
- SY-101 LDP readings are above normal range. EDL #S0007 to repair it.
 SY-103 LDP readings are above normal range. EDL #241-SY-95-5 to repair it.

TABLE D-6. ENRAF SURFACE LEVEL GAUGE INSTALLATION AND DATA INPUT METHODS

May 31, 2001

LEGEND

SACS

= Surveillance Analysis Computer System

TMACS

= Tank Monitor and Control System

Auto

- Automatically entered into TMACS and electronically transmitted to SACS

Manual

= Manually entered directly into SACS by surveillance personnel, from Field Data sheets

Tank	Installed	Input	数Tank	Installed	Input	Tank	Installed	Input	₩.	Tank	Installed	Input
No.	Date	Method	No.	Date	Method	No.	Date	Method	2300	No.	Date	Method
A-101	09/95	Auto	B-201	07/00	Auto	S-101	02/95	Auto		TX-101	11/95	Auto
A-102	00/00	7,010	B-202	07/00	Auto	S-102	05/95	Auto		TX-102	05/96	Auto
A-103	07/96	Auto	B-203	06/00	Auto	S-103	05/94	Auto	1000	TX-103	12/95	Auto
A-104	05/96	Manual	B-204	06/00	Auto	S-104	05/99	Auto	-	TX-104	03/96	Auto
A-105			BX-101	04/96	Auto	S-105	07/95	Auto		TX-105	04/96	Auto
A-106	01/96	Auto	BX-102	06/96	Auto	S-106	06/94	Auto	1	TX-106	04/96	Auto
AN-101	08/96	Auto	BX-103	04/96	Auto	S-107	06/94	Auto	**	TX-107	04/96	Auto
AN-102	05/00	Auto	BX-104	05/96	Auto	8-108	07/95	Auto		TX-106	04/96	Auto
AN-103	08/95	Auto	BX-105	03/96	Auto	S-109	08/95	Auto	***	TX-109	11/95	Auto
AN-104	08/95	Auto	BX-106	07/94	Auto	S-110	08/95	Auto	100	TX-110	05/96	Auto
AN-105	08/95	Auto	BX-107	06/96	Auto	S-111	08/94	Auto		TX-111	05/96	Auto
AN-106	05/00	Auto	BX-108	05/96	Auto	8-112	05/95	Auto	223	X-112	05/96	Auto
AN-107	04/00	Auto	BX-109	08/95	Auto	SX-101	04/95	Auto	1 Table	TX-113	05/96	Auto
AP-101	08/99	Auto	BX-110	06/96	Auto	SX-102	04/95	Auto	1 Table 1	TX-114	05/96	Auto
AP-102	08/99	Auto	BX-111	05/96	Auto	SX-103	04/95	Auto	#	TX-115	05/96	Auto
AP-103	08/99	Auto	BX-112	03/96	Auto	SX-104	06/95	Auto	## 1	TX-116	05/96	Auto
AP-104	07/99	Auto	BY-101			8X-105	05/95	Auto		TX-117	06/96	Auto
AP-105	08/99	Auto	BY-102	09/99	Auto	SX-106	08/94	Auto	888	X-118	03/96	Auto
AP-106	08/99	Auto	BY-103	12/96	Auto	SX-107	09/99	Auto	300 T	Y-101	07/95	Auto
AP-107	08/99	Auto	BY-104			SX-108	09/99	Auto	338 T	Y-102	09/95	Auto
AP-108	08/99	Auto	BY-105			SX-109	09/98	Auto	200	Y-103	09/95	Auto
AW-101	08/95	Auto	BY-106			8X-110	09/99	Auto	20	Y-104	06/95	Auto
AW-102	05/96	Auto	BY-107			6X-111	09/99	Auto	V.W.	Y-106	12/95	Auto
AW-103	06/96	Auto	BY-108	ļ	L	8X-112	09/99	Auto	 	Y-106	12/95	Auto
AW-104	01/ 96	Auto	BY-109			8X-113	09/99	Auto	_	J-101		
AW-105	06/96	Auto	BY-110	02/97	Menuel	SX-114	09/99	Auto	-	J-102	01/96	Manual
AW-106	06/96	Auto	BY-111	02/99	Menuel	SX-115	09/99	Manual	-	J-103	07/94	Auto
AX-101	09/95	Auto	BY-112	ļ <u> </u>		SY-101	07/94	Auto		J-104		
AX-102	09/98	Auto	C-101			SY-102	06/94	Auto	-	J-105	07/94	Auto
AX-103	09/96	Auto	C-102			SY-103	07/94	Auto	-	J-106	08/94	Auto
AX-104	10/96	Auto	C-103	08/94	Auto	T-101	05/95	Manuel	-	J-107	06/94	Auto
AY-101	03/96	Auto	C-104	04/99	Manual ·	T-102	06/94	Auto		J-10 8	06/95	Auto
AY-102	01/98	Auto	C-105	06/96	Manual	T-103	07/95	Manual	_	J-109	07/94	Auto
AZ-101	08/96	Manual	C-106	02/96	Auto	T-104	12/95	Manual	_	J-110	01/96	Manual
AZ-102	11/00	Manual	C-107	04/95	Auto	T-105	07/95	Manual	CANADA -	J-111	01/96	Manual
B-101	07/00	Auto	C-108	ļ. <u>.</u>		T-108	07/95	Manual		J-112		ļ
B-102	02/96	Auto	C-109		L	T-107	06/94	Auto	-	J-201	ļ	
B-103	07/00	Auto	C-110	<u> </u>		T-108	10/95	Manual		J-202		
B-104	06/00	Auto	C-111			T-109	09/94	Manual	-	J-203	09/98	Manual
B-105	08/00		C-112	03/96	Menual	T-110	05/95	Auto		J-204	06/98	Manual
B-106	07/00	Auto	C-201		ļ	T-111	07/96	Manual				<u> </u>
B-107	06/00	Auto	C-202	ļ	├	T-112	09/95	Menuel				
B-108	07/00		C-203		├ !	T-201				_		_
B-109	08/00	Auto	C-204	ļ		T-202			****		ļ	<u> </u>
B-110	07/00	Auto		ļ	ļ	T-203					ļ	ļ
B-111	07/00	Auto	8000 8800	ļ	ļ <u>.</u>	T-204					ļ	ļ
	03/95											

¹⁴⁸ ENRAFs installed: 125 automatically entered into TMACS, 23 manually entered into SACS

TABLE D-7. TANK MONITOR AND CONTROL SYSTEM (TMACS) May 31, 2001

Note: Indicated below are the number of tanks having at least one operating sensor monitored by TMACS.

Some tanks have more than one sensor: multiple sensors of the same type in a tank are not shown in the table (for example: 10 tanks in BY-Farm have at least one operating TC sensor and 3 tanks in BY-Farm have at least one operating RTD sensor).

Acceptance Testing Completed: Sensors Automatically Monitored by TMACS

	Temper			I	T	T T
EAST AREA	Thermocouple	Resistance Thermal	ENRAF			Gas
	Tree	Device	Level	Pressure	Hydrogen	Sample
Tank Farm	(TC)	(RTD)	Gauge	(b)	(c)	Flow
A-Farm (6 Tanks)	1 1	mid	3	(0)	1	1
AN-Ferm (7 Tenks)	7		7	7	3	3
AP-Ferm (8 Tenks)	 		8		 	
AW-Ferm (6 Tenks)	8		8	 -	1 1	
AX-Farm (4 Tanks)	3		4			 '
AY-Ferm (2 Tenks)	•		2		 	
AZ-Ferm (2 Tenks)	 					
B-Ferm (16 Tenks)	1		16		 	
BX-Ferm (12 Tanks) (f)	11		12			
BY-Farm (12 Tanks) (f)	10	3	2	 _	 	
C-Farm (16 Tanks)	15	1	3	1		
TOTAL EAST AREA					 	
(91 Tanks)	54	4	63	8	6	5
WEST AREA		1			ļ	
S-Farm (12 Tanks)	12		12	1	3	1 (e)
SX-Farm (15 Tanks)	14		14	1	7	5 (e)
SY-Farm (3 Tanks) (a)	3		3	1	_2	2
T-Farm (16 Tenks)	14	1	3 (d)		1	(e)
TX-Farm (18 Tanke)	13		18			
TY-Ferm (6 Tenks)	6	3	6			
U-Farm (16 Tenks)	15		6	4	6	6
TOTAL WEST AREA				1		
(86 Tanks)	77	4	62	7	19	19
TOTALS (177 Tenks)	131	8	125	15	25	24

- (a) Tank SY-101 has 2 gas sample flow sensors plus 2 vent flow sensors, and 2 ENRAFs.
- (b) Each tank has two sensors (high and low range).
- (c) Each tank has two sensors (high and low range).
- (d) T-107 Auto ENRAF O/S, manual readings taken daily
- (e) S, SX, and T-Farms five gas sample flow sensors have been unhooked or removed. Will eventually use SHMS equipment on other tanks but none scheduled yet.
- (f) A cable from the main distribution panel is faulty putting BX and BY-farms out of service. Repair and restoration of service is expected by June 22, 2001. No work being done due to stand down.

This page intentionally left blank.

APPENDIX E

MISCELLANEOUS UNDERGROUND STORAGE TANKS AND SPECIAL SURVEILLANCE FACILITIES

E-2

NF-EP-0182, Rev. 158

TABLE E-1. EAST AND WEST AREA MISCELLANEOUS UNDERGROUND STORAGE TANKS AND SPECIAL SURVEILLANCE FACILITIES

ACTIVE - still running transfers through the associated diversion boxes or pipeline encasements

May 31, 2001

<i>EACILITY</i>	LOCATION	PURPOSE (receives waste from	:) (Gallons)	MONITORED BY	<u>REMARKS</u>
EAST AREA					
241-A-302-A	A Farm	A-151 DB	671	SACS/ENRAF/Manually	Pumped to AW-105 7/00
241-ER-311	B Plant	ER-151, ER-152 DB	9138	SACS/ENRAF/Manually	
241-AX-152	AX Farm	AX-152 DB	0	SACS/MT	Declared Assumed Leaker; pumped to AY-102 3/1/01
241-AZ-151	AZ Ferm	AZ-702 condensate	1094	SACS/ENRAF/TMACS	Volume changes daily - pumped to AZ-101 or AZ-102 as needed. Pumped 5/31/01 to AZ-101.
241-AZ-154	AZ Farm		25	SACS/MT	·
244-BX-TK/SMP	BX Complex	DCRT - Receives from several farms	18866	SACS/MT	Using Manual Tape for tank/sump, pumped 10/16/99 to 66.0 in. Sump O/S 2/5/01
244-A-TK/SMP	A Complex	DCRT - Receives from several farms	7118	MCS/SACS/WTF	WTF- pumped 3/99 to AP-108
A-350	A Farm	Collects drainage	258	MCS/SACS/WTF	WTF (uncorrected) pumped as needed
AR-204	AY Farm	Tanker trucks from various facilities	260	DIP TUBE	Alarms on SACS-pumped to AP-108, 7/00
A-417	A Farm		12688	SACS/WTF	WTF (uncorrected) pumped 4/98
CR-003-TK/SUMP	C Farm	DCRT	2984	MT/ZIP CORD	Zip cord in sump O/S 3/11/96, water intrusion, 1/98
WEST AREA					
241-TX-302-C	TX Farm	TX-154 DB	156	SACS/ENRAF/Manually	
241-U-301-B	U Farm	U-151, U-152, U-153, U-252 DB	8016	SACS/ENRAF/Manually	Returned to service 12/30/93
241-UX-302-A	U Plant	UX-154 DB	3274	SACS/ENRAF/Manually	
241-S-304	S Farm	S-151 DB	130	SACS/ENRAF/Manually	Replaced S-302-A, 10/91; ENRAF installed 7/98 Sump not alarming.
244-S-TK/SMP	S Farm	From original tanks to SY-102	14195	SACS/Manually	WTF (uncorrected)
244-TX-TK/SMP	TX Farm	From original tanks to SY-102	16604	SACS/Manually	MT - pumped PFP 241-Z tank D-5 to 244-TX DCRT on 4/12/01, level now 76"
Vent Station Catch	Tank	Cross Country Transfer Line	374	SACS/Manually	MT
			LEGENO:	DE - Observion Box	

Total Active Facilities 18

DCRT - Double-Contained Receiver Fank
TX - Tank
SMP - Semp
FIC - Food bestument Corporation measurement device
MT - Manual Tape
Typ Cord - surface level measurement device
WTF - Weight Time Factor - own be recorded as WTF,
- DWF (construct), and Uncorrected WTF
EACE - Surveillance Automated Control System
MCE - Monthly and Control System
MCE - Monthly and Control System
Measury - Not consected to any exponented system
O/E - Out of Service
EMRAF - Surface Level Measuring Device

TABLE E-2. EAST AREA INACTIVE MISC. UNDERGROUND STORAGE TANKS AND SPECIAL SURV. FACILITIES INACTIVE - no longer receiving waste transfers May 31, 2001

				MONITORE	ED .
<u>FACILITY</u>	LOCATION	RECEIVED WASTE FROM:	(Gallons)	BY	<u>REMARKS</u>
216-BY-201	BY Farm	TBP Waste Line	Unknown	NM	(216-BY)
241-A-302-B	A Farm	A-152 DB	5710	SACS/MT	Isolated 1985, Project B-138
					Interim Stabilized 1990, Rain intrusion
241-AX-151	N of PUREX	PUREX	Unknown	NM	isolated 1985
241-B-301-B	B Ferm	B-151, B-152, B-153, B-252 DB	22250	NM	Isolated 1985 (1)
241-B-302-B	B Farm	B-154 DB	4930	NM	Isolated 1985 (1)
241-BX-302-A	BX Ferm	BR-152, BX-153, BXR-152, BYR-152 DB	840	NM	Isolated 1985 (1)
241-BX-302-B	BX Ferm	BX-154 DB	1040	NM	Isolated 1985 (1)
241-BX-302-C	BX Ferm	8X-155 DB	870	NM	Isolated 1985 (1)
241-C-301-C	C Ferm	C-151, C-152, C-153, C-252 DB	. 10470	NM	Isolated 1985 (1)
241-CX-70	Hot Semi-	Transfer lines	Unkhown	NM	Isolated, Decommission Project,
241-CX-72	Works	Transfer lines	650	NM	See Dwg H-2-95-501, 2/5/87
241-ER-311A	SW B Plant	ER-151 DB	Unknown	NM	Isolated
244-AR VAULT	A Complex	Between farms & B-Plant	Unknown	NM	Not actively being used. Systems
•					activated for final clean-out.
244-BXR-TK/SMP-001	BX Ferm	Transfer lines	7200	NM	Interim Stabilization 1985 (1)
244-BXR-TK/SMP-002	BX Farm	Transfer lines	2180	NM	Interim Stabilization 1985 (1)
244-BXR-TK/SMP-003	BX Farm	Transfer lines	1810	NM	Interim Stabilization 1985 (1)
244-BXR-TK/SMP-011	BX Farm	Trensfer lines	7100	NM	Interim Stabilization 1985 (1)
361-B-TANK	B Plant	Drainage from B-Plant	Unknown	NM	Interim Stabilization 1985 (1)
			18	LEGEND: C	DE-Diversión Bas
					NERT of Republic Charleston of Republic Treat

LEGEND: DR. - Diversion Bass

DCF() - Destate Contained Receive Targe

MT - March Trace

SACS - Surveillance Assertated Control System

TK - Tark Surveilla Received

EMP - Surveilla Received

Literally destated replacement

⁽¹⁾ SOURCE: WASTE STORAGE TANK STATUS & LEAK DETECTION CRITERIA document

TABLE E-3. WEST AREA INACTIVE MISC. UNDERGROUND STORAGE TANKS AND SPECIAL SURV. FACILITIES INACTIVE - no longer receiving waste transfers May 31, 2001

MONTONED	
<u>BY</u>	REMARK
NM	Isolated

MONITORED

<u>FACILITY</u>	<u>LOCATION</u>	<u>RECEIVED WASTE FROM:</u>	(Gallons)	<u>BY</u>	<u>REMARKS</u>
216-TY-201	E. of TY Farm	Supernate from T-112	Unknown	NM	Isolated
231-W-151-001	N. of Z Plant	231-Z Floor drains	Unknown	NM	Inactive, last data 1974
231-W-151-002	N. of Z Plant	231-Z Floor drains	Unknown	NM	Inactive, last data 1974
241-S-302	S Farm	240-S-151 DB	8359	SACS/ENRAF	Assumed Leaker EPDA 85-04
241-S-302-A	S Farm	241-S-151 DB	0		Assumed Leaker TF-EFS-90-042
Pertially	filled with arout 2/91	determined still assumed lasker after les	k test. Manual F	IC reedinge ere un	obtainable due to day grouted surface

241-S-302-B	S Farm	S Encasements	Unknown	NM	Isolated 1985 (1)
241-SX-302	SX Farm	SX-151 DB, 151 TB	Unknown	NM	Isolated 1987
241-SX-304	SX Farm	SX-152 Transfer Box, SX-151 DB	Unknown	NM	Isolated 1985 (1)
241-T-301	T Farm	DB T-151, -151, -153, -252	Unknown	NM	Isolated 1985 (241-T-301B)
241-TX-302	TX Farm	TX-153 DB	Unknown	NM	Isolated 1985 (1)
241-TX-302-X-B	TX Farm	TX Encasements	Unknown	NM	Isolated 1985 (1)
241-TX-302-B	TX Farm	TX-155 DB	1600	SACS/MT	New MT installed 7/16/93
241-TX-302-B(R)	E. of TX Ferm	TX-155 DB	Unknown	NM	Isolated
241-TY-302-A	TY Farm	TX-153 DB	Unknown	NM	Isolated 1985 (1)
241-TY-302-B	TY Farm	TY Encasements	Unknown	NM	Isolated 1985 (1)
241-Z-8	E. of Z Plant	Recupiex waste	Unknown	NM	Isolated, 1974, 1975
242-T-135	T Evaporator	T Evaporator	Unknown	NM	Isolated
242-TA-R1	T Evaporator	Z Plant waste	Unknown	NM	Isolated
243-S-TK-1	N. of S Farm	Pers. Decon, Facility	Unknown	NM	Isolated
244-U-TK/SMP	U Farm	DCRT - Receives from several farms	Unknown	NM	Not yet in use
244-TXR VAULT	TX Farm	Transfer lines	Unknown	NM	Interim Stabilized, MT removed 1984 (1)
244-TXR-TK/SMP-001	TX Farm	Transfer lines	Unknown	NM	Interim Stabilized, MT removed 1984 (1)
244-TXR-TK/SMP-002	TX Farm	Transfer lines	Unknown	NM	Interim Stabilized, MT removed 1984 (1)
244-TXR-TK/SMP-003	TX Farm	Transfer lines	Unknown	` NM	Interim Stabilized, MT removed 1984 (1)
270-W	SE of U Plant	Condensate from U-221	Unknown	NM	Isolated 1970
361-T-TANK	T Plant	Drainage from T-Plant	Unknown	NM	Isolated 1985 (1)
361-U-TANK	U Plant	Drainage from U-Plant	Unknown	NM	Interim Stabilzed, MT removed 1984 (1)

Total West Area stactive lacilities

DB - Diversion Box, TB - Transfer Box DCRT - Double-Contained Receiver Tank SMP - Sump R - Usually denotes replacement FIC - Surface Level Monitoring Device MT - Manual Tape ORS - Out of Service BACS - Surveillance Automates Control System NM - Not Monitored ENRAF - Burlace Lavel Monitoring Device

(1) SOURCE: WASTE STORAGE TANK STATUS & LEAK DETECTION CRITERIA document

APPENDIX F LEAK VOLUME ESTIMATES

TABLE F-1. SINGLE-SHELL TANK LEAK VOLUME ESTIMATES (Sheet 1 of 5) May 31, 2001

		Date Declared Confirmed or	Volume		Associated KiloCuries	Interim Stabilized	Leak Estimate	
ank Number		Assumed Leaker (3)	Gallons (2)		137 Cs (9)	Date (11)	Updated	Reference
41-A-103	•	1987	5500	(8)		06/88	1987	(j)
41-A-104		1975	500 to 2500		0.8 to 1.8 (q)	09/78	1983	(a)(q)
41-A-105	(1)	1963	10000 to 277000		85 to 760 (b)	07/79	1991	(b)(c)
41-AX-102		1988	3000			09/88	1989	(h)
41-AX-104		1977		(6)		08/81	1989	(g)
41-8-101		1974		1-1		03/81 02/85	1989 1989	(g)
41-B-103 41-B-105		1978 1978		(6) (6)		12/84	1989	(g) (g)
41-B-107		1980	8000	(8)		03/85	1986	(d)(f)
41-B-110		1981	10000	(8)		03/85	1986	(d)
41-B-111		1978	5000	(6)		06/85	1989	(g)
41-8-112 41-8-201		1978 1980	2000 1200	(8)		05/85 08/81	1989 1984	(g) (e)(f)
41-B-203		1983	300	(8)		06/84	1986	(d)
41-B-204		1984	400	(8)		06/84	1989	(g)
11-BX-101		1972	70000	(6)	PA (1)	09/78	1989	(g)
41-BX-102 41-BX-108		1971 1974	70000 2500		50 (I) 0.5 (I)	11/78 07/79	1986 1986	(d) (d)
41-BX-110		1976		(6)	4.5 M	08/85	1989	(g)
11-BX-111		1984 (13)		(6)		03/95	1993	(<u>a</u>)
1-BY-103		1973	< 5000		. —	11/97	1983	(a)
\$1-BY-105 \$1-BY-106		1984 1984		(6) (6)		N/A N/A	1989 1989	(g) (g)
1-BY-107		1984	15100			07/79	1989	(g)
1-BY-108		1972	< 5000			02/85	1983	(a)
11-C-101		1980	20000	(8)(10)	11/83	1986	(d)
11-C-110		1984	2000	(0)		05/95	1989	(g)
11-C-111 11-C-201	(4)	1968 1988	5500 550	(8)		03/84 03/82	1989 1987	(g) (i)
1-C-202	(4)	1988	450			08/81	1987	(i)
11-C-203		1984	400	(8)		03/82	1986	(d)
11-C-204	(4)	1988	350	101		09/82	1987	(i)
11-S-104		1968	24000	(8)		12/84	1989	(g)
11-SX-104 11-SX-107		1988 1964	6000 < 5000	(8)		04/00 10/79	1988 1983	(k) (a)
11-SX-108	(5)(14)	1962	2400 to		17 to 140	08/79	1991	(m)(q)(
		1045	35000		(m)(q)(t)	05/01	1000	(-) (a)
11-SX-109 11-SX-110	(5)(14)	1965 1976	<10000 5500	(8)	<40 (n)(t)	05/81 08/79	1992 1989	(n)(t) (g)
	(14)	1974	500 to 2000	ν.,	0.6 to 2.4 (l)(q)(t)	07/79	1986	(d)(q)(
41-SX-112	(14)	1969	30000		40 (I)(t)	07/79	1986	(d)(t)
11-SX-113		1962	15000	(4)	8 (1)	11/78	1986	(d)
11-SX-114 11-SX-115		1972 1965	50000	(6)	21 (o)	07/79 09/78	1989 1992	(g) (o)
11-T-101		1992		(8)	±1 (0)	04/93	1992	(p)
11-T-103		1974	<1000			11/83	1989	(g)
11-T-106		1973	115000	(8)	40 (I)	08/81	1986	(d)
l1-T-107 l1-T-108		1984 1974	<1000	(6) (8)		05/96 11/78	1989 1980	(g) (f)
11-T-108		1974	<1000	(8)		12/84	1989	(g)
i1-Ť-111		1979, 1994 (12)	<1000	(8)		02/95	1994	(f)(r)
1-TX-105		1977		(6)		04/83	1989	(g)
11-TX-107 11-TX-110	(5)	1984 1977	2500	(6)		10/79 04/83	1986 1989	(d) (g)
11-TX-113		1974	-	(6)		04/83	1989	(g)
11-TX-114		1974	••	(6)		04/83	1989	(g)
11-TX-115		1977 1977		(6) (6)		09/83 04/83	1989 1989	(g) (g)
l1-TX-116 l1-TX-117		1977	-	(6)		03/83	1989	(g) (g)
1-TY-101		1973	<1000			04/83	1980	(f)
11-TY-103		1973	3000		0.7 (1)	02/83	1986	(d)
11-TY-104		1981		(8)	<i>A</i> //\	11/83	1986	(d)
11-TY-105 11-TY-106		1960 1959	35000 20000		4 (I) 2 (I)	02/83 11/78	1986 1986	(d) (d)
11-U-101		1959	30000		20 (1)	09/79	1986	(d)
11-U-104		1961	55000		0.09 (i)	10/78	1986	(d)
11-U-110		1 9 75	5000 to 8100		O.05 (q)	12/84	1986	(d)(q)
61-U-112		1980	8500	(8)		09/79	1986	(d)

N/A = not applicable (not yet interim stabilized)

TABLE F-1. SINGLE-SHELL LEAK VOLUME ESTIMATES (Sheet 2 of 6)

Footnotes:

- Current estimates [see reference(b)] are that 610 Kgallons of cooling water was added to Tank 241-A-105 from November 1970 to December 1978 to aid in evaporative cooling. In accordance with <u>Dangerous Waste Regulations</u> [Washington Administrative Code 173-303-070 (2)(a)(ii), as amended, Washington State Department of Ecology, 1990, Olympia, Washington], any of this cooling water that has been added and subsequently leaked from the tank must be classified as a waste and should be included in the total leak volume. In August 1991, the leak volume estimate for this tank was updated in accordance with the WAC regulations. Previous estimates excluded the cooling water leaks from the total leak volume estimates because the waste content (concentration) in the cooling water which leaked should be much less than the original liquid waste in the tank (the sludge is relatively insoluble). The total leak volume estimate in this report (10 Kgallons to 277 Kgallons) is based on the following (see References):
 - 1. Reference (b) contains an estimate of 5 Kgallons to 15 Kgallons for the initial leak prior to August 1968.
 - 2. Reference (b) contains an estimate of 5 Kgallons to 30 Kgallons for the leak while the tank was being sluiced from August 1968 to November 1970.
 - 3. Reference (b) contains an estimate of 610 Kgallons of cooling water added to the tank from November 1970 to December 1978 but it was estimated that the leakage was small during this period. This reference contains the statement []Sufficient heat was generated in the tank to evaporate most, and perhaps nearly all, of this water. [] This results in a low estimate of zero gallons leakage from November 1970 to December 1978.
 - 4. Reference (c) contains an estimate the 378 to 410 Kgallons evaporated out of the tank from November 1970 to December 1978. Subtracting the minimum evaporation estimate from the cooling water added estimate provides a range from 0 to 232 Kgallons of cooling water leakage from November 1970 to December 1978.

	Low Estimate	High Estimate
Prior to August 1968	5,000	15,000
August 1968 to November 1970	5,000	30,000
November 1970 to December 1978	0	232.000
Totals	10,000	277,000

- These leak volume estimates do not include (with some exceptions), such things as: (a) cooling/raw water leaks, (b) intrusions (rain infiltration) and subsequent leaks, (c) leaks inside the tank farm but not through the tank liner (surface leaks, pipeline leaks, leaks at the joint for the overflow or fill lines, etc.), and (d) leaks from catch tanks, diversion boxes, encasements, etc.
- In many cases, a leak was suspected long before it was identified or confirmed. For example, reference (d) shows that Tank 241-U-104 was suspected of leaking in 1956. The leak was [confirmed] in 1961. This report lists the [lassumed leaker] date of 1961. Using present standards, Tank 241-U-104 would have been declared an assumed leaker in 1956. In 1984, the criteria designations of [Isuspected leaker, I] [questionable integrity, I] [confirmed leaker, I] [Ideclared leaker, I] [borderline] and [Idormant, I] were merged into one category now reported as [lassumed leaker. I] See reference (f) for explanation of when, how long, and how fast some of the tanks leaked. It is highly likely that there have been undetected leaks from single-shell tanks because of the nature of their design and instrumentation.

TABLE F-1. SINGLE-SHELL TANK LEAK VOLUME ESTIMATES (Sheet 3 of 6)

- The leak volume estimate date for these tanks is before the [ldeclared leaker] date because the tank was in a [suspected leaker] or [lquestionable integrity] status; however, a leak volume had been estimated prior to the tank being reclassified.
- (5) The increasing radiation levels in drywells and laterals associated with these three tanks could be indicating continuing leak or movement of existing radionuclides in the soil. There is no conclusive way to confirm these observations.
- (6) Methods were used to estimate the leak volumes from these 19 tanks based on the <u>assumption</u> that their cumulative leakage is approximately the same as for 18 of the 24 tanks identified in footnote (9). For more details see reference (g). The total leak volume estimate for these tanks is 150 Kgallons (rounded to the nearest Kgallons), for an average of approximately 8 Kgallons for each of 19 tanks.
- (7) The total has been rounded to the nearest 50 Kgallons. Upper bound values were used in many cases in developing these estimates. It is likely that some of these tanks have not actually leaked.
- (8) Leak volume estimate is based solely on observed liquid level decreases in these tanks. This is considered to be the most accurate method for estimating leak volumes.
- (9) The curie content shown is as listed in the reference document and is <u>not</u> decayed to a consistent date: therefore, a cumulative total is inappropriate.
- Tank 241-C-101 experienced a liquid level decrease in the late 1960s and was taken out of service and pumped to a liminimum heell in December 1969. In 1970, the tank was classified as a liquestionable integrity tank. Liquid level data show decreases in level throughout the 1970s and the tank was saltwell pumped during the 1970s, ending in April 1979. The tank was reclassified as a liconfirmed leaker in January 1980. See references (q) and (r); refer to reference (s) for information on the potential for there to have been leaks from other C-farm tanks (specifically, C-102, C-103, and C-109).
- (11) These dates indicate when the tanks were declared to be interim stabilized. In some cases, the official interim stabilization documents were issued at a later date. Also, in some cases, the field work associated with interim stabilization was completed at an earlier date.
- (12) Tank T-111 was declared an assumed re-leaker on February 28, 1994, due to a decreasing trend in surface level measurement. This tank was pumped, and interim stabilization completed on February 22, 1995.
- (13) Tank BX-111 was declared an assumed re-leaker in April 1993. Preparations for pumping were delayed, following an administrative hold placed on all tank farm operations in August 1993. Pumping resumed and the tank was declared interim stabilized on March 15, 1995.
- The leak volume and curie release estimates on SX-108, SX-109, SX-111, and SX-112 have been reevaluated using a Historical Leak Model [see reference (t)]. In general, the model estimates are much higher
 than the values listed in the table, both for volume and curies released. The values listed in the table do not
 reflect this revised estimate because, [In particular, it is worth emphasizing that this report was never meant to
 be a definitive update for the leak baseline at the Hanford Site. It was rather meant to be an attempt to view the
 issue of leak inventories with a new and different methodology. [] (This quote is from the first page of the
 referenced report).
- (15) In July 1998, the Washington State Department of Ecology (Ecology) directed the U. S. Department of Energy (DOE) to develop corrective action plans for eight single-shell tank farms (B/BX/BY/S/SX/T/TX/TY) where groundwater contamination likely originated from tank farm operations. A Tri-Party Agreement milestone (M-45 series) was developed that established a formalized approach for evaluating impacts on groundwater quality of losses of tank wastes to the vadose zone underlying these tank farms. Planning documents have been

TABLE F-1. SINGLE-SHELL TANK LEAK VOLUME ESTIMATES (Sheet 4 of 6)

completed for the S, SX, B, BX, and BY tank farms and will be completed shortly for the T, TX, and TY farms. The phase 1 field investigation is near completion in the S and SX tank farms and has begun in the B, BX, and BY farms. Field work is anticipated in FY-02 for the T, TX, and TY tank farms. The remaining four single-shell tank farms are expected to be included in corrective action plans in the near future.

All of the information included in this appendix is currently under review and significant revisions are anticipated. Recently, major tank farm vadose zone investigation efforts (such as the baseline spectral gammaray logging of all drywells in all single-shell tank farms, as well as drilling and sampling in the SX tank farm) were completed. This appendix will be revised as a better understanding of past tank leak events is developed.

SST Vadose Zone Project drilling and testing activities near tank BX-102 were completed March 2001. A borehole (299-E33-45) was drilled through the postulated uranium plume resulting from the 1951 tank BX-102 overfill event to confirm the presence of uranium, define its present depth, and survey other contaminants of interest such as Tc-99. Thirty-five split-spoon samples were collected for laboratory analyses. This borehole was decommissioned after collection and analysis of groundwater samples.

TABLE F-1. SINGLE-SHELL TANK LEAK VOLUME ESTIMATES (Sheet 5 of 6)

References:

- (a) Murthy, K.S., et al, June 1983, Assessment of Single-Shell Tank Residual Liquid Issues at Hanford Site, Washington, PNL-4688, Pacific Northwest Laboratory, Richland, Washington.
- (b) WHC, 1991a, Tank 241-A-105 Leak Assessment, WHC-MR-0264, Westinghouse Hanford Company, Richland, Washington.
- (c) WHC, 1991b, Tank 241-A-105 Evaporation Estimate 1970 Through 1978, WHC-EP-0410, Westinghouse Hanford Company, Richland, Washington.
- (d) Smith, D. A., January 1986, Single-Shell Tank Isolation Safety Analysis Report, SD-WM-SAR-006, Rev. 1, Westinghouse Hanford Company, Richland, Washington.
- (e) McCann, D. C., and T. S. Vail, September 1984, Waste Status Summary, RHO-RE-SR-14, Rockwell Hanford Operations, Richland, Washington.
- (f) Catlin, R. J., March 1980, Assessment of the Surveillance Program of the High-Level Waste Storage Tanks at Hanford, Hanford Engineering Development Laboratory, Richland, Washington.
- (g) Baumhardt, R. J., May 15, 1989, Letter to R. E. Gerton, U.S. Department of Energy-Richland Operations Office, Single-Shell Tank Leak Volumes, 8901832B R1, Westinghouse Hanford Company, Richland, Washington.
- (h) WHC, 1990a, Occurrence Report, Surface Level Measurement Decrease in Single-Shell Tank 241-AX-102, WHC-UO-89-023-TF-05, Westinghouse Hanford Company, Richland, Washington.
- (i) Groth, D. R., July 1, 1987, Internal Memorandum to R. J. Baumhardt, Liquid Level Losses in Tanks 241-C-201, -202 and -204, 65950-87-517, Westinghouse Hanford Company, Richland, Washington.
- (j) Groth, D. R. and G. C. Owens, May 15, 1987, Internal Memorandum to J. H. Roecker, *Tank 103-A Integrity Evaluation*, Westinghouse Hanford Company, Richland, Washington.
- (k) Dunford, G. L., July 8, 1988, Internal Memorandum to R. K. Welty, Engineering Investigation: Interstitial Liquid Level Decrease in Tank 241-SX-104, 13331-88-416, Westinghouse Hanford Company, Richland, Washington.
- (1) ERDA, 1975, Final Environmental Statement Waste Management Operations, Hanford Reservation, Richland, Washington, ERDA-1538, 2 vols., U.S. Energy Research and Development Administration, Washington, D.C.
- (m) WHC, 1992a, Tank 241-SX-108 Leak Assessment, WHC-MR-0300, Westinghouse Hanford Company, Richland, Washington.
- (n) WHC, 1992b, Tank 241-SX-109 Leak Assessment, WHC-MR-0301, Westinghouse Hanford Company, Richland, Washington.
- (o) WHC, 1992c, Tank 241-SX-115 Leak Assessment, WHC-MR-0302, Westinghouse Hanford Company, Richland, Washington.

TABLE F-1. SINGLE-SHELL TANK LEAK VOLUME ESTIMATES (Sheet 6 of 6)

- (p) WHC, 1992d, Occurrence Report, Apparent Decrease in Liquid Level in Single Shell Underground Storage Tank 241-T-101, Leak Suspected; Investigation Continuing, RL-WHC-TANKFARM-1992-0073, Westinghouse Hanford Company, Richland, Washington.
- (q) WHC,1990b, A History of the 200 Area Tank Farms, WHC-MR-0132, Westinghouse Hanford Company, Richland, Washington.
- (r) WHC, 1993a, Assessment of Unsaturated Zone Radionuclide Contamination Around Single-Shell Tanks 241-C-105 and 241-C-106, WHC-SD-EN-TI-185, REV OA, Westinghouse Hanford Company, Richland, Washington.
- (s) WHC, 1994, Occurrence Report, Apparent Liquid Level Decrease in Single Shell Underground Storage Tank 241-T-111; Declared an Assumed Re-Leaker, RL-WHC-TANKFARM-1994-0009, Westinghouse Hanford Company, Richland, Washington.
- (t) HNF, 1998, Agnew, S. F. and R. A. Corbin, August 1998, Analysis of SX Farm Leak Histories Historical Leak Model, (HLM), HNF-3233, Rev. 0, Los Alamos National Laboratory, Los Alamos, New Mexico

This page intentionally left blank

APPENDIX G

SINGLE-SHELL TANKS INTERIM STABILIZATION, AND CONTROLLED, CLEAN AND STABLE (CCS) STATUS

TABLE G -1. SINGLE-SHELL TANKS INTERIM STABILIZATION STATUS (Sheet 1 of 3) May 31, 2001

		Interim	Ĭ	***		Interim	Ι	222		Interim	T
Tank	Tank	Stabil.	Stabil.	Tank	Tank	Stabil.	Stabil.	Tank	Tank	Stabil.	Stabil.
Number	Integrity	Date (1)	Mathod	Number	Integrity	Date (1)	Mathod	Number	Integrity	Date (1)	Method
A-101	SOUND	N/A	11111111111	C-101	ASMD LKR	11/83	AR	T-108	ASMD LKR	11/78	AR
A-102	SOUND	08/89	SN	C-102	SOUND	09/95	JET	T-109	ASMD LKR	12/84	AR
A-103	ASMD LKR	06/88	AR	C-103	SOUND	N/A	 	T-110	SOUND	01/00 (5)	JET
A-104	ASMD LKR	09/78	AR	C-104	SOUND	09/89	SN	T-111	ASMD LKR	02/95	JET
A-105	ASMD LKR	07/79	AR	C-105	SOUND	10/95	AR	T-112	SOUND	03/81	AR(2)(3)
A-106	SOUND	08/82	AR	C-106	SOUND	N/A	1	T-201	SOUND	04/81	AR (3)
AX-101	SOUND	N/A		C-107	SOUND	09/95	JET	T-202	SOUND	08/81	AR
AX-102	ASMD LKR	09/88	SN	C-108	SOUND	03/84	AR	T-203	SOUND	04/81	AR
AX-103	SOUND	08/87	AR	C-109	SOUND	11/83	AR	T-204	SOUND	08/81	AR
AX-104	ASMD LKR	08/81	AR	C-110	ASMD LKR	06/95	JET	TX-101	SOUND	02/84	AR
B-101	ASMD IKR	03/81	SN	C-111	ASMD LKR	03/84	SN	TX-102	SOUND	04/83	JET
B-102	SOUND	08/85	SN	C-112	SOUND	09/90	AR	TX-103	SOUND	08/83	JET
B-103	ASMD IKR	02/86	SN	C-201	ASMD LKR	03/82	AR	TX-104	SOUND	09/79	SN
B-104	SOUND	06/85	SN	C-202	ASMD LKR	08/61	AR	TX-105	ASMD LKR	04/83	JET
B-106	ASMD IKR	12/84	AR	C-203	ASMD LKR	03/82	AR	TX-106	SOUND	06/83	JET
B-106	SOUND	03/85	SN	C-204	ASMD LKR	09/82	AR	TX-107	ASMD LKR	10/79	AR
B-107	ASMD LKR SOUND	03/85 05/85	SN	S-101 S-102	SOUND	N/A	<u> </u>	TX-108	SOUND	03/83	JET
B-108	SOUND		SN	0.00	SOUND	N/A	10°7 (0)	TX-109	SOUND	04/83	JET
B-109 B-110	ASMD LKR	04/85 12/84	AR	S-103 S-104	ASMD LKR	04/00 12/84	JET (6)	TX-110 TX-111	ASMO LKR SOUND	04/83 04/83	JET JET
B-111	ASMD LKR	06/85	SN	S-105	SOUND	09/88	JET JET	TX-111	SOUND	04/83	JET
B-112	ASMD LKR	06/85	SN	S-106	SOUND	02/01	JET (10)	TX-113	ASMD LKR	04/83	JET
B-201	ASMD LKR	08/81	AR (3)	S-107	SOUND	N/A	021 (10)	TX-114	ASMD LKR	04/83	JET
B-202	SOUND	05/85	AR(2)	8-108	SOUND	12/96	JET	TX-115	ASMD LKR	09/83	JET
B-203	ASMD LKR	06/84	AR	5-109	SOUND	N/A		TX-116	ASMD LKR	04/83	JET
B-204	ASMD LKR	06/84	AR	S-110	SOUND	01/97	JET	TX-117	ASMD LKR	03/83	JET
BX-101	ASMD LKR	09/78	AR	S-111	SOUND	N/A		TX-118	SOUND	04/83	JET
BX-102	ASMD LKR	11/78	AR	S-112	SOUND	N/A		TY-101	ASMO LKR	04/83	JET
BX-103	SOUND	11/83	AR(2)	SX-101	SOUND	N/A		TY-102	SOUND	09/79	AR
BX-104	SOUND	09/89	SN	8X-102	SOUND	N/A		TY-103	ASMD LKR	02/83	JET
BX-105	SOUND	03/81	SN	8X-103	SOUND	N/A	1	TY-104	ASMD LKR	11/63	AR
BX-106	SOUND	07/95	SN	SX-104	ASMD LKR	04/00	JET (7)	TY-105	ASMD LKR	02/83	JET
BX-107	SOUND	09/90	JET	8X-105	SOUND	N/A		TY-106	ASMD LKR	11/78	AR
BX-108	ASMD LKR	07/79	SN	SX-106	SOUND	05/00	JET (8)	W-101	ASMD LKR	09/79	AR
BX-109	SOUND	09/90	JET	SX-107	ASMD LKR	10/79	AR	U-102	SOUND	N/A	
BX-110	ASMO LKR	08/85	SN	SX-108	ASMD LKR	08/79	AR	U-103	SOUND	09/00	JET (9)
BX-111	ASMD LKR	03/95	JET	SX-109	ASMID LIKR	05/81	AR	U-104	ASMD LKR	10/78	AR
BX-112	SOUND	09/90	JET	SX-110	ASMO LKR	08/79	AR	U-106	SOUND	03/01	JET (11)
BY-101	SOUND	05/84	JET	SX-111	ASMD LKR	07/79	SN	U-106	SOUND	03/01	JET (12)
BY-102	SOUND	04/95	JET	8X-112	ASMD LKR	07/79	AR	U-107	SOUND	N/A	
BY-103	ASMD LKR.	11/97	JET	SX-113	ASMD LKR	11/78	AR	U-108	SOUND	N/A	
BY-104	SOUND	01/86	JET	SX-114	ASMD LKR	07/79	AR	U-109	SOUND	N/A	
BY-105	ASMD LKR	N/A		SX-115	ASMD LKR	09/78	AR	U-110	ASMD LKR	12/84	AR
BY-106	ASMD LKR	N/A	45.7	T-101	ASMD LKR	04/93	SN	U-111	SOUND	N/A	45
BY-107	ASMO LKR	07/79	JET	T-102	SOUND	03/81	AR(2)(3)	U-112	ASMD LKR	09/79	AR
BY-108	ASMD LKR	02/95	JET	T-103 T-104	ASMD LKR	11/83	AR	U-201 U-202	SOUND	08/79	AR
BY-109 BY-110	SOUND	07/97 01/86	JET JET	T-105	SOUND	11/99 (4) 06/87	JET AR	U-202	SOUND	08/79 08/79	SN AD
BY-110	SOUND	01/85	JET	T-106	ASMD LKR	06/81	AR	U-203	SOUND	08/79	AR SN
								85E U-2V4	SOUND	06/79	ON .
BY-112											
LEGEND: AR = Administratively interim stabilized Interim Stabilized Tanks											
AR = Administratively interim stabilized JET = Saltwell jet pumped to remove drainable interstitial liquid								128			
. –		•			Daupii iau			Not Yet I	nterim St e bili	Dez	21
	Supernate pum		τ pumped	1)			Takal Stand St. H.T. I.				
	Not yet interim							lato i	Single-Shell 1	anks	149
ASMD	LKR = Assume	BU LOSKOT									
L							<u> </u>			· · · · · · · · · · · · · · · · · · ·	

TABLE G-1. SINGLE-SHELL TANKS INTERIM STABILIZATION STATUS (sheet 2 of 3)

Footnotes:

- (1) These dates indicate when the tanks were actually interim stabilized. In some cases, the official interim stabilization documents were issued at a later date.
- (2) Although tanks, BX-103, T-102 and T-112 met the interim stabilization administrative procedure at the time they were stabilized, they no longer meet the recently updated administrative procedure. The tanks were reevaluated in 1996 and memo 9654456, J. H. Wicks to Dr. J. K. McClusky, DOE-RL, dated September 1996, was issued which recommended that no further pumping be performed on these tanks, based on an economic evaluation.

Document RPP-5556, Rev. 0, "Updated Drainable Interstitial Liquid Volume Estimates for 119 Single-Shell Tanks Declared Stabilized," J. G. Field, February 7, 2000, states that five tanks no longer meet the stabilization criteria (BX-103, T-102, and T-112 exceed the supernate criteria, and BY-103 and C-102 exceed the DIL criteria).

An intrusion investigation was completed on tank B-202 in 1996 because of a detected increase in surface level. As a result of this investigation, it was determined that this tank no longer meets the recently updated administrative procedure for 200 series tanks.

- Original Interim Stabilization data are missing on four tanks: B-201, T-102, T-112, and T-201. Document HNF-SD-RE-TI-178, Rev. 7, dated February 9, 2001, added three additional tanks to those missing stabilization data: A-104, BX-101, and SX-115.
- (4) Tank 241-T-104 was Interim Stabilized on November 19, 1999. In-tank video taken October 7, 1999, shows the surface is clearly sludge-type waste with no saltcake present. No visible water on surface. Waste surface appears level across tank with numerous cracks. There is a minimal collapsed area around the saltwell screen, with no visible bottom.
- (5) Tank 241-T-110 was Interim Stabilized on January 5, 2000, due to major equipment failure. An in-tank video taken October 7, 1999 (pumping was discontinued on August 12, 1999), showed the surface of this tank as smooth, brown-tinted sludge with visible cracks.
- (6) Tank 241-S-103 was declared Interim Stabilized April 18, 2000. The surface is a rough, black and brown-colored waste with yellow patches of saltcake visible throughout. The surface appears to be damp but not saturated, and shows irregular cracking typically seen with surfaces beginning to dry out. A pool of supernatant liquid (10 feet in diameter, 5 feet deep, 1.0 Kgallons) is visible from video observations.
- (7) Tank 241-SX-104 was declared Interim Stabilized April 26, 2000, due to major equipment failure. The surface is a rough, yellowish gray saltcake waste with an irregular surface of visible cracks and shelves that were created as the surface dried out. The waste surface appears to be dry and shows no standing water within the tank.
- (8) Tank 241-SX-106 was declared Interim Stabilized May 5, 2000. The surface is a smooth, white-colored saltcake waste. The surface level slopes slightly from the tank sidewall down to a large depression in the center of the tank. A second depression surrounds both saltwell screens and an abandoned LOW. The waste surfaces appear dry and show no standing water within the tank.

TABLE G-1. SINGLE-SHELL TANKS INTERIM STABILIZATION STATUS (sheet 3 of 3)

- (9) Tank 241-U-103 was declared Interim Stabilized September 11, 2000. The surface is a brown colored waste with irregular patches of white salt crystal. Approximately 30% of the waste surface is covered by the salt formations. The surface level slopes slightly from the tank sidewall down to the first of two depressions in the center of the tank. The waste surface appears dry and shows signs of drying and cracking due to saltwell pumping. LOW readings indicate an average adjusted ILL of 60.2 inches. There is a small pool of supernatant liquid estimated to be 500 gallons.
- (10) Tank 241-S-106 was declared Interim Stabilized on February 1, 2001. The surface is a rough, brown and yellow-colored saltcake waste with an irregular surface of mounds and saltcake crystals that were created as the surface was dried out. The waste surface appears to be dry and shows no standing water within the tank. There is no evidence of supernatant liquid from video observations. The waste surface slopes gradually from the tank sidewall to the depression in the center of the tank. The depression surrounds both of the saltwell screens, but does not extend around the temperature probe and ENRAF devices.
- (11) Tank 241-U-105 was declared Interim Stabilized on March 29, 2001, due to major equipment failure. The surface is a brown colored waste with irregular patches of white salt crystal. Approximately 15% of the surface is covered by the salt formations. The surface level slopes to the first of two depressions in the center of the tank; the first depression is cone shaped and estimated to be 22 feet in diameter. The second depression, inside the first, is cylindrically shaped and has a diameter of approximately 10 feet. Both depressions are centered on the saltwell screen. The waste surface appears dry and shows signs of cracking due to saltwell pumping. There is no visible liquid in the tank.
- (12) Tank 241-U-106 was declared Interim Stabilized on March 9, 2001. The surface is a dark brown/yellow colored waste that is covered with many stalagmite-type crystals growing on the surface. The crystals cover approximately 75% of the waste surface. The waste surface is irregular, appears dry, and shows only minimal signs of cracking due to saltwell pumping. The supernatant pool is estimated to be 13.3 feet in diameter based on the visible portion of the saltwell screen. The pool is centered on the saltwell screen.

TABLE G-2. SINGLE-SHELL TANK INTERIM STABILIZATION MILESTONES May 31, 2001 (sheet 1 of 2)

New single-shell tank interim stabilization milestones were negotiated in 1999 and are identified in the "Consent Decree." The Consent Decree was approved on August 16, 1999.

CONSENT DECREE Attachments A-1 and A-2

Following is the schedule for pumping liquid waste from the remaining twenty-nine (29) single-shell tanks. This schedule is enforceable pursuant to the terms of the Decree except for the "Project Pumping Completion Dates," which are estimates only and not enforceable. (Note: Schedule does not include C-106)

_	Tank	Projected Pumping	Actual Pumping	Projected Pumping	Interim Stabilization
D	esignation	Start Date	Start Date	Completion Date	Date
1.	T-104	Already initiated	March 24, 1996	May 30, 1999	November 19, 1999
2.	T-110	Already initiated	May 12, 1997	May 30, 1999	January 5, 2000
3.	SX-104	Already initiated	September 26, 1997	December 30, 2000	April 26, 2000
4.	SX-106	Already initiated	October 6, 1998	December 30, 2000	May 5, 2000
5.	S-102	July 31, 1999	March 18, 1999	March 30, 2001	-
6.	S-106	July 31, 1999	April 16, 1999	March 30, 2001	February 1, 2001
7.	S-103	July 31, 1999	June 4, 1999	March 30, 2001	April 18, 2000
8.	U-103*	June 15, 2000	September 26, 1999	April 15, 2002	September 11, 2000
9.	U-105*	June 15, 2000	December 10, 1999	April 15, 2002	March 29, 2001
10.	U-102*	June 15, 2000	January 20, 2000	April 15, 2002	
11.	U-109*	June 15, 2000	March 11, 2000	April 15, 2002	
12.	A-101	October 30, 2000	May 6, 2000	September 30, 2003	
13.	AX-101	October 30, 2000	_July 29, 2000	September 30, 2003	
14.	SX-105	March 15, 2001	August 8, 2000	February 28, 2003	
15.	SX-103	March 15, 2001	October 26, 2000	February 28, 2003	
16.	SX-101	March 15, 2001	November 22, 2000	February 28, 2003	
	U-106*	March 15, 2001	August 24, 2000	February 28, 2003	March 9, 2001
18.	BY-106	July 15, 2001		June 30, 2003	
_	BY-105	July 15, 2001		June 30, 2003	
	U-108	December 30, 2001		August 30, 2003	
21.	U-107	December 30, 2001		August 30, 2003	
22.		December 30, 2001		August 30, 2003	
<u>23.</u>	SX-102	December 30, 2001		August 30, 2003	
24.	U-111	November 30, 2002		September 30, 2003	
25.		November 30, 2002	September 23, 2000	September 30, 2003	
2 6.		November 30, 2002		September 30, 2003	
27.	S-101	November 30, 2002		September 30, 2003	
<u>28.</u>	S-107	November 30, 2002	·	September 30, 2003	-,
29.	C-103	No later than December 30, 2	000, DOE will determine what	her the organic layer and pumpal	ble liquids will be pumped

No later than December 30, 2000, DOE will determine whether the organic layer and pumpable liquids will be pumped from this tank together or separately, and will establish a deadline for initiating pumping of this tank. The parties will incorporate the initiation deadline into this schedule as provided in Section VI of the Decree.

ORP issued a letter to WDOE on December 22, 2000, meeting the requirements of this milestone.

^{*} Tanks containing organic complexants.

TABLE G-2. SINGLE-SHELL TANK INTERIM STABILIZATION MILESTONES (sheet 2 of 2)

<u>Completion of Interim Stabilization</u>. DOE will complete interim stabilization of all 29 single-shell tanks listed above by September 30, 2004.

Percentage of Pumpable Liquid Remaining to be Removed:

93% of Total Liquid	9/30/1999 (1)
38% of Organic Complexed Pumpable Liquids	9/30/2000 (2)
5% of Organic Complexed Pumpable Liquids	9/30/2001
18% of Total Liquid	9/30/2002
2% of Total Liquid	9/30/2003

The "percentage of pumpable liquid remaining to be removed" is calculated by dividing the volume of pumpable liquid remaining to be removed from tanks not yet interim stabilized by the sum of the total amount of liquid that has been pumped and the pumpable liquid that remains to be pumped from all tanks.

- (1) The Pumpable Liquid Remaining was reduced to 88%, by 9/30/99, exceeding this milestone. Reference LMHC-9957926 R1, D. I. Allen, LHMC RPP to D. C. Bryson, DOE-OPP, dated October 26, 1999
- (2) The Complexed Pumpable Liquid Remaining was reduced to 38%, by 9/15/00. Reference CHG-0004752, R. F. Wood, CHG, to J. J. Short, DOE-RPP, dated September 13, 2000.

TABLE G-3. SINGLE-SHELL TANKS STABILIZATION STATUS SUMMARY May 31, 2001

Partial Interim Isolated (PI)	Intrusion Prever	ntion Completed (IP)	Interim Stabili	zed (IS)
EAST AREA	EAST AREA	WEST AREA	EAST AREA	WEST AREA
A-101	A-103	S-104	A-102	S-103
A-102	§ A-104	S-105	A-103	S-104
	A-105		A-104	S-105
AX-101	A-106	SX-107	A-105	S-106
	*	SX-108	A-106	S-108
BY-102	AX-102	SX-109		S-110
BY-103	AX-103	SX-110	AX-102	
BY-105	AX-104	SX-111	AX-103	SX-104
BY-106	.	\$X-112	AX-104	SX-106
BY-109	B-FARM - 16 tanks	SX-113		SX-107
	BX-FARM - 12 tanks	SX-114	B-FARM - 16 tanks	SX-108
C-103		SX-115	BX-FARM - 12 tanks	SX-109
C-105	BY-101			SX-110
C-106	BY-104	T-102	BY-101	SX-111
End Arms 11	BY-107	T-103	BY-102	SX-112
LAMOR AREA	BY-108	T-105	BY-103	SX-113
WEST AREA	BY-110	T-106	BY-104	SX-114
S-101	BY-111	T-108	BY-107	SX-115
S-102	BY-112	T-109	BY-108	T. F 40 to-1
S-103	A 404	T-112	BY-109	T-Farm - 16 tanks
S-106	C-101	T-201	BY-110	TX-FARM - 18 tanks
S-107	C-102	T-202	BY-111	TY-FARM - 6 tanks
\$-108 8-400	C-104	T-203	BY-112	11.404
S-109	C-107 C-108	T-204		U-101
S-110		TV SADM 40 make	C-101	U-103
S-111	C-109 C-110	TX-FARM - 18 tanks TY-FARM - 6 tanks	C-102 C-104	U-104 U-105
S-112	C-110 C-111	I Y-PARM - 5 GINGS	C-105	U-106
SX-101	C-112	U-101	C-107	U-110
SX-102	C-201	U-104	C-108	U-112
SX-103	C-202	U-112	C-109	U-201
SX-104	C-203	U-102	C-110	U-202
SX-105	C-204	U-202	C-111	U-203
SX-106	East Area 55	U-203	C-112	U-204
		U-204	C-201	World Area 68
T-101		Wast Area SS	C-202	Tale 128
T-104		Total 108	C-203	
T-107			C-204	
T-110			East Area 60	
T-111				*
U-102	Controlled, Clean, a	nd Stable (CCS)		•
U-103			¥ \$	
U-105	EAST AREA	WEST AREA		
U-106	BX-FARM - 12 Tanks	TX-FARM - 18 tanks		
U-107	3 8	TY FARM - 6 tanks	*	
U-108	East Area 12	West Area 24	1	
U-109		CO C		
U-110				
U-111	Note: CCS activities l	have been deferred		
West Arms 20	until funding is availa	ble.		
Total 40				
	•			
	~		***	

This page intentionally left blank.

APPENDIX H

TANKS AND EQUIPMENT CODE AND STATUS DEFINITIONS

TABLE H - 1. TANK AND EQUIPMENT CODE/STATUS DEFINITIONS May 31, 2001

1. TANK STATUS CODES

WASTE TYPE (also see definitions, section 2 below)

AW	Aging Waste (Neutralized Current Acid Waste [NCAW])
CC	Complexant Concentrate Waste
CP	Concentrated Phosphate Waste
DC	Dilute Complexed Waste
DN	Dilute Non-Complexed Waste
DSS	Double-Shell Slurry
DSSF	Double-Shell Slurry Feed
NCPLX	Non-Complexed Waste
PD	Plutonium-Uranium Extraction (PUREX) Neutralized Cladding
	Removal Waste (NCRW), transuranic waste (TRU)

TANK USE (DOUBLE-SHELL TANKS ONLY)

CWHT	Concentrated Waste Holding Tank
DRCVR	Dilute Receiver Tank
EVFD	Evaporate Feed Tank
SRCVR	Slurry Receiver Tank

2. **DEFINITIONS**

WASTE TANKS - GENERAL

Waste Tank Safety Issue

A potentially unsafe condition in the handling of waste material in underground storage tanks that requires corrective action to reduce or eliminate the unsafe condition.

Watch List Tank

An underground storage tank containing waste that requires special safety precautions because it may have a serious potential for release of high level radioactive waste because of uncontrolled increases in temperature or pressure. Special restrictions have been placed on these tanks by "Safety Measures for Waste Tanks at Hanford Nuclear Reservation," Section 3137 of the National Defense Authorization Act for Fiscal Year 1991, November 5, 1990, Public Law 101-510, (also known as the Wyden Amendment).

Characterization

Characterization is understanding the Hanford tank waste chemical, physical, and radiological properties to the extent necessary to insure safe storage and interim operation, and ultimate disposition of the waste.

WASTE TYPES

Aging Waste (AW)

High level, first cycle solvent extraction waste from the PUREX plant (NCAW)

Concentrated Complexant (CC)

Concentrated product from the evaporation of dilute complexed waste.

Concentrated Phosphate Waste (CP)

Waste originating from the decontamination of the N Reactor in the 100 N Area. Concentration of this waste produces concentrated phosphate waste.

Dilute Complexed Waste (DC)

Characterized by a high content of organic carbon including organic complexants: ethylenediaminetetraacetic acid (EDTA), citric acid, and hydroxyethyl-ethylenediaminetriacetic acid (HEDTA), being the major complexants used. Main sources of DC waste in the DST system are saltwell liquid inventory (from SSTs).

Dilute Non-Complexed Waste (DN)

Low activity liquid waste originating from T and S Plants, the 300 and 400 Areas, PUREX facility (decladding supernatant and miscellaneous wastes), 100 N Area (sulfate waste), B Plant, saltwells, and PFP (supernate).

Double-Shell Slurry (DSS)

Waste that exceeds the sodium aluminate saturation boundary in the evaporator without exceeding receiver tank composition limits. For reporting purposes, DSS is considered a solid.

Double-Shell Slurry Feed (DSSF)

Waste concentrated just before reaching the sodium aluminate saturation boundary in the evaporator without exceeding receiver tank composition limits. This form is not as concentrated as DSS.

Non-complexed (NCPLX)

General waste term applied to all Hanford Site (NCPLX) liquors not identified as complexed.

PUREX Decladding (PD)

PUREX Neutralized Cladding Removal Waste (NCRW) is the solids portion of the PUREX plant neutralized cladding removal waste stream; received in Tank Farms as a slurry. NCRW solids are classified as transuranic (TRU) waste.

Drainable Interstitial Liquid (DIL)

Interstitial liquid that is not held in place by capillary forces, and will therefore migrate or move by gravity. (See also Section 4 below)

Supernate

The liquid above the solids or in large liquid pools covered by floating solids in waste storage tanks. (See also Section 4 below)

Ferrocvanide

A compound of iron and cyanide commonly expressed as FeCN. The actual formula for the ferrocyanide anion is $[Fe(CN)_6]^4$.

INTERIM STABILIZATION (Single-Shell Tanks only)

Interim Stabilized (IS)

A tank which contains less than 50 Kgallons of drainable interstitial liquid and less than 5 Kgallons of supernatant liquid. If the tank was jet pumped to achieve interim stabilization, then the jet pump flow or saltwell screen inflow must also have been at or below 0.05 gpm before interim stabilization criteria is met.

Jet Pump

The jet pump system includes 1) a jet assembly with foot valve mounted to the base of two pipes that extend from the top of the well to near the bottom of the well casing inside the saltwell screen, 2) a centrifugal pump to supply power fluid to the down-hole jet assembly, 3) flexible or rigid transfer jumpers, 4) a flush line, and 5) a flowmeter. The jumpers contain piping, valves, and pressure and limit switches.

The centrifugal pump and jet assembly are needed to pump the interstitial liquid from the saltwell screen into the pump pit, nominally a 40-foot elevation rise. The power fluid passes through a nozzle in the jet assembly and acts to convert fluid pressure head to velocity head, thereby reducing the pressure in the jet assembly chamber. The reduction in pressure allows the interstitial liquid to enter the jet assembly chamber and mix with the power fluid. Velocity head is converted to pressure head above the nozzle, lifting power fluid, and interstitial liquid to the pump pit. Pumping rates vary from 0.05 gallons to about 4 gpm.

Saltwell Screen

The saltwell system is a 10-inch diameter saltwell casing consisting of a stainless steel saltwell screen welded to a Schedule 40 carbon steel pipe. The casing and screen are to be inserted into the 12-inch tank riser located in the pump pit. The stainless steel screen portion of the system will extend through the tank waste to near the bottom of the tank. The saltwell screen portion of the casing is an approximately 10-foot length of 300 Series, 10-inch diameter, stainless steel pipe with screen openings (slots) of 0.05 inches.

Emergency Pumping Trailer

A 45-foot tractor-type trailer is equipped to provide storage space and service facilities for emergency pumping equipment: this consists of two dedicated jet pump jumpers and two jet pumps, piping and dip tubes for each, two submersible pumps and attached piping, and a skid-mounted Weight Factor Instrument Enclosure (WFIE) with an air compressor and electronic recording instruments. The skid also contains a power control station for the pumps, pump pit leak detection, and instrumentation. A rack for over 100 feet of overground double-contained piping is also in the trailer.

INTRUSION PREVENTION (ISOLATION) Single-Shell Tanks only

Partially Interim Isolated (PI)

The administrative designation reflecting the completion of the physical effort required for Interim Isolation except for isolation of risers and piping that is required for jet pumping or for other methods of stabilization.

Interim Isolated (II)

The administrative designation reflecting the completion of the physical effort required to minimize the addition of liquids into an inactive storage tank, process vault, sump, catch tank, or diversion box. In June 1993, Interim Isolation was replaced by Intrusion Prevention.

Intrusion Prevention (IP)

Intrusion Prevention is the administrative designation reflecting the completion of the physical effort required to minimize the addition of liquids into an inactive storage tank, process vault, sump, catch tank, or diversion box. Under no circumstances are electrical or instrumentation devices disconnected or disabled during the intrusion prevention process (with the exception of the electrical pump).

Controlled, Clean, and Stable (CCS)

Controlled, Clean, and Stable reflects the completion of several objectives: "Controlled" - provide remote monitoring for required instrumentation and implement controls required in the TWRS Authorization Basis; "Clean" - remove surface soil contamination and downpost the Tank Farms to RBA/URMA/RA radiological control status, remove abandoned equipment, and place reusuable equipment in compliant storage; and "Stable" - remove pumpable liquids from the SSTs and IMUSTs and isolate the tanks.

TANK INTEGRITY

Sound

The integrity classification of a waste storage tank for which surveillance data indicate no loss of liquid attributed to a breach of integrity.

Assumed Leaker

The integrity classification of a waste storage tank for which surveillance data indicate a loss of liquid attributed to a breach of integrity.

Assumed Re-Leaker

A condition that exists after a tank has been declared as an "assumed leaker" and then the surveillance data indicates a <u>new</u> loss of liquid attributed to a breach of integrity.

TANK INVESTIGATION

Intrusion

A term used to describe the infiltration of liquid into a waste tank.

SURVEILLANCE INSTRUMENTATION

Drywells

Historically, the drywells were monitored with gross logging tools as part of a secondary leak monitoring system. In some cases, neutron-moisture sensors were used to monitor moisture in the soil as a function of well depth, which could be indicative of tank leakage. The routine gross gamma logging data were stored electronically from 1974 through 1994. The routine gross gamma logging program ended in 1994. A program was initiated in 1995 to log each of the available drywells in each tank farm with a spectral gamma logging system. The spectral gamma logging system provides quantitative values for gamma-emitting radionuclides. The baseline spectral gamma logging database is available electronically.

Repeat spectral drywell scans are not part of the established Tank Farm leak detection program, but can be run on request if special needs arise. A select subset of drywells is routinely monitored by the Vadose Zone Characterization Project to assess movement of gamma-emitting radionuclides in the subsurface.

Laterals

Laterals are horizontal drywells positioned under single-shell waste storage tanks to detect radionuclides in the soil which could be indicative of tank leakage. These drywells can be monitored by radiation detection probes. Laterals are 4-inch inside diameter steel pipes located 8 to 10 feet below the tank's concrete base. There are three laterals per tank. Laterals are located only in A and SX farms. There are currently no functioning laterals and no plan to prepare them for use.

Surface Levels

The surface level measurements in all waste storage tanks are monitored by manual or automatic conductivity probes, and recorded and transmitted or entered into the Surveillance Analysis Computer System (SACS).

Automatic FIC

An automatic waste surface level measurement device is manufactured by the Food Instrument Company (FIC). The instrument consists of a conductivity electrode (plummet) connected to a calibrated steel tape, a steel tape reel housing and a controller that automatically raises and lowers the plummet to obtain a waste surface level reading. The controller can provide a digital display of the data and until February 1999, the majority of the FICs transmitted readings to the CASS. Since CASS retirement, all FIC gauges are read manually. FICs are being replaced by ENRAF detectors (see below).

ENRAF 854 ATG Level Detector

FICs and some manual tapes are in the process of being replaced by the ENRAF ATG 854 level detector. The ENRAF gauge, fabricated by ENRAF Incorporated, determines waste level by detecting variations in the weight of a displacer suspended in the tank waste. The displacer is connected to a wire wound onto a precision measuring drum. A level causes a change in the weight of the displacer which will be detected by the force transducer. Electronics within the gauge causes the servo motor to adjust the position of the displacer and compute the tank level based on the new position of the displacer drum. The gauge displays the level in decimal inches. The first few ENRAFs that received remote reading capability transmit liquid level data via analog output to the Tank Monitor and Control System (TMACS). The remaining ENRAFs and future installations will transmit digital level data to TMACS via an ENRAF Computer Interface Unit (CIU). The CIU allows fully remote communication with the gauge, minimizing tank farm entry.

Annulus

The annulus is the space between the inner and outer shells on DSTs only. Drain channels in the insulating and/or supporting concrete carry any leakage to the annulus space where conductivity probes are installed. The annulus conductivity probes and radiation detectors are the primary means of leak detection for all DSTs.

Liquid Observation Well (LOW)

In-tank liquid observation wells are used for monitoring the interstitial liquid level (ILL) in single-shell waste storage tanks. The wells are usually constructed of fiberglass or TEFZEL-reinforced epoxy-polyester resin (TEFZEL, a trademark of E. I. du Pont de Nemours & Company). There are a few LOWs constructed of steel. LOWs are sized to extend to within 1 inch of the bottom of the waste tank, are sealed at their bottom ends and have a nominal outside diameter of 3.5 inches. Two probes are used to monitor changes in the ILL; gamma and neutron, which can indicate intrusions or leakage by increases or decreases in the ILL. There are 65 LOWs (64 are in operation) installed in SSTs that contain or are capable of containing greater than 50 Kgallons of drainable interstitial liquid, and in two DSTs only. The LOWs installed in two DSTs, (SY-102 and AW-103 tanks), are used for special, rather than routine, surveillance purposes only.

Thermocouple (TC)

A thermocouple is a thermoclectric device used to measure temperature. More than one thermocouple on a device (probe) is called a thermocouple tree. In DSTs there may be one or more thermocouple trees in risers in the primary tank. In addition, in DSTs only, there are thermocouple elements installed in the insulating concrete, the lower primary tank knuckle, the secondary tank concrete foundation, and in the outer structural concrete.

These monitor temperature gradients within the concrete walls, bottom of the tank, and the domes. In SSTs, one or more thermocouples may be installed directly in a tank, although some SSTs do not have any trees installed. A single thermocouple (probe) may be installed in a riser, or lowered down an existing riser or LOW. There are also four thermocouple laterals beneath Tank 105-A in which temperature readings are taken in 34 thermocouples.

In-tank Photographs and Videos

In-tank photographs and videos may be taken to aid in resolving in-tank measurement anomalies and determine tank integrity. Photographs and videos help determine sludge and liquid levels by visual examination.

TERMS/ACRONYMS

CCS Controlled, Clean and Stable (tank farms)

FSAR Final Safety Analysis Report (replaces BIOS, effective October 18, 1999)

II Interim Isolated

IP Intrusion Prevention Completed

IS Interim Stabilized

MT/FIC/ENRAF Manual Tape, Food Instrument Corporation, ENRAF Corporation (surface level

measurement devices)

OSD Operating Specifications Document

PI Partial Interim Isolated

SAR Safety Analysis Reports

SHMS Standard Hydrogen Monitoring System

TMACS Tank Monitor and Control System

TPA Hanford Federal Facility Consent and Compliance Order, "Washington State Department of

Ecology, U. S. Environmental Protection Agency, and U. S. Department of Energy," Fourth

Amendment, 1994 (Tri-Party Agreement)

TSR Technical Safety Requirements

USO Unreviewed Safety Question

<u>Wyden Amendment</u> "Safety Measures for Waste Tanks at Hanford Nuclear Reservation," Section 3137 of the <u>National Defense Authorization Act for Fiscal Year 1991</u>, November 5, 1990, Public Law 101-510.

3. <u>INVENTORY AND STATUS BY TANK - COLUMN VOLUME CALCULATIONS AND DEFINITIONS FOR TABLE A-6 (SINGLE-SHELL TANKS)</u>

COLUMN HEADING	COLUMN VOLUME CALCULATIONS (Underlined)/DEFINITIONS
Total Waste	Solids volume plus Supernatant liquid. Solids include sludge and saltcake (see definitions below).
Supernate (1)	May be either measured or estimated. Supernate is either the estimated or measured liquid floating on the surface of the waste or under a floating solids crust. In-tank photographs or videos are useful in estimating the liquid volumes; liquid floating on solids and core sample data are useful in estimating large liquid pools under a floating crust.
Drainable Interstitial Liquid (DIL) (1)	This is initially calculated. Drainable interstitial liquid is calculated based on the saltcake and sludge volumes, using calculated porosity values from past pumping or actual data for each tank. Interstitial liquid is liquid that fills the interstitial spaces of the solids waste. The sum of the interstitial liquid contained in saltcake and sludge minus an adjustment for capillary height is the initial volume of drainable interstitial liquid.

HNF-EP-0182, Rev. 158

COLUMN HEADING	COLUMN VOLUME CALCULATIONS (Underlined)/DEFINITIONS
Pumped This Month	Net total gallons of liquid pumped from the tank during the month. If supernate is present, pump production is first subtracted from the supernatant volume. The remainder is then subtracted from the drainable interstitial liquid volume.
Total Pumped (1)	Cumulative net total gallons of liquid pumped from 1979 to date.
Drainable Liquid Remaining (DLR) (1)	Supernate plus Drainable Interstitial Liquid. The total Drainable Liquid Remaining is the sum of drainable interstitial liquid and supernate.
Pumpable Liquid Remaining (PLR) (1)	Drainable Liquid Remaining minus unpumpable volume. Not all drainable interstitial liquid is pumpable.
Sludge	Solids formed during sodium hydroxide additions to waste. Sludge usually was in the form of suspended solids when the waste was originally received in the tank from the waste generator. In-tank photographs or videos may be used to estimate the volume.
Saltcake	Results from crystallization and precipitation after concentration of liquid waste, usually in an evaporator. If saltcake is layered over sludge, it is only possible to measure total solids volume. In-tank photographs or videos may be used to estimate the saltcake volume.
Solids Volume Update	Indicates the latest update of any change in the solids volume.
Solids Update Source - See Footnote	Indicates the source or basis of the latest solids volume update.
Last In-tank Photo	Date of last in-tank photographs taken.
Last In-tank Video	Date of last in-tank video taken.
See Footnotes for These Changes	Indicates any change made the previous month. A footnote explanation for the change follows the Inventory and Status by Tank Appendix (Table E-6).

(1) As pumping continues, supernate, DIL, DLR, PLR, and total gallons pumped are adjusted accordingly based on actual pump volumes.

APPENDIX I

TANK FARM CONFIGURATION, STATUS AND FACILITIES CHARTS




Figure I-1. High-Level Waste Tank Configuration




Figure I-2. Double-Shell Tank Instrumentation Configuration




Figure I-3. Single-Shell Tank Instrumentation Configuration

THE TANK FARM FACILITIES CHARTS (colored foldouts) ARE ONLY BEING INCLUDED IN THIS REPORT ON A QUARTERLY BASIS

(i.e., months ending March 31, June 30, September 30, and December 31)

NOTE: COPIES OF THE FACILITES CHARTS CAN BE OBTAINED FROM DENNIS BRUNSON, LMSI MULTI-MEDIA SERVICES 376-2345, G3-51

ALMOST ANY SIZE IS AVAILABLE, WHICH CAN BE LAMINATED

P-CARD IS REQUIRED

This page intentionally left blank

DISTRIBUTION

Number of copies

OFFSITE - USA

2 Congress of the United States

U.S. Senate

717 Hart Senate Building Washington D.C. 20510

Senator Ron Wyden

U. S. House of Representatives 1323 Longworth House Office Building

Washington D. C. 20515

Congressman Richard "Doc" Hastings, 4th District

Atten: Jeff Markey

4 U. S. Department of Energy-Headquarters

1000 Independence Avenue, SW Washington, D. C. 20585

Harry Calley

EM-38 Cloverleaf Bldg.

Willam M. Levitan

EM-1 FORS/5A-014

U. S. Department of Energy-Headquarters

19901 Germantown Rd Germantown, MD 20874

Kurt Juroff

EM-44

Ralph Lightener

EM-44

1 <u>U. S. Nuclear Regulatory Commission</u>

Division of Fuel Cycle, Safeguards & Security

Mail Stop T8-A33

Washington, DC 20555

Robert Pierson, Chief FSPB/FCSS (ADDRESSEE ONLY)

1 Washington State Department of Ecology

Nuclear Waste Program

P. O. Box 47600

Olympia, WA 98504-7600

Roger Stanley

Washington State Department of Health

Radiation Protection 7171 Cleanwater Lane

P. O. Box 47827

Olympia, WA 98504-7827

Allen W. Conklin

1 **Oregon State Department of Energy** 625 Marion St. NE, Suite 1 Salem, OR 97301 Dirk Dunning Do not remove from distribution without permission from ODOE 1 Oak Ridge National Laboratory P. O. Box 2008 Oak Ridge, TN 37831-6180 Charles Forsberg MS-6180 1 Donald T. Oakley 9612 Hall Road Potomac, MD 20854 1 Foster-Miller, Inc. Power Systems Technology Group 350 Second Avenue Waltham, MA 02451-1196 Maureen Williams **MACTEC** 1 8310 Centerbrook Place Alexandra, VA 22308 Stanley Blacker, Vice President 1 Framatome Advanced Nuclear Power 3315 Old Forrest Rd Lynchburg, VA 24506 **Brian Butler** CH2M HILL 1 6060 S. Willow Drive Greenwood Village, CO 80111-5142 Dr. Bob Iotti, President and General Manager 1 **ARES Corporation**

TRI-CITIES:

1

636 Jadwin Ave., Suite B Richland, WA 99352

Babad Technical Services 2540 Cordoba Court Richland, WA 99352

ONSITE

1 BAT R. T. Winward

H6-60

1	MACTEC - ERS J. F. Bertsch	B1-42			
1 .	General Accounting Office C. R. Abraham	A1-80			
1	Washington State Department of Library	Ecology B5-18			
1	U. S. Environmental Protection A D. R. Sherwood	gency B5-01			
9	U.S. Department of Energy				
	D. C. Bryson V. L Callahan E. J. Cruz D. H. Irby Wen-Shou Liou J. Polehn M. J. Royack	H6-60 H6-60 H6-60 H6-60 H6-60 H6-60			
	D. J. Williams	H6-60			
	Reading Room	H2-53			
2	Pacific National Northwest Laboratories				
	J. L. Huckaby	K7-15			
	B. E. Opitz	K6-75			
86	CH2M Hill (CHG), and Affiliated Companies				
	D. I. Allen J. C. Allen-Floyd K. M. Bowen V. C. Boyles D. L. Carlile R. J. Cash C. Defigh-Price M. P. Delozier R. A. Dodd A. F. Erhart S. D. Estey J. G. Field L. A. Fort K. D. Fowler G. T. Fruter J. R. Freeman-Pollard J. S. Garfield K. A. Gasper B. C. Gooding B. M. Hanlon (8) D.C. Hedengren C. C. Hendersen B. A. Higley S. W. Hildreth K. M. Hodgson	R2-50 H6-06 R2-12 R2-11 T4-07 R1-44 T4-08 H6-08 R2-58 R3-73 R2-11 R2-12 R2-12 R2-11 T4-08 R1-51 L4-07 L4-07 T4-07 T4-07 R3-73 B2-05 R3-73 T4-07 R1-14			

G. D. Johnson	R1-44
T. E. Jones	H0-22
J. Kalia	R1-43
M. R. Kembel	S7-03
R. A. Kirkbride	R3-73
P. F. Kison	T4-07
N. W. Kirch	R3-73
J. S. Konyu	S7-64
G. M. Koreski	R2-11
J. G. Kristofzski	R2-50
J. A. Lechelt	R2-11
T. May	R2-11
M. A. Payne	H6-63
R. E. Pohto	R2-84
R. E. Raymond (2)	R2-50
W. E. Ross	S7-83
N. J. Scott-Proctor	S5-00
J. P. Sederburg	R2-50
J. N. Strode	R3-73
T. D. Taylor	H6-64
R. R. Thompson	T4-08
D. T. Vladimiroff	S7-20
L. R. Webb (10)	R1-10
L. D. Wiberg (12)	R1-51
Central Files	B1-07
200 West Shift Office	T4-00
200 East Shift Office	S5-04
Environmental	
Data Mgmt Center (2)	H6-08
Unified Dose Assessment	
Center (UDAC)	A0-20
Document Processing Center	A3-94