

Meeting Minutes Transmittal

Purgewater
 Project Managers Meeting
 825 Jadwin/Room 340
 Richland, Washington
 August 26, 2010

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with the content only and are not intended to imply agreement to any commitments.

Frederick A. Bond

Date: 9-23-10

Project Manager Representative, Ecology

R Douglas Hildebrand

Date: 9-23-10


Project Manager Representative, RL

B. A. Hildebrand

Date: 9/23/10

Project Manager Representative, CHPRC

Purgewater Administrative Record	H6-08
RD Hildebrand	A6-38
FW Bond	H0-57
RW Oldham	R3-50
JA Winterhalder	R3-60



PURGEWATER PROJECT MANAGERS MEETING MINUTES

825 Jadwin/Room 340/700 Area

Richland, Washington

August 26, 2010

- I. Approval of July 22, 2010 Purgewater Project Managers Meeting Minutes (Ecology/DOE-RL/CHPRC).
 - A. The PMM minutes were approved.
- II. Operational Status
 - A. Rick Oldham (CHPRC) provided a status on the Modutanks through July 2010. There are less than two inches of water in Unit 1. The black that is visible is not the liner but the old cover that sank. There are places in the southwest corner where small rips in the cover are visible. The cover was to be opened today to determine whether water is underneath that can be pumped out. There is a hard crust on the sediment that is exposed, similar to saltcake, which prevents the sediment from blowing around.
- III. Project Specific Issues
 - A. Unit 1 closure

Doug Hildebrand (RL) stated that there are two outstanding comments related to the sampling and analysis plan (SAP) for sampling of the sediment in Unit 1. Mr. Hildebrand stated that he believed that the first comment has been resolved by removing the word "standing" in reference to free standing water, and replacing it with "free liquid." The second comment is in reference to whether the purgewater placed in the basin met the definition of wastewater. Mr. Hildebrand stated that the definition of wastewater, as cited in WAC 40 CFR 268(2)(f), is being referenced to resolve this comment. There was a brief discussion regarding the potential for underlying hazardous constituents (UHCs) coming into play if the liquid in Unit 1 is not defined as wastewater. However, Mr. Hildebrand stated that he did not believe UHCs are an issue because all the liquid placed in Unit 1 was wastewater as defined in the WAC. Mr. Hildebrand stated that he plans to have a discussion with EPA today to provide clarification on the wastewater issue and then both comments should be resolved. The intent is to resolve the two comments and finalize the SAP as soon as possible and formally submit it to Ecology for approval. The sediment should be dried out and ready for sampling in about two weeks. Sampling will occur in three locations in at least a one-foot thick area. Mr. Hildebrand estimated that it will take close to a month to finalize the sampling results.
- IV. General Discussions
 - A. There were no topics for general discussion.
- V. Status of Actions
 - A. There were no actions to status.

VI. New Action Items

A. There were no new actions established.

VII. Documents for Submittal to the Administrative Record

A. There were no documents identified.

VIII. Next Project Managers Meeting

A. The next PMM was scheduled for September 23, 2010 at 9:00 a.m.

PURGEWATER PROJECT MEETING
825 Jadwin/Room 340
Hanford, Washington
August 26, 2010

9:00 a.m. to 9:30 a.m.

Agenda

- I. Approval of July 22, 2010 Purgewater Project Meeting Minutes
(Ecology/DOE-RL/CHPRC)
- II. Operational Status
- III. Project Specific Issues
 - A. Unit 1 Closure
- IV. General Discussions
- V. Status of Actions
- VI. New Action Items
- VII. Documents for Submittal to the Administrative Record
- VIII. Next Project Managers Meeting

PURGE WATER MONTHLY REPORT 2010

Purge Water Generated	MONTH ENDING	
	Gallons	kg's
JAN ETF	14,764.0000	55,832.4755
JAN MODUTANKS	0.0000	0.0000
FEB ETF	20,592.0000	77,872.0086
FEB MODUTANKS	503.0000	2,004.2815
MAR ETF	221,208.0000	836,534.1531
MAR MODUTANKS	5,561.0000	21,029.8291
APR ETF	80,959.0000	306,159.6710
APR MODUTANKS	15,265.0000	57,727.0887
MAY ETF	20,434.0000	75,470.6525
MAY MODUTANKS	5,061.0000	19,138.9775
JUNE ETF	52,516.0000	198,597.8246
JUNE MODUTANKS	17,720.0000	67,011.0719
JULY ETF	33,150.0000	125,362.1351
JULY MODUTANKS	5,049.0000	19,093.6175
AUGUST ETF		
AUGUST MODUTANKS		
SEPTEMBER ETF		
SEPTEMBER MODUTANKS		
OCTOBER ETF		
OCTOBER MODUTANKS		
NOVEMBER ETF		
NOVEMBER MODUTANKS		
DECEMBER ETF		
DECEMBER MODUTANKS		
2010 GRAND TOTAL TO DATE	492,782.0000	1,861,833.7866
2010 GRAND TOTAL TO DATE FOR MODUTANKS	49,159.0000	186,004.8662
2010 GRAND TOTAL TO DATE FOR ETF	443,623.0000	1,675,828.9204

