TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

ANALYTICAL REPORT

TestAmerica Laboratories, Inc.
TestAmerica Richland
2800 George Washington Way
Richland, WA 99352
Tel: (509)375-3131

TestAmerica Job ID: 300-1719-1
TestAmerica Sample Delivery Group: WC0652
Client Project/Site: CHPRC Chemical Hanford

For:
CH2M Hill Plateau Remediation Company
PO BOX 1600
Mail Stop R3-50
Richland, Washington 99352

Attn: CPP Sample Management

Authorized for release by:
12/8/2015 8:45:08 AM
Steven Campbell, Quality Assurance Assistant
steven.campbell@testamericainc.com

Designee for

Whitney Ritari, Project Manager I
(509)375-3131 ext164
whitney.ritari@testamericainc.com

LINKS

Review your project results through TotalAccess

Have a Question? Ask The Expert

Visit us at: www.testamericainc.com

I certify that this Certificate of Analysis is in compliance with the SOW, both technically and for completeness, for other than the conditions detailed in this package. Release of the data contained in this hard copy data package has been authorized by the Laboratory Manager, or a desingee as verified by the attached signature.

The laboratory is accredited to EPA 7196A in Solid and Chemical Materials, per Washington State Department of Ecology this is approved for non-discharge water samples. The sample/ sample duplicate RPD agreement is not applicable if one or both results are elss than five times the MDL.

Table of Contents

Cover Page 1
Table of Contents 2
Definitions/Glossary 3
Case Narrative 4
Chain of Custody 5
Detection Summary 7
Client Sample Results 8
QC Sample Results 9
QC Association Summary 11
Lab Chronicle 12
Method Summary 15
Sample Summary 16
Receipt Checklists 17

Definitions/Glossary

Qualifiers

HPLC/IC

Qualifier	Qualifier Description
D	The reported value is from a dilution.
U	Analyzed for but not detected.

General Chemistry

Qualifier	Qualifier Description
B	Estimated result. Result is less than the RL, but greater than MDL
U	Analyzed for but not detected.

Glossary

Abbreviation	These commonly used abbreviations may or may not be present in this report.
¤	Listed under the "D" column to designate that the result is reported on a dry weight basis
%R	Percent Recovery
CFL	Contains Free Liquid
CNF	Contains no Free Liquid
DER	Duplicate error ratio (normalized absolute difference)
Dil Fac	Dilution Factor
DL, RA, RE, IN	Indicates a Dilution, Re-analysis, Re-extraction, or additional Initial metals/anion analysis of the sample
DLC	Decision level concentration
MDA	Minimum detectable activity
EDL	Estimated Detection Limit
MDC	Minimum detectable concentration
MDL	Method Detection Limit
ML	Minimum Level (Dioxin)
NC	Not Calculated
ND	Not detected at the reporting limit (or MDL or EDL if shown)
PQL	Practical Quantitation Limit
QC	Quality Control
RER	Relative error ratio
RL	Reporting Limit or Requested Limit (Radiochemistry)
RPD	Relative Percent Difference, a measure of the relative difference between two points
TEF	Toxicity Equivalent Factor (Dioxin)
TEQ	Toxicity Equivalent Quotient (Dioxin)

Case Narrative

Job ID: 300-1719-1

Laboratory: TestAmerica Richland

Narrative

Job Narrative
300-1719-1

Comments
No additional comments.

Receipt
The samples were received on 12/2/2015 9:30 AM; the samples arrived in good condition, properly preserved and, where required, on ice. The temperature of the cooler at receipt was 2.9º C.

HPLC/IC
No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

General Chemistry
No analytical or quality issues were noted, other than those described in the Definitions/Glossary page.

CH2MHill Plateau Remediation Company	CHAIN OF CUSTODY/SAMPLE ANALYSIS REQUEST	C.O.C. # W16-011-089 Page 1 of 1

Collector	D.J. Woehle/CHPRC	Contact/Requester	Karen Waters-Husted	Telephone No.	509-376-4650
SAF No.	W16-011	Sampling Origin	Hanford Site	Purchase Order/Charge Code	300071
Project Title	RCRA, NOVEMEBER 2015	Logbook No.	HNF-N-506 82/14	Ice Chest No.	N/A
Shipped To (Lab)	TestAmerica Incorporated, Richland	Method of Shipment	GOVERNMENT VEHICLE	Bill of Lading/Air Bill No.	N/A
Protocol	RCRA	Priority:	30 Days PRIORITY	Offsite Property No.	N/A

POSSIBLE SAMPLE HAZARDS/REMARKS

** ** Contains Radioactive Material at concentrations that are not regulated for transportation per 49 CFR / IATA Dangerous Goods Regulations but are not releasable per DOE Order 458.1

SPECIAL INSTRUCTIONS **Hold Time** Total Activity Exemption: Yes ☑ No ☐

Sample No.	Filter	*	Date	Time	No/Type Container	Sample Analysis	Holding Time	Preservative
B33223	N	W	12-1-15	1333	1x60-mL aG	7196_CR6: COMMON	24 Hours	Cool <=6C
B33225	Y	W	12-1-15	1333	1x60-mL aG	7196_CR6: COMMON	24 Hours	Cool <=6C

300-1719 COC

#1719

WC0652

Relinquished By	Print	Sign	Date/Time	Received By	Print	Sign	Date/Time
D.J. Woehle/CHPRC			DEC 0 1 2015 1515	SSU-1			DEC 0 1 2015 1515
SSU-1			DEC 0 2 2015 0710	F.M. Hall/CHPRC			DEC 0 2 2015 0710
F.M. Hall/CHPRC			DEC 0 2 2015 0930	J. Friesz, TARL			DEC 0 2 2015 0930

Matrix *

S	= Soil	DS	= Drum Solids		
SE	= Sediment	DL	= Drum Liquids		
SO	= Solid	T	= Tissue		
SL	= Sludge	WI	= Wipe		
W	= Water	L	= Liquid		
O	= Oil	V	= Vegetation		
A	= Air	X	= Other		

FINAL SAMPLE DISPOSITION	Disposal Method (e.g., Return to customer, per lab procedure, used in process)	Disposed By	Date/Time

PRINTED ON 10/8/2015 FSR ID = FSR7828 A-6004-842 (REV 2)

December 08, 2015

CH2MHill Plateau Remediation Company	CHAIN OF CUSTODY/SAMPLE ANALYSIS REQUEST	C.O.C. # W16-011-088 Page 1 of 1

Collector	D.J. Woehle/CHPRC	Contact/Requester	Karen Waters-Husted	Telephone No.	509-376-4650
SAF No.	W16-011	Sampling Origin	Hanford Site	Purchase Order/Charge Code	300071
Project Title	RCRA, NOVEMEBER 2015	Logbook No.	HNF-N-506 82 / 14	Ice Chest No.	N/A
Shipped To (Lab)	TestAmerica Incorporated, Richland	Method of Shipment	GOVERNMENT VEHICLE	Bill of Lading/Air Bill No.	N/A
Protocol	RCRA	Priority:	30 Days **PRIORITY**	Offsite Property No.	N/A

POSSIBLE SAMPLE HAZARDS/REMARKS

** ** Contains Radioactive Material at concentrations that are not regulated for transportation per 49 CFR / IATA Dangerous Goods Regulations but are not releasable per DOE Order 458.1

SPECIAL INSTRUCTIONS **Hold Time** Total Activity Exemption: Yes ☑ No ☐

Sample No.	Filter	*	Date	Time	No/Type Container	Sample Analysis	Holding Time	Preservative
B33221	N	W	12-1-15	1333	1x500-mL P	300.0_ANIONS_IC: COMMON	48 Hours	Cool <=6C

6 of 17

12/8/2015

Page 6 of 17

#1719

WC0652

December 08, 2015

Relinquished By	Print	Sign	Date/Time	Received By	Print	Sign	Date/Time
D.J. Woehle/CHPRC			DEC 0 1 2015 1515	SSU-1			DEC 0 1 2015 1515
SSU-1			DEC 0 2 2015 0710		F.M. Hall/CHPRC		DEC 0 2 2015 0710
F.M. Hall/CHPRC			DEC 0 2 2015 0930		J. Friesz, TARL		DEC 0 2 2015 0930

Matrix *

S	= Soil	DS	= Drum Solids		
SE	= Sediment	DL	= Drum Liquids		
SO	= Solid	T	= Tissue		
SL	= Sludge	WI	= Wipe		
W	= Water	L	= Liquid		
O	= Oil	V	= Vegetation		
A	= Air	X	= Other		

FINAL SAMPLE DISPOSITION	Disposal Method (e.g., Return to customer, per lab procedure, used in process)	Disposed By	Date/Time

Detection Summary

Client: CH2M Hill Plateau Remediation Company
Project/Site: CHPRC Chemical Hanford

TestAmerica Job ID: 300-1719-1
SDG: WC0652

Client Sample ID: B33223 — Lab Sample ID: 300-1719-1

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
Cr (VI)	0.0021	B	0.0040	0.0015	mg/L	1		7196A	Total/NA

Client Sample ID: B33225 — Lab Sample ID: 300-1719-2

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
Cr (VI)	0.0048		0.0040	0.0015	mg/L	1		7196A	Total/NA

Client Sample ID: B33221 — Lab Sample ID: 300-1719-3

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
Chloride	8.8	D	0.40	0.20	mg/L	2		300.0	Total/NA
Nitrate as N	4.0	D	0.056	0.028	mg/L	2		300.0	Total/NA
Fluoride	0.17	D	0.10	0.050	mg/L	2		300.0	Total/NA
Sulfate	120	D	1.3	0.63	mg/L	5		300.0	Total/NA

This Detection Summary does not include radiochemical test results.

Client Sample Results

Client: CH2M Hill Plateau Remediation Company
Project/Site: CHPRC Chemical Hanford

TestAmerica Job ID: 300-1719-1
SDG: WC0652

Client Sample ID: B33223

Lab Sample ID: 300-1719-1
Date Collected: 12/01/15 13:33
Matrix: Water
Date Received: 12/02/15 09:30

General Chemistry

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Cr (VI)	0.0021	B	0.0040	0.0015	mg/L			12/02/15 13:24	1

Client Sample ID: B33225

Lab Sample ID: 300-1719-2
Date Collected: 12/01/15 13:33
Matrix: Water
Date Received: 12/02/15 09:30

General Chemistry

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Cr (VI)	0.0048		0.0040	0.0015	mg/L			12/02/15 13:25	1

Client Sample ID: B33221

Lab Sample ID: 300-1719-3
Date Collected: 12/01/15 13:33
Matrix: Water
Date Received: 12/02/15 09:30

Method: 300.0 - Anions, Ion Chromatography

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Chloride	8.8	D	0.40	0.20	mg/L			12/02/15 13:20	2
Nitrate as N	4.0	D	0.056	0.028	mg/L			12/02/15 13:20	2
Fluoride	0.17	D	0.10	0.050	mg/L			12/02/15 13:20	2
Nitrite as N	0.038	U	0.076	0.038	mg/L			12/02/15 13:20	2
Sulfate	120	D	1.3	0.63	mg/L			12/02/15 13:41	5

QC Sample Results

Client: CH2M Hill Plateau Remediation Company
Project/Site: CHPRC Chemical Hanford

TestAmerica Job ID: 300-1719-1
SDG: WC0652

Method: 300.0 - Anions, Ion Chromatography

Lab Sample ID: MB 300-2203/5 — **Client Sample ID: Method Blank**
Matrix: Water — **Prep Type: Total/NA**
Analysis Batch: 2203

Analyte	MB Result	MB Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Nitrate as N	0.014	U	0.028	0.014	mg/L			12/02/15 12:05	1
Nitrite as N	0.019	U	0.038	0.019	mg/L			12/02/15 12:05	1

Lab Sample ID: LCS 300-2203/6 — **Client Sample ID: Lab Control Sample**
Matrix: Water — **Prep Type: Total/NA**
Analysis Batch: 2203

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec. Limits
Nitrate as N	2.26	2.36		mg/L		105	80 - 120
Nitrite as N	3.04	3.19		mg/L		105	80 - 120

Lab Sample ID: 300-1718-A-3 MS — **Client Sample ID: Matrix Spike**
Matrix: Water — **Prep Type: Total/NA**
Analysis Batch: 2203

Analyte	Sample Result	Sample Qualifier	Spike Added	MS Result	MS Qualifier	Unit	D	%Rec	%Rec. Limits
Nitrate as N	3.1	D	0.452	3.64	D	mg/L		111	75 - 125
Nitrite as N	0.038	U	0.609	0.572	D	mg/L		94	75 - 125

Lab Sample ID: 300-1718-A-3 DU — **Client Sample ID: Duplicate**
Matrix: Water — **Prep Type: Total/NA**
Analysis Batch: 2203

Analyte	Sample Result	Sample Qualifier	DU Result	DU Qualifier	Unit	D	RPD	RPD Limit
Nitrate as N	3.1	D	3.14	D	mg/L		0.2	20
Nitrite as N	0.038	U	0.038	U	mg/L		NC	20

Lab Sample ID: MB 300-2204/5 — **Client Sample ID: Method Blank**
Matrix: Water — **Prep Type: Total/NA**
Analysis Batch: 2204

Analyte	MB Result	MB Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Chloride	0.10	U	0.20	0.10	mg/L			12/02/15 12:05	1
Fluoride	0.025	U	0.050	0.025	mg/L			12/02/15 12:05	1
Sulfate	0.13	U	0.25	0.13	mg/L			12/02/15 12:05	1

Lab Sample ID: LCS 300-2204/6 — **Client Sample ID: Lab Control Sample**
Matrix: Water — **Prep Type: Total/NA**
Analysis Batch: 2204

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec. Limits
Chloride	16.0	16.5		mg/L		103	80 - 120
Fluoride	4.00	4.14		mg/L		104	80 - 120
Sulfate	20.0	20.8		mg/L		104	80 - 120

QC Sample Results

Client: CH2M Hill Plateau Remediation Company
Project/Site: CHPRC Chemical Hanford

TestAmerica Job ID: 300-1719-1
SDG: WC0652

Method: 300.0 - Anions, Ion Chromatography (Continued)

Lab Sample ID: 300-1718-A-3 MS — **Client Sample ID: Matrix Spike**
Matrix: Water — **Prep Type: Total/NA**
Analysis Batch: 2204

Analyte	Sample Result	Sample Qualifier	Spike Added	MS Result	MS Qualifier	Unit	D	%Rec	%Rec. Limits		
Chloride	8.0	D	3.20	11.4	D	mg/L		106	75 - 125		
Fluoride	0.16	D	0.800	0.942	D	mg/L		97	75 - 125		
Sulfate	94	D	4.00	98.3	D	mg/L		106	75 - 125		

Lab Sample ID: 300-1718-A-3 DU — **Client Sample ID: Duplicate**
Matrix: Water — **Prep Type: Total/NA**
Analysis Batch: 2204

Analyte	Sample Result	Sample Qualifier		DU Result	DU Qualifier	Unit	D			RPD	RPD Limit
Chloride	8.0	D		7.92	D	mg/L				0.5	20
Fluoride	0.16	D		0.161	D	mg/L				1	20
Sulfate	94	D		93.6	D	mg/L				0.4	20

Method: 7196A - Chromium, Hexavalent

Lab Sample ID: MB 300-2219/3 — **Client Sample ID: Method Blank**
Matrix: Water — **Prep Type: Total/NA**
Analysis Batch: 2219

Analyte	MB Result	MB Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Cr (VI)	0.0015	U	0.0040	0.0015	mg/L			12/02/15 13:20	1

Lab Sample ID: LCS 300-2219/4 — **Client Sample ID: Lab Control Sample**
Matrix: Water — **Prep Type: Total/NA**
Analysis Batch: 2219

Analyte			Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec. Limits		
Cr (VI)			0.250	0.265		mg/L		106	80 - 120		

Lab Sample ID: 300-1718-A-1 MS — **Client Sample ID: Matrix Spike**
Matrix: Water — **Prep Type: Total/NA**
Analysis Batch: 2219

Analyte	Sample Result	Sample Qualifier	Spike Added	MS Result	MS Qualifier	Unit	D	%Rec	%Rec. Limits		
Cr (VI)	0.0026	B	0.0500	0.0524		mg/L		100	85 - 115		

Lab Sample ID: 300-1718-A-1 DU — **Client Sample ID: Duplicate**
Matrix: Water — **Prep Type: Total/NA**
Analysis Batch: 2219

Analyte	Sample Result	Sample Qualifier		DU Result	DU Qualifier	Unit	D			RPD	RPD Limit
Cr (VI)	0.0026	B		0.00240	B	mg/L				8	20

QC Association Summary

Client: CH2M Hill Plateau Remediation Company
Project/Site: CHPRC Chemical Hanford

TestAmerica Job ID: 300-1719-1
SDG: WC0652

HPLC/IC

Analysis Batch: 2203

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
300-1718-A-3 DU	Duplicate	Total/NA	Water	300.0	
300-1718-A-3 MS	Matrix Spike	Total/NA	Water	300.0	
300-1719-3	B33221	Total/NA	Water	300.0	
LCS 300-2203/6	Lab Control Sample	Total/NA	Water	300.0	
MB 300-2203/5	Method Blank	Total/NA	Water	300.0	

Analysis Batch: 2204

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
300-1718-A-3 DU	Duplicate	Total/NA	Water	300.0	
300-1718-A-3 MS	Matrix Spike	Total/NA	Water	300.0	
300-1719-3	B33221	Total/NA	Water	300.0	
300-1719-3	B33221	Total/NA	Water	300.0	
LCS 300-2204/6	Lab Control Sample	Total/NA	Water	300.0	
MB 300-2204/5	Method Blank	Total/NA	Water	300.0	

General Chemistry

Analysis Batch: 2219

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
300-1718-A-1 DU	Duplicate	Total/NA	Water	7196A	
300-1718-A-1 MS	Matrix Spike	Total/NA	Water	7196A	
300-1719-1	B33223	Total/NA	Water	7196A	
300-1719-2	B33225	Total/NA	Water	7196A	
LCS 300-2219/4	Lab Control Sample	Total/NA	Water	7196A	
MB 300-2219/3	Method Blank	Total/NA	Water	7196A	

Lab Chronicle

Client: CH2M Hill Plateau Remediation Company
Project/Site: CHPRC Chemical Hanford

TestAmerica Job ID: 300-1719-1
SDG: WC0652

Client Sample ID: B33223
Date Collected: 12/01/15 13:33
Date Received: 12/02/15 09:30

Lab Sample ID: 300-1719-1
Matrix: Water

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	7196A		1			2219	12/02/15 13:24	AMC	TAL RCH

Client Sample ID: B33225
Date Collected: 12/01/15 13:33
Date Received: 12/02/15 09:30

Lab Sample ID: 300-1719-2
Matrix: Water

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	7196A		1			2219	12/02/15 13:25	AMC	TAL RCH

Client Sample ID: B33221
Date Collected: 12/01/15 13:33
Date Received: 12/02/15 09:30

Lab Sample ID: 300-1719-3
Matrix: Water

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	300.0		2	10 mL		2203	12/02/15 13:20	CPM	TAL RCH
Total/NA	Analysis	300.0		2	10 mL		2204	12/02/15 13:20	CPM	TAL RCH
Total/NA	Analysis	300.0		5	10 mL		2204	12/02/15 13:41	CPM	TAL RCH

Client Sample ID: Duplicate
Date Collected: 12/01/15 12:08
Date Received: 12/02/15 09:30

Lab Sample ID: 300-1718-A-1 DU
Matrix: Water

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	7196A		1			2219	12/02/15 13:24	AMC	TAL RCH

Client Sample ID: Duplicate
Date Collected: 12/01/15 12:08
Date Received: 12/02/15 09:30

Lab Sample ID: 300-1718-A-3 DU
Matrix: Water

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	300.0		2	10 mL		2203	12/02/15 13:05	CPM	TAL RCH
Total/NA	Analysis	300.0		2	10 mL		2204	12/02/15 13:05	CPM	TAL RCH

Client Sample ID: Lab Control Sample
Date Collected: N/A
Date Received: N/A

Lab Sample ID: LCS 300-2203/6
Matrix: Water

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	300.0		1	10 mL		2203	12/02/15 12:20	CPM	TAL RCH

Lab Chronicle

Client: CH2M Hill Plateau Remediation Company
Project/Site: CHPRC Chemical Hanford

TestAmerica Job ID: 300-1719-1
SDG: WC0652

Client Sample ID: Lab Control Sample — Lab Sample ID: LCS 300-2204/6

Date Collected: N/A — **Matrix: Water**
Date Received: N/A

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	300.0		1	10 mL		2204	12/02/15 12:20	CPM	TAL RCH

Client Sample ID: Lab Control Sample — Lab Sample ID: LCS 300-2219/4

Date Collected: N/A — **Matrix: Water**
Date Received: N/A

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	7196A		1			2219	12/02/15 13:20	AMC	TAL RCH

Client Sample ID: Method Blank — Lab Sample ID: MB 300-2203/5

Date Collected: N/A — **Matrix: Water**
Date Received: N/A

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	300.0		1	10 mL		2203	12/02/15 12:05	CPM	TAL RCH

Client Sample ID: Method Blank — Lab Sample ID: MB 300-2204/5

Date Collected: N/A — **Matrix: Water**
Date Received: N/A

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	300.0		1	10 mL		2204	12/02/15 12:05	CPM	TAL RCH

Client Sample ID: Method Blank — Lab Sample ID: MB 300-2219/3

Date Collected: N/A — **Matrix: Water**
Date Received: N/A

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	7196A		1			2219	12/02/15 13:20	AMC	TAL RCH

Client Sample ID: Matrix Spike — Lab Sample ID: 300-1718-A-1 MS

Date Collected: 12/01/15 12:08 — **Matrix: Water**
Date Received: 12/02/15 09:30

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	7196A		1		3.0 mL	2219	12/02/15 13:21	AMC	TAL RCH

Lab Chronicle

Client: CH2M Hill Plateau Remediation Company
Project/Site: CHPRC Chemical Hanford

TestAmerica Job ID: 300-1719-1
SDG: WC0652

Client Sample ID: Matrix Spike

Date Collected: 12/01/15 12:08
Date Received: 12/02/15 09:30

Lab Sample ID: 300-1718-A-3 MS

Matrix: Water

Prep Type	Batch Type	Batch Method	Run	Dil Factor	Initial Amount	Final Amount	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	300.0		2	10 mL		2203	12/02/15 12:50	CPM	TAL RCH
Total/NA	Analysis	300.0		2	10 mL		2204	12/02/15 12:50	CPM	TAL RCH

Laboratory References:

TAL RCH = TestAmerica Richland, 2800 George Washington Way, Richland, WA 99352, TEL (509)375-3131

Method Summary

Client: CH2M Hill Plateau Remediation Company
Project/Site: CHPRC Chemical Hanford

TestAmerica Job ID: 300-1719-1
SDG: WC0652

Method	Method Description	Protocol	Laboratory
300.0	Anions, Ion Chromatography	MCAWW	TAL RCH
7196A	Chromium, Hexavalent	SW846	TAL RCH

Protocol References:

MCAWW = "Methods For Chemical Analysis Of Water And Wastes", EPA-600/4-79-020, March 1983 And Subsequent Revisions.

SW846 = "Test Methods For Evaluating Solid Waste, Physical/Chemical Methods", Third Edition, November 1986 And Its Updates.

Laboratory References:

TAL RCH = TestAmerica Richland, 2800 George Washington Way, Richland, WA 99352, TEL (509)375-3131

Sample Summary

Client: CH2M Hill Plateau Remediation Company
Project/Site: CHPRC Chemical Hanford

TestAmerica Job ID: 300-1719-1
SDG: WC0652

Lab Sample ID	Client Sample ID	Matrix	Collected	Received
300-1719-1	B33223	Water	12/01/15 13:33	12/02/15 09:30
300-1719-2	B33225	Water	12/01/15 13:33	12/02/15 09:30
300-1719-3	B33221	Water	12/01/15 13:33	12/02/15 09:30

Login Sample Receipt Checklist

Client: CH2M Hill Plateau Remediation Company

Job Number: 300-1719-1
SDG Number: WC0652

Login Number: 1719
List Number: 1
Creator: Friesz, Jordan D

List Source: TestAmerica Richland

Question	Answer	Comment
Radioactivity wasn't checked or is </= background as measured by a survey meter.	True	
The cooler's custody seal, if present, is intact.	True	
Sample custody seals, if present, are intact.	True	
The cooler or samples do not appear to have been compromised or tampered with.	True	
Samples were received on ice.	True	
Cooler Temperature is acceptable.	True	
Cooler Temperature is recorded.	True	
COC is present.	True	
COC is filled out in ink and legible.	True	
COC is filled out with all pertinent information.	True	
Is the Field Sampler's name present on COC?	True	
There are no discrepancies between the containers received and the COC.	True	
Samples are received within Holding Time.	True	
Sample containers have legible labels.	True	
Containers are not broken or leaking.	True	
Sample collection date/times are provided.	True	
Appropriate sample containers are used.	True	
Sample bottles are completely filled.	True	
Sample Preservation Verified.	True	
There is sufficient vol. for all requested analyses, incl. any requested MS/MSDs	True	
Containers requiring zero headspace have no headspace or bubble is <6mm (1/4").	N/A	
Multiphasic samples are not present.	N/A	
Samples do not require splitting or compositing.	N/A	
Residual Chlorine Checked.	N/A	