0077571

Waste Site Reclassification Form

Date Submitted: 02/11/2008 **Originator:** Greg Berlin **Phone:** 376-2389	**Operable Units:** 200-SW-1 **Waste Site ID:** 218-E-6 **Type of Reclassification Action:** Closed Out: ☐ Interim Closed Out: ☐ No Action: ☐ RCRA Postclosure ☐ Rejected: ☒ Consolidated ☐	**Control Number:** 2008-08

This form documents agreement among parties listed authorizing classification of the subject unit as Closed Out, Interim Closed Out, No Action, RCRA Postclosure, Rejecetd, or Consolidated. This form also authorizes backfill of the waste management unit, if appropriate, for Closed Out and Interim Closed out units. Final removal from the NPL of No Action and Closed Out waste management units will occur at a future date.

Description of Current Waste Site Conditions:

(Summarize status of investigation/remediation of the waste sites.)

At one time the site was a burn pit that was used to burn wooden items removed from the 291-B stack area during cleanup of the 221-B Exclusion Area. A trench approximately 1.2 meters (4 feet) deep was dug. The contaminated material was then burned and the remaining ashes were covered with soil.

The site was excavated to determine the remaining activity. Pieces of partially burned wood and ashes were uncovered at a depth of 1.2 meters (4 feet). Radioactivity was non-detectable. The site was exhumed and all items and soil from the bottom of the site were disposed of in the 200 East Burial Ground. The zone was released from Radiation Zone status

Basis for Reclassification:

(For closeout, reference supporting documentation, as listed in Table 3.)

The site was exhumed and all items and soil from the bottom of the site were disposed of in the 200 East Burial Ground. The zone was released from Radiation Zone status.

This site was originally reclassified to "No Action" on 1/19/2000. It is requested that the reclassification status be re-evaluated to a status of "Rejected". The Rejected status will preclude carrying the site forward through the CERCLA process.

Waste Site Controls

Engineered Controls: Yes ☐ No ☒ Institutional Controls: Yes ☐ No ☒ O&M requirements: Yes ☐ No ☒

If any of the Waste Site Controls are checked Yes specify control requirements including reference to the Record of Decision, TSD Closure Letter, or other relevant documents.

None required.

Briant Charboneau **DOE Project Manager**	**Signature**	4-29-2008 **Date**
John B. Price **Ecology Project Manager**	**Signature**	5-13-2008 **Date**
EPA Project Manager	**Signature**	**Date**

RECEIVED
MAY 29 2008
EDMC