0050151

Change Number	Federal Facility Agreement and Consent Order Change Control Form	Date
M-89-98-03	Do not use blue ink. Type or print using black ink.	October 14, 1998

Originator

P. M. Knollmeyer

Phone

376-7435

Class of Change

[ ] I – Signatories [X] II – Executive Manager [ ] III - Project Manager

Change Title

Change due date for Hanford Federal Facility Agreement and Consent Order (Agreement) Milestone M-89-02 from 5/31/99 to 11/30/2000.

Description/Justification of Change

The due date for Agreement Milestone M-89-02 is changed to from May 31, 1999 to November 30, 2000. Additional project technical baseline information was developed as part of the 324 REC/HLV Closure Plan (DOE/RL-96-73, Rev.1) after Agreement Milestone M-89-02 was originally established. Based on this new information, November 30, 2000 is the date upon which the U.S. Department of Energy believes this activity can be completed. The project technical baseline indicates that the technical work is scheduled for completion November 17, 2000, consistent with the schedule contained in the "324 Building REC/HLV Closure Plan" (DOE/RL 96-73, Rev. 1). The additional time is for completion of the administrative process required to close the milestone.

M-89-02 COMPLETE REMOVAL OF 324 BUILDING REC B-CELL MW AND EQUIPMENT. 11/30/2000

ACTIONS UNDER THIS MILESTONE INCLUDE CONTAINMENT AND REMOVAL OF ALL B CELL DISPERSIBLE MATERIALS, EXCESS EQUIPMENT AND DEBRIS. CONTAINERIZED MW WILL BE MANAGED IN COMPLIANCE WITH CHAPTER 173.303 WAC, THEREBY REDUCING RISKS TO HUMAN HEALTH AND THE ENVIRONMENT. ANY REMAINING RESIDUES FOLLOWING REMOVAL ACTIONS WILL BE MANAGED THROUGH THE FINAL CLOSURE PROCESS. USDOE's 324 BUILDING REC B CELL CLEAN-OUT PROJECT (BCCP) WILL BE USED AS A GUIDE FOR CONTAINERIZING DISPERSIBLE MW AND REMOVING UNNECESSARY EQUIPMENT AND MATERIALS FROM B-CELL.

JAN 1999 RECEIVED EDMC

Impact of Change

No adverse impacts are foreseen from the change.

Affected Documents

Hanford Federal Facility Agreement and Consent Order, as amended.

Approvals

DOE	10/20/98 Date	✓ Approved	Disapproved
EPA	Date	Approved	Disapproved
Ecology	11/7/98 Date	✓ Approved	Disapproved