Change Number	Federal Facility Agreement and Consent Order	Date
M-16-98-02	**Change Control Form** Do not use blue ink. Type or print using black ink. 0049347	~~June 8, 1998~~ 6/23/1998

Originator
G. I. Goldberg
DOE/RICHLAND OPERATIONS-ENVIRONMENTAL RESTORATION PROJECT

Phone
(509) 376-9552

Class of Change
[ ] I - Signatories [X] II - Executive Manager [ ] III - Project Manager

Change Title
Extend milestone date M-16-26A.

Description/Justification of Change
In FY96 interim milestones were established for Remediation and Backfill of the original 37 liquid waste sites listed in the 100 Area ROD in the 100-BC-1, 100-DR-1, and 100-HR-1 Operable Units (OU's). The predicted volumes of contaminated material at 100-BC-1 and 100-DR-1 have increased substantially and the 100 Area ROD has been amended to include additional liquid waste sites in 100-BC-1, 100-DR-1, and 100-HR-1, plus sites in 100-BC-2, 100-DR-2, 100-FR-1, 100-FR-2 and 100-KR-1, requiring the existing interim milestone date to be extended.

Modify milestone date for M-16-26A (~~strikethrough~~ indicates text to be removed, shading indicates text to be added)

M-16-26A	Initiate Remedial Action 100-HR-1 Operable Unit.	~~9/30/98~~ 3/31/99

Impact of Change
Contaminated volumes have increased from the time the milestones were established, while the rate of remediation (250,000 more tons to ERDF by the end of FY98) have also increased. The addition of the 100 Area ROD Amendment sites to the milestones will ensure all liquid waste sites are remediated prior to demobilization from an Operable Unit.

Affected Documents
Hanford Federal Facility Agreement and Consent Order Action Plan

Approvals

DOE	6-23-98	✓ Approved	Disapproved
EPA		Approved	Disapproved
Ecology	6-23-98	✓ Approved	Disapproved

JUN 1998 RECEIVED EDMC