2,4-D Remediation Schedule

TASK / Date:	8/4	8/5	8/6	8/7	8/8	8/11	8/12	8/13	8/14	8/15	8/18	8/19	8/20	8/21	8/22	8/25	8/26	8/27	8/28	8/29	9/1	9/2	9/3	9/4	9/5	9/8	9/9	9/10	9/11	9/12
Day:	Mon	Tue	Wed	Thu	Fri	Mon	Tue	Wed	Thu	Fri	Mon	Tue	Wed	Thu	Fri	Mon	Tue	Wed	Thu	Fri	Mon	Tue	Wed	Thu	Fri	Mon	Tue	Wed	Thu	Fri
					OFF										OFF						OFF				OFF					
Mobilize Equipment																														
Mobilize blade/backhoe/water truck																														
Sample area under biofarm																														
Set up office trailer																														
Mobilize excavator																														
Prepare Site																														
Grub topsoil, reserve																														
Erect fencing																														
Stabilize load-bearing surfaces																														
Excavate Tanks																														
Deliver disposal containers for tanks																														
Excavate & stage tanks in AOC																														
Dismantle/Clean Tanks																														
Presume 10 tanks, 1 tank/day																														
Construct Biofarm																														
Dress up site according to Bio WP																														
Lay plastic sheeting																														
Spread 1 ft sand layer on bottom																														
Excavate Waste Trench																														
Deliver disposal containers for soil																														
Excavate and stage contaminated soils																														
Load & ship off-site material																														
Spread on-site material on biofarm																														
Collect verification samples from trench																														
Bioremediate																														
Add soil amendments																														
Mix soil and add initial water																														
Irrigate																										Once/day, or as needed				
Till																										Monthly or as needed				
Collect verification samples from biofarm																										At completion of bioremediation				
Alternate Schedule for Disposal of Tanks																														
Excavate and Dispose of Tanks																														
Deliver disposal containers for tanks																														
Excavate & stage tanks in AOC																														
Load tanks into disposal containers																														
Construct Biofarm																														
Dress up site according to Bio WP																														
Lay plastic sheeting																														
Spread 1 ft sand layer on bottom																														
Excavate Waste Trench																														
Deliver disposal containers for soil																														
Excavate and stage contaminated soils																														
Load & ship off-site material																														
Spread on-site material on biofarm																														
Collect verification samples from trench																														
Bioremediate																														
Add soil amendments																														
Mix soil and add initial water																														
Irrigate																	Once/day, or as needed													
Till																	Monthly or as needed													
Collect verification samples from biofarm																	At completion of bioremediation													

00476007

DIV AUG 2002 RECEIVED EDMC