U.S. Department of Energy
Office of River Protection
P.O. Box 450, MSIN H6-60
Richland, Washington 99352

0070078

06-TPD-042

JUN 27 2006

Ms. Jane Hedges, Program Manager
Nuclear Waste Program
State of Washington
Department of Ecology
3100 Port of Benton Blvd.
Richland, Washington 99354

RECEIVED
JUL 11 2006
EDMC

Dear Ms. Hedges:

COMPLETION OF HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER (HFFACO) MILESTONE M-48-07 REQUIREMENTS FOR ISOLATION, STABILIZATION, AND MONITORING OF DOUBLE-SHELL TANK SYSTEM COMPONENTS

References:

1. RL letter from C. E. Clark to M. A. Wilson, Ecology, "Transmittal of Administrative Orders No. 00NWPKW-1250 and No. 00NWPKW-1251 Action 5 Report," 00-OSD-175, dated December 18, 2000.
2. Ecology letter from B. Wilson to H. L. Boston, ORP, and M. P. DeLozier, CH2M HILL, "Re: Completion of Items 1A, 3, 4, and 5 within Administrative Order Numbers 00NWPKW-1250 and 00NWPKW-1251," dated April 23, 2001.
3. ORP letter from J. E. Rasmussen to M. A. Wilson, Ecology, "Revision of Deliverable to Administrative Order 00NWPKW-1250 and 1251 Establishing Hanford Federal Facility Agreement and Consent Order (HFFACO) Milestone M-48-07, Deliverable for Administrative Order Action 5, "Table of Disposition of Double-Shell Tank System Components Not in Use Beyond June 30, 2005,"" dated June 4, 2003.
4. Ecology letter B. K. Jentzen to R. J. Schepens, ORP, "Re: Request for a Variance from Secondary Containment Standards for Ten Double-Shell Tank (DST) System Dangerous Waste Transfer Lines, 03-ED-127, Dated September 4, 2003," dated April 13, 2004.
5. Ecology letter from J. J. Lyon to J. E. Rasmussen, ORP, "Re: Letter 02-OMD-046 to M. Wilson from J. Rasmussen, "Response to the State of Washington Department of Ecology (Ecology) Letter Regarding the Exercising of Enforcement Discretion against Secondary Containment for Transfer Lines SN-277 through SN-280 and LIQW-702", dated July 24, 2002," dated January 14, 2003.

ORP is pleased to inform the State of Washington Department of Ecology that, as of June 22, 2006 the stabilization, isolation, and monitoring provisions contained within the HFFACO Milestone M-48-07 are complete in accordance with agreements established in Reference 1 (Action 5) and agreed to in Reference 2 and updated in Reference 3.

The enclosure provides an update to the original "Table of Disposition of Double-Shell Tank System Components Not in Use Beyond June 30, 2005". This update reflects:

- Incorporation of the agreements made after the original list was established including:
  - Transfer lines under an Ecology approved variance per Reference 4.
  - Ecology agreements for options for physical containment, emergency pump out lines, management of deferred use components, and drain lines contained in Reference 5.
- Addition of the engineering or administrative controls used to isolate each component.
- Addition of a note to highlight 3 Past Practice catch tanks that are also covered under the scope of HFFACO Milestone M-45-00.

If you have any questions, you may contact me, or your staff may contact Ms. Catherine Louie, Tank Farm Programs and Projects Division, (509) 376-6834.

Sincerely,

Roy J. Schepens, Manager
Office of River Protection

TPD:CSL

cc: M. N. Jaraysi, CH2M HILL
P. C. Miller, CH2M HILL
M. J. Ostrom, CH2M HILL
F. A. Schmorde, CH2M HILL
CH2M HILL Correspondence
J. Cox, CTUIR
S. Harris, CTUIR
L. J. Cusack, Ecology
S. L. Dahl-Crumpler, Ecology
L. Fort, Ecology
J. J. Lyon, Ecology
R. D. Morrison, FHI
G. Bohnee, NPT
K. Niles, ODOE
R. Jim, YN
Administrative Record

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

			DESCRIPTION OF DISPOSITION OF COMPONENT						
Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
A	F562	Inactive	Flushed after last use or gravity drained	Administrative	None	SST Closure Plan	241-F505	241-A-417	AZ-154 and A-417 OOS with no inputs. Admin locks on tank pumps
A	SN-233	Inactive	Flushed after last use or gravity drained	Vapor seal/blank	None	SST Closure Plan	244-A, P-4	241-ER-153, 4	Open nozzles at 244-A, P4 and ER-153, 4
A	V021	Inactive	Flushed after last use or gravity drained	Administrative	None	SST Closure Plan	241-A-151, L-25	241-AW-A, L-12	Process blank at 241-AW-A, L-12
AW	SL-161	Inactive	Flushed after last use or gravity drained	Vapor seal/blank	None	DST Closure Plan	241-AW-A, L-5	241-AW-01A, B	Isolation blank at 241-AW-01A, B
AY	4513	Inactive	Flushed after last use or gravity drained	Vapor seal/blank	None	DST Closure Plan	241-AY-01A, U6	241-AY-151, 1	Isolation blank at 241-AY-01A, U6 and open nozzle at 241-AY-`151
AY	D501	Inactive	Flushed after last use or gravity drained	Vapor seal/blank	None	DST Closure Plan	241-AY-01A, U4	241-AY-152, L2	Isolation blank at 241-AY-01A, U4 and open nozzle at 241-AY-152, L2
AY	D502	Inactive	Flushed after last use or gravity drained	Vapor seal/blank	None	DST Closure Plan	241-AY-02A, U4	241-AY-152, L1	Isolation blank at 241-AY-02A, U4 and open nozzle at 241-AY-152, L1
AY	DR0050	Inactive	Flushed after last use or gravity drained	None	None	DST Closure Plan	241-AY-501	DR0029	Ecology January 2003 Letter, Assumption 4
AY	DR0069	Inactive	Flushed after last use or gravity drained	None	None	DST Closure Plan	241-AY-102	241-AY-02D	Ecology January 2003 Letter, Assumption 4
AY	DR0070	Inactive	Flushed after last use or gravity drained	None	None	DST Closure Plan	241-AY-151	DR0069	Ecology January 2003 Letter, Assumption 4
AY	DR0074	Inactive	Flushed after last use or gravity drained	None	None	DST Closure Plan	241-AY-152	241-AY-102	Ecology January 2003 Letter, Assumption 4
AY	F560 A	Inactive	Flushed after last use or gravity drained	Administrative	None	DST Closure Plan	241-AY-101	241-AZ-154	Admin lock at 241-AZ-154 transfer pump
AY	F560 B	Inactive	Flushed after last use or gravity drained	Administrative	None	DST Closure Plan	241-AY-102	241-AZ-154	Admin lock at 241-AZ-154 transfer pump
AY	S501	Inactive	Flushed after last use or gravity drained	Vapor seal/blank	None	DST Closure Plan	241-AY-01B, U1	241-AY-152, U6	Isolation blank at 241-AY-01B, U1 and open nozzle at 241-AY-152, U6
AY	S502	Inactive	Flushed after last use or gravity drained	Vapor seal/blank	None	DST Closure Plan	241-AY-01C, U1	241-AY-152, U5	Isolation blank at 241-AY-01C, U1 and open nozzle at 241-AY-152, U5

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
AY	S503	Inactive	Flushed after last use or gravity drained	Vapor seal/blank	None	DST Closure Plan	241-AY-01D, U1	CAPPED	Isolation blank at 241-AY-01D, U1
AY	S504	Inactive	Flushed after last use or gravity drained	Vapor seal/blank	None	DST Closure Plan	241-AY-01E, U1	241-AY-152, U8	Isolation blank at 241-AY-01E, U1 and open nozzle at 241-AY-152, U8
AY	S505	Inactive	Flushed after last use or gravity drained	Vapor seal/blank	None	DST Closure Plan	241-AY-02B, U1	CAPPED	Isolation blank at 241-AY-02B, U1
AY	S506	Inactive	Flushed after last use or gravity drained	Vapor seal/blank	None	DST Closure Plan	241-AY-0AC, U1	241-AY-152, U4	Isolation blank at 241-AY-02C, U1 and open nozzle at 241-AY-152, U4
AY	S507	Inactive	Flushed after last use or gravity drained	Vapor seal/blank	None	DST Closure Plan	241-AY-02D, U1	241-AY-152, U3	Isolation blank at 241-AY-02D, U1 and open nozzle at 241-AY-152, U3
AY	S508	Inactive	Flushed after last use or gravity drained	Vapor seal/blank	None	DST Closure Plan	241-AY-02E, U1	241-AY-152, U1	Isolation blank at 241-AY-02E, U1 and open nozzle at 241-AY-152, U1
AZ	4601	Inactive	Flushed after last use or gravity drained	Administrative	None	DST Closure Plan	241-AZ-102	CAPPED	Capped line
AZ	4611T,4612T,4611,4612	Inactive	Flushed after last use or gravity drained	Administrative	None	DST Closure Plan	241-AZ-102	CAPPED	Capped line
AZ	4626	Inactive	Flushed after last use or gravity drained	Administrative	None	DST Closure Plan	241-AZ-101	CAPPED	Capped line
AZ	D601/D505	Inactive	Flushed after last use or gravity drained	Vapor seal/blank	None	DST Closure Plan	241-AZ-152, U2	241-AY-152, L3	Open nozzle at 241-AY-152, L3, isolation blank at AZ-152, U2
AZ	DR0081	Inactive	Flushed after last use or gravity drained	Administrative	None	DST Closure Plan	241-AZ-151	CAPPED	Capped line
AZ	F602	Inactive	Flushed after last use or gravity drained	Administrative	None	DST Closure Plan	241-AZ-101 &AZ-102	241-AZ-154	AZ-154 and A-417 OOS with no inputs. Admin locks on tank pumps
AZ	F603	Inactive	Flushed after last use or gravity drained	Administrative	None	DST Closure Plan	241-AZ-102	F602	AZ-154 and A-417 OOS with no inputs. Admin locks on tank pumps
AZ	F604	Inactive	Flushed after last use or gravity drained	Administrative	None	DST Closure Plan	241-AZ-154	241-F505	Admin lock at 24`1-AZ-154 pump and cap at 241-AZ-F505
AZ	S517/S601	Inactive	Flushed after last use or gravity drained	Vapor seal/blank	None	DST Closure Plan	241-AZ-152,U1	241-AY-152,U9	Isolation blank at 241-AZ-152, U1, and open nozzle at 241-AY-152, U9

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
AZ	S602	Inactive	Flushed after last use or gravity drained	Administrative	None	DST Closure Plan	241-AZ-152, L6	Spare	Isolation blank at AZ-152, L6
AZ	S604	Inactive	Flushed after last use or gravity drained	Administrative	None	DST Closure Plan	241-AZ-152, L8	Spare	Isolation blank at 241-AZ-152, L8
AZ	S606	Inactive	Flushed after last use or gravity drained	Administrative	None	DST Closure Plan	241-AZ-152, L10	Spare	Isolation blank at 241-AZ-152, L10
AZ	S610	Inactive	Flushed after last use or gravity drained	Administrative	None	DST Closure Plan	241-AZ-152, L13	Spare	Weeping isolation blank at 241-AZ-152, L13
A	DR300	Inactive	Flushed after last use or gravity drained	Administrative	None	SST Closure Plan	207-A	241-A-350	Process blank at A-350
SY	SN-281	Inactive	Flushed after last use or gravity drained	Administrative	None	DST Closure Plan	241-SY-A, L-2	ISOLATED241-S-152,10	Isolation blank at 241-SY-A, L2
SY	SL-176	Inactive	Flushed after last use or gravity drained	Administrative	None	DST Closure Plan	241-SY-B, R-3	241-S-152, 8	Isolation blank at 241-SY-B, R3
SY	PW-480	June 30, 2005	Flush	Process blank at 241-SY-03C, or 241-SY-03A	None	DST Closure Plan	241-SY-03C	241-SY-03A	Isolation blank at 241-SY-03C and process blank at 241-SY-03A
SY	PW-478	June 30, 2005	Flush	Process blank at 241-SY-01C, or 241-SY-01A	None	DST Closure Plan	241-SY-01C	241-SY-01A	Process blank at 241-SY-01C and isolation blank at 241-SY-01A
SY	PW-479	June 30, 2005	Flush	Process blank at 241-SY-03B, or 241-SY-03A	None	DST Closure Plan	241-SY-03B	241-SY-03A	Process blank at 241-SY-03B and 241-SY-03A
SY.	PW-477	June 30, 2005	Flush	Process blank at 241-SY-01B, or 241-SY-01A	None	DST Closure Plan	241-SY-01B	241-SY-01A	Process blank at 241-SY-01B and isolation blank at 241-SY-01A
A	SN-201/214	June 30, 2005	Flush	Process blank at 241-A-A, or 241-AX-A	None	SST Closure Plan	241-A-A, L-1	241-AX-A, L-1	Inputs to 244-A cut and capped. Admin lock on 244-A pump.
A	SN-219	June 30, 2005	Flush	Process blank at 241-A-B, or 241-AW-B	None	SST Closure Plan	241-A-B, R-2	241-AW-B, R-2	Process blank at 241-A-B, R2 and 241-AW-B, R2
A	SN-650	June 30, 2005	Flush	Process blank at 241-A-B, or 241-AP-102	None	SST Closure Plan	241-A-B, R-15	241-AP-102	Admin lock on A-101 transfer pump
A	V022	June 30, 2005	Flush	Process blank at 241-A-151, or 241-AW-B	None	SST Closure Plan	241-A-151, L-24	241-AW-B, R-12	Process blank at 241-AW-B, R12
A	V023	June 30, 2005	Flush	Process blank at 241-A-151, or 241-AW-B	None	SST Closure Plan	241-A-151, L-23	241-AW-B, R-11	Process blank at 241-AW-B, R11
A	V027	June 30, 2005	Flush	Process blank at 241-A-151, or 241-A-302A	None	SST Closure Plan	241-A-151, U-4	241-A-302A	Admin lock 241-A-302A pump, process blank at 241-AW-B
A	V028	June 30, 2005	Flush	Process blank at 241-A-151, or 241-A-302A	None	SST Closure Plan	241-A-151,	241-A-302A	241-A-151 and 241-A-302A both weather sealed

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
AN	SL-160	June 30, 2005	Flush	Process blank at 241-AZ-02A, or 241-AN-B	None	DST Closure Plan	241-AZ-02A, U12	241-AN-B, R-3	Isolation blank at 241-AZ-02A, U12 and 241-AN-B, R3
AN	SN-260	June 30, 2005	Flush	Process blank at 241-AZ-02B, or 241-AN-B	None	DST Closure Plan	241-AZ-02B, U-7	241-AN-B, R-2	Valve V-221 in 241-AN-B VP and valve V-208 in 241-AW-B VP closed and admin locked
AP	SN-621	Inactive	Flushed after last use or gravity drained	Vapor seal/blank	None	DST Closure Plan	241-AP-02D, E	243-G1, E18 (GROUT)	Process blank at 241-AP-02D, E
AR	V714	June 30, 2005	Flush	Process blank at 241-AR-151, or 241-AX-155	None	DST Closure Plan	241-AR-151, 1	241-AX-155, 10	Isolation blank at 241-AR-151, 1 and 241-AX-155, 10
AR	V716	June 30, 2005	Flush	Process blank at 241-AR-151, or 241-AR-1	None	DST Closure Plan	241-AR-151, 9	244-AR-1, T-8	Process blanks at 241-AR-151, G and B and 244-AR, T15
AR	V717	June 30, 2005	Flush	Process blank at 244-AR, or 241-AR-151	None	DST Closure Plan	244-AR, T-9	241-AR-151	Floor drain, 241-AR-151 weather sealed
AR	V718/V817	June 30, 2005	Flush	Process blank at 241-AR-151, or 241-AR-3	None	DST Closure Plan	241-AR-151, 10	244-AR, T-15	Process blanks at 241-AR-151, G and B and 244-AR, T15
AR	V720	June 30, 2005	Flush	Process blank at 241-AR-151, or 241-AY-02D	None	DST Closure Plan	241-AR-151, 4	241-AY-02D, U-5	Isolation blank at 241-AY-02D, U5
AX	4506/C106	June 30, 2005	Flush	Process blank at 241-AX-155, or 241-AY-102	None	SST Closure Plan	241-AX-155, 2	241-AY-102	Admin lock at AZ-151 pump
AX	4509/4507	June 30, 2005	Flush	Process blank at 241-AX-155, or 241-AZ-101	None	SST Closure Plan	241-AX-155, 5	241-AZ-101	Isolation blank at 241-AX-155, 5
AX	4512/4600	June 30, 2005	Flush	Process blank at 241-AX-155, or 241-AZ-102	None	SST Closure Plan	241-AX-155, 4	241-AZ-102	Process blank at 241-AX-155, 4
AX	SN-400	June 30, 2005	Flush	Process blank at 241-AX-501, or 241-AX-B	None	SST Closure Plan	241-AX-501, U-3	241-AX-B, R-12	Isolation blanks at 241-AX-501, U3 and 241-AX-B, R12
AY	4522/4526/4027	June 30, 2005	Flush	Process blank at 101A, or 241-AX-152	None	DST Closure Plan	Leak Det. Pit 101A	241-AX-152, B	Process blank at LDP 101 A
AY	4522/4526/4027	June 30, 2005	Flush	Process blank at 101B, or 241-AX-152	None	DST Closure Plan	Leak Det. Pit 101B	241-AX-152, B	Process blank at LDP 101B
AY	4523/4526/4027	June 30, 2005	Flush	Process blank at 102A, or 241-AX-152	None	DST Closure Plan	Leak Det. Pit 102A	241-AX-152, B	Process blank at LDP 102-A
AY	PW-4528	June 30, 2005	Flush	Process blank at 241-AY-01F, or 241-AY-101	None	DST Closure Plan	241-AY-01F	241-AY-101,Riser 30A	Isolation blank at 241-AY-01F
AY	PW-4529	June 30, 2005	Flush	Process blank at 241-AY-02F, or 241-AY-102	None	DST Closure Plan	241-AY-02F	241-AY-102,Riser 30A	Open nozzle at 241-AY-02F
AY	PW-4531	June 30, 2005	Flush	Process blank at 241-AY-01F, or 241-AY-01A	None	DST Closure Plan	241-AY-01F	241-AY-01A	Not isolated. Emergency Use per Assumption 2 of Ecology January 2003 letter

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
AY	PW-4532	June 30, 2005	Flush	Process blank at 241-AY-02F, or 241-AY-02A	None	DST Closure Plan	241-AY-02F	241-AY-02A	Not isolated. Emergency Use per Assumption 2 of Ecology January 2003 letter
AY	SL-503	June 30, 2005	Flush	Process blank at 241-AY-02A, or 241-AY-02D	None	DST Closure Plan	241-AY-02A, U-3	241-AY-02D, U-2	Admin lock on 241-AY-02D pump
AY	SL-504	June 30, 2005	Flush	Process blank at 241-AY-02A, or 241-AY-02D	None	DST Closure Plan	241-AY-02A, U-8	241-AY-01D, U-2	Admin lock on 241-AY-01D pump
AY	SL-505	June 30, 2005	Flush	Process blank at 241-AY-01A, or 241-AY-01D	None	DST Closure Plan	241-AY-01A, U-12	241-AY-01D, U-3	Open nozzle at 241-AY-01D, U3
AZ	4602	June 30, 2005	Flush	Process blank at 241-AZ-151, or 241-AZ-101	None	DST Closure Plan	241-AZ-151	241-AZ-101, LEAK PIT	Process blank at 241-AZ-101 LDP
AZ	4603	June 30, 2005	Flush	Process blank at 241-AZ-101/102, or 241-AZ-151	None	DST Closure Plan	241-AZ-101/102	241-AZ-151	Process blank at 241-AZ-101/102 LDP
AZ	4604	June 30, 2005	Flush	Process blank at 241-AZ-102, or 241-AZ-151	None	DST Closure Plan	241-AZ-102 LDP	241-AZ-151	Process blank at 241-AZ-102 LDP
AZ	4606	June 30, 2005	Flush	Process blank at 241-AZ-02A, or 241-AZ-152	None	DST Closure Plan	241-AZ-02A, U-5	241-AZ-152, L-2	Process blank at 241-AZ-02A, U5 and isolation blank at 241-AZ-152, L2
AZ	4607	June 30, 2005	Flush	Process blank at 241-AZ-01A, or 241-AZ-152	None	DST Closure Plan	241-AZ-01A, U-5	241-AZ-152, L-3	Process blank at 241-AZ-01A, U5 and isolation blank at 241-AZ-152, L3
AY	4608/4550	June 30, 2005	Flush	Process blank at 241-AY-01A, or 241-AZ-152	None	DST Closure Plan	241-AY-01A, U-5	241-AZ-152, U-3	Isolation blank at 241-AY-01A, U5 and 241-AZ-152, U3
AZ	4609	June 30, 2005	Flush	Process blank at 241-AZ-02F, or 241-AZ-02A	None	DST Closure Plan	241-AZ-02F, U-1	241-AZ-02A,U3	Not isolated. Emergency Use per Assumption 2 of Ecology January 2003 letter
AZ	4610	June 30, 2005	Flush	Process blank at 241-AZ-02F, or 241-AZ-102	None	DST Closure Plan	241-AZ-02F, U2	241-AZ-102	Not isolated. Emergency Use per Assumption 2 of Ecology January 2003 letter
AZ	PW-4620	June 30, 2005	Flush	Process blank at 241-AZ-01F, or 241-AZ-101	None	DST Closure Plan	241-AZ-01F, U1	241-AZ-101,RISER 3	Isolation blank at 241-AZ-01F, U1
AZ	4621	June 30, 2005	Flush	Process blank at 241-AZ-01A, or 241-AZ-01C	None	DST Closure Plan	241-AZ-01A, U7	241-AZ-01C, U4	Isolation blank at 241-AZ-01A, U7
AZ	4622/3654	June 30, 2005	Flush	Process blank at 241-AZ-01A, or 241-AZ-01B	None	DST Closure Plan	241-AZ-01A, U2	241-AZ-01B, U3	Isolation blank at 241-AZ-01B, U3

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
AZ	PW-4623	June 30, 2005	Flush	Process blank at 241-AZ-01A, or 241-AZ-01F	None	DST Closure Plan	241-AZ-01A, U3	241-AZ-01F, U2	Not isolated. Emergency Use per Assumption 2 of Ecology January 2003 letter
AZ	D604	June 30, 2005	Flush	Process blank at 241-AZ-02C, or 241-AZ-02A	None	DST Closure Plan	241-AZ-02C,U4	241-AZ-02A,U7	Open nozzle at 241-AZ-02C, U4 and isolation blank at 241-AZ-02A, U7
AY	DR0051	June 30, 2005	None	None	None	DST Closure Plan	241-AY-101LDP	241-AY-101	In service per Assumption 4 of Ecology January 2003 letter
AY	DR0054	June 30, 2005	None	None	None	DST Closure Plan	241-AY-102LDP	241-AY-102	In service per Assumption 4 of Ecology January 2003 letter
AZ	DR0077	June 30, 2005	None	None	None	DST Closure Plan	241-AZ-02 LDP	241-AZ-102	In service per Assumption 4 of Ecology January 2003 letter
AZ	DR0078	June 30, 2005	Flush	Process blank at 241-AZ-102, or DR-0077	None	DST Closure Plan	241-AZ-101/102 ELDP	DR-0077	In service per Assumption 4 of Ecology January 2003 letter
AZ	DR0079	June 30, 2005	Flush	Process blank at DR-0077, or 241-AZ-154	None	DST Closure Plan	DR-0077	241-AZ-154	Drain line, Assumption 4 of Ecology January 2003 letter.
AZ	DR0080	June 30, 2005	Flush	Process blank at 241-AZ-02F, or 241-AZ-102	None	DST Closure Plan	241-AZ-02F	241-AZ-102	Drain line, Assumption 4 of Ecology January 2003 letter.
AZ	DR0084	June 30, 2005	None	None	None	DST Closure Plan	241-AZ-152 DRAIN	241-AZ-151	In service per Assumption 4 of Ecology January 2003 letter
AZ	DR0087	June 30, 2005	None	None	None	DST Closure Plan	TEST RISER	101/102 ELDP	In service per Assumption 4 of Ecology January 2003 letter
AZ	DR0088	June 30, 2005	None	None	None	DST Closure Plan	4507/4508 ENC DRAIN	101/102 ELDP	In service per Assumption 4 of Ecology January 2003 letter
AZ	DR0090	June 30, 2005	None	None	None	DST Closure Plan	241-AZ-101 LDP	241-AZ-101	In service per Assumption 4 of Ecology January 2003 letter
AZ	DR0091	June 30, 2005	None	None	None	DST Closure Plan	241-AZ-01F DRAIN	241-AZ-101	Drain line, Assumption 4 of Ecology January 2003 letter.

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
AZ	S603	June 30, 2005	Flush	Process blank at 241-AZ-152, or 241-AZ-02B	None	DST Closure Plan	241-AZ-152, L-7	241-AZ-02B, U-4	Isolation blank at 241-AZ-152, L7
AZ	S605	June 30, 2005	Flush	Process blank at 241-AZ-152, or 241-AZ-02C	None	DST Closure Plan	241-AZ-152, L-9	241-AZ-02C, U-1	Isolation blank at 241-Az-152, L9
AZ	S607	June 30, 2005	Flush	Process blank at 241-AZ-02A, or 241-AZ-02B	None	DST Closure Plan	241-AZ-02A	241-AZ-02B,U-3	Isolation blank at 241-AZ-02A, U2 and open nozzle at 241-AZ-02B, U#
AZ	S608	June 30, 2005	Flush	Process blank at 241-AZ-152, or 241-AZ-01B	None	DST Closure Plan	241-AZ-152, L-11	241-AZ-01B, U-1	Isolation blank at 241-AZ-152, L11
AZ	S609	June 30, 2005	Flush	Process blank at 241-AZ-152, or 241-AZ-01C	None	DST Closure Plan	241-AZ-152, L-12	241-AZ-01C, U-1	Isolation blank at 241-AZ-152, L12
AX	SL-500	June 30, 2005	Flush	Process blank at 241-AX-A, or 241-AZ-02A	None	SST Closure Plan	241-AX-A, L-5	241-AZ-02A, U-10	Isolation blank at 241-AZ-02A, U10
AZ	SL-501	June 30, 2005	Flush	Process blank at 241-AZ-01A, or 241-AZ-02A	None	DST Closure Plan	241-AZ-01A, U-10	241-AZ-02A, U-11	Isolation blank at 241-AZ-01A, U10 and 241-AZ-02A, U11
AZ	SN-600	June 30, 2005	Flush	Process blank at 241-AZ-02B, or 241-AX-A	None	DST Closure Plan	241-AZ-02B, U-5	241-AX-A, L-16	Admin lock at 244-A pump, input to 244-A cut and capped, 241-AW-B valve V-208 closed and admin lock
AZ	SN-601	June 30, 2005	Flush	Process blank at 241-AZ-02B, or 241-AZ-01C	None	DST Closure Plan	241-AZ-02B, U-6	241-AZ-01C, U-6	Open nozzle at 241-AZ-02B, U6 and 241-AZ-01C, U6
AZ	V-719	June 30, 2005	Flush	Process blank at 241-AZ-01A, or 241-AZ-01C	None	DST Closure Plan	241-AZ-01A,J7	241-AZ-01C, U4	Isolation blank at 241-AZ-01A, U7
AZ	V-719	June 30, 2005	Flush	Process blank at 241-AZ-152, or 241-AX-155	None	DST Closure Plan	241-AZ-152, U4	241-AX-155, U13	Admin lock at 241-AZ-151 pump
ER	V224	Last Transfer from ER-311 (CY 2003)	Flush	Process blank at 241-ER-311, or 241-ER-151	None	SST Closure Plan	241-ER-311	241-ER-151, U-1	Jumper dropped at 244-A, Admin lock at ER-311 pump
ER	V244 ER	Last Transfer from ER-311 (CY 2003)	Flush	Process blank at 241-ER-152, or 241-ER-153	None	SST Closure Plan	241-ER-152, 2	241-ER-153, 1	Jumper dropped at 244-A, Admin lock at ER-311 pump
SY	SN-283	June 30, 2005	Flush	Process blank at 242-S, or 241-SY-02E	None	DST Closure Plan	242-S, 13	241-SY-02E, D11	Open nozzle at 242-S, 13
SY	SN-280	June 30, 2005 (Upgrade or Ecology variance would allow use after this date)	Flush	Process blank at 241-SY-B, or 241-SY-A	None	DST Closure Plan	241-SY-B, R-19	241-SY-A, L-19	In service, subject to Ecology approved secondary containment standard variance
SY	SN-284	June 30, 2005	Flush	Process blank at 242-S, or 241-SY-02E	None	DST Closure Plan	242-S	241-SY-02E	Open nozzle in 242-S and process blank at 241-SY-02E
SY	SN-285	June 30, 2005	Flush	Process blank at 241-SY-A, or 241-SY-02A	None	DST Closure Plan	241-SY-A, L-11	241-SY-02A, J	In service, subject to Ecology approved secondary containment standard variance

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
SY	SN-286	June 30, 2005	Flush	Process blank at 241-SY-B, or 241-SY-02A	None	DST Closure Plan	241-SY-B, R-11	241-SY-02A, H	In service, subject to Ecology approved secondary containment standard variance
SY	SN-287	June 30, 2005	Flush	Process blank at 241-SY-02E, or 241-SY-02A	None	DST Closure Plan	241-SY-02E, D	241-SY-02A, K	Open nozzle at 242-S
SY	SN-276	June 30, 2005	Flush	Process blank at 241-SY-B, or 241-S-B	None	DST Closure Plan	241-SY-B, R-1	241-S-B, R-20	Isolation blank at 241-SY-B, R1 and process blank at 241-S-B, R20
SY	SN-277	June 30, 2005 (Upgrade or Ecology variance would allow use after this date)	Flush	Process blank at 241-SY-A, or 241-SY-02A	None	DST Closure Plan	241-SY-A, L-16	241-SY-02A, A	In service, subject to Ecology approved secondary containment standard variance
SY	SN-278	June 30, 2005 (Upgrade or Ecology variance would allow use after this date)	Flush	Process blank at 241-SY-B, or 241-SY-01A	None	DST Closure Plan	241-SY-B, R-16	241-SY-01A, A	In service, subject to Ecology approved secondary containment standard variance
SY	SN-275	June 30, 2005	Flush	Process blank at 241-SY-A, or 241-S-A	None	DST Closure Plan	241-SY-A, L-1	241-S-A, L-20	Process blank at 241-SY-A, L1 and 241-S-A, L20
SY	SN-279	June 30, 2005 (Upgrade or Ecology variance would allow use after this date)	Flush	Process blank at 241-SY-B, or 241-SY-03A	None	DST Closure Plan	241-SY-B, R-14	241-SY-03A, A	In service, subject to Ecology approved secondary containment standard variance
SY	SL-180	Inactive	Flushed after last use or gravity drained	Administrative	None	DST Closure Plan	241-SY-A, L-18	241-SY-B, R-18	Process blank at 241-SY-A, L18 and isolation blank at 241-SY-B, R18
SY	SL-179	June 30, 2005	Flush	Process blank at 241-SY-B, or 241-SY-03A	None	DST Closure Plan	241-SY-B, R-5	241-SY-03A, B	In service, subject to Ecology approved secondary containment standard variance
SY	SL-177	June 30, 2005	Flush	Process blank at 241-SY-A, or 241-SY-02A	None	DST Closure Plan	241-SY-A, L-9	241-SY-02A, B	In service, subject to Ecology approved secondary containment standard variance
SY	SL-178	June 30, 2005	Flush	Process blank at 241-SY-B, or 241-SY-01A	None	DST Closure Plan	241-SY-B, R-9	241-SY-01A, B	In service subject to Ecology approved secondary containment standard variance
A	241-A-417 Catch tank	June 2001	Pump tank to lowest level with existing pump.	Plug or install process blank on lines to tank. Weather seal	Quarterly level reading	SST Closure Plan			Declared complete in 2003, ORP letter 03-TOD-073
A	F-100	Pumping of condensate tank 417-A (June 2004)	Flush	Process blank at tank 417-A, or AX-501	None	SST Closure Plan	241-A-417, 22	241-AX-501, U-1, U-2	Isolation blank at 241-AX-501, U1 and U2
AX	241-AX-501 Valve pit	Pumping of condensate tank 417-A (June 2004)	None	Process blank lines to/from pit. Weather seal	None	SST Closure Plan			AX-501 weather sealed, blanks on all nozzles

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
AX	F-101	Pumping of condensate tank 417-A (June 2004)	Flush	Process blank at 241-AY-501, or 241-AX-501	None	SST Closure Plan	241-AX-501, L-1	241-AY-501	Isolation blank at 241-AX-501, L1
AX	F-102	Pumping of condensate tank 417-A (June 2004)	Flush	Process blank at 241-AX-152, or 241-AX-501	None	SST Closure Plan	241-AX-501, L-2	241-AX-152, B	Isolation blank at 241-AX-501, L2
AX	DR-0030	Pumping of condensate tank 417-A (June 2004)	None	None	None	SST Closure Plan	241-AX-501	241-A-417	241-A-417 weather sealed
AY	241-AY-501 Valve pit	Pumping of condensate tank 417-A (June 2004)	None	Process blank lines to/from pit. Weather seal.	None	DST Closure Plan			241-AY-501 weather sealed. Process blanks installed in pit, isolation blank at 241-AX-501, I1. Valves V-501, V-502, V-503, V-504 closed and valve operating handle removed.
AY	F-501	Pumping of condensate tank 417-A (June 2004)	Flush	Process blank at AY-501, or 241-AY-101, riser 8	None	DST Closure Plan	241-AY-501	241-AY-101, Riser 8	Isolation blank at 241-AX-501
AY	F-502	Pumping of condensate tank 417-A (June 2004)	Flush	Process blank at AY-501, or 241-AY-102, riser 8	None	DST Closure Plan	241-AY-501	241-AY-102, Riser 8	Isolation blank at 241-AX-501
AY	F-503/F-601	Pumping of condensate tank 417-A (June 2004)	Flush	Process blank at AY-501, or 241-AZ-102, riser 8	None	DST Closure Plan	241-AY-501	241-AZ-102, Riser 8	Isolation blank at 241-AX-501
AY	F-504	Pumping of condensate tank 417-A (June 2004)	Flush	Process blank at AY-501, or 241-AZ-101, riser 8	None	DST Closure Plan	241-AY-501	241-AZ-101, Riser 8	Isolation blank at 241-AX-501
AX	4505/B106/B1061	Later of last use of 241-AX-155 or Pumping of condensate tank 417-A (CY 2004)	Flush	Process blank at AX-152, or 241-AY-102	None	SST Closure Plan	241-AX-152, N-6	241-AY-102	Catch tank 241-AX-152 completed in 2002 per ORP letter 02-EMD-020. 241-AX-152 weather sealed.
AY	4502/B108/B1081	Later of last use of 241-AX-155 or Pumping of condensate tank 417-A (CY 2004)	Flush	Process blank at AX-152, or 241-AY-101	None	DST Closure Plan	241-AY-101	241-AX-152, 8	Catch tank 241-AX-152 completed in 2002 per ORP letter 02-EMD-020. 241-AX-152 weather sealed
AX	4511/B107	Later of last use of 241-AX-155 or Pumping of condensate tank 417-A (CY 2004)	Flush	Process blank at AX-152, or 241-AZ-102	None	SST Closure Plan	241-AX-152, 7	241-AZ-102	Isolation blank at 241-AX-152, 7
AX	4508/B105	Later of last use of 241-AX-155 or Pumping of condensate tank 417-A (CY 2004)	Flush	Process blank at AX-152, or 241-AZ-101	None	SST Closure Plan	241-AX-152, 5	241-AZ-101	Catch tank 241-AX-152 completed in 2002 per ORP letter 02-EMD-020. 241-AX-152 weather sealed
AX	241-AX-152 Catch tank	Later of last use of 241-AX-155 or Pumping of condensate tank 417-A (CY 2004)	Pump tank to lowest level with existing pump.	Process blank lines to/from tank. Weather seal	Quarterly level reading	SST Closure Plan			Completed in 2002, ORP letter 02-EMD-020

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
AX	V-713	Last use of 241-AX-155 (CY 2004)	None	None	None	SST Closure Plan	241-AX-155	241-AX-152	Isolation blank at 241-AY-02D, 241-AX-152 empty since may 2001, , floor drain sealed in 241-AX-155
AX	241-AX-155 Diversion box	Later of last transfer from 241-AZ-102, pit 02A, to 241-AY-101 or last transfer from 241-AZ-151 catch tank. (CY 2004)	None	Process blank lines to/from diversion box. Weather seal.	None	SST Closure Plan			Weather sealed. Admin lock at 241-AZ-151 transfer pump. Process and isolation blanks installed in diversion box.
AX	4503/C108	Later of last transfer from 241-AZ-102, pit 02A, to 241-AY-101 or last transfer from 241-AZ-151 catch tank. (CY 2004)	Flush	Process blank line at AX-155, or 241-AY-101	None	SST Closure Plan	241-AX-155, N-3	241-AY-101	Process blank at 241-AX-155, 3
AX	V-719	Later of last transfer from 241-AZ-102, pit 02A, to 241-AY-101 or last transfer from 241-AZ-151 catch tank. (CY 2004)	Flush	Process blank line at AX-155, or AZ-152	None	SST Closure Plan	241-AX-155, 13	241-AZ-152, U-4	Admin lock on 241-AZ-151 pump
AZ	241-AZ-152 Diversion box	Later of last transfer from 241-AZ-102, pit 02A, to 241-AY-101 or last transfer from 241-AZ-151 catch tank. (CY 2004)	None	Process blank lines to/from diversion box. Weather seal.	Quarterly level reading	DST Closure Plan			Weather sealed. Admin lock at 241-AZ-151 transfer pump. Process and isolation blanks installed in diversion box.
AZ	D-602	Last transfer from 241-AZ-102, pit 02A. (CY 2004)	Flush	Process blank line at 241-AZ-152, or 241-AZ-02A pit	None	DST Closure Plan	241-AZ-152, L-4	241-AZ-02A, U-4	Isolation blank at 241-AZ-152, L4 and process blank at 241-AZ-02A, U4
AZ	4605	Last transfer from 241-AZ-151 catch tank (CY 2004)	Flush	Process blank line at 241-AZ-151, or 241-AZ-152	None	SST Closure Plan	241-AZ-152, L-1	241-AZ-151, U-1	Admin lock at 241-AZ-151 pump
AZ	241-AZ-151 Catch tank	Last transfer from tank (CY 2004)	Pump tank to lowest level with existing pump.	Process blank lines to/from catch tank. Weather seal	Quarterly level reading	DST Closure Plan			241-AZ-151 weather sealed. Admin lock on 241-AZ-151 transfer pump. Input to tank cut and capped.
BX	244-BX Double contained receiver tank	Completion of saltwell transfers from B/BX/BY (CY 2004)	Pump tank to lowest level with existing pump.	Process blank lines to/from DCRT. Weather seal	Quarterly level reading	SST Closure Plan			244-BX weather sealed. Admin lock on 244-BX transfer pump. Input HIHTL removed.
ER	SN-9808	Last transfer from 244-BX DCRT (CY 2004)	Flush	Process blank line at 244-DCRT, or 241-ER-151	None	SST Closure Plan	241-ER-151, L-5	244-BX, N	Admin lock at 244-BX pump

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
ER	241-ER-151 Diversion box	Last transfer from 241-ER-311 (CY 2003)	None	Process blank lines to/from diversion box. Weather seal.	None	SST Closure Plan			Weather sealed, admin lock at 241-ER-311 pump, 244-BX pump, and dropped jumper at 244-A
ER	241-ER-311 Catch tank	Last transfer from 244-BX DCRT (CY 2004)	Pump tank to lowest level with existing pump.	Process blank lines at 241-ER-151, or 241-ER-152. Weather seal	Quarterly level reading	SST Closure Plan			Weather sealed ER-311, weather sealed ER-151, weather sealed ER-152, admin lock at 241-ER-311 pump, 244-BX pump, and dropped jumper at 244-A
ER	V-228	Last transfer from 244-BX DCRT (CY 2004)	Flush	Process blank lines at 241-ER-151, or 241-ER-153	None	SST Closure Plan	241-ER-151, U-10	241-ER-153, 2	Admin lock at 244-BX pump
ER	V-229	Last transfer from 241-ER-311 (CY 2003)	Flush	Process blank at 241-ER-152, or 241-ER-151	None	SST Closure Plan	241-ER-151, U-11	241-ER-152, 3	Admin lock at 241-ER-311 pump
ER	DR311	Last transfer from 241-ER-311 (CY 2003)	None	None	None	SST Closure Plan	241-ER-152	241-ER-311	ER151 and ER-311 weather sealed, admin lock on ER-311 pump
ER	V-226	Last transfer from 241-ER-311 (CY 2003)	None	None	None	SST Closure Plan	241-ER-151	241-ER-311	ER151 and ER-311 weather sealed, admin lock on ER-311 and 244-BX pumps
ER	V-226-1	Last transfer from 241-ER-311 (CY 2003)	None	None	None	SST Closure Plan	241-ER-151	241-ER-311	ER151 and ER-311 weather sealed, admin lock on ER-311 and 244-BX pumps
ER	241-ER-152 Diversion box	Last transfer from 241-ER-311 (CY 2003)	None	Process blank lines to/from diversion box. Weather seal.	None	SST Closure Plan			Weather sealed, admin lock at 241-ER-311 pump, 244-BX pump, and dropped jumper at 244-A
ER	241-ER-153 Diversion box	Last transfer from 241-ER-311 (CY 2003)	None	Process blank lines to/from diversion box. Weather seal.	None	SST Closure Plan			241-ER-153 weather sealed, admin lock at 241-ER-311 pump, 244-BX pump, and dropped jumper at 244-A
A	SN-234	Last transfer from 244-BX DCRT (CY 2004)	Flush	Process blank at 241-ER-153, or 244-A DCRT	None	SST Closure Plan	244-A, P-2	241-ER-153, 5	Admin lock at 241-ER-311 and 244-BX pumps, jumper removed at 244-A
A	SN-232	Last transfer from 241-ER-311 (CY 2003)	Flush	Process blank at 241-ER-153, or 244-A DCRT	None	SST Closure Plan	244-A, P-3	241-ER-153, 3	Process blank at 244-A, P3 and 241-ER-153, 3
ER	Drain from 241-ER-153 to 244-A	Last transfer from 241-ER-311 (CY 2003)	None	None	None	SST Closure Plan	241-ER-153	244-A DCRT	241-ER-153 weather sealed, admin lock at 241-ER-311 pump, 244-BX pump

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
A	244-A Double contained receiver tank	Later of last transfer from 241-ER-311 catch tank or cutting/capping of lines WT-SNL-3150 & WT-SLL-3160 at DCRT (June 30, 2005)	Pump tank to lowest level with existing pump.	Process blank lines to/from DCRT. Weather seal	Quarterly level reading	SST Closure Plan			244-A weather sealed. Cross-site cut and capped. Admin lock at 241-ER-311 transfer pump and 244-BX DCRT transfer pump. 241-ER-311, 241-ER-151, and 241-ER-152 weather sealed. Process blanks installed in 244-A pit.
A	SN-215	Last transfer from 244-A DCRT (June 30, 2005)	Flush	Process blank at 244-A DCRT, and/or 241-A-A valve pit	None	SST Closure Plan	241-A-A, L-16	244-A, P-7	Isolation blank at 244-A, P7, Valve V-208 and V-221 in 241-AW-B and 241-AN-B closed and admin locked
A	SN-216	Last transfer from 244-A DCRT (June 30, 2005)	Flush	Process blank at 244-A DCRT, and/or 241-A-B valve pit	None	SST Closure Plan	241-A-B, R-16	244-A, P-9	Admin lock at 244-A pump, input to 244-A cut and capped, Valve V-208 and V-221 in 241-AW-B and 241-AN-B closed and admin locked
A	LIQW-702	June 30, 2005 (Upgrade or Ecology variance would allow use after this date)	Flush	Process blank at 204-AR, or 241-A-A valve pit	None	DST Closure Plan	204-AR	241-A-A, L-11	Deferred use component, Ecology April 2005 letter, Valve V-208 and V-221 in 241-AW-B and 241-AN-B closed and admin locked
AX	SL-100	Completion of saltwell pumping of 241-A-101 (CY 2004)	Flush	Process blank at 241-A-B, or 241-AX-B valve pit	None	SST Closure Plan	241-AX-B	241-A-B	Isolation blank at 241-A-B, R9
A	SL-104	Completion of saltwell pumping of 241-A-101 (CY 2004)	Flush	Process blank at 241-A-A, or 241-A-B valve pit	None	SST Closure Plan	241-A-A	241-A-B	Admin lock at A-101 saltwell pump
A	SL-107	Completion of saltwell pumping of 241-A-101 (CY 2004)	Flush	Process blank at 241-A-A valve pit, or 241-A-101, 01H pit.	None	SST Closure Plan	241-A-A	241-A-101 01H	Admin lock at A-101 saltwell pump, Valve V-208 and V-221 in 241-AW-B and 241-AN-B closed and admin locked, admin lock at 204-AR
A	DR-311	Later of last transfer from 244-A DCRT or saltwell pumping of 241-A-101 (June 30, 2005)	None	None	None	SST Closure Plan	241-A-A	241-A-350, C	241-A-A weather sealed, admin lock at 244-A pump, input to 244-A cut and capped

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
A	SN-204	Last transfer from 244-A DCRT (June 30, 2005)	Flush	Process blank at 241-A-A, or 241-A-B valve pit	None	SST Closure Plan	241-A-A, L-19	241-A-B, R-19	Admin lock at 244-A pump, input to 244-A cut and capped, Valve V-208 in 241-AW-B closed and admin locked, admin lock at 204-AR
A	DR-310	Later of last transfer from 244-A DCRT or saltwell pumping of 241-A-101 (June 30, 2005)	None	None	None	SST Closure Plan	241-A-B	241-A-350	241-A-B weather sealed
AW	SN-220 (Bypass of 241-A-A would allow use after June 30, 2005)	Later of last transfer from 244-A DCRT or 204-AR (June 30, 2005)	Flush	Process blank at 241-A-A, or 241-AW-A valve pit	None	DST Closure Plan	241-AW-A, L-2	241-A-A, L-2	Admin lock at 244-A pump, input to 244-A cut and capped, valve V-208 at 241-AW-B VP closed and admin lock, valve V-221 in 241-AN-B closed and admin lock
A	SN-200/213	Latest of last transfer from 244-A DCRT, or 204-AR, or saltwell pumping of 241-A-101 (June 30, 2005)	Flush	Process blank at 241-A-A, or 241-AX-B valve pit	None	SST Closure Plan	241-A-B, R-1	241-AX-B, R-1	Process blank at 241-A-B, R1
A	241-A-A Valve pit	Latest of last transfer from 244-A DCRT, or 204-AR, or saltwell pumping of 241-A-101 (June 30, 2005)	None	Process blank lines to/from pit. Weather seal.	None	SST Closure Plan			Weather sealed, admin lock at 244-A pump, input to 244-A cut and capped, blanks installed
A	241-A-B Valve pit	Latest of last transfer from 244-A DCRT, or 204-AR, or saltwell pumping of 241-A-101 (June 30, 2005)	None	Process blank lines to/from pit. Weather seal.	None	SST Closure Plan			Weather sealed, admin lock at 244-A pump, input to 244-A cut and capped, blanks installed
AX	241-AX-A Valve pit	Saltwell pumping of 241-AX-101 (CY 2003)	None	Process blank lines to/from pit. Weather seal	None	SST Closure Plan			241-AX-A weather sealed. Process blank in 241-AX-B VP. Isolation and process blanks in A-B VP.
AX	241-AX-B Valve pit	Latest of saltwell pumping of 241-A-101, 241-AX-101 (CY 2004)	None	Process blank lines to/from pit. Weather seal	None	SST Closure Plan			241-AX-B weather sealed. Isolation and process blanks in A-B VP.
AX	SN-247	Latest of saltwell pumping of 241-A-101, 241-AX-101 (CY 2004)	Flush	Process blank line at 241-AX-B, or 241-AN-101, 01E pit	None	SST Closure Plan	241-AX-B, R-11	241-AN-01E, A	Process blanks at FDP-404A and 241-AX-B VP, R11
AX	SL-110	Saltwell pumping of 241-AX-101 (CY 2003)	Flush	Process blank line at 241-AX-A, or 241-AX-B pit	None	SST Closure Plan	241-AX-A	241-AX-B	Admin lock at AX-01A pump and isolation blank at 241-A-B VP, R9

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
AX	SL-108	Saltwell pumping of 241-AX-101 (CY 2003)	Flush	Process blank line at 241-AX-A, or 241-AX-101, 01A pit	None	SST Closure Plan	241-AX-A	241-AX-101, 01A	Admin lock at AX-01A pump and isolation blank at 241-A-B VP, R8
AX	SL-502	Later of last transfer from 244-A DCRT or 204-AR (June 30, 2005)	Flush	Process blank line at 241-AX-B, or 241-AY-102, 02D pit	None	SST Closure Plan	241-AX-B, R-16	241-AY-102, 02D, U-3	Admin lock at 241-AY-02D and 241-AY-01D pumps
AY	COB-AY-1 [line SL-502]	Later of last transfer from 244-A DCRT or 204-AR (June 30, 2005)	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Process blank in 241-A-B on SN-200 which in turn isolates SL-502
AY	Drain line DR-700 for COB-AY-1 [line SL-502]	Later of last transfer from 244-A DCRT or 204-AR (June 30, 2005)	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			COB-AY-1 weather sealed. Process blank in 241-A-B on SN-200 which in turn isolates SL-502.
AX	AX-A/B Pit drain line, DR-326/336	Latest of saltwell pumping of 241-A-101, 241-AX-101, transfer from 204-AR, or transfer from 244-A DCRT (June 30, 2005)	Flush	None	None	SST Closure Plan	AX Seal pot	241-AX-A/B	241-AX-A and B VPs weather sealed. Transfer paths isolated by process and isolation blanks in pits.
AX	AX seal pot, SP-137	Latest of saltwell pumping of 241-A-101, 241-AX-101, transfer from 204-AR, or transfer from 244-A DCRT (June 30, 2005)	Flush	None	Monitor level at 241-AY-102	SST Closure Plan			SP-137 weather sealed
AX	AX seal pot drain line DR-370	Latest of saltwell pumping of 241-A-101, 241-AX-101, transfer from 204-AR, or transfer from 244-A DCRT (June 30, 2005)	Flush	None	None	SST Closure Plan	AX Seal pot	241-AY-102, R24	SP-137 weather sealed
AX	COB-AX-24 [line SL-108]	Saltwell pumping of 241-AX-101 (CY 2003)	None	Cap/plug/flange mining lines and drain	None	SST Closure Plan			COB-AX-24 weather sealed. SL-108 isolated by process blank in 241-AX-A, L18 and 241-AX-101 transfer pump admin lock
AX	COB-AX-25 [line SL-108]	Saltwell pumping of 241-AX-101 (CY 2003)	None	Cap/plug/flange mining lines and drain	None	SST Closure Plan			COB-AX-25 weather sealed. SL-108 isolated by process blank in 241-AX-A, L18 and 241-AX-101 transfer pump admin lock
AX	COB-AX-19 [line SL-100]	Saltwell pumping of 241-A-101 (CY 2004)	None	Cap/plug/flange mining lines and drain	None	SST Closure Plan			Weather sealed. Process blank in 241-A-B VP on SL-100

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
AX	COB-AX-17 [line SL-100]	Saltwell pumping of 241-A-101 (CY 2004)	None	Cap/plug/flange mining lines and drain	None	SST Closure Plan			Weather sealed. Process blank in 241-A-B VP on SL-100
AX	COB-AX-15 [line SL-100]	Saltwell pumping of 241-A-101 (CY 2004)	None	Cap/plug/flange mining lines and drain	None	SST Closure Plan			Weather sealed. Process blank in 241-A-B VP on SL-100
A	COB-A-13 [line SL-100]	Saltwell pumping of 241-A-101 (CY 2004)	None	Cap/plug/flange mining lines and drain	None	SST Closure Plan			Weather sealed. Process blank in 241-A-B VP on SL-100
A	COB-A-11 [line SL-100]	Saltwell pumping of 241-A-101 (CY 2004)	None	Cap/plug/flange mining lines and drain	None	SST Closure Plan			Weather sealed. Process blank in 241-A-B VP on SL-100
AX	Drain line DR-314/317/320/322/329 for COBs-AX-19/17/15, A-13/11 [line SL-100]	Saltwell pumping of 241-A-101 (CY 2004)	None	Cap/plug/flange mining lines and drain	None	SST Closure Plan			Associated COBs weather sealed
AX	Drain line DR-325/330/333/347/348 for COBs-AX-20[line SL-101)/24/25 [line SL-108]	Saltwell pumping of 241-AX-101 (CY 2003)	None	Cap/plug/flange mining lines and drain	None	SST Closure Plan			Associated COB weather sealed
A	241-A-350 Catch tank	Last use of 241-A-A or 241-A-B valve pit (June 30, 2005)	Pump tank to lowest level with existing pump.	Process blank lines to/from DCRT	Quarterly level reading	SST Closure Plan			Weather sealed. Isolation and process blanks at 241-A-350. 241-A-350 transfer pump p admin lock.
A	PW-481/SN-234	Last use of catch tank 241-A-350 (June 30, 2005)	Flush	Process blank line at A-350 pump pit, or at 242-A	None	SST Closure Plan	241-A-350	242-A, 14	Admin lock at 241-A-350 pump
AW	SN-270	Last use of catch tank 241-A-350 (June 30, 2005)	Flush	Process blank line at 241-AW-102, pit 02E or at 242-A	None	SST Closure Plan	242-A, 34	241-AW-02E, A	In service, compliant line. Included in table in 2000 in error.
ER	V-361	Inactive	Flushed after last use or gravity drained	Process blank at 241-ER-151, or 241-UX-154	None	SST Closure Plan	241-ER-151	241-UX-154	Blank nozzles in 241-ER-151 and 241-UX-154
ER	241-EW-151 Vent station	Inactive	None	Administrative	None	SST Closure Plan			Weather sealed, component of old cross-site transfer line which was removed from service in the late 1990's
ER	241-EW-151 Catch tank	Inactive	None	Weather seal	None	SST Closure Plan			Weather sealed, component of old cross-site transfer line which was removed from service in the late 1990's
UX	241-UX-154 Diversion box	Inactive	None	Weather seal	None	SST Closure Plan			Weather sealed

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

	Description of Component	Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
UX	241-UX-302A Catch tank	June 30, 2005	Pump tank to lowest level with existing pump.	Process blank lines to/from tank. Weather seal	Quarterly level reading	SST Closure Plan			Declared assumed leaker, final weather seal of pump pit to occur after WAC 173-303-640 recovery action complete. PCSACs data indicates tank has been isolated.
UX	V-503/4700	Inactive	Flushed after last use or gravity drained	Administrative	None	SST Closure Plan	241-UX-154	241-S-151	Isolation blank at 241-SY-B, R15 and open nozzle at ER-151 which in turn isolate V-503/4700
UX	V-505/4701	Inactive	Flushed after last use or gravity drained	Administrative	None	SST Closure Plan	241-UX-154	241-S-151	Admin lock at UX-302C pump and out-of-service U-221
TX	Line from PFP to 244-TX valve pit SN-202/203	Later of last transfer from PFP or bypassing of 244-S valve pit (CY 2004)	Flush	Process blank at PFP, or 244-TX valve pit	None	SST Closure Plan	PFP	244-TX	Line cut and capped at PFP
TX	241-TX-154 Diversion box	June 30, 2005	None	Process blank lines to/from diversion box. Weather seal.	None	SST Closure Plan			Weather sealed, admin lock at TX-302C and S-304 pump
TX	V-387	June 30, 2005	Flush	Process blank at 241-TX-152, or 241-TX-154	None	SST Closure Plan	241-TX-152	241-TX-154	Admin lock at 241-TX-302C and 241-S-304
TX	241-TX-302C Catch tank	Inactive	Pump tank to lowest level with existing pump.	Administrative	Quarterly level reading	SST Closure Plan			Tank pumped to lowest level, admin lock at TX-302C pump
TX	V-739	June 30, 2005	Flush	Process blank at TX-302C pump pit, or 241-TX-154	None	SST Closure Plan	241-TX-302C	241-TX-154	Admin lock at TX-302C pump
TX	Drain line from 241-TX-154	June 30, 2005	Flush	Process blank at 241-TX-302C pump pit, or 241-TX-154	None	SST Closure Plan	241-TX-154	241-TX-302C	Weather sealed, admin lock at TX-302C pump
TX	Diversion box 241-TX-152	Latest of last transfer from PFP, 244-TX DCRT, or bypassing of 244-S valve pit (June 30, 2005)	None	Process blank lines to/from diversion box. Weather seal.	None	SST Closure Plan			Weather sealed, admin lock at 241-TX-302C, 244-S, and 244-TX transfer pumps, Valve V-226 in 241-SY-A closed and admin lock, isolation blank installed at nozzle U5 and U10, process blank at nozzle U3
TX	V-408	Latest of last transfer from PFP, 244-TX DCRT, or bypassing of 244-S valve pit (June 30, 2005)	Flush	Process blank at 244-TX pump pit, or 241-TX-152	None	SST Closure Plan	244-TX	241-TX-152	244-TX DCRT weather sealed. 241-TX-152 weather sealed. V-408 is 241-TX-152 drain line.

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
U	V-398	Latest of last transfer from PFP, 244-TX DCRT, or bypassing of 244-S valve pit (June 30, 2005)	Flush	Process blank at 241-U-152, or 241-TX-152	None	SST Closure Plan	241-U-152	241-TX-152	244-TX DCRT weather sealed. Process blank in 241-TX-152 and open nozzle in 241-TX-154. 241-TX-152 weather sealed.
U	V-404	Latest of last transfer from PFP, 244-TX DCRT, or bypassing of 244-S valve pit (June 30, 2005)	Flush	Process blank at 241-U-152, or 241-TX-152	None	SST Closure Plan	241-U-152	241-TX-152	Admin lock at 244-TX pump and 241-SY-A V-226
TX	V-402	Latest of last transfer from PFP, 244-TX DCRT, or bypassing of 244-S valve pit (June 30, 2005)	Flush	Process blank at 244-TX pump pit, or 241-TX-152	None	SST Closure Plan	244-TX	241-TX-152	Admin lock at 244-TX pump and 241-SY-A V-226
U	V-422/V-452	Latest of last transfer from PFP, 244-TX DCRT, or bypassing of 244-S valve pit (June 30, 2005)	Flush	Process blank at 241-U-151, or 241-U-152	None	SST Closure Plan	241-U-151	241-U-152	Admin lock at 244-TX pump and 241-SY-A V-226
U	V421/V-453	Latest of last transfer from PFP, 244-TX DCRT, or bypassing of 244-S valve pit (June 30, 2005)	Flush	Process blank at 241-U-151, or 241-U-152	None	SST Closure Plan	241-U-151	241-U-152	Admin lock at 241-TX-302C pump
U	241-U-151 Diversion box	Latest of last transfer from PFP, 244-TX DCRT, or bypassing of 244-S valve pit (June 30, 2005)	None	Process blank lines to/from diversion box. Weather seal.	None	SST Closure Plan			Weather sealed, admin locks at 241-UX-302A, 241-S-304, and 241-TX-302C pumps
U	Drain line from 241-U-152	Latest of last transfer from PFP, 244-TX DCRT, or bypassing of 244-S valve pit (June 30, 2005)	Flush	Process blank at 241-U-301B, or 241-U-152	None	SST Closure Plan	241-U-152	241-U-301B	Weather sealed, admin locks at 241-UX-302A, 241-S-304, and 241-TX-302C pumps
U	Drain line from 241-U-151	Latest of last transfer from PFP, 244-TX DCRT, or bypassing of 244-S valve pit (June 30, 2005)	Flush	Process blank at 241-U-151, or 241-U-301B	None	SST Closure Plan	241-U-151	241-U-301B	Weather sealed, admin locks at 241-UX-302A, 241-S-304, and 241-TX-302C pumps
U	241-U-301B Catch tank	Latest of last transfer from PFP, 244-TX DCRT, or bypassing of 244-S valve pit (June 30, 2005)	Pump tank to lowest level with existing pump.	Process blank lines to/from tank. Weather seal	Quarterly level reading	SST Closure Plan			241-U-302B weather sealed. Admin lock on transfer pump. 241-U-152 weather sealed. All 241-U-152 lines isolated. 241-U-151 weather sealed. All 241-U-151 lines isolated.

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
U	V-455	Latest of last transfer from PFP, 244-TX DCRT, or bypassing of 244-S valve pit (June 30, 2005)	Flush	Process blank at 241- U-151, or 241-S-151	None	SST Closure Plan	241-U-151	241-S-151	Admin lock at 241-TX-302C and 241-S-304 pumps
U	V-456	Latest of last transfer from PFP, 244-TX DCRT, or bypassing of 244-S valve pit (June 30, 2005)	Flush	Process blank at 241- U-151, or 244-S pump pit	None	SST Closure Plan	241-U-151	244-S	Admin lock at 244-TX pump, valve V-226 in SY-A VP closed and admin lock
S	241-S-151 Diversion box	Latest of last transfer from PFP, 244-TX DCRT, or bypassing of 244-S valve pit (June 30, 2005)	None	Process blank lines to/from diversion box. Weather seal.	None	SST Closure Plan			241-S-151 weather sealed. Isolation blanks in pit. 244-S transfer pump admin lock, isolation blank at 241-SY-B VP, V-226 closed and admin lock in 241-SY-A VP, UX-302A transfer pump admin lock, admin lock at TX-154 CT 302C transfer pump.
S	V-510	Last transfer from 241-S-304 catch tank (June 30, 2005)	Flush	Process blank at 241-S-151, or 241-S-304 pump pit	None	SST Closure Plan	241-S-151	241-S-304	Admin lock at 241-S-304 and TX-302C pumps
S	V-520	June 30, 2005	Flush	Process blank at 241-S-151, or 244-S pump pit	None	SST Closure Plan	241-S-151	244-S	Admin lock at 241-TX-302C, 241-S-304, and 241-UX-302A pumps
S	V-522	Inactive	Flushed after last use or gravity drained	Process blank at 241-S-151, or 244-S pump pit	None	SST Closure Plan	241-S-151	244-S	Isolation blank at 241-SY-B, R15 and open nozzle in ER-151 which isolates V-522
S	V-542	Last transfer from 241-S-304 catch tank (June 30, 2005)	Flush	Process blank at 241-S-151, or 241-S-304 pump pit	None	SST Closure Plan	241-S-151	241-S-304	241-SY-A V-226 closed and admin locked, admin lock at 244-TX DCRT pump
S	V-560	Later of last transfer from 241-S-304 catch tank (June 30, 2005)	Flush	Process blank at 241-S-151, or 244-S pump pit	None	SST Closure Plan	241-S-151	244-S	Admin lock at 241-TX-302C and 241-S-304
S	241-S-304 Catch tank	Latest of last transfer from PFP, 244-TX DCRT, catch tank U-301B, catch tank S-304, or bypassing of 244-S valve pit (June 30, 2005)	Pump tank to lowest level with existing pump.	Process blank lines to/from tank. Weather seal	Quarterly level measurement	SST Closure Plan			241-S-151 weather sealed. 241-S=304 transfer pump admin lock.

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
S	244-S Double contained receiver tank	Latest of last transfer from PFP, 244-TX DCRT, catch tank S-304, or bypassing of 244-S valve pit (June 30, 2005)	Pump tank to lowest level with existing pump.	Process blank lines to/from tank. Weather seal	Quarterly level measurement	SST Closure Plan			244-S weather sealed. Process and isolation blanks in pit. V-226 in 241-SY-A VP closed and admin lock, isolation blank in 241-SY-B VP, 244-TX transfer pump admin lock, 241-UX-302A transfer pump admin lock, 244-TX out-of-service, transfer line from 219-S cut and capped, TX-154 and associated CT 302C isolated with admin lock on CT transfer pump, ER-151 isolated.
SY	V-561	Last transfer from 244-S DCRT (June 30, 2005)	Flush	Process blank line at 244-S, or 241-SY-B	None	DST Closure Plan	241-SY-B	244-S	Isolation blank at 241-SY-B, R15 and open nozzle in ER-151 which isolates V-561
SY	V-562	Last transfer from 244-S DCRT (June 30, 2005)	Flush	Process blank line at 244-S, or 241-SY-B	None	DST Closure Plan	241-SY-A	244-S	Admin lock on 244-TX pump, valve V-226 in 241-SY-A VP closed and admin lock
S	241-S-A Valve pit	Last saltwell transfer from S/SX farms (CY 2004)	None	Process blank lines to/from diversion box. Weather seal.	None	SST Closure Plan			241-S-A Valve Pit is use for 241-S-102 and 241-S-112 retrieval. SST equipment used to transfer retrieval liquid to DST.
S	241-S-B Valve pit	Last saltwell transfer from S/SX farms (CY 2004)	None	Process blank lines to/from diversion box. Weather seal.	None	SST Closure Plan			241-S-B VP weather sealed. Process and isolation blanks installed in pit. Process blank on SL-134 in 241-S-A VP.
AW	COB-AW-501 (Line SL-168)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Deferred use, upgrade required, process blank at 242-A
AW	COB-AW-503 (Line SL-168)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Deferred use, upgrade required, process blank at 242-A
AW	COB-AW-505 (Line SL-168)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Deferred use, upgrade required, process blank at 242-A
AW	COB-AW-507 (Line SL-168)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Deferred use, upgrade required, process blank at 242-A
AW	COB-AW-509 (Line SL-165)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			COB removed

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
AW	COB-AW-511 (Line DR-334)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			COB removed
AW	COB-AW-502 (Line SL-167)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			COB removed
AW	COB-AW-504 (Line SL-167)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			COB removed
AW	COB-AW-506 (Line SL-167)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			COB removed
AW	COB-AW-508 (Line SL-167)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			COB removed
AW	COB-AW-512 (Line DR-334)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			COB removed
AW	COB-AW-510 (Line SL-166)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			COB removed
AN	COB-AN-1 (Line SL-160)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Weather sealed. Isolation blank in AN-B VP on SL-160, isolation blank at 241-AZ-02A.
AN	COB-AN-2 (Line SN-260)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Weather sealed. Admin lock at V-221 in AN-B VP and V-208 in AW-B VP. 244-A isolated
AN	COB-AN-3 (Line SL-160)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Weather sealed. Isolation blank in AN-B VP on SL-160, isolation blank at 241-AZ-02A.
AN	COB-AN-4 (Line SN-260)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Weather sealed. Admin lock at V-221 in AN-B VP and V-208 in AW-B VP. 244-A isolated
AN	COB-AN-5 (Line SL-160)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Weather sealed. Isolation blank in AN-B VP on SL-160, isolation blank at 241-AZ-02A.
AN	COB-AN-6 (Line SN-260)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Weather sealed. Admin lock at V-221 in AN-B VP and V-208 in AW-B VP. 244-A isolated
AN	COB-AN-7 (Line SL-161)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			COB removed
AN	COB-AN-8 (Line SL-164)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			COB removed
AN	COB-AN-9 (Line SL-167)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			COB removed
AZ	COB-AZ-1 (Line SN-600)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Weather sealed. Admin lock at V-221 in AN-B VP and V-208 in AW-B VP. 244-A isolated.

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
AZ	COB-AZ-2 (Line SL-500)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Weather sealed. Process blank on SN-210 in AX-B VP. Isolation blank on SL-500 at 241-AZ-02A.
AZ	COB-AZ-3 (Line SN-600)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Weather sealed. Admin lock at V-221 in AN-B VP and V-208 in AW-B VP. 244-A isolated.
AZ	COB-AZ-4 (Line SL-500)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Weather sealed. Process blank on SN-210 in AX-B VP. Isolation blank on SL-500 at 241-AZ-02A
AZ	COB-AZ-5 (Line SN-600)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Weather sealed. Admin lock at V-221 in AN-B VP and V-208 in AW-B VP. 244-A isolated.
AZ	COB-AZ-6 (Line SL-500)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Weather sealed. Process blank on SN-210 in AX-B VP. Isolation blank on SL-500 at 241-AZ-02A
AZ	COB-AZ-7 (Line SN-600)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Weather sealed. Admin lock at V-221 in AN-B VP and V-208 in AW-B VP. 244-A isolated.
AZ	COB-AZ-8 (Line SL-500)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Weather sealed. Process blank on SN-210 in AX-B VP. Isolation blank on SL-500 at 241-AZ-02A
AZ	COB-AZ-9 (Line SN-600)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Weather sealed. Admin lock at V-221 in AN-B VP and V-208 in AW-B VP. 244-A isolated.
AZ	COB-AZ-10 (Line SL-500)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Weather sealed. Process blank on SN-210 in AX-B VP. Isolation blank on SL-500 at 241-AZ-02A
AZ	241-AZ-154 Catch tank	Inactive	Pumped tank to lowest level with existing pump	Weather seal	None	DST Closure Plan			Weather sealed. Admin lock on transfer pump

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
B	241-B-302B Catch tank	Inactive	Pumped tank to lowest level with existing pump	Weather seal	None	SST Closure Plan			RCRA Past Practice Unit, out-of-service. IMUST isolated in 1985. Not monitored. Last known volume 4930 gallons. Close per TPA Milestone M-45-00.241-B-154 weather sealed. Isolation and process blanks in 221-B and 241-B-154. Open nozzles in 241-B-154, 241-B-152, 241-B-151, and 241-C-152.
AW	COB-A-30 (DR-334)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			COB removed
AX	COB-A-10 (Line SL-101)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	SST Closure Plan			Weather sealed. Process blank at 241-AX-A VP SL-101. Isolation blank at 241-A-A VP SL-101
AX	COB-AX-14 (Line SL-101)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	SST Closure Plan			Weather sealed. Process blank at 241-AX-A VP on SL-101. Isolation blank at 241-AX-A VP on SL-101
AX	COB-A-12 (Line SL-101)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	SST Closure Plan			Weather sealed. Process blank at 241-AX-A VP SL-101. Isolation blank at 241-A-A VP SL-101
AX	COB-AX-16 (Line SL-101)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	SST Closure Plan			Weather sealed. Process blank at 241-AX-A VP on SL-101. Isolation blank at 241-AX-A VP on SL-101
AX	COB-AX-18 (Line SL-101)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	SST Closure Plan			Weather sealed. Process blank at 241-AX-A VP on SL-101. Isolation blank at 241-AX-A VP on SL-101
AX	Drain line DR-301/314/315/317/318/321/321/323 for COBs A-10/12, AX-14/16/18	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	SST Closure Plan			Weather sealed
SY	COB-SY-1 (Line SL-175)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Weather sealed. Process blank at 241-SY-A VP SL-175
SY	COB-SY-2 (Line SL-176)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Weather sealed. Isolation blank at 241-SY-B VP SL-176 and in 241-S-152

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
SY	COB-SY-3 (Line SL-175)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Weather sealed. Process blank at 241-SY-A VP SL-175
SY	COB-SY-4 (Line SL-176)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Weather sealed. Isolation blank at 241-SY-B VP SL-176 and in 241-S-152
SY	COB-SY-5 (Line SL-175)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Weather sealed. Process blank at 241-SY-A VP SL-175
SY	COB-SY-6 (Line SL-176)	June 30, 2005	None	Cap/plug/flange mining lines and drain	None	DST Closure Plan			Weather sealed. Isolation blank at 241-SY-B VP SL-176 and in 241-S-152
A	241-A-151 Diversion box	June 30, 2005	None	Process blank lines to/from diversion box. Weather seal.	None	SST Closure Plan			Weather sealed. PUREX shutdown. All lines isolated by process blanks or open nozzles. Transfer lines have isolation blanks in 241-A-152 and 241-A-B VP.
AR	241-AR-151 Diversion box	Inactive	None	Process blank lines to/from diversion box. Weather seal.	None	SST Closure Plan			Weather sealed and process blanks installed. Has HIHTL connected.
AY	241-AY-151 Diversion box	Inactive	None	Process blank lines to/from diversion box. Weather seal.	None	DST Closure Plan			241-AY-151 weather sealed, open nozzle at 241-A-153, 241-AX-151 weather sealed, process blank at 241-AX-152, isolation blank at 241-AY-01A.
AY	241-AY-152 Diverter station	Inactive	None	Process blank lines to/from diversion box. Weather seal.	None	DST Closure Plan			241-AY-152 weather sealed, all nozzles open or have blanks.
AX	241-AX-151 Diversion box	Inactive	None	Process blank lines to/from diversion box. Weather seal.	None	SST Closure Plan	Line 4020	241-AY-151	Weather sealed.
AX	241-AX-152 Diversion box	Inactive	None	Process blank lines to/from diversion box. Weather seal.	None	SST Closure Plan			Weather sealed. Isolation blank at 241-AX-501, L2.
U	241-U-152 Diversion box	Latest of last transfer from PFP, 244-TX DCRT, or bypassing of 244-S valve pit (June 30, 2005)	None	Process blank lines to/from diversion box. Weather seal.	None	SST Closure Plan			Weather sealed, blanks installed, admin lock at 241-TX-302C and 244-TX pumps, 241-SY-A V-226 closed and admin lock.
TX	241-TX-155 Diversion box	Inactive	None	Process blank lines to/from diversion box. Weather seal.	None	SST Closure Plan	Line V-410	241-TX-154	Weather sealed, open nozzles or isolation blanks installed.

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
A	241-A-302A Catch tank	Inactive	Pump tank to lowest level with existing pump	Process blank lines to/from tank. Weather seal.	Quarterly level readings	SST Closure Plan			Weather sealed. 241-A-151 weather sealed. PUREX shutdown. Proc3ess blank at 241-A-A, R11.
TX	244-TX Double contained receiver tank	June 30, 2005	Pump tank to lowest level with existing pump	Process blank lines to/from tank. Weather seal.	Quarterly level readings	SST Closure Plan			Weather sealed. Isolation and process blanks installed in pit. PFP input cut and capped. 241-TX-152 weather sealed. Admin lock on 244-TX transfer pump.
U	244-U Double contained receiver tank	This DCRT never used	None	Blanked lines to/from tank. Weather sealed.	None	SST Closure Plan			Never in service, inputs cut and capped or have isolation blanks.
A	241-A-302B Catch tank	Inactive	Pump tank to lowest level with existing pump	Weather seal	Quarterly level readings	SST Closure Plan			Process blank at 241-A-152, 241-A-152 weather sealed, all 241-A-152 nozzles are sealed with process or isolation blanks. RPP IMUST isolated in 1985, stabilized in 1990. Close per TPA Milestone M-45-00.
S	241-S-302A Catch tank	Inactive	Pump tank to lowest level with existing pump	Weather seal	Quarterly level readings	SST Closure Plan			241-S-152 weather sealed, 241-S-151 floor drain grouted, isolation blank at 241-S-151. CPP IMUST.
AX	4020	Inactive	Flush	Administrative	None	SST Closure Plan	241-AX-151	241-AY-151	241-AX-151 and 241-AY-151 weather sealed.
AX	4022	Inactive	Flush	Administrative	None	SST Closure Plan	241-AX-152-CT	241-AX-151	Isolation blank at 241-AX-152-CT.
AZ	D-603	June 30, 2005	Flush	Administrative	None	DST Closure Plan	241-AZ-01A, U-4	241-AZ-152, L-5	Isolation blank at 241-AZ-01A, U4 and 241-AZ-152, L5.
ER	V-244 CR	Inactive	Flush	Administrative	None	SST Closure Plan	241-ER-153, 9	244-CR-3, U-13	Isolation blank at 241-ER-153, 9
AX	4001	Inactive	Flush	Administrative	None	SST Closure Plan	241-AX-151, D cell	Capped	241-AX-151 weather sealed
A	4001/T029	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-B, R12	202-A, T029	Process blank at 241-A-B, R12 and 202-A, T029
A	4004/G341/4029/V029	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-A, L12	202-A (Purex)	Process blank at 241-A-A, L12 and 202-A
A	D-008	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-151, U-25	202-A	Open nozzle at 241-A-151, U25, process blank at 202-A

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
A	D-020	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-151, U-19	202-A	Process blank at 241-A-151, U19, isolation blank at 202-A
A	D-040	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-151, U-27	202-A	Open nozzle at 241-A-151, U27, process blank at 202-A
A	D-070	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-151, U-26	202-A	Open nozzle at 241-A-151, U26, process blank at 202-A
A	D-149	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-151, U-18	202-A	Open nozzle at 241-A-151, U18, process blank at 202-A
A	D-186	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-151, U-5	202-A	Open nozzle at 241-A-151, U5, process blank at 202-A
A	E-006	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-151, U-24	202-A	Open nozzle at 241-A-151, U24, process blank at 202-A
A	E-167	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-151, U-23	202-A	Open nozzle at 241-AW-A VP, process blank at 202-A
A	F-241	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-151, U-21	202-A	Open nozzle at 241-A-151, U21, process blank at 202-A
A	F-274	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-151, U-9	202-A, F18	Process blank at 241-AW-B, isolation blank at 202-A
A	F-377	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-151, U-14	202-A	Open nozzle at 241-151-A, U14, process blank at 202-A
A	F-429	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-151, U-13	202-A	Open nozzle at 241-A-151, U13, process blank at 202-A
A	F-719	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-151, U-20	202-A	Open nozzle at 241-A-151, U20, process blank at 202-A
A	F-791	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-151, U-8	202-A	Open nozzle at 241-A-151, U8, process blank at 202-A
A	G-057	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-151, U-17	202-A	Open nozzle at 241-A-151, U17, process blank at 202-A
A	G-180	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-151, U-11	202-A	Open nozzle at 241-A-151, U11, process blank at 202-A
A	M-044	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-151, U-10	202-A	Open nozzle at 241-A-151, U10
A	M-045	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-151, U-22	202-A	Open nozzle at 241-A-151, U22
A	R-165	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-151, U-12	202-A	Open nozzle at 241-A-151, U12

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
A	R-345	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-151, U-15	202-A, R-8	Process blank at 241-AW-B VP
A	U-039	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-151, U-6	202-A	Open nozzle at 241-A-151, U6
A	U-136	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-151, U-7	202-A	Isolated in 202-A
A	V-001	Inactive	None	Administrative	None	SST Closure Plan	241-A-151, U-3	Spare	Open nozzle at 241-A-151, U3
A	V-002	Inactive	None	Administrative	None	SST Closure Plan	241-A-151, U-2	Spare	Open nozzle at 241-A-151, U2
A	V-003	Inactive	None	Administrative	None	SST Closure Plan	241-A-151, U-1	Spare	Open nozzle at 241-A-151, U1
A	DR-301	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-350 Catch tank	Clean out box # A-4	COB A-4 weather sealed
A	DR-302	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-350 Catch tank	Clean out box # A-2	COB A-2 weather sealed
A	DR-307	Inactive	Flush	Administrative	None	SST Closure Plan	241-A-A/A-B	241-A-350	241-A-A/A-B and 241-A-350 weather sealed
AX	SL-101	Inactive	Flush	Administrative	None	SST Closure Plan	241-AX-A	241-A-A	Process blank at 241-AX-A and isolation blank at 241-A-A
U	SL-107	Inactive	Flush	Administrative	None	SST Closure Plan	241-U-111	241-U-C	Process blank at 241-U-111
AX	SL-109	Inactive	Flush	Administrative	None	SST Closure Plan	241-AX-B, R-7	241-AX-02A, A	Process blank at 241-AX-B, R7 and 241-AX-02A, A
BY	SN-208	Inactive	Flush	Administrative	None	SST Closure Plan	241-BY-101	244-BX	Isolation blank at 241-BY-101
U	SN-216/282	June 30, 2005	Flush	Administrative	None	SST Closure Plan	241-U-D	241-SY-B	Isolation blank at 241-U-D and process blank at 241-SY-B
ER	V-362	Inactive	Flush	Administrative	None	SST Closure Plan	241-ER-151	241-UX-154	Open nozzle at 241-ER-151 and 241-UX-154
ER	V-363	Inactive	Flush	Administrative	None	SST Closure Plan	241-ER-151	241-UX-154	Open nozzle at 241-ER-151 and 241-UX-154
ER	V-364	Inactive	Flush	Administrative	None	SST Closure Plan	241-ER-151	241-UX-154	Open nozzle at 241-ER-151 and 241-UX-154
ER	V-366	Inactive	Flush	Administrative	None	SST Closure Plan	241-ER-151	241-UX-154	Open nozzle at 241-ER-151 and 241-UX-154
TX	V-406	June 30, 2005	Flush	Administrative	None	SST Closure Plan	244-TX	241-TX-152	Open nozzle at 244-TX and isolation blank at 241-TX-152
TX	V-410	Inactive	Flushed after last use or gravity drained	Administrative	None	SST Closure Plan	241-TX-155	241-U-151	Isolation blank at 241-TX-155 and 241-U-151
U	V-473	Inactive	Flushed after last use or gravity drained	Administrative	None	SST Closure Plan	241-U-301B	241-U-252	Admin lock at 241-U-301B pump
SY	PW-475	June 30, 2005	Flush	Process blank at 241-SY-02A, or 241-SY-02B	None	DST Closure Plan	241-SY-02A	241-SY-02B	Isolation blank at 241-SY-02A and process blank at 241-SY-02B

TABLE OF DISPOSITION OF DOUBLE-SHELL TANK SYSTEM
COMPONENTS NOT IN USE BEYOND JUNE 30, 2005

Description of Component		Description of When Component Removed from Service	Method of Stabilization of Liquid/Waste Contents	Method of Isolation to Prevent Use	Monitoring to Assure Component Remains Free of Liquid/Waste	Final Disposition	END PT A-COMP	END PT B-COMP	Actual Isolation Method
SY	PW-476	June 30, 2005	Flush	Process blank at 241-SY-02A, or 241-SY-02C	None	DST Closure Plan	241-SY-02A	241-SY-02C	Isolation blank at 241-SY-02A and process blank at 241-SY-02C
SY	DR-375	June 30, 2005	None	Process blank at 241-COBs, or 241-SY-02D	None	DST Closure Plan	SY COBs	241-SY-02D	Process blank at 241-SY-A VP on SL-175. Associated COB weather sealed.
SY	DR-376	June 30, 2005	None	Process blank at 241-SY-A, or 241-SY-B	None	DST Closure Plan	241-SY-A & B	241-SY-02D	Drain line, Assumption 4 of Ecology January 2003 letter.
SY	SL-175/SL-138	June 30, 2005	Flush	Process blank at 241-SY-A, or 242-S	None	DST Closure Plan	241-SY-A	242-S	Isolation blank at 241-SY-A