Attachment ES-1

Waste Site Reclassification Form

Date Submitted: 2/2/99 **Originator:** F. M. Corpuz **Phone:** 373-1661	**Operable Unit(s):** 100-DR-1 **Waste Site ID:** 100-D-21 Sludge Pit (Also Known As 107-D2) **Type of Reclassification Action:** Rejected ☐ **Closed Out X** No Action ☐	**Control Number:** 98-066 **Lead Agency:** Ecology 50627

This form documents agreement among the parties listed below authorizing classification of the subject unit as rejected, closed out, or no action and authorizing backfill of the site, if appropriate. Final removal from the NPL of no action or closed-out sites will occur at a future date.

Description of current waste site condition:

Remedial action at this site has been performed in accordance with remedial action objectives and goals established by the U.S. Environmental Protection Agency and the Washington State Department of Ecology, in concurrence with the U.S. Department of Energy, Richland Operations Office. The selected remedial action was: (1) excavating the site to the extent required to meet specified soil cleanup levels, (2) disposing of contaminated excavation materials at the Environmental Restoration and Disposal Facility (ERDF) at the 200 Area of the Hanford Site, and (3) backfilling the site with clean soil to adjacent grade elevations. The excavation and disposal activities have been completed. The site is currently an open excavation with sloping walls. The exposed surfaces have all been sampled and analyzed. The site will be backfilled in the near future.

Basis for reclassification:

The 100-D-21 Sludge Pit has been remediated to meet the cleanup standards specified in the *Interim Action Record of Decision for the 100-B/C-1, 100-DR-1, and 100-HR-1 Operable Units* (EPA 1995), and the *Remedial Design Report/Remedial Action Work Plan for the 100 Area* (DOE-RL 1998b). The basis for reclassification is described in detail in the *Cleanup Verification Package for the 100-D-21 Sludge Pit* (CVP-98-00002).

NOV 1999
RECEIVED
EDMC

Glenn I. Goldberg DOE Project Manager	Signature	3/25/99 Date
Wayne Soper Ecology Project Manager	Signature	3/25/99 Date
N/A EPA Project Manager	Signature	Date