


1240428
 [0074886H]

Change Number M-16-16-07	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date 9/8/2016												
Originator M. W. Cline		Phone 376-6070												
Class of Change <input type="checkbox"/> I - Signatories <input type="checkbox"/> II - Executive Manager <input checked="" type="checkbox"/> III - Project Manager														
Change Title Deletion of Target Date M-016-110-T04 "DOE shall implement remedial actions selected in all 100 Area Records of Decision for Groundwater Operable Units so that no contamination above drinking water standards or ambient water quality standards enters the Columbia River unless otherwise specified in a CERCLA decision" due 12/31/2016.														
Description/Justification of Change The completion of Target Date M-016-110-T04 "DOE shall implement remedial actions selected in all 100 Area Records of Decision for Groundwater Operable Units so that no contamination above drinking water standards or ambient water quality standards enters the Columbia River unless otherwise specified in a CERCLA decision" has been overcome by additional data needs required to complete the 100 Area Records of Decision, most notably the 100-BC-5 and 100-KR-4 remedial investigation. This target date milestone is deleted. <i>Continued on page 2</i>														
Impact of Change Deletion of Target Date M-016-110-T04.														
Affected Documents The Hanford Federal Facility Agreement and Consent Order, as amended, and Hanford Site internal planning management, and budget documents (e. g., USDOE and USDOE contractor Baseline Change Control documents, Project Management Plans).														
Approvals <table border="0"> <tr> <td data-bbox="116 1507 625 1606">  DOE </td> <td data-bbox="641 1528 787 1606"> 9/8/16 Date </td> <td data-bbox="803 1543 852 1585"> <input checked="" type="checkbox"/> </td> <td data-bbox="868 1554 1161 1585"> Approved _____ Disapproved </td> </tr> <tr> <td data-bbox="116 1606 625 1680">  EPA </td> <td data-bbox="641 1606 787 1680"> 9/15/16 Date </td> <td data-bbox="803 1627 852 1669"> <input type="checkbox"/> </td> <td data-bbox="868 1627 1161 1669"> Approved <input checked="" type="checkbox"/> Disapproved </td> </tr> <tr> <td data-bbox="116 1680 625 1753">  Ecology </td> <td data-bbox="641 1680 787 1753"> 9/13/16 Date </td> <td data-bbox="803 1690 852 1732"> <input checked="" type="checkbox"/> </td> <td data-bbox="868 1701 1161 1732"> Approved _____ Disapproved </td> </tr> </table>		 DOE	9/8/16 Date	<input checked="" type="checkbox"/>	Approved _____ Disapproved	 EPA	9/15/16 Date	<input type="checkbox"/>	Approved <input checked="" type="checkbox"/> Disapproved	 Ecology	9/13/16 Date	<input checked="" type="checkbox"/>	Approved _____ Disapproved	Page 1 of 2
 DOE	9/8/16 Date	<input checked="" type="checkbox"/>	Approved _____ Disapproved											
 EPA	9/15/16 Date	<input type="checkbox"/>	Approved <input checked="" type="checkbox"/> Disapproved											
 Ecology	9/13/16 Date	<input checked="" type="checkbox"/>	Approved _____ Disapproved											



The finalization of the 100-KR-1, 100-KR-2 and 100-KR-4 Operable Units Remedial Investigation/Feasibility Study (RI/FS) has been delayed due to the need to collect samples at depth near the 105-KE Reactor. Samples were collected in FY2016.

Change Control Form M-15-12-03 created a milestone for the submittal of the 100-BC RI/FS to account for the need of 2 years of additional groundwater monitoring data to evaluate the impact of interim actions. This report is due 12/15/2016.

With these reports being finalized and the time frame needed to finalized proposed plan and record of decisions the due date for this target date cannot be met. Implementation of the remedial actions decided in future record of decisions will be agreed to in remedial action work plans, making this target date unnecessary.

Modifications to HFFACO Appendix D, "Milestones and Target Dates Including Designation of Lead Regulatory Agency," are denoted by using ~~strikeout~~ to indicate text deletions and double underline to indicate text additions.

Number	Milestone	Due Date
M-016-110-T04	DOE shall implement remedial actions selected in all 100 Area Records of Decision for Groundwater Operable Units so that no contamination above drinking water standards or ambient water quality standards enters the Columbia River unless otherwise specified in a CERCLA decision.	12/31/2016