


Meeting Minutes  
FFTF Project Managers Meeting  
825 Jadwin/540N  
June 30, 2016

---



Date:

7/27/16

Project Manager Representative, DOE-RL



Date:

7/14/16

Project Manager Representative, Ecology

Administrative Record	H6-08
JB Borghese, CHPRC	H8-43
DR Corriell, CHPRC	S2-42
BJ Dixon, CHPRC	T5-61
OA Farabee, RL	A6-38
RA Long, RL	A6-38
SN Schleif, Ecology	H0-57
DG Singleton, CHPRC	S2-42

## Administrative Issues

The Minutes from the May 28, 2015, FFTF Project Managers Meeting were approved previously and have been placed in the Administrative Record. Brian Dixon (CHPRC) provided a summary of the FFTF overview and field visit held on March 22, 2016. Topics discussed included:

- 400 Area Waste Management Unit permit conditions
- June 3, 2015 dangerous waste compliance inspection and RL response
- FFTF Surveillance and Maintenance Plan
- Tentative Agreement for TPA milestone to close the 400 Area WMU
- Milestone for storage, treatment, and disposal of sodium
- Review of buildings and infrastructure in the 400 area
- Field visit to ISA, FSF, MASF (437) and argon dewars

An update to the list of invitees for the FFTF PMM was provided. Ben Vannah (RL), Stewart McMahan (CHPRC) and Katie Wilson (Ecology) were added to the invitee list.

- There were no open items to discuss.
- There were no new agreements or commitments.

## Project Specific Issues, Status and Schedule

- Darin Corriell (CHPRC) reported that there has been very little change in the condition of 400 area buildings and structures over the past year. New pumps were installed for the firewater well and heaters were installed in potable water storage tanks 58 and 59. Interiors of the water tanks are inspected every five years and minor repairs are expected to be needed in the next couple of years. The annual surveillance is usually done in the February through April time frame. Stephanie Schleif (Ecology) requested that she be informed prior to the 2017 inspection.
- Al Farabee (RL) discussed the proposals of closing the Interim Storage Area (ISA), vs moving the waste out of the ISA. In addition, Mr. Farabee stated that he had made a commitment to Ecology during the Central Plateau milestone negotiations that he would move the waste out of the ISA. Two drums with transducers containing sodium potassium (NaK) do not meet acceptance criteria for the Central Waste Complex (CWC) and would need DOE approval of an exception request to allow storage at a Solid Waste Complex facility. Another alternative would be moving the NaK drums to the FSF facility which would probably require a permit modification. However all of the other drums in the ISA do meet the CWC waste acceptance criteria and could be shipped to CWC. Mr. Farabee also stated that they would need to utilize the waste storage area at the ISA for the final decommissioning of FFTF. Ms. Schleif noted that permit modifications are currently having a resource impact due to limited Ecology staff assigned to work on requested modifications to revision 8c while concurrently developing revision 9. Ms.

Schleif stated that when Ecology and DOE agreed to remove the proposed M-037 milestone to close the ISA from the Central Plateau milestone change package, there was an understanding that DOE would need to close the ISA in accordance with a revised closure plan as part of the Rev 9 Hanford Site-wide permit renewal. Ms. Schleif requested that a meeting be set up to discuss the various options, commitments and priorities with closure of the 400 Area ISA between Ecology, DOE and the contractor. The Parties agreed to have a separate meeting on closure of the ISA.

- Brian Dixon noted that several minor issues from recent Ecology compliance inspections were resolved with approval of a Class 1 permit modification.

#### PFP Milestone Status (RL/CHPRC).

- M-092-09, *Establish Milestones and/or target dates if needed for acquisition of new facilities, modifications of existing facilities, and/or modification of planned facilities necessary for storage, treatment/processing, and disposal of Hanford site sodium.*  
09/30/2018 (On Schedule)

Al Farabee (RL) reported that the milestone remains on schedule.

#### Other Topics

- There were no approved changes signed off in accordance with the TPA Section 12.2.
- There were no items of general discussion.
- Three new action items were identified:
  1. RL - set up a meeting on closure of the ISA
  2. RL - inform Ecology when the schedule for the annual FFTF inspection is established
  3. RL - provide access to 2420 Stevens after RL offices are relocated
- No documents were identified for addition to the Administrative Record

#### Next Project Managers Meeting

The Parties agreed that the next PMM would be in April or May after the annual surveillance for 2017 is conducted.

FFTF Project Managers Meeting  
825 Jadwin/540N

June 30, 2016  
ATTENDANCE LIST

Name	Organization	Phone Number
1. Brian Dixon	CHPRC	376-7053
2. Stewart McMahon	CHPRC	541-720-5724
3. Bob Long	DOE-RL	376-7754
4. Ben Vannah	DOE-RL	376-9623
5. Stephanie Schlef	Ecology	376-7929
6. Deborah Singleton	CHPRC	373-7689
7. Dawn Cornell	CHPRC	376-1743
8. Al Farabee	DOE-R	376-8089
9. Jane Borghese	CHPRC	373-3804
10.		
11.		
12.		
13.		
14.		
15.		
16.		
17.		
18.		
19.		
20.		
21.		
22.		
23.		
24.		
25.		