


1238793
[0076505H]

Change Number M-16-16-02	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date 05/12/2016																		
Originator R. J. Corey		Phone 376-0108																		
Class of Change <input checked="" type="checkbox"/> I - Signatories <input type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager																				
Change Title Modification And Extension Of The M-016-00 Major Milestone "Complete Remedial Actions for all Non-Tank Farm and Non-Canyon Operable Units"																				
Description/Justification of Change The change package includes: <ul style="list-style-type: none"> • Modification and extension of major milestone M-016-00 by 18 years These changes align with the revised and reprioritized milestones developed through negotiations.																				
Continued on Page 2.																				
Impact of Change Modification and extension of the M-016-00 major milestone for completing remedial actions.																				
Affected Documents The Hanford Federal Facility Agreement and Consent Order (HFFACO), as amended, and Hanford Site internal planning management, and budget documents (e.g., DOE and DOE contractor baseline change control documents, project management plans).																				
Approvals <table border="0"> <tr> <td>S. Charboneau DOE</td> <td><i>S. Charboneau</i></td> <td>05/18/2016</td> <td>✓</td> <td>Approved</td> <td>Disapproved</td> </tr> <tr> <td>D. Molleran EPA</td> <td><i>D. Molleran</i></td> <td>5/25/16</td> <td>✓</td> <td>Approved</td> <td>Disapproved</td> </tr> <tr> <td>M. Bellon Ecology</td> <td><i>M. Bellon</i></td> <td>5/20/16</td> <td>✓</td> <td>Approved</td> <td>Disapproved</td> </tr> </table>		S. Charboneau DOE	<i>S. Charboneau</i>	05/18/2016	✓	Approved	Disapproved	D. Molleran EPA	<i>D. Molleran</i>	5/25/16	✓	Approved	Disapproved	M. Bellon Ecology	<i>M. Bellon</i>	5/20/16	✓	Approved	Disapproved	Page 1 of 2
S. Charboneau DOE	<i>S. Charboneau</i>	05/18/2016	✓	Approved	Disapproved															
D. Molleran EPA	<i>D. Molleran</i>	5/25/16	✓	Approved	Disapproved															
M. Bellon Ecology	<i>M. Bellon</i>	5/20/16	✓	Approved	Disapproved															



1238696

Change Form M-16-16-02
Page 2 of 2

All work will be conducted pursuant to approved work plans in accordance with the HFFACO. The schedule for completion will reflect the scope and complexity of the selected remedial or corrective action.

Modifications to HFFACO Appendix D, "Milestones and Target Dates Including Designation of Lead Regulatory Agency," are denoted by using ~~strikeout~~ to indicate text deletions and double underline to indicate text additions.

Number	Milestone	Due Date
M-016-00 <u>Lead Regulatory</u> <u>Agency: Dual</u>	<p>Complete remedial actions for all non-tank farm and non-canyon operable units <u>in accordance with schedules established in approved RD/RA work plans.</u></p> <p>Note: See operable unit LRA designation listing in Appendix C. It is assumed that the Record of Decision will be signed 6 months after the public comment period closes on the proposed plan. Per Action Plan Section 11.6 a day-for-day slip in the RD/RA Work Plan due date will be given for each day the remedy decision is not issued past the 6 month date. The document review, comment and approval process prescribed in the Action Plan of the HFFACO Section 9 will be followed.</p> <p>The schedule for completion of the construction of the remedy will reflect the scope and complexity of the selected remedial action. The schedule for remedial action implementation will be established upon regulatory agency approval of the RD/RA Work Plans and is enforceable as a HFFACO requirement.</p>	09/30/2024 <u>09/30/2042</u>

