



1232105

Change Number M-16-15-09	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date 11/4/2015
Originator R. J. Corey	Phone (509) 376-0108	
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
Change Title Remove the 600-385 waste site from Tri-Party Agreement Interim Milestone M-016-161.		
Description/Justification of Change <p>The scope of milestone M-016-161, "Complete 100-D and 100-H interim response actions" includes completion of interim remedial actions for 29 waste sites in the 100 Area Remaining Sites Interim Action Record of Decision (1999), and decommissioning of one facility.</p> <p>This change proposes exclusion of the 600-385, Segment 4 Transite, Concrete, and Metal Debris Area from the scope of this milestone.</p> <p><i>Description/Justification of Change continued on next page.</i></p>		
Impact of Change Establish that interim response actions for the 600-385 waste site are as required by the milestone M-016-00A, "Complete all response actions for the 100 Areas units by the specified due date as approved in a Remedial Design/Remedial Action Work Plan" due March 31, 2017.		
Affected Documents <i>Hanford Federal Facility Agreement and Consent Order, Appendix D</i> <i>Remedial Design Report/Remedial Action Work Plan for the 100 Area, DOE/RL-97-17, Rev. 6</i>		
Approvals <div><div>R. J. Corey DOE</div><div> Date <u>12/15/15</u> <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved</div></div> <div><div>N/A EPA</div><div><input type="checkbox"/> Approved <input type="checkbox"/> Disapproved</div></div> <div><div>J. A. Hednas Ecology</div><div> Date <u>12/15/15</u> <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved</div></div>		

Change Form M-16-15-09

Page 2 of 2

Description/Justification of Change (continued):

Consultation on effects of remedial actions with the affected Tribal Nations is required in accordance with Section 106 of the National Historical Preservation Act of 1966 (16 U.S.C. 470 et seq.) and 36 CFR 800 Protection of Historic Properties. The extended duration of consultation process has caused significant delay in start-up of remedial activities for the 600-385 waste site that will delay the completion past the March 31, 2016 milestone due date.

Waste site 600-385 consists of a 4948 m² (1.2 acre) area of scattered transite, concrete, and metal debris. There is no process history associated with the 600-385 waste site, but it is located near a pre-Hanford farmstead and a military camp.

Based on schedule challenges due to the cultural sensitivity of the area, DOE and Ecology agree to remove the 600-385 waste site from the scope of TPA Milestone M-016-161 and include it in the scope of TPA Milestone M-016-00A.

Authorized Changes:

Hanford Federal Facility Agreement and Consent Order Interim Milestone is modified or created as shown below using ~~strikeout~~ to indicate text deletions and underlined to indicate text additions:

Number	Milestone Description	Due Date
M-016-161 Lead <u>Regulatory</u> Agency: Ecology	Complete 100-D and 100-H Area interim response actions for the following waste sites: 100-D-30, 100-D-31, 100-D-50 (except 100-D-50:2), 100-D-69, 100-D-72, 100-D-77, 100-D-83, 100-D-84, 100-D-85, 100-D-86, 100-D-97, 100-D-98:2, 100-D-99, 100-D-100, 100-D-103, 100-D-104, 100-D-105, 100-D-106, 100-H-28, 100-H-38, 100-H-42, 100-H-44, 100-H-46, 100-H-49, 100-H-51, 100-H-53, 100-H-56, <u>and</u> 100-H-59, and 600-385 , including revegetation of 100-D and 100-H wastes sites. Complete the decommissioning of the ISRM Pond (147-D).	03/31/2016