



Department of Energy
Richland Operations Office
P.O. Box 550
Richland, Washington 99352

12-AMCP-0058

FEB 01 2012

Ms. J. A. Hedges, Program Manager
Nuclear Waste Program
State of Washington
Department of Ecology
3100 Port of Benton
Richland, Washington 99354

Dear Ms. Hedges:

**TRI-PARTY AGREEMENT CHANGE PACKAGE M-15-11-06 FOR REMEDIAL
INVESTIGATION/FEASIBILITY STUDY WORK PLANS: 200-IS-1, DOE/RL 2010-114**

Tri-Party Agreement Section 11.6 states that an implementation schedule with start and completion dates is to be submitted as part of the work plan. The work plan schedule is to identify completion dates for major tasks and deliverables as interim milestones. A change package is to be submitted with the work plan which identifies the interim milestones. Based on current funding through Congressional appropriation, there is currently insufficient funding to meet all Tri-Party Agreement obligations. Based on this, the State of Washington Department of Ecology (Ecology) and U.S. Department of Energy Richland Operations Office (RL) agreed to submittal of the above referenced Draft A Work Plan, knowing that a definitive work schedule could not be developed with any degree of certainty. As such, these work plans were submitted with a general schedule of activities and their respective durations. The attached change package establishes a Milestone due date of February 28, 2014, to provide Draft B Work Plan which will identify completion dates for major tasks and deliverables associated with each Work Plan as interim milestones.

Tri-Party Agreement Change Package M-15-11-06 was originally sent to Ecology by letter 12-AMCP-0050, dated December 28, 2011. RL received comments from Ecology on January 12, 2012. These comments have been incorporated and this letter is transmitting the revised change package.


Ms. J. A. Hedges
12-AMCP-0058

-2-

FEB 01 2012

If you have any questions, please contact me, or your staff may contact, Briant Charboneau, of my staff, on (509) 373-6137.

Sincerely,

A handwritten signature in black ink, appearing to read "Jonathan A. Dowell". The signature is fluid and cursive, with a large loop at the end.

Jonathan A. Dowell, Assistant Manager
for the Central Plateau


AMCP:RDH

Attachment

cc w/attach:

M. R. Adams, CHPRC
G. Bohnee, NPT
L. Buck, Wanapum
P. A. Burke, CHPRC
C. E. Cameron, EPA
L. M. Dittmer, CHPRC
D. E. Dooley, CHPRC
R. H. Engelmann, CHPRC
D. A. Faulk, EPA
S. Harris, CTUIR
R. Jim, YN
R. A. Kaldor, MSA
S. L. Leckband, HAB
N. M. Menard, Ecology
K. Niles, ODOE
T. W. Noland, MSA
R. E. Piippo, MSA
D. Rowland, YN
Administrative Record
Environmental Portal

Change Number M-15-11-06	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date December 21, 2011
Originator		Phone
J. A. Dowell		(509) 373-9971
Class of Change		
<input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
Change Title		
Submit Draft B, <i>200-IS-1 Operable Unit Pipeline System Waste Sites RFI/CMS/RI/FS Work Plan</i> to Ecology, including a schedule of completion dates for major tasks and deliverables.		
Description/Justification of Change		
Approval of this change form establishes a TPA Interim Milestone to provide Draft B. <i>200-IS-1 Operable Unit Pipeline System Waste Sites RFI/CMS/RI/FS Work Plan</i> to Ecology, including a schedule of completion dates for major tasks and deliverables.		
<i>continued on page 2</i>		
Impact of Change		
This change package establishes a TPA Interim Milestone to provide Draft B of the subject document, <i>200-IS-1 Operable Unit Pipeline System Waste Sites RFI/CMS/RI/FS Work Plan</i> including a schedule of completion dates for major tasks and deliverables described in the Draft B work plan. Submittal of Draft B will incorporate regulatory comment responses received on Draft A. Incorporation of regulatory comment responses on Draft A comment responses into Draft B by February 28, 2014, is on pace to complete RI/FS tasks and submit the Draft A RFI/CMS/RI/FS Report and Draft Corrective Action Decision/Proposed Plan consistent with the M-015-092B interim milestone due date.		
Affected Documents		
The <u>Hanford Federal Facility Agreement and Consent Order</u> , as amended, and Hanford Site internal planning management, and budget documents (e. g., USDOE and USDOE contractor Baseline Change Control documents; Project Management Plans).		

ApprovalsJ. A. Dowell
DOE

Date

2/1/12

☒ Approved ☐ Disapproved

EPA

N/A

Date

☐ Approved ☐ DisapprovedJ. A. Hedges
Ecology

Date

☐ Approved ☐ Disapproved**Description/Justification of change, continued**

This change control form establishes a TPA Interim Milestone to provide Draft B of the subject document, including a schedule in the Work Plan which will identify completion dates for major tasks and deliverables as interim milestones. TPA Action Plan Section 11.6 states milestones shall be set in a manner which fits the requirements of the work to be accomplished, with at least one milestone every twelve months, unless otherwise agreed to by the project managers.

Modifications are denoted by the use of ~~strikeout~~ to indicate text to be deleted and double underline to indicate text to be added.

M-015-112
Lead Agency:
Ecology

Submit Draft B. 200-IS-1 Operable Unit Pipeline System Waste
Sites RFI/CMS/RI/FS Work Plan to Ecology, including a schedule
of completion dates for major tasks and deliverables.

02/28/2014