



Department of Energy
Richland Operations Office
P.O. Box 550
Richland, Washington 99352

08-AMRC-0193

JUN 25 2008

Reissue of June 9, 2008 letter

Ms. J. A. Hedges, Program Manager
Nuclear Waste Program
State of Washington
Department of Ecology
3100 Port of Benton Blvd.
Richland, Washington 99354

RECEIVED
JUL 01 2008

EDMC

Dear Ms. Hedges:

FAST FLUX TEST FACILITY (FFTF) CLOSURE PROJECT HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER (HFFACO) INTERIM MILESTONE M-92-09 CHANGE PACKAGE

The purpose of this letter is to request regulator approval of the enclosed HFFACO change package. Please sign the Change Control Form and return the original to this office by July 9, 2008. The change package extends the M-092-09 Interim Milestone to align with completion of an out-year FFTF Closure Project baseline and the Tank Closure/Waste Management Environmental Impact Statement (EIS) and corresponding Record of Decision (ROD).

The existing interim milestone due date was established assuming the FFTF Closure Project would proceed with sodium disposition activities and facilities decommissioning and demolition (D&D) directly following the completion of facilities deactivation. The current project planning is for the FFTF to be placed in a long-term surveillance and maintenance mode following completion of deactivation activities and to defer the sodium disposition and D&D activities.

The extension to the interim milestone due date will insure that the scope of the milestone is consistent with the FFTF Closure Project baseline and the Tank Closure/Waste Management EIS and corresponding ROD. Included in the EIS is an analysis of the option for the disposition of the sodium coolant used at FFTF and the Hallam and SRE sodium stored in the 200 West Area. Deferring the milestone would not be pre-decisional to the National Environmental Policy Act process.

Members of your staff have reviewed the change package and their comments have been incorporated.


Ms. J. A. Hedges
08-AMRC-0193

-2-

JUN 25 2008

If you have questions, please contact me or your staff may contact Al Farabee, of my staff, on (509) 376-8089.

Sincerely,



David A. Brockman
Manager

AMRC:RAA

Enclosure

cc w/encl:

J. M. Ayres, Ecology

G. Bohnee, NPT

F. W. Bond, Ecology

N. Ceto, EPA

S. V. Doebler, FHI

R. Jim, YN

S. L. Leckband, HAB

K. Niles, ODOE


R. E. Piippo, FHI

E. R. Skinnarland, Ecology

J. G. Vance, FHI

Administrative Record, H6-08

H-0-16

Change Number M-92-08-01	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date June 1, 2008
Originator D. A. Brockman		Phone (509) 376-7395
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
Change Title Modify Hanford Federal Facility Agreement and Consent Order (HFFACO) interim milestone M-092-09		
Description/Justification of Change Approval of this change package will extend the due date of the M-092-09 interim milestone to allow completion of creating an out-year FFTF Closure Project baseline and the Tank Closure/Waste Management Environmental Impact Statement (EIS) and corresponding Record of Decision (ROD). The existing interim milestone due date was established assuming the FFTF Closure Project would proceed with sodium disposition activities and facilities decommissioning and demolition (D&D) directly following the completion of facilities deactivation. The current project planning is for the FFTF to be placed in a long term surveillance and maintenance mode following completion of deactivation activities and to defer the sodium disposition and D&D activities. The extension to the interim milestone due date will insure that the scope of the milestone is consistent with the FFTF Closure Project baseline and the Tank Closure/Waste Management Environmental Impact Statement (EIS) and corresponding Record of Decision (ROD). Deferring the milestone would not be pre-decisional to the NEPA process. Included in the EIS is an analysis of the option for the disposition of the sodium coolant used at FFTF and the Hallam and SRE sodium stored in the 200 West Area. continued on next pg		
Impact of Change This extension to the interim milestone for sodium disposition does not impact the FFTF Closure Project strategy and will allow for alignment with the FFTF Closure Project schedule and ROD.		
Affected Documents The <u>Hanford Federal Facility Agreement and Consent Order</u> , as amended and Hanford Site internal planning management, and budget documents (e.g., USDOE contractor Baseline Change Control documents).		
Approvals <div style="display: flex; justify-content: space-between; align-items: flex-start;"> <div style="width: 30%;">  DOE </div> <div style="width: 30%;"> Date <u>6/25/08</u> </div> <div style="width: 30%;"> <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved </div> </div> <div style="display: flex; justify-content: space-between; align-items: flex-start; margin-top: 10px;"> <div style="width: 30%;"> N/A EPA </div> <div style="width: 30%;"> Date _____ </div> <div style="width: 30%;"> <input type="checkbox"/> Approved <input type="checkbox"/> Disapproved </div> </div> <div style="display: flex; justify-content: space-between; align-items: flex-start; margin-top: 10px;"> <div style="width: 30%;"> Ecology </div> <div style="width: 30%;"> Date _____ </div> <div style="width: 30%;"> <input type="checkbox"/> Approved <input type="checkbox"/> Disapproved </div> </div>		

M-092-08-01

Description/Justification of Change

It is planned that following placement of a new FFTF Closure Project contract, a cost and schedule baseline for sodium disposition and D&D activities will be established. After the FFTF baseline is approved by DOE headquarters, the Agencies can meet to discuss the applicability of establishing milestones.

Modifications to existing Tri-Party Agreement milestones are denoted with ~~strikeout~~; new milestone/text is denoted with shading.

M-092-09 Establish milestones and/or target dates if needed for acquisition of new facilities, modifications of existing facilities, and /or modification of planned facilities necessary for storage, treatment/processing, and disposal of Hanford Site sodium.

~~07/30/09~~
09/30/18