


Meeting Minutes Transmittal

Low Level Burial Grounds
Project Managers Meeting
825 Jadwin/Room 340
Richland, Washington
May 28, 2009

RECEIVED
JUL 08 2009

EDMC

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with the content only and are not intended to imply agreement to any commitments.


Project Manager Representative, Ecology Date: 6/25/09


Project Manager Representative, RL Date: 6/25/09

LORI FRITZ
Project Manager Representative, CHPRC Date: 6.25.09

- LLBG Administrative Record H6-08
- MS Collins A6-38
- DG Singleton H0-57
- BM Barnes T4-52
- LL Fritz T3-11

LLBG PROJECT MANAGERS MEETING

825 Jadwin/Room 340

Richland, Washington

May 28, 2009

Attendance List

Name	Organization	Phone Number
Brian Dixon	CHPRC/EP	376-7053
Linda Peterson	CHPRC/EP	376-4300
Tony Miskin	" "	4-7312
Joni Williams	" "	6-4782
Tony McKernis	DOE	376-8981
Michael Collins	DOE	376-6536
Stuart Luttrell	CH2M/PRC	376-4531
Steve Szendie	Ecology	372-7911
Michelle Mandis	Ecology	2-7970
LOUI PRITZ	CHPRC	313-6350
Kathryn Knox	Knox Court Reporting	946-5535
Pattanne Arnold	CHPRC	376-3344
PAUL W. MARTIN	CHPRC	376-6620
Julio Atwood	MESA	313-1040

LLBG PROJECT MANAGERS MEETING MINUTES
825 Jadwin/Room 340/700 Area
Richland, Washington

May 28, 2009

- I. Approval of April 23, 2009 LLBG PMM minutes (Ecology/DOE-RL/CHPRC).
A. The PMM minutes were approved.

II. Operational Status

- A. Waste Received and Transferred During April 2009 (see tables)

	Volume	From	to	Containers*
Mixed Waste Received (includes inter-facility transfers)	34.81M ³	PFNW	LLBG	9
		WRAP		2
Mixed Waste Transferred Onsite	0.84 M ³	LLBG	WRAP	2
			CWC	1
Mixed Waste Shipped Offsite	0 M ³	NA	NA	0

* Includes containers of all sizes (55-gallon drums, 85-gallon drums, 5'x5'x9' boxes, etc.)

Defueled reactor compartments received during April	0
---	---

- B. Mike Collins (RL) stated that the April numbers for waste received and transferred are fairly low due to work in trenches 31 and 34. There were about 1,100 cubic meters of category 3 low level waste stored on the north end of W-5 at the beginning of FY09, and the waste in trench 34 is being encased. The next operational layer is being compacted in trench 31 so the next layer of waste can be placed; however, there have been a number of instances with the subcontractor regarding QC associated with the compaction. That issue has been ongoing for about six weeks.

Lori Fritz (CHPRC) reported that the drums with the PCB labels that were noted during EPA's inspection have been removed from the south side of trench 34 and disposed. Ms. Fritz took an action to send Steve Szendre (Ecology) a photo of the area.

III. Status of Previous Agreements and Commitments

- A. There were no previous agreements and commitments to status.

IV. New Agreements and Commitments

- A. There were no new agreements and commitments.

V. Near Term Schedules and Ongoing Activities (Milestones, TSD Unit)

- A. LLBG Permit Status

Ms. Fritz stated that the LLBG permit is in progress. Michelle Mandis (Ecology) added that the permit will be the last of the SWOC permits (CWC, WRAP, T Plant, LLBG) to be finalized. Ms. Fritz inquired about Mr. Pollett's (Heart of America) action to provide Ecology with language regarding his interest in implementing a risk-based tool in the LLBG permit comparable to the one at the Integrated Disposal Facility (IDF). Ms. Mandis responded that a response from Mr. Pollett has not been received, noting that he had six weeks to respond.

- B. Groundwater Sampling

Stuart Luttrell (CHPRC) provided a status on groundwater sampling. Sampling is scheduled for June in Waste Management Area (WMA) 1. All nine wells were sampled in WMA 2 during April, and no indicated parameters were above critical mean values. Two wells were sampled in WMA 3 in April, and everything was on trend. The next scheduled sampling for WMA 3 is in September.

A few results from sampling in WMA 4 in February have been received. The next scheduled sampling in WMA 4 is for July.

In March, samples were collected for the first determination assessment monitoring. When the results are received, an evaluation will be done to determine if there's an impact or a source related to, or potentially related to the burial grounds, causing the elevated TOC in well 299 West 15-224. Ms. Mandis requested a copy of the results when they are received. Mr. Luttrell responded that a report will be written on the results of the assessment and then transmitted to RL, and RL will determine how to transmit the report.

- C. Tony Miskho (CHPRC) inquired about the response that RL/CHPRC provided to Ecology's questions regarding the groundwater monitoring plan. There was a brief discussion, and it was noted that this subject related to the second action item from the 4/23/09 PMM. It was agreed that the action should be revised as follows: Ecology will provide feedback to RL/CHPRC responses to Ecology's questions on the groundwater monitoring plan.
- D. Mr. Miskho brought up a topic for discussion that was generated from a 200-ZP-1 meeting with Ecology several weeks ago. Mr. Miskho stated his understanding is that a separate final status groundwater monitoring plan, and associated permit conditions, will be pursued for the LLBG. Ms. Mandis indicated that she will discuss the topic internally.
- E. Mr. Luttrell reported that RL/CHPRC, Ecology and EPA met to kick off negotiation on installation of wells under the M-24 milestone. RL/CHPRC proposed three wells in burial grounds in the 200 East Area for FY10.

VI. Approved Changes Signed off in Accordance with TPA Section 12.2
 A. There were no approved changes signed.

VII. General Discussion
 A. Ms. Fritz stated that Paul Martin (M&EC) will be the new environmental compliance officer (ECO) for LLBG.

VIII. Actions

Description	Status	Date
RL/CHPRC will provide Ecology with an information package on unused areas of burial grounds by May 28, 2009	Pending	4/23/09
Ecology will provide feedback to RL/CHPRC comments on the groundwater monitoring plan by April 17, 2009	Pending	4/23/09
Ecology will provide feedback on RL/CHPRC responses to Ecology's questions on the groundwater monitoring plan. Note revision of this action from comments to responses to questions.	Pending	5/28/09

IX. Documents for Submittal to the Administrative Record
 A. There were no documents identified.

X. Next Project Managers Meeting - June 25, 2009.