


Change Number	Federal Facility Agreement and Consent Order Change Control Form	Date
M-15-09-05	Do not use blue ink. Type or print using black ink.	November 18, 2009
Originator Matthew S. McCormick		Phone (509) 373-9971
CLASS OF CHANGE		
<input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
CHANGE TITLE		
Revise near-term milestone for 200-MW-1 Operable Unit Feasibility Study Report/Proposed Plan during negotiations on the development of a comprehensive milestone change package for the Central Plateau.		
DESCRIPTION/JUSTIFICATION OF CHANGE		
<p>The U.S. Department of Energy (USDOE), the U.S. Environmental Protection Agency (EPA), and the State of Washington Department of Ecology (Ecology) signed the Agreement in Principle, "Negotiation of Hanford Federal Facility Agreement and Consent Order Revisions to Address CERCLA/RCRA Integration, Integration of Facility Disposition with Remediation of Geographically Associated Waste Sites, Central Plateau Cleanup Completion Strategies and Dispute Resolution Provisions" in February 2009. An objective of the Agreement in Principle was for USDOE to develop a Central Plateau Cleanup Completion Strategy that covers the overall cleanup of the Central Plateau, including waste site operable units, excess facilities, and groundwater remediation. Details of USDOE's strategy are described in DOE/RL-2009-81, Hanford Central Plateau Cleanup Completion Strategy.</p> <p>To allow further technical discussions and negotiations on the Tri-Party Agreement milestones, the Tri-Parties agree to revise interim milestone M-015-44B and create a new interim milestone (M-015-44C) to allow for feedback on the 200-MW-1 Feasibility Study Report before proceeding with the Proposed Plan.</p> <p><i>Continued on page 2</i></p>		
IMPACT OF CHANGE		
<p>This change package revises interim milestone M-015-44B to allow discussions on the overall M-015 series of milestones per milestone M-015-40E. It also creates interim milestone M-015-44C, which establishes a new date for submittal of the 200-MW-1 Operable Unit Proposed Plan.</p>		
AFFECTED DOCUMENTS		
<p>The HFFACO, as amended, and Hanford Site internal planning, management, and budget documents (e.g., USDOE and USDOE contractor Baseline Change Control documents; Multi-Year Work Plan; Sitewide Systems Engineering Control Documents, and Project Management Plans).</p>		
APPROVALS		
 DOE	11/18/09 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
 EPA	11/18/09 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
N/A		<input type="checkbox"/> Approved <input type="checkbox"/> Disapproved
Ecology	Date	

RECEIVED
NOV 23 2009

EDMC

Description/Justification of Change, continued

Changes to Tri-Party Agreement Action Plan milestones are indicated by ~~Strikeout~~ to indicate deletion of text and double underlining to indicate addition of text.

Milestone	Description	Date
M-015-44B	Submit 200-MW-1 OU Feasibility Study Report and Proposed Plan to EPA.	02/28/2010
<u>M-015-44C</u>	<u>Submit 200-MW-1 OU Proposed Plan to EPA.</u>	<u>02/28/2011</u>