

<b>Change Number</b> M-15-10-06	<b>Federal Facility Agreement and Consent Order Change Control Form</b> <b>Do not use blue ink. Type or print using black ink.</b>	<b>Date</b> 11/17/2010
<b>Originator</b> Briant Charboneau <span style="float: right;"><b>Phone</b> (509) 373-6137</span>		
<b>Class of Change</b> <input type="checkbox"/> I - Signatories <input type="checkbox"/> II - Executive Manager <input checked="" type="checkbox"/> III - Project Manager		
<b>Change Title</b> Modification of <i>Hanford Federal Facility Agreement and Consent Order</i> (HFFACO) M-015-66-T01 Target Date		
<b>Description/Justification of Change</b> This target milestone date is being modified to allow the day-for-day slip for submittal of the 100-KR-1/2/4 Remedial Investigation/Feasibility Study (RI/FS) Report for each day the associated RI/FS Work Plan was not approved following six months after submittal, as provided in TPA Milestone M-015-00. The RI/FS Work Plan for 100-KR-1/2/3 was approved January 12, 2010, 52 days beyond the six month period following submittal of the work plan on May 28, 2009. As provided in TPA Milestone M-015-00, the target milestone date is extended 52 days beyond the current target date of July 31, 2011. The new target milestone date for M-015-66-T01 will require submittal of the RI/FS report by September 21, 2011.  <i>Continued on Page 2</i>		
<b>Impact of Change</b> This change allows sufficient time beyond approval of the RI/FS Work Plan to prepare and submit the associated RI/FS Report.		
<b>Affected Documents</b> The <i>Hanford Federal Facility Agreement and Consent Order</i> , as amended and Hanford Site internal planning management, and budget documents (e.g., USDOE contractor Baseline Change Control documents).		
<b>Approvals</b> <div style="margin-left: 40px;"> <p>N/A _____ Approved _____ Disapproved</p> <p>Ecology <sup>OK 11/23/10</sup> _____ Date _____</p> <p><i>Briant Charboneau</i> 11-23-10 <input checked="" type="checkbox"/> Approved _____ Disapproved</p> <p>DOE-RL _____ Date _____</p> <p><i>[Signature]</i> 11/23/10 <input checked="" type="checkbox"/> Approved _____ Disapproved</p> <p>EPA _____ Date _____</p> </div>		

*Description/Justification, Continued from Page 1*

Modifications to existing Tri-Party Agreement milestones are denoted with ~~strikeout~~; new milestone/text are denoted with double underline.

M-015-66-T01	Submit CERCLA RI/FS Report and PP for the 100-KR-1, 100-KR-2 and 100-K-4 Operable Units for groundwater and soil.	<del>7/31/2011</del> <u>9/21/2011</u>
--------------	---	--