




Change Number M-015-10-07	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date 11/17/2010									
Originator Briant Charboneau		Phone (509) 373-6137									
Class of Change <input type="checkbox"/> I - Signatories <input type="checkbox"/> II - Executive Manager <input checked="" type="checkbox"/> III - Project Manager											
Change Title Modification of <i>Hanford Federal Facility Agreement and Consent Order</i> (HFFACO) M-015-70-T01 Target Date											
Description/Justification of Change <p>This target milestone date is being modified to allow the day-for-day extension for submittal of the 100-HR-1/2/3 and 100-DR-1/2 Remedial Investigation/Feasibility Study (RI/FS) Report for each day the approval of the associated RI/FS Work Plan was not approved following six months after submittal, as provided in TPA Milestone M-015-00. The RI/FS Work Plan for 100-HR-1/2/3 and 100-DR-1/2 was approved March 25, 2010, 117 days beyond the six month period following submittal of the work plan on May 28, 2009. As provided in TPA Milestone M-15-00, the target milestone date is extended 117 days beyond the current target date of July 30, 2011. The new target milestone date for M-016-70-T01 will require submittal of the RI/FS report by November 24, 2011.</p> <p><i>Continued on Page 2</i></p>											
Impact of Change This change allows sufficient time beyond approval of the RI/FS Work Plan to prepare and submit the associated RI/FS Report.											
Affected Documents The <i>Hanford Federal Facility Agreement and Consent Order</i> , as amended and Hanford Site internal planning management, and budget documents (e.g., USDOE contractor Baseline Change Control documents).											
Approvals <table border="0" style="width: 100%;"> <tr> <td data-bbox="99 1372 755 1478">  Ecology PA 11/23/10 </td> <td data-bbox="755 1372 974 1478"> 11-23-10 Date </td> <td data-bbox="974 1372 1526 1478"> <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved </td> </tr> <tr> <td data-bbox="99 1478 755 1585">  DOE-RL </td> <td data-bbox="755 1478 974 1585"> 11-23-10 Date </td> <td data-bbox="974 1478 1526 1585"> <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved </td> </tr> <tr> <td data-bbox="99 1585 755 1740"> N/A EPA </td> <td data-bbox="755 1585 974 1740"> _____ Date </td> <td data-bbox="974 1585 1526 1740"> <input type="checkbox"/> Approved <input type="checkbox"/> Disapproved </td> </tr> </table>			 Ecology PA 11/23/10	11-23-10 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved	 DOE-RL	11-23-10 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved	N/A EPA	_____ Date	<input type="checkbox"/> Approved <input type="checkbox"/> Disapproved
 Ecology PA 11/23/10	11-23-10 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved									
 DOE-RL	11-23-10 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved									
N/A EPA	_____ Date	<input type="checkbox"/> Approved <input type="checkbox"/> Disapproved									

M-015-10-07

Page 2 of 2

Description/Justification, Continued from Page 1

Modifications to existing Tri-Party Agreement milestones are denoted with ~~strikeout~~; new milestone/text are denoted with double underline.

M-015-70-T01	Submit Feasibility Study Report and Proposed Plan for the 100-HR-1, 100-HR-2, 100-HR-3, 100-DR-1 and 100-DR-2 Operable Units for groundwater and soil.	7/30/2011 <u>11/24/2011</u>
--------------	--	---