



Change Number M-015-11-01	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date 03/10/2011
Originator Briant Charboneau		Phone (509) 373-6137
Class of Change <input type="checkbox"/> I - Signatories <input type="checkbox"/> II - Executive Manager <input checked="" type="checkbox"/> III - Project Manager		
Change Title Modification of Hanford Federal Facility Agreement and Consent Order (HFFACO) M-015-62-T01 Target Date		
Description/Justification of Change This target milestone date is being modified to allow the day-for-day extension for submittal of the 100-NR-1/2 Remedial Investigation/Feasibility Study (RI/FS) Report for each day the approval of the associated RI/FS Work Plan was not approved following six months after submittal, as provided in TPA Milestone M-015-00. The RI/FS Work Plan for 100-NR-1/2 was approved March 10, 2011, 261 days beyond the six month period following submittal of the work plan on June 22, 2010 (Draft A submitted on December 22, 2009). As provided in TPA Milestone M-15-00, the target milestone date is extended 261 days beyond the current target date of December 31, 2011. The new target milestone date for M-015-62-T01 will require submittal of the RI/FS report by September 17, 2012.		
<i>Continued on Page 2</i>		
Impact of Change This change allows sufficient time beyond approval of the RI/FS Work Plan to prepare and submit the associated RI/FS Report.		
Affected Documents The Hanford Federal Facility Agreement and Consent Order, as amended and Hanford Site internal planning management, and budget documents (e.g., USDOE contractor Baseline Change Control documents).		
Approvals		
 Ecology	3-12-11 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
 DOE-RL	3-12-11 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
N/A EPA	_____ Date	<input type="checkbox"/> Approved <input type="checkbox"/> Disapproved



M-015-11-01

Page 2 of 2

Description/Justification, Continued from Page 1

Modifications to existing Tri-Party Agreement milestones are denoted with ~~strikeout~~; new milestone/text are denoted with double underline.

M-015-62-T01	Submit Feasibility Study Report and Proposed Plan for the 100-NR-1 and 100-NR-2 Operable Units for groundwater and soil.	12/31/2011 <u>09/17/2012</u>
--------------	--	--