

**Meeting Minutes Transmittal**

**Purgewater  
Project Managers Meeting  
825 Jadwin/Room 554  
Richland, Washington  
March 24, 2011**


The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with the content only and are not intended to imply agreement to any commitments.

*Fredrick A Bond* Date: 5-26-11  
Project Manager Representative, Ecology

*RD Hildebrand* Date: 5-26-11  
Project Manager Representative, RL

*Rebecca* Date: 4/28/11  
Project Manager Representative, CHPRC

Purgewater Administrative Record	H6-08
RD Hildebrand	A6-38
FW Bond	H0-57
RW Oldham	R3-50
JA Winterhalder	R3-60



PURGEWATER PROJECT MANAGERS MEETING MINUTES  
825 Jadwin/Room 554/700 Area  
Richland, Washington  
March 24, 2011

- I. Approval of January 27, 2011 Purgewater Project Managers Meeting Minutes (Ecology/DOE-RL/CHPRC).
  - A. The January PMM minutes were approved. The February Purgewater PMM was canceled.
  
- II. Operational Status
  - A. Rick Oldham (CHPRC) provided a status on the Purgewater monthly report for January and February 2011. The Professional Engineer (PE) is finishing a review of the data validation package for closure of Modutank No. 1, and the PE's final report is expected next week. Mr. Oldham stated that the total chrome that was detected in the samples taken at Modutank No. 1 was slightly below natural background. A trace amount of arsenic was detected, and one was J flagged and the two others were at four orders of magnitude below the closure standards. Mr. Oldham noted that the numbers support clean closure.
  
- III. Status of Previous Agreements and Commitments
  - A. There were no previous agreements or commitments to status.
  
- IV. New Agreements and Commitments
  - A. There were no new agreements or commitments to status.
  
- V. Near Term Schedules and Ongoing Activities (Milestones, RSD Unit)
  - A. Doug Hildebrand (RL) stated RL is waiting for receipt of the PE report certifying that all of the requirements of the closure plan have been met. Mr. Hildebrand estimated that the RL letter notifying Ecology of certified closure will be sent a month after receipt of the PE's report.
  
- VI. Approved Changes Signed Off in Accordance with TPA Section 12.3
  - A. There were no approved changes.
  
- VII. General Discussions
  - A. Brian Dixon (CHPRC) raised the question about the need to schedule future meetings since there are no milestones or Treatment, Storage and Disposal facility (TSD) to status. Mr. Dixon suggested one more meeting could be held following receipt of the PE's report. Rick Bond (Ecology) and Mr. Hildebrand agreed that no more meetings need to be scheduled, and stated that if an issue arises, a meeting could be scheduled. Mr. Bond asked how the operational reports for the CERCLA Modutanks will be tracked. Mr. Oldham stated that the information will continue to be collected, but there are no requirements under the Removal Action Work Plan (RAWP) for the CERCLA activities. Mr. Bond indicated that he would remain in contact with Mr.

Oldham and Mr. Hildebrand to keep informed. It was noted that the CERCLA Modutanks are an EPA regulatory lead.

B. Mr. Dixon asked about the status of the Investigation Derived Waste (IDW) plan, which will replace the Purgewater strategy. Mr. Hildebrand stated that the IDW plan is in concurrence and close to being approved.

VIII. Actions

A. There were no actions to status.

IX. Documents for Submittal to the Administrative Record

A. The documents associated with Modutank No. 1 closure will be tracked for submittal to the AR.

X. Next Project Managers Meeting

A. Mr. Hildebrand and Mr. Bond agreed there was no further need to schedule a PMM.

**PURGEWATER PROJECT MEETING**

**825 Jadwin/Room 554**

**Hanford, Washington**

**March 24, 2011**

**9:00 a.m. to 9:15 a.m.**

**Agenda**

- I. Approval of the January 27, 2011 Purgewater Project Meeting Minutes (Ecology/DOE-RL/CHPRC)
- II. Operational Status
- III. Status of Previous Agreements and Commitments
- IV. New Agreements and Commitments
- V. Near Term Schedules and Ongoing Activities (Milestones, TSD Unit)
- VI. Approved Changes Signed Off in Accordance with TPA Section 12.2
- VII. General Discussion
- VIII. Actions
- IX. Documents for Submittal to the Administrative Record
- X. Next Project Managers Meeting

# PURGE WATER MONTHLY REPORT 2011

	MONTH ENDING	
Purge Water Generated	Gallons	kg's
JAN ETF	22,513.5000	85,138.4745
JAN MODUTANKS	10,953.0000	41,420.5570
FEB ETF		
FEB MODUTANKS		
MAR ETF		
MAR MODUTANKS		
APR ETF		
APR MODUTANKS		
MAY ETF		
MAY MODUTANKS		
JUNE ETF		
JUNE MODUTANKS		
JULY ETF		
JULY MODUTANKS		
AUGUST ETF		
AUGUST MODUTANKS		
SEPTEMBER ETF		
SEPTEMBER MODUTANKS		
OCTOBER ETF		
OCTOBER MODUTANKS		
NOVEMBER ETF		
NOVEMBER MODUTANKS		
DECEMBER ETF		
DECEMBER MODUTANKS		
<b>2011 GRAND TOTAL TO DATE</b>	<b>33,466.5000</b>	<b>126,559.0315</b>
<b>2011 GRAND TOTAL TO DATE FOR MODUTANKS</b>	<b>10,953.0000</b>	<b>41,420.5570</b>
<b>2011 GRAND TOTAL TO DATE FOR ETF</b>	<b>22,513.5000</b>	<b>85,138.4745</b>

# PURGE WATER MONTHLY REPORT 2011

Purge Water Generated	MONTH ENDING	
	Gallons	kg's
JAN ETF	22,513.5000	85,138.4745
JAN MODUTANKS	10,953.0000	41,420.5570
FEB ETF	3,719.0000	14,064.0054
FEB MODUTANKS	23,026.0000	8,776.5768
MAR ETF		
MAR MODUTANKS		
APR ETF		
APR MODUTANKS		
MAY ETF		
MAY MODUTANKS		
JUNE ETF		
JUNE MODUTANKS		
JULY ETF		
JULY MODUTANKS		
AUGUST ETF		
AUGUST MODUTANKS		
SEPTEMBER ETF		
SEPTEMBER MODUTANKS		
OCTOBER ETF		
OCTOBER MODUTANKS		
NOVEMBER ETF		
NOVEMBER MODUTANKS		
DECEMBER ETF		
DECEMBER MODUTANKS		
<b>2011 GRAND TOTAL TO DATE</b>	<b>60,211.5000</b>	<b>149,399.6137</b>
<b>2011 GRAND TOTAL TO DATE FOR MODUTANKS</b>	<b>33,979.0000</b>	<b>50,197.1338</b>
<b>2011 GRAND TOTAL TO DATE FOR ETF</b>	<b>26,232.5000</b>	<b>99,202.4799</b>

