


Change Number M-16-11-04	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date 06/13/2011																				
Originator Jose R. Franco, Jr.		Phone (509) 376-4343																				
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager																						
Change Title Addition of Completion Date for Milestone M-016-00C to the <i>Hanford Federal Facility Agreement and Consent Order</i> (HFFACO)																						
Description/Justification of Change This change package establishes a completion date for TPA milestone M-016-00C, "Complete all interim response actions in the 100K Area," and removes the word 'interim' from the milestone description. The due date for this milestone is currently identified in the TPA Action Plan as TBD. This change package establishes a due date of December 31, 2020 for the M-016-00C milestone. This is consistent with the interim milestone dates identified in Change Packages M-16-11-03, M-16-11-06, M-16-11-08, and M-93-11-01, as part of the documentation to complete milestone M-016-140. The December 31, 2020 due date for M-016-00C provides appropriate time to complete all response actions at 100K Area, including 105-KW Basin deactivation and demolition, 105-KW reactor ISS, and completion of the remediation of the surrounding soils as identified in the applicable Remedial Design/Remedial Action Work Plans and Removal Action Work Plans. The milestone identified in this change package will be included in DOE/RL-96-17, "Remedial Design Report/Remedial Action Work Plan for the 100 Area" and DOE/RL-2005-26, "Removal Action Work Plan for 105-KE/105-KW Reactor Facilities and Ancillary Facilities." <i>(continued on page 2)</i>																						
Impact of Change This change establishes a due date of December 31, 2020 for TPA milestone M-016-00C to complete all response actions at 100K, including regulatory agency approval of project closeout documents. This milestone completion date is established based on the interim milestones and progress of the actions at 100K.																						
Affected Documents The <i>Hanford Federal Facility Agreement and Consent Order</i> , as amended; DOE/RL-96-17, <i>Remedial Design Report/Remedial Action Work Plan for the 100 Area</i> , and Hanford Site internal planning, management, and budget documents (e.g., USDOE contractor Baseline Change Control documents).																						
Approvals <table border="0"> <tr> <td colspan="3" style="text-align: center;">N/A</td> <td style="text-align: right;">Approved _____</td> <td style="text-align: right;">Disapproved _____</td> </tr> <tr> <td style="vertical-align: top;">Ecology</td> <td style="vertical-align: top;">  _____ </td> <td style="vertical-align: top;">Date 6/13/2011</td> <td style="vertical-align: top;"> <input checked="" type="checkbox"/> Approved _____ </td> <td style="vertical-align: top;"> <input type="checkbox"/> Disapproved _____ </td> </tr> <tr> <td style="vertical-align: top;">DOE-RL</td> <td style="vertical-align: top;">  _____ </td> <td style="vertical-align: top;">Date 6/14/11</td> <td style="vertical-align: top;"> <input checked="" type="checkbox"/> Approved _____ </td> <td style="vertical-align: top;"> <input type="checkbox"/> Disapproved _____ </td> </tr> <tr> <td style="vertical-align: top;">EPA</td> <td style="vertical-align: top;">  _____ </td> <td style="vertical-align: top;">Date</td> <td style="vertical-align: top;"> <input checked="" type="checkbox"/> Approved _____ </td> <td style="vertical-align: top;"> <input type="checkbox"/> Disapproved _____ </td> </tr> </table>			N/A			Approved _____	Disapproved _____	Ecology	 _____	Date 6/13/2011	<input checked="" type="checkbox"/> Approved _____	<input type="checkbox"/> Disapproved _____	DOE-RL	 _____	Date 6/14/11	<input checked="" type="checkbox"/> Approved _____	<input type="checkbox"/> Disapproved _____	EPA	 _____	Date	<input checked="" type="checkbox"/> Approved _____	<input type="checkbox"/> Disapproved _____
N/A			Approved _____	Disapproved _____																		
Ecology	 _____	Date 6/13/2011	<input checked="" type="checkbox"/> Approved _____	<input type="checkbox"/> Disapproved _____																		
DOE-RL	 _____	Date 6/14/11	<input checked="" type="checkbox"/> Approved _____	<input type="checkbox"/> Disapproved _____																		
EPA	 _____	Date	<input checked="" type="checkbox"/> Approved _____	<input type="checkbox"/> Disapproved _____																		



Description/Justification, Continued from Page 1

The following milestone due date is established for milestone M-016-00C. This milestone due date is established as agreed by the agencies following discussions of milestone M-016-140 submittals.

Modifications to existing Tri-Party Agreement milestones are denoted with ~~strikeout~~; new milestones/text are denoted with double underline.

M-016-00C	Complete all interim -response actions in the 100K Area.	TBD <u>12/31/2020</u>
-----------	---	-------------------------------------