


Change Number M-15-11-04	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date September 14, 2011
Originator J. A. Dowell		Phone (509) 373-9971
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
Change Title Delay of M-015 Series EPA-Lead Interim Milestones to Focus Resources in FY 2012 and FY 2013 on Field Cleanup Activities.		
Description/Justification of Change Approval of this change form delays the listed M-015 interim milestones by 30 months. The Tri-Parties have agreed that the following non-tank waste activities are priorities in FY2012 and FY2013: <ul style="list-style-type: none"> · Safe and Compliant Operations · River Corridor Cleanup · Site-wide Groundwater Remediation · Plutonium Finishing Plant (PFP) D&D · Deep Vadose Zone Treatability Testing <div style="text-align: right;"><i>continued on page 2</i></div>		
Impact of Change This change package extends the listed M-015 interim milestones by 30 months, delaying the completion of the RFI/CMS & RI/FS processes and initiation of the follow-on remedial action work. This change package does not change the M-015 major milestone due date and DOE represents that it will still satisfy this major milestone.		
Affected Documents The <u>Hanford Federal Facility Agreement and Consent Order</u> , as amended, and Hanford Site internal planning management, and budget documents (e. g., USDOE and USDOE contractor Baseline Change Control documents; Project Management Plans).		
Approvals		
DOE	 _____ Date	9.14.11 ✓ Approved _____ Disapproved _____
EPA	 _____ Date	9/16/11 ✓ Approved _____ Disapproved _____
Ecology	N/A _____ Date	_____ Approved _____ Disapproved _____



Description/Justification of change, continued

Based on current funding through Congressional Continuing Resolution, there is currently insufficient funding to meet all TPA obligations. In addition, while fully acknowledging DOE's obligation to seek a compliant budget under TPA Article XLVIII, the Tri-Parties anticipate that funding sufficient to support all TPA field activities may be difficult to obtain for FY 2012 and FY 2013. Based on this, and given the priorities listed above, EPA and DOE agree to extend the completion dates for the listed M-015 interim milestones by 30 months. However, DOE agrees to pursue funding in accordance with TPA Article XLVIII to minimize the 30 month delay, and EPA and DOE will continue to assess whether this 30 month delay can be shortened. This agreement is made without waiver of any obligation or reservation under TPA Article XLVIII with respect to any TPA obligation beyond the listed M-015 interim milestones in FY 2012 and FY 2013.

Modifications to interim milestones are denoted by the use of ~~strikeout~~ to indicate text to be deleted and double underline to indicate text to be added.

M-015-38B <u>Lead</u> <u>Agency:</u> <u>EPA</u>	Submit a revised Feasibility Study Report and revised Proposed Plan(s) for the 200-CW-1, 200-CW-3, and 200-OA-1 Operable Units for Waste Sites in the Outer Area of the Central Plateau to EPA.	04/30/2012 <u>10/30/2014</u>
M-015-91B <u>Lead</u> <u>Agency:</u> <u>EPA</u>	Submit Feasibility Study Report(s) and Proposed Plan(s) for the 200-BC-1/200-WA-1 operable units (200 West Inner Area) to EPA.	06/30/2013 <u>12/31/2015</u>