


Change Number M-15-11-05	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date December 20, 2011
Originator J. A. Dowell		Phone (509) 373-9971
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
Change Title Submit Draft B, Remedial Investigation/Feasibility Study Work Plan 200-WA-1 and 200-BC-1 Operable Units to EPA, including a schedule of completion dates for major tasks and deliverables.		
Description/Justification of Change Approval of this change form establishes a TPA Interim Milestone to provide Draft B, Remedial Investigation/Feasibility Study Work Plan 200-WA-1 and 200-BC-1 Operable Units, including a schedule of completion dates for major tasks and deliverables. The Tri-Parties have agreed that the following non-tank waste activities are priorities in FY2012 and FY2013: <ul style="list-style-type: none"> · Safe and Compliant Operations · River Corridor Cleanup · Site-wide Groundwater Remediation · Plutonium Finishing Plant (PFP) D&D, and · Deep Vadose Zone Treatability Testing. <p style="text-align: right;"><i>continued on page 2</i></p>		
Impact of Change This change package establishes a TPA Interim Milestone to provide Draft B of the subject document, including a schedule of completion dates for major tasks and deliverables associated with the Remedial Investigation/Feasibility Study Work Plan 200-WA-1 and 200-BC-1 Operable Units. Submittal of Draft B will incorporate regulatory comment responses received on Draft A of said document. Incorporation of regulatory comment responses on Draft A comment responses into Draft B will be completed in time to meet the February 28, 2014 milestone date. This change package does not impact the M-015 major milestone due date.		
Affected Documents The <u>Hanford Federal Facility Agreement and Consent Order</u> , as amended, and Hanford Site internal planning management, and budget documents (e. g., USDOE and USDOE contractor Baseline Change Control documents; Project Management Plans).		



Approvals			
J. A. Dowell DOE		12.28.11 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
D. A. Faulk EPA		1/3/12 Date	<input type="checkbox"/> Approved <input checked="" type="checkbox"/> Disapproved
Ecology	N/A	Date	<input type="checkbox"/> Approved <input type="checkbox"/> Disapproved

Description/Justification of change, continued

Based on current funding through Congressional appropriation, there is currently insufficient funding to meet all TPA obligations. In addition, while fully acknowledging DOE's obligation to seek a compliant budget under TPA Article XLVIII, the Tri-Parties anticipate that funding sufficient to support all TPA field activities may be difficult to obtain for and FY 2013. Based on this, and other established priorities, EPA and DOE agreed to submittal of DOE/RL-2010-49, Draft A, knowing that a definitive work schedule could not be developed with any degree of certainty. As such the work plan is being submitted with a general schedule of activities and their respective durations.

This change control form establishes a TPA interim milestone to provide Draft B of the subject document, including a schedule in the Work Plan which will identify completion dates for major tasks and deliverables as interim milestones. Milestones shall be set in a manner which fits the requirements of the work to be accomplished, with at least one milestone every twelve months, unless otherwise agreed to by the project managers. The Draft B document will be provided by February 28, 2014. DOE agrees to pursue funding in accordance with TPA Article XLVIII to minimize the delay.

Modifications are denoted by the use of ~~strikeout~~ to indicate text to be deleted and double underline to indicate text to be added.

<u>M-015-111</u> <u>Lead Agency:</u> <u>EPA</u>	<u>Submit Draft B- Remedial Investigation/Feasibility Study Work Plan 200-WA-1 and 200-BC-1 Operable Units to EPA, including a schedule of completion dates for major tasks and deliverables.</u>	<u>2/28/2014</u>
---	---	------------------