



Department of Energy
Richland Operations Office
P.O. Box 550
Richland, Washington 99352

1212451

12-AMCP-0080

MAR 07 2012

Ms. J. A. Hedges, Program Manager
Nuclear Waste Program
State of Washington
Department of Ecology
3100 Port of Benton
Richland, Washington 99354


Dear Ms. Hedges:

PROPOSED EXTENSION OF TRI-PARTY AGREEMENT INTERIM MILESTONE M-037-03
COMPLETION DATE BY 12 MONTHS

This letter transmits Change Control Form M-37-12-01 for your review and approval. This Change Control Form provides a 12 month extension to Tri-Party Agreement Interim Milestone M-037-03, to be completed April 30, 2013. The change control language is as discussed with your staff on February 29, 2012. Approval of this Change Control Form also resolves the dispute regarding Change Control Form M-37-11-02 at the Project Manager level.

If you have any questions, please contact me, or your staff may contact Briant Charboneau, of my staff, on (509) 373-6137.


Sincerely,


Jonathan A. Dowell, Assistant Manager
for the Central Plateau

AMCP:GLS

Attachment

cc: See Page 2






Ms. J. A. Hedges
12-AMCP-0080

-2-

MAR 07 2012

cc w/attach:

G. Bohnee, NPT
L. Buck, Wanapum
L. C. Buelow, EPA
P. A. Burke, CHPRC
L. M. Dittmer, CHPRC
D. E. Dooley, CHPRC
M. H. Doornbos, CHPRC
D. A. Faulk, EPA
S. Harris, CTUIR
R. Jim, YN
R. A. Kaldor, MSA
S. L. Leckband, HAB
N. M. Menard, Ecology
K. Niles, ODOE
T. W. Noland, MSA
R. E. Piippo, MSA
J. B. Price, Ecology
D. Rowland, YN
Administrative Record (M-37)
Environmental Portal

Change Number M-37-12-01	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date March 5, 2012																																				
Originator J. A. Dowell		Phone (509) 373-9971																																				
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager																																						
Change Title Extend Interim Milestone M-037-03, "Submit Revised Closure Plans to support TSD closure for two (2) TSD Units: 216-B-3 Main Pond System, and 216-S-10 Pond and Ditch" due date to April 30, 2013.																																						
Description/Justification of Change Approval of this change form delays M-037-03 Interim Milestone by 12 months. The M-037 milestone dates were aligned with M-015 series milestones included in Change Package M-15-09-02 as part of the negotiation of the Central Plateau Strategy, which was finalized during Fiscal Year 2010. Subsequently, the associated M-015-38B interim milestone for submittal of a revised Feasibility Study Report and Proposed Plan for the Outer Area Operable Units was extended by change package M-15-11-04. At that time, DOE and Ecology did not extend the M-037-03 date for submittal of the two associated Outer Area TSD unit closure plans. <i>continued on page 2</i>																																						
Impact of Change This change package extends M-037-03 interim milestone to April 30, 2013. This will allow DOE to plan for this activity during FY 2013. This extension does not affect the remaining M-037 milestones due dates.																																						
Affected Documents The Hanford Federal Facility Agreement and Consent Order, as amended, and Hanford Site internal planning management, and budget documents (e. g., USDOE and USDOE contractor Baseline Change Control documents; Project Management Plans).																																						
Approvals <table border="0" style="width: 100%;"> <tr> <td style="width: 30%; border-bottom: 1px solid black;">J. A. Dowell</td> <td style="width: 20%; border-bottom: 1px solid black;"></td> <td style="width: 15%; border-bottom: 1px solid black;">3.7.12</td> <td style="width: 10%; border-bottom: 1px solid black;"><input checked="" type="checkbox"/></td> <td style="width: 10%; border-bottom: 1px solid black;">Approved</td> <td style="width: 15%; border-bottom: 1px solid black;"><input type="checkbox"/> Disapproved</td> </tr> <tr> <td>DOE</td> <td></td> <td>Date</td> <td></td> <td></td> <td></td> </tr> <tr> <td style="border-bottom: 1px solid black;">EPA</td> <td style="border-bottom: 1px solid black;">N/A</td> <td style="border-bottom: 1px solid black;"></td> <td style="border-bottom: 1px solid black;"><input type="checkbox"/></td> <td style="border-bottom: 1px solid black;">Approved</td> <td style="border-bottom: 1px solid black;"><input type="checkbox"/> Disapproved</td> </tr> <tr> <td></td> <td></td> <td>Date</td> <td></td> <td></td> <td></td> </tr> <tr> <td style="border-bottom: 1px solid black;">J. A. Hedges</td> <td style="border-bottom: 1px solid black;"></td> <td style="border-bottom: 1px solid black;"></td> <td style="border-bottom: 1px solid black;"><input type="checkbox"/></td> <td style="border-bottom: 1px solid black;">Approved</td> <td style="border-bottom: 1px solid black;"><input type="checkbox"/> Disapproved</td> </tr> <tr> <td>Ecology</td> <td></td> <td>Date</td> <td></td> <td></td> <td></td> </tr> </table>			J. A. Dowell		3.7.12	<input checked="" type="checkbox"/>	Approved	<input type="checkbox"/> Disapproved	DOE		Date				EPA	N/A		<input type="checkbox"/>	Approved	<input type="checkbox"/> Disapproved			Date				J. A. Hedges			<input type="checkbox"/>	Approved	<input type="checkbox"/> Disapproved	Ecology		Date			
J. A. Dowell		3.7.12	<input checked="" type="checkbox"/>	Approved	<input type="checkbox"/> Disapproved																																	
DOE		Date																																				
EPA	N/A		<input type="checkbox"/>	Approved	<input type="checkbox"/> Disapproved																																	
		Date																																				
J. A. Hedges			<input type="checkbox"/>	Approved	<input type="checkbox"/> Disapproved																																	
Ecology		Date																																				

Description/Justification of change, continued

Due to efforts needed by the agencies to support other priorities, such as the sitewide dangerous waste permit, Ecology and DOE now agree to extend the completion date for Milestone M-037-03 to April 30, 2013. RL will submit two closure plans to support TSD closure for 216-B-3 Main Pond System, and 216-S-10 Pond and Ditch to Ecology by April 30, 2013.

Modifications to the interim milestone are denoted by the use of ~~strikeout~~ to indicate text to be deleted and double underline to indicate text to be added.

<p>M-037-03 <u>Lead</u> <u>Agency:</u> <u>Ecology</u></p>	<p>Submit Revised Closure Plans to support TSD closure for two (2) TSD Units: 216-B-3 Main Pond system, and 216-S-10 Pond and Ditch</p>	<p>04/30/2012 <u>4/30/2013</u></p>
--	---	--