





Change Number M-85-12-01	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date September 12, 2012
Originator O. A. Farabee (U.S. Department of Energy, Richland Operations Office)		Phone (509) 376-8089
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
Change Title Extend interim milestone M-085-01 by 6 months		
Description/Justification of Change Milestone M-085-01 requires the U. S. Department of Energy, Richland Operations Office (RL) to submit a change package to establish a date for major milestone M-085-00 (completion of response actions for canyon facilities and Central Plateau Tier 2 facilities) by September 30, 2012. The milestone is being extended to allow completion of discussions and negotiations of the M-085-00 Milestone per the Agreement in Principle dated August 16, 2012. <i>Continued on page 2</i>		
Impact of Change This change extends the existing interim milestone M-085-01 to March 31, 2013 to allow the ongoing discussions on the Central Plateau remediation schedule to progress.		
Affected Documents The Hanford Federal Facility Agreement and Consent Order (HFFACO), as amended, and Hanford Site internal planning management, and budget documents.		
Approvals		
DOE	 Date <u>9.13.12</u> <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved	
EPA	 Date <u>9/17/12</u> <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved	
Ecology	Jane A. Hedges by  Date <u>9/13/2012</u> <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved	



Description/Justification of Change (continued)

Modification of the Milestone is denoted by the use of ~~strikeout~~ to indicate text being deleted and double underline to indicate text being added.

Milestone	Title	Due Date
M-085-01 <u>Lead Agency:</u> <u>Dual Lead</u> <u>Ecology and</u> <u>EPA</u>	Submit a change package to establish a date for major milestone M-085-00.	9/30/2012 <u>03/31/2013</u>