





<b>Change Number</b> M-94-12-04	<b>Federal Facility Agreement and Consent Order                  Change Control Form</b> <small>Do not use blue ink. Type or print using black ink.</small>	<b>Date</b> November 26, 2012
<b>Originator</b> L.E. Gadbois		<b>Phone</b> (509) 376-9884
<b>Class of Change</b> <input checked="" type="checkbox"/> I - Signatories <input type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
<b>Change Title</b> Delay M-094-00 for the 300 Area due to soil contamination under the 324 Building, and create a new interim milestone for M-094 work exclusive of the 324 building.		
<b>Description/Justification of Change</b> Contamination in the soil beneath the 324 Building has been discovered and is good cause for an extension of the schedule to complete disposition of the 324 Building. The soil waste site 300-296 is highly radioactive and the 324 building is providing shielding and will be used for containment during remediation of the soil site.  <i>Description/Justification of Change continued on the next page.</i>		
<b>Impact of Change</b> An interim milestone for decommissioning of facilities except the 324 building is created and the Major M-094-00 milestone is extended to allow addition time required because of the contaminated soil.		
<b>Affected Documents</b> The Hanford Federal Facility Agreement and Consent Order (HFFACO), as amended and Hanford Site internal planning, management, and budget documents.		
<b>Approvals</b>		
M. S. McCormick DOE	 _____	4/25/13    ✓ Date                      Approved      Disapproved
D. J. McLerran EPA	 _____	4/29/13    ✓ Date                      Approved      Disapproved
M. D. Bellon Ecology	 _____	4/30/13    ✓ Date                      Approved      Disapproved



**Description/Justification of change (continued)**

Modifications are denoted by using ~~strikeout~~ to indicate text deletions and double underline to indicate text additions.

Number	Milestone	Due Date
M-094-00 <u>Lead Agency:</u> <u>EPA</u>	<p>Complete disposition of <u>all</u> 300 Area surplus facilities identified in the removal action work plan(s) for the 300 Area facilities <u>including the 324 Building and its ancillary buildings and structures.</u></p> <p>Completion of facility disposition is defined as the completion of deactivation, decontamination, decommissioning, and demolition and obtaining EPA and/or Ecology approval of the appropriate project closeout documents. The cleanup of 300-FF-2 waste sites associated with 300 Area surplus facilities and utilities will be performed in accordance with Tri-Party Agreement major Milestone M-016-00B, M-016-69, and approved Remedial Design/Remedial Action Work Plans for the 300 Area waste sites by the specified due date as approved in removal or Remedial Action Work Plans.</p>	<del>09/30/2015</del> <u>09/30/2018</u>
<u>M-094-10</u> <u>Lead Agency:</u> <u>EPA</u>	<p><u>Complete disposition of 300 Area surplus facilities identified in the removal action work plan(s) for the 300 Area facilities exclusive of the 324 Building and its ancillary buildings and structures.</u></p> <p><u>Completion of facility disposition is defined as the completion of deactivation, decontamination, decommissioning, and demolition and obtaining EPA and/or Ecology approval of the appropriate project closeout documents. The cleanup of 300-FF-2 waste sites associated with 300 Area surplus facilities and utilities will be performed in accordance with Tri-Party Agreement major Milestone M-016-00B, M-016-69, and approved Remedial Design/Remedial Action Work Plans for the 300 Area waste sites by the specified due date as approved in removal or Remedial Action Work Plans.</u></p>	<u>09/30/2015</u>