

0012688

Change Number M15-90-1	FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM <small>Do not use blue ink. Type, or print using black ink..</small>		Date 04/05/90
Originator T. M. Wintczak	Phone 376-0902		
Class of Change <input type="checkbox"/> I - Signatories (Section 13.0) <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager			
Change Title Designation of Interim Milestones for 200-BP-1 OU RI/FS			
Description/Justification of Change In accordance with Section 11.1 of the Tri-Party Agreement, the interim milestones supporting Milestone M-15 which have been established as a result of the approval of the 200-BP-1 Operable Unit Work Plan are as follows: M-15-02A - Submit draft Feasibility Study Phase 1 and 2 report to EPA and Ecology for review - May 1993 M-15-02B - Submit draft Remedial Investigation Phase 2 report to EPA and Ecology for review - April 1994 M-15-02C - Submit draft Feasibility Study Phase 3 report and proposed plan to EPA and Ecology for review - March 1995 The remedial investigation/feasibility studies is an interactive process and as such the later phases are dependent to some degree on the findings of the initial phases. Therefore, although dates for M-15-02B and M-15-02C have been established, they are dependent on the results of the Remedial Investigation Phase 2 and Feasibility Studies Phase 1 and 2.			
Impact of Change No impact, consistent with previously approved work plan.			
Affected Documents Hanford Federal Facility Agreement and Consent Order			
Approvals <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved			
DOE	<i>J.H. Wintczak</i>	Date	<i>6/1/90</i>
EPA	<i>Paul R. Day</i>	Date	<i>6/19/90</i>
Ecology	<i>Tim R. ...</i>	Date	<i>6/19/90</i>

