











Change Number M-20-90-3	FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM Do not use blue ink. Type, or print using black ink.	Date 0012700 November 1, 1990										
START												
Originator B. M. Barnes	Phone 509-376-3640											
Class of Change <input type="checkbox"/> I - Signatories (Section 13.0) <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager												
Change Title 4843 Alkali Metal Storage Facility Closure												
Description/Justification of Change <p>Reword the Tri-Party Agreement Milestone M-20-14 (completion of Part B permit application) to read "Submit 4843 Alkali Metal Storage Facility Closure Plan to Ecology and EPA" and establish a submittal date of June 30, 1991.</p> <p>Since it has been determined that qualified offsite disposal capability for dangerous alkali metal is available and all mixed alkali metal waste can be stored at the Hanford Central Waste Complex until an appropriate disposal facility is found and approved, the Department of Energy - Richland Operations has decided to close the 4843 AMSF. The changes mentioned above are requested as a result of that decision.</p>												
Impact of Change <p>No significant impact. These changes will reflect the outcome of TPA Milestone M-20-14, Part B permit application.</p> <div style="text-align: right; margin-top: 50px;">  </div>												
Affected Documents Hanford Federal Facility Agreement and Consent Order Action Plan-Appendix D, Table D-3 (page D-16) and Figure D-1 (page D-34).												
<table border="0" style="width: 100%;"> <tr> <td style="width: 30%;">Approvals</td> <td style="width: 30%; text-align: center;"> <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved </td> <td style="width: 40%;"></td> </tr> <tr> <td>DOE</td> <td style="text-align: center;">  Date 11/16/90 </td> <td rowspan="3" style="vertical-align: top; padding-left: 20px;"> Note: 4843 AMSF Closure start dates to be determined in Closure Plan. </td> </tr> <tr> <td>EPA</td> <td style="text-align: center;">  Date 11/26/90 </td> </tr> <tr> <td>Ecology</td> <td style="text-align: center;">  Date 4/26/90 </td> </tr> </table>		Approvals	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved		DOE	 Date 11/16/90	Note: 4843 AMSF Closure start dates to be determined in Closure Plan.	EPA	 Date 11/26/90	Ecology	 Date 4/26/90	
Approvals	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved											
DOE	 Date 11/16/90	Note: 4843 AMSF Closure start dates to be determined in Closure Plan.										
EPA	 Date 11/26/90											
Ecology	 Date 4/26/90											

Change Number: M-05-90-2

Description/Justification of Change (Continued)

DESCRIPTION:

Activities were stopped on August 31, 1990 on tanks 241-BX-106, -110, -111 and 241-BY-103 because of safety concerns involving ferrocyanide wastes. Jet pumping of all ferrocyanide tanks has been deferred until a review of the consequences of a ferrocyanide accident is completed.

Selecting and stabilizing another tank by September 30 to meet milestone M-05-02 is not possible since it takes 4-6 months to complete preparatory work to initiate pumping. Following initiation of pumping, tank drainage and final tank equilibration takes 3-8 months. This precludes stabilization of a fifth tank by September 1990.

91120530473