





# START

9513332.1577

0041117

Change Number M-34-95-01	<b>Federal Facility Agreement and Consent Order Change Control Form</b> <small>Do not use blue ink. Type or print using black ink.</small>	Date January 27, 1995
Originator Larry Gadbois, David Holland, Glyn Trenchard	Phone 376-9884, 736-3027, 373-4016	
Class of Change <input type="checkbox"/> I - Signatories <input type="checkbox"/> II - Project Manager <input checked="" type="checkbox"/> III - Unit Manager		
Change Title Revision to M-34-00-T05 description.		
<p>Description/Justification of Change The M-34-00-T05 target date is changed to:</p> <p>M-34-00-T05: Complete development of Unit Manager recommendations regarding K Basins. Due Date: March 1995</p> <p>The current target date M-34-00-T05 requires DOE to provide a schedule for fuel and sludge encapsulation and contaminated water removal or replacement to Ecology and EPA by 3/31/1995. DOE has recently indicated that it is considering a proposal expediting the removal of fuel and sludge from the basins by December 2000. Since this accelerated fuel and sludge removal alternative is preferred over encapsulation by the three parties, this target date should be modified to reflect the new plan and schedule for the expedited removal alternative.</p> <p>(continued on page 2)</p>		
Impact of Change This change will require revisions to be made to target dates M-34-00-T06 through -T08 and interim milestone M-34-01. This change will also allow DOE to redirect its resources toward the development of a preferential alternative.		
Affected Documents Hanford Federal Facility Agreement and Consent Order Action Plan, Appendix D.		
Approvals <div> DOE - Glyn Trenchard      1-27-95      <input checked="" type="checkbox"/> Approved      <input type="checkbox"/> Disapproved Date</div> <div> EPA - Laurence Gadbois      1-27-95      <input checked="" type="checkbox"/> Approved      <input type="checkbox"/> Disapproved Date</div> <div> Ecology - David Holland      1-31-95      <input checked="" type="checkbox"/> Approved      <input type="checkbox"/> Disapproved Date</div>		Page 1 of 2 

M-34-95-01  
January 27, 1995  
Page 2 of 2

Description/Justification of Change (continued)

Following receipt of the Unit Manager recommendations the DOE, EPA, and Ecology agree to complete negotiations of a K-Basins tentative agreement as early as possible.

In order to reflect the proposed expedited removal alternative, DOE shall provide a plan and schedule for fuel, sludge, and water disposition for the K-Basins. The assumptions for the plan and schedule will be identified in the plan. The plan and schedule will also address completion of fuel/sludge stabilization and will incorporate flexibility related to the NEPA ROD for K-Basins fuel. DOE shall develop a plan and schedule consistent with removal of all K-Basins fuel by December 2000. The schedule will be the basis for replacement of target dates M-34-00-T06 through -T08 and interim milestone M-34-01. The replacement target dates and interim milestone will include plan and schedule for: (1) initiating fuel packaging, (2) completion of fuel packaging, (3) removal of fuel from the K-Basins, (4) completion of fuel stabilization (such as passivation), (5) development of path forward for sludge (resolution of fuel/waste issue), (6) initiating removal of sludge from K-Basins, (7) completion of sludge removal from K-Basins, (8) disposition of water in K-Basins following fuel/sludge removal, according to the appropriate Hanford site tritiated water disposition plan in effect at that time, (9) disposition of the contaminated debris.