


Change Number M-05-90-03 Rev. 1	FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM Do not use blue ink. Type, or print using black ink.	Date 05/03/91
Coordinator R. E. Raymond		Phone 373-2785
Class of Change <input type="checkbox"/> I - Signatories (Section 13.0) <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager		
Change Title INTERIM STABILIZATION MILESTONE CHANGES FOR FISCAL YEARS 1991-1996		
Description/Justification of Change Revise the M-05-03 through M-05-09 milestones for the numbers of tanks to be interim stabilized. The change request M-05-90-2, approved September 1990, revised the number of interim stabilized tanks for fiscal year (FY) 1990 from five to four tanks. Schedule slippage during FY 1990 caused by on-going safety concerns on ferrocyanide, flammable gas and high organic salts have impacted the planning and documentation needed to start pumping tanks early in FY 1991. These delays have necessitated revision of future milestones. Of the 44 tanks remaining to be interim stabilized, only 18 tanks located in the 200E and 200W Areas are available for pumping. The other 26 tanks are currently restricted from pumping until ferrocyanide and flammable gas concerns are resolved. The delays are due to time required to respond to new safety concerns and inefficiencies of pumping in more tank farms without pumping all tanks in each farm simultaneously. The milestone changes needed to complete interim stabilization and isolation by the end of 1996 are as follows: (See Page 2 for Description/Justification of Change continuation.)		
Impact of Change There is no change impact to the final milestone M-05-00 as the tanks are still scheduled to be interim stabilized by the end of FY 1996.		
Affected Documents Hanford Federal Facility Agreement and Consent Order Action Plan Calendar Year 1990 Annual Update, Appendix D (Table D-3 and Figure D-1 Work Schedule).		
Approvals DOE <u>John D. Wagoner</u> <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved Date 09/09/91 E <u>Dana A. Rasmussen</u> Date 09/09/91 Ecology <u>Christine O. Gregoire</u> Date 09/09/91		

Description/Justification of Change (Continued from Page 1)

ORIGINAL

<u>Milestone</u>	<u>Fiscal Year</u>	<u>Stabilization</u>
M-05-03	September 1991	9
M-05-04	September 1992	9
M-05-05	September 1993	9
M-05-06	September 1994	9
M-05-07	September 1995	5
M-05-08 & 09	September 1996	2
		1*

REVISED

<u>Milestone</u>	<u>Fiscal Year</u>	<u>Stabilization</u>
M-05-03	September 1991	4
M-05-04	September 1992	9
M-05-05	September 1993	11
M-05-06	September 1994	8
M-05-07	September 1995	10
M-05-08 & 09	September 1996	2

*One tank carried over from FY 1990.

The target dates for pumping of tanks planned to start in 1991 and 1992:

M-05-03-T1* 241-BY Farm, May 1991
 M-05-03-T2* 241-C Farm, August 1991
 M-05-04-T1* 241-S Farm, September 1991
 M-05-05-T1* 241-SX Farm, July 1992^a
 M-05-05-T2* 241-S Farm, remainder of tanks July 1992^a

*Target date.

^aThese tanks are currently listed as flammable gas tanks and the assumption made for this schedule is that the safety concerns that prohibit pumping will be resolved by January 1992.