

Change Number M-01-93-01	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date 11/18/93
Originator	D. B. Pabst	Phone 376-9048
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager		
Change Title Defer Grout Milestones M-01-01A, M-01-01B, and M-01-03A pending final signature of negotiated agreements.		
Description/Justification of Change: Defer current interim milestones: M-01-01A Complete and verify 2 campaigns of DST waste Due Date Was - September 1993 (currently in dispute resolution) M-01-01B Complete 1 additional campaign of DST waste Due Date Was - December 1993 (currently in dispute resolution) M-01-03A Initiate construction of vaults 110-113 Due Date Was - November 1993 (currently in dispute resolution) <u>Justification:</u> These milestones have been proposed for elimination through the negotiations which occurred during the summer of 1993. However, until those changes are approved, a change process must occur to defer these milestones. Without approval of this change control form, resources must be expended to satisfy these milestones.		
Impact of Change This change will allow the redirection of funding towards work which supports the new direction of low-activity waste remediation at the Hanford Site. It will have no impact on any other Tri-Party Agreement work.		
Affected Documents Hanford Federal Facility Agreement and Consent Order Action Plan, Appendix D (Table D-1 and Figure D-1 Work Schedule).		
Approvals <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved _____ DOE <i>John H. Williams</i> 11/18/93 _____ EPA <i>Douglas A. Howard</i> 11/19/93 _____ Ecology <i>Roger Stanley</i> Nov 18/93		

9313091.2044