

MEETING MINUTES

Subject: Expedited Response Action Weekly Interface

TO: Distribution

BUILDING: 740 Stevens Center

FROM: W. L. Johnson *W.L.J.*

CHAIRMAN: W. L. Johnson

Dept-Operation-Component	Area	Shift	Meeting Dates	Number Attending
Environmental Engineering	RCHN	Day	11/01/93	6

Distribution

State of Washington Department of Ecology

J. Donnelly
 G. Freedman*
 L. Goldstein
 D. Goswami
 R. L. Hibbard
 D. Holland*
 J. Phillips
 C. Poindexter
 P. Statts
 D. D. Teel
 N. Uziemblo
 J. Yokel
 T. Wooley

U.S. Environmental Protection Agency

P. R. Beaver B5-01
 D. R. Einan
 D. A. Faulk
 L. E. Gadbois
 P. S. Innis
 D. R. Sherwood

Westinghouse Hanford Company

M. R. Adams H6-01
 L. D. Arnold B2-35
 M. V. Berriochoa B3-30
 A. S. Carlson B3-35
 H. D. Downey H6-27
 W. F. Heine B3-63
 G. C. Henckel H6-04
 W. L. Johnson* H6-04
 J. K. Patterson H6-27
 D. L. Sickle H6-27
 T. M. Wintczak H6-27
 EPIC H6-08
 ERAG Route H6-04
 WLJ File

U.S. Army Corps of Engineers

W. D. Perro* A5-19
 M. D. Mahoney A5-19

U.S. Department of Energy

H. L. Chapman A5-19
 J. K. Erickson A5-19
 B. L. Foley A5-19
 G. I. Goldberg* A5-19
 E. D. Goller A5-19
 R. G. McLeod A5-19
 P. M. Pak* A5-19
 R. K. Stewart A5-19

=====
*Attendees

The weekly interface meetings on the expedited response actions (ERAs) was held to status the ERAs for the U.S. Department of Energy, Richland Operations Office, the U.S. Environmental Protection Agency, and the State of Washington Department of Ecology. The meeting was conducted in accordance with the attached agenda.



19930901

It was agreed to go to a monthly format for the ERA Interface Meeting and schedule topical meetings to cover specific areas of concern or involvement. The next ERA Interface Meeting is scheduled for Monday, November 29, 1993. The following topical meetings have also been scheduled:

MEETING SUBJECT	DATE	TIME	LOCATION
Pickling Acid Crib Close-out Report - Discussion of Expectations & Scope	Monday 11/8/93	9:30 - 11:00	740 STVCN, CR 1600
North Slope Pre-Public Meeting Review	Monday 11/22/93	9:30 - 10:30	740 STVCN, CR 1600
Discussion of Selected Comments on 618-11 Burial Ground ERA Proposal	Monday 11/22/93	10:30 - 11:30	740 STVCN, CR 1600
General ERA Interface Monthly Meeting	Monday 11/29/93	9:30 - 10:30 -	740 STVCN, CR 1600

Attachments:

1. Agenda
2. Action Item List
3. Decisions, Agreements & Commitments
4. Expedited Response Action Weekly Reports, period ending 10/29/93

9313089-0192

WEEKLY ERA INTERFACE AGENDA

SUBJECT: STATUS OF THE EXPEDITED RESPONSE ACTIONS

DATE: November 1, 1993

- GENERAL ISSUES
 - ERA Interface Action Item Review
- INDIVIDUAL PROJECT STATUS
 - Riverland
 - o Status of field activities & final report preparation
 - Sodium Dichromate
 - o Assessment report
 - Pickling Acid Crib
 - o EPA response letter - proposed meeting 11/8/93
 - N-Springs
 - o Response to comments
 - North Slope
 - o Proposal status - pre-public meeting proposed 11/22/93
 - 200-W Carbon Tetrachloride
 - o Restart status
 - 618-11
 - o Proposal status & TPA changes - proposed meeting 11/15/93
- OTHER ISSUES
- SUMMARY OF ACTION ITEMS
- SIGN-OFF ON ANY DECISIONS, AGREEMENTS, OR COMMITMENTS

NOV 02 1993

EXPEDITED RESPONSE ACTION INTERFACE MEETING

-ACTION ITEMS-
November 1, 1993

ORGANIZATION

ACTION ITEM

WHC	Provide copy of the CCl ₄ summary analysis report (open).
RL	RL to provide a brief description on the plan to transition the CCl ₄ ERA into an IRM. (open)
WHC	Provide information on cost analysis for the use of a condenser at the CCl ₄ ERA. (open)
WHC	Provide information on potential to reseed the Riverland site with endangered or threatened species (request of Yakima Indian Nation). (open)
WHC	WHC will prepare a briefing on the Operational Readiness Review requirements for Environmental Restoration field activities (open)

NOV 1 1993

EXPEDITED RESPONSE ACTION INTERFACE MEETING

-DECISIONS, AGREEMENTS, & COMMITMENTS-
November 1, 1993

DECISIONS:

AGREEMENTS:

Nothing of any significance.

COMMITMENTS:

RL Representative

EPA Representative

Ecology Representative

WAG 11/1/93

WHC Representative

933089.0185

Weekly Report, Period Ending October 29, 1993
EXPEDITED RESPONSE ACTIONS
Technical and Management Contact - Wayne L. Johnson, 376-1721
Environmental Division

North Slope Expedited Response Action - The EE/CA has been revised to incorporate comments from DOE-HQ, RL, ACOE, and the regulators and is undergoing a final edit. Public review will be initiated on November 8, 1993.

N-Springs Expedited Response Action - DOE-HQ, EPA, and Ecology's comments have been received and are being reviewed.

White Bluffs Pickling Acid Crib Expedited Response Action - A strategy is being prepared to address the September 7, 1993, letter concerning the requirements for issuing an Interim Record of Decision for the ERA site.

618-11 Burial Ground Expedited Response Action - Regulator comments were received on September 28, 1993. Formal guidance has been provided by RL and the regulators to cease all work on this ERA, consistent with the recent TPA modifications.

Riverland Expedited Response Action - Completed contaminated soil and concrete removal activities. The concrete is planned to be recycled. The soil was spread on a concrete pad for bioremediation. This ERA is complete except for the bioremediation activity.

Sodium Dichromate Expedited Response Action - The final assessment report has been distributed.

200 West Area Carbon Tetrachloride Expedited Response Action - A new approach is being negotiated between WHC and RL that will retain the use of the EII 1.13 "Environmental Readiness Review" procedure for conducting vapor extraction restart readiness review activities. Under the new approach restart of operations at the 216-Z-1A/Z-18 (Z-1A/Z-18) site would be allowed to proceed separately from the 216-Z-9 site. This will drastically shorten the time to restart vapor extraction operations by taking advantage of the high level of readiness that has already been achieved at the Z-1A/Z-18 site.

The summary of the granular activated carbon (GAC) canister overheating incident at the Carbon Tetrachloride Expedited Response Action site, WHC-SD-EN-TI-203, was completed by Ebasco September 30, 1993. The month of October was given for review of the document by WHC and external release of the document is expected near the middle of November.

93 10 29 11 26