


0031149

Change Number M-10-93-02	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>		Date September 22, 1993
Originator	J. Propson/P. Hernandez	Phone	373-1765/376-2209
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager			
Change Title Modification to the fiscal year 1993 Rotary Mode Sampling Milestone			
Description/Justification of Change: This change, when approved will modify the due date to restore rotary mode sampling capability at the Hanford site for interim milestone M-10-13. WAS: September 1993. IS: March, 1994.			
Impact of Change Restoring rotary mode sampling capability is not possible to meet the September 30, 1993, M-10-13 milestone date. Progress toward the milestone has been impacted due to an administrative hold that was put into affect on August 12, 1993. The administrative hold was a result of serious conduct of operations concerns. This has stopped all tank farm activities except surveillance activities necessary to satisfy operational safety and environmental requirements. This was done to ensure work is performed safely without undue risk to workers. The magnitude of the impact to restoring rotary mode sampling capability is not completely known at this time. It is however currently expected that it can be restored by the above new date.			
Affected Documents Hanford Federal Facility Agreement and Consent Order Action Plan, Appendix D (Table D-1 and Figure D-1 Work Schedule).			
Approvals <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved DOE <u><i>J. Propson</i></u> Date <u>9/23/93</u> EPA <u><i>P. Hernandez</i></u> Date <u>9/29/93</u> Ecology <u><i>Roger Stanley</i></u> Date <u>9/29/93</u>			

9313041.1401