

START

0025909

Change Number M-15-92-03A	FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM Do not use blue ink. Type or print using black ink.	Date August 1, 1992
Originator WE Green		Phone 376-3886
Class of Change [] I - Signatories (Section 13.0) [X] II - Project Manager [] III - Unit Manager		
Change Title 100-FR-1 RI/FS Interim Milestones		
Description/Justification of Change Four interim milestones are proposed to ensure that 100-FR-1 Operable Unit Work Plan activities are completed on schedule. These four interim milestones are as follows: (The referenced sections refer to Sections in the approved 100-FR-I work plan, DOE/RL-90-33, Rev. 7.0) 1.3 (M-15-13A) Submit validated data of all sampling activities associated with Section 5.1.1.2, "Source Investigations," and Section 5.1.1.5, "Vadose Zone Investigations" for 100-FR-1 OU to Ecology and EPA. Interim milestone completion date: November, 1993. 2.3 (M-15-13B) Submit the 100-FR-1 OU Limited Field Investigation Report to Ecology and EPA. Interim milestone completion date: September, 1994. 3.1 (M-15-13C) Submit the 100-FR-1 OU Focused Feasibility Study Report to Ecology and EPA. Interim milestone completion date: May, 1995. 4.3 (M-15-13D) Submit the 100-FR-1 OU IRM Proposed Plan to Ecology and EPA. Interim milestone completion date: May, 1995.		
Impact of Change This change will not impact the current scope, schedule or investigative costs.		
Affected Documents Hanford Federal Facility Agreement and Consent Order Action Plan, Appendix D, Work Schedule.		
Approvals <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved DOE <u><i>John W. ...</i></u> 1/21/93 Date EPA <u><i>Paul A. Day</i></u> 1/21/93 Date Ecology <u><i>...</i></u> 1/21/93 Date		