




START

0026679

Change Number M-13-92-2	FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM Do not use blue ink. Type or print using black ink.	Date 2/8/93
Originator E.D. Goller	Phone 376-7326	
Class of Change <input type="checkbox"/> I - Signatories (Section 13.0) <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager		
Change Title EXTEND MILESTONE M-13-01 TO REFLECT CONSOLIDATION OF OPERABLE UNITS 100-BC-2, 100-BC-3 AND 100-BC-4		
Description/Justification of Change Extend the U.S. Department of Energy, Richland Field Office (RL) commitment (M-13-01) to submit the 100-BC-2 OU work plan to U.S. Environmental Protection Agency (EPA) and the State of Washington Department of Ecology (Ecology) to May 21, 1993. RL requires an extra two months and twenty one days to incorporate appropriate information regarding the 100-BC-3 and 100-BC-4 OUs into the 100-BC-2 OU Work Plan.		
Impact of Change None. The schedule for submittal of the 100-BC-2 OU Work Plan to EPA and Ecology will be adjusted to May 21, 1993 from February 1993 to reflect the increased scope of work.		
Affected Documents Hanford Federal Facility Agreement and Consent Order Action Plan, Appendices C and D		
Approvals <input type="checkbox"/> Approved <input type="checkbox"/> Disapproved		
<div>DOE  Date 2/9/93</div> <div>EPA  Date 2/9/93</div> <div>Ecology  Date 2/15/93</div>		

