


Messrs. Day and Jansen
93-ERB-063

-2-

JAN 8 1993

Should questions or concerns arise, please contact me at (509) 376-6798, or Mr. E. D. Goller at (509) 376-7326.

Sincerely,


Steven H. Wisness
Hanford Project Manager

ERD:EDG

Enclosures: As stated.

cc w/encls:

B. A. Austin, WHC
D. A. Faulk, EPA
D. D. Teel, Ecology

cc w/o encls:

R. P. Henckel, WHC
A. D. Krug, WHC
J. K. Patterson, WHC
R. D. Wojtasek, WHC

9 1 9 9 1 0 0 0 3

Change Number M-15-92-02A	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date Sept. 3, 1992
Originator W.E. Green		Phone 376-3886
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager		
Change Title 100-KR-1 RI/FS Interim Milestones		
Description/Justification of Change <p>Three interim milestones are proposed to ensure that 100-KR-1 Operable Unit Work Plan activities are completed on schedule. These three interim milestones are as follows: (The referenced sections refer to sections in the approved 100-KR-1 work plan, DOE/RL-90-20, Rev.0)</p> <ol style="list-style-type: none"> (M-15-10A) Submit validated data of all sampling activities associated with Section 5.1.1.2, "Source Investigations," and Section 5.1.1.5, "Vadose Zone Investigations" for 100-KR-1 OU to Ecology and EPA. Interim milestone completion date: October, 1993. (M-15-10B) Submit the 100-KR-1 OU Limited Field Investigation Report to Ecology and EPA. Interim milestone completion date: August, 1994. (M-15-10C) submit the 100-KR-1 OU Focused Feasibility Study Report and the 100-KR-1 OU IRM Proposed Plan to Ecology and EPA. Interim milestone completion date: April, 1995. 		
Impact of Change This change will not impact the current scope, schedule or investigative costs.		
Affected Documents Hanford Federal Facility Agreement and Consent Order Action Plan, Appendix D, Work Schedule.		
Approvals <input type="checkbox"/> Approved <input type="checkbox"/> Disapproved DOE _____ Date _____ EPA _____ Date _____ Ecology _____ Date _____		

9 1 2 0 1 0 1 0 9 4

Change Number M-15-92-04A	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date August 10, 1992
Originator E.D. Goller		Phone 376-7326
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager		
Change Title 100-BC-1 RI/FS Interim Milestones		
Description/Justification of Change <p>Four interim milestones are proposed to ensure that 100-BC-1 Operable Unit Work Plan activities are completed on schedule. These four interim milestones are as follows: (The referenced sections refer to sections in the approved 100-BC-1 work plan, DOE/RL-90-07, Rev.0)</p> <ol style="list-style-type: none"> (M-15-08A) Submit validated data of all sampling activities associated with Section 5.1.1.2, "Source Investigations," and Section 5.1.1.5 "Vadose Zone Investigations" for 100-BC-1 OU to Ecology and EPA. This IM does not include 116-C-5 vadose test pit work scope. Interim milestone completion date: October 9, 1992. (M-15-08B) Submit the 100-BC-1 OU Limited Field Investigation Report to Ecology and EPA. Interim milestone completion date: July 31, 1993. (M-15-08C) Submit the 100-BC-1 OU Treatability Study Report to Ecology and EPA. Interim milestone completion date: January 31, 1994. (M-15-08D) Submit the 100-BC-1 OU Focused Feasibility Study Report to Ecology and EPA. Interim milestone completion date: November 30, 1994. 		
Impact of Change This change will not impact the current scope, schedule or investigative costs.		
Affected Documents Hanford Federal Facility Agreement and Consent Order Action Plan, Appendix D, Work Schedule.		
Approvals <input type="checkbox"/> Approved <input type="checkbox"/> Disapproved DOE _____ Date _____ EPA _____ Date _____ Ecology _____ Date _____		

9 6 0 1 0 1 0 6
 1 9 9 2
 9

Change Number
M-15-92-08

FEDERAL FACILITY AGREEMENT AND CONSENT ORDER
CHANGE CONTROL FORM

Date
11/17/92

Do not use blue ink. Type or print using black ink.

Originator
E. D. Goller

Phone

376-7326

Class of Change

I - Signatories (Section 13.0) II - Project Manager III - Unit Manager

Change Title

100-FR-3 RI/FS Interim Milestones

Description/Justification of Change

Four interim milestones are proposed to ensure that 100-FR-3 Operable Unit Work Plan activities are completed on schedule. These four interim milestones are as follows: (The referenced sections refer to Sections in the approved 100-FR-3 work plan, DOE/RL-90-08, Rev. 0).

1. (M-15-13E) Submit validated data of all sampling activities associated with Section 5.1.1.5, "Vadose Zone Investigations," and Section 5.1.1.6, "Groundwater Investigation," for 100-FR-3 OU to Ecology and EPA. Interim milestone completion date: June 14, 1993.
2. (M-15-13F) Submit the 100-FR-3 OU Limited Field Investigation Report to Ecology and EPA. Interim milestone completion date: April 14, 1994.
3. (M-15-13G) Submit the 100-FR-3 OU Focused Feasibility Study Report to Ecology and EPA. Interim milestone completion date: December 14, 1994.
4. (M-15-13H) Submit the 100-FR-3 OU IRM Proposed Plan to Ecology and EPA. Interim milestone completion date: December 14, 1994.

Impact of Change

This change will not impact the current scope, schedule or investigative costs.

Affected Documents

Hanford Federal Facility Agreement and Consent Order Action Plan, Appendix C, Work Schedule.

Approvals Approved Disapproved

DOE _____ Date _____

EPA _____ Date _____

Ecology _____ Date _____

Change Number M-15-92-09	FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM Do not use blue ink. Type or print using black ink.	Date 11/17/92								
Originator E. D. Goller		Phone 376-7326								
Class of Change <input type="checkbox"/> I - Signatories (Section 13.0) <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager										
Change Title 100-KR-4 RI/FS Interim Milestones										
Description/Justification of Change <p>Four interim milestones are proposed to ensure that 100-KR-4 Operable Unit Work Plan activities are completed on schedule. These four interim milestones are as follows: (The referenced sections refer to Sections in the approved 100-KR-4 work plan, DOE/RL 90-21, Rev. 0).</p> <ol style="list-style-type: none"> (M-15-11A) Submit validated data of all sampling activities associated with Section 5.1.1.5, "Vadose Zone Investigations," and Section 5.1.1.6, "Groundwater Investigation," for 100-KR-4 OU to Ecology and EPA. Interim milestone completion date: March 12, 1993. (M-15-11B) Submit the 100-KR-4 OU Limited Field Investigation Report to Ecology and EPA. Interim milestone completion date: January 12, 1994. (M-15-11C) Submit the 100-KR-4 OU Focused Feasibility Study Report to Ecology and EPA. Interim milestone completion date: October 31, 1994. (M-15-11D) Submit the 100-KR-4 OU IRM Proposed Plan to Ecology and EPA. Interim milestone completion date: October 31, 1994. 										
Impact of Change This change will not impact the current scope, schedule or investigative costs.										
Affected Documents Hanford Federal Facility Agreement and Consent Order Action Plan, Appendix C, Work Schedule.										
<table border="0"> <tr> <td colspan="2">Approvals <input type="checkbox"/> Approved <input type="checkbox"/> Disapproved</td> </tr> <tr> <td>DOE _____</td> <td>Date _____</td> </tr> <tr> <td>EPA _____</td> <td>Date _____</td> </tr> <tr> <td>Ecology _____</td> <td>Date _____</td> </tr> </table>			Approvals <input type="checkbox"/> Approved <input type="checkbox"/> Disapproved		DOE _____	Date _____	EPA _____	Date _____	Ecology _____	Date _____
Approvals <input type="checkbox"/> Approved <input type="checkbox"/> Disapproved										
DOE _____	Date _____									
EPA _____	Date _____									
Ecology _____	Date _____									

Change Number M-15-92-10	FEDERAL FACILITY AGREEMENT AND CONSENT ORDER CHANGE CONTROL FORM <small>Do not use blue ink. Type or print using black ink.</small>	Date 11/17/92
-----------------------------	---	------------------

Originator E. D. Goller	Phone 376-7326
----------------------------	-------------------

Class of Change		
<input type="checkbox"/> I - Signatories (Section 13.0)	<input checked="" type="checkbox"/> II - Project Manager	<input type="checkbox"/> III - Unit Manager

Change Title 100-BC-5 RI/FS Interim Milestones

Description/Justification of Change
<p>Four interim milestones are proposed to ensure that 100-BC-5 Operable Unit Work Plan activities are completed on schedule. These four interim milestones are as follows: (The referenced sections refer to Sections in the approved 100-BC-5 work plan, DOE/RL-90-08, Rev. 0).</p> <ol style="list-style-type: none"> 1. (M-15-09A) Submit validated data of all sampling activities associated with Section 5.1.1.5, "Vadose Zone Investigations," and Section 5.1.1.6, "Groundwater Investigation," for 100-BC-5 OU to Ecology and EPA. Interim milestone completion date: December 31, 1992. 2. (M-15-09B) Submit the 100-BC-5 OU Limited Field Investigation Report to Ecology and EPA. Interim milestone completion date: August 31, 1993. 3. (M-15-09C) Submit the 100-BC-5 OU Focused Feasibility Study Report to Ecology and EPA. Interim milestone completion date: October 31, 1994. 4. (M-15-09D) Submit the 100-BC-5 OU IRM Proposed Plan to Ecology and EPA. Interim milestone completion date: October 31, 1994.

Impact of Change
This change will not impact the current scope, schedule or investigative costs.

Affected Documents
Hanford Federal Facility Agreement and Consent Order Action Plan, Appendix C, Work Schedule.

Approvals <input type="checkbox"/> Approved <input type="checkbox"/> Disapproved	
DOE	Date
EPA	Date
Ecology	Date

CORRESPONDENCE DISTRIBUTION COVERSHEET

Author	Addressee	Correspondence No.
S. H. Wisness, RL	P. T. Day, EPA D. B. Jansen, Ecology	Incoming : 9301635

Subject: HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER (TRI-PARTY AGREEMENT) CHANGE REQUEST FORMS M-15-92-02A, M-15-92-03A, M-15-92-04A, AND M-15-92-06 THROUGH M-15-92-11

INTERNAL DISTRIBUTION

Approval	Date	Name	Location	w/att
		Correspondence Control	A3-01	X
		M. R. Adams	H6-01	X
		L. D. Arnold	B2-35	X
		B. A. Austin	B2-35	X
		J. M. Ayres	H6-02	X
		G. D. Carpenter	B2-16	X
		R. E. Day	H6-02	X
		C. K. DiSibio	B3-15	X
		K. A. Gano	X0-21	X
		R. P. Henckel	H6-02	X
		A. D. Krug	H6-02	X
		K. O. Kytola	H6-02	X
		R. E. Lerch	B3-63	X
		P. J. Mackey	B3-15	X
		H. E. McGuire, Level 1	B3-63	X
		N. M. Naiknimbalkar	H6-02	X
		J. K. Patterson	H6-27	X
		J. W. Roberts	H6-02	X
		S. E. Vukelich	H6-02	X
		T. M. Wintczak	H6-27	X
		R. D. Wojtasek, Assignee	H6-27	X
		EDMC	H4-22	X
		F. V. Roeck	H6-01	X



*Reissue on 5/24/93 to correct distribution sheet and add enclosure.

9 1 0 1 3

CORRESPONDENCE DISTRIBUTION COVERSHEET

Author: S. H. Wisness, RL
Addressee: Paul T. Day, U. S. EPA
David B. Jansen, Ecology
Correspondence No.: Incoming: 9301635
Subject: Hanford Federal Facility Agreement and Consent Order (Tri-Party Agreement) Change Request Forms M-15-92-02A, M-15-92-03A, M-15-92-04A, and M-15-92-06 through M-15-92-11

INTERNAL DISTRIBUTION

Approval	Date	Name	Location	w/att
		Correspondence Control	A3-01	
		B. A. Austin	B2-35	
		R. P. Henckel	H6-02	
		A. D. Krug	H6-02	
		J. K. Patterson	H6-27	
		R. D. Wojtasek (assignee)	H6-27	
		EDMC	H6-08	



9 1 2 9 1 0 0 1 4