

# START


9302693.1



STATE OF WASHINGTON  
DEPARTMENT OF ECOLOGY

Mail Stop PV-11 • Olympia, Washington 98504-8711 • (206) 459-6000

May 12, 1993




Mr. James D. Bauer, Program Manager  
Office of Environmental Assurance,  
Permits, and Policy  
U. S. Department of Energy  
P. O. Box 550, A5-15  
Richland, WA 99352-0550

Dear Mr. Bauer:

This letter responds to John Wagoner's request that the Department of Ecology (Ecology) grant a deferral of work required under interim milestone M-03-05 of the Hanford Federal Facility Agreement and Consent Order (Tri-Party Agreement or TPA). Mr. Wagoner's request was made within his March 31, 1993, letter to Mary Riveland of Ecology, and Dana Rasmussen of the Environmental Protection Agency proposing modification of the TPA. Deferral of this work (start of construction of the Hanford Waste Vitrification Plant (HWVP)), was also addressed within our joint Agreement in Principle (also March 31, 1993), as was an agreed upon subsequent deferral of HWVP hot operations.

Ecology is hereby granting a short-term deferral of HWVP start of construction through September 30, 1993, under the provisions of Article XL (EXTENSIONS) of the TPA.

This deferral is granted in recognition of many of the issues raised within Mr. Wagoner's request. However, we also note, that while the U. S. Department of Energy (USDOE) has raised these issues as constituting good cause, our observations throughout USDOE's recent "rebaselining" studies has also provided us significant information which supports construction initiation. For these reasons, we agree that good cause exists for approval of a short-term deferral in order to provide sufficient time to examine vitrification options, and to allow us to conclude negotiations on a reasonable course of action for handling Hanford's tank wastes.



9313022.1739

Mr. James D. Bauer  
May 12, 1993  
Page 2

You should note that this deferral will remain in effect only through September 30, 1993, and that if, at that time, negotiations have not resulted in agreement between the parties regarding the HWVP, USDOE is required to immediately mobilize and commence construction as contemplated under the subject interim milestone (M-03-05). Prior to September 30, 1993, USDOE must maintain its capabilities to resume work should that be required.

Sincerely,



Roger Stanley, Director  
Tri-Party Agreement Implementation  
Nuclear and Mixed Waste Management Program

RS:dr

cc: John Wagoner, USDOE  
John Anttonen, USDOE  
Dana Rasmussen, EPA  
Mary Riveland, Ecology  
Tanya Barnett, Attorney General's Office

9313022.1739

Mr. James D. Bauer  
May 12, 1993  
Page 3

bcc: Steve Wisness, DOE  
George Hofer, EPA  
Paul Day, EPA  
Tom Anderson, WHC ✓  
Dan Silver, Ecology  
Dru Butler, Ecology  
Dave Jansen, Ecology

9313022.740


# CORRESPONDENCE DISTRIBUTION COVERSHEET

Author	Addressee	Correspondence No.
R Stanley/Ecology	JD Bauer/RL	Incoming: 9302693.1

Subject: REQUEST TO MODIFY THE HANFORD FEDERAL FACILITY COMPLIANCE AGREEMENT  
AND CONSENT ORDER (TRI-PARTY AGREEMENT)

## INTERNAL DISTRIBUTION

Approval	Date	Name	Location	w/att
		Correspondence Control	A3-01	
		President's Office		
		WT Alumkal		
		LD Arnold	B2-35	
		BA Austin (Assignee)		
		RJ Bliss		
		FT Calapristi	B2-35	
		DB Cartmell	R3-56	
		JL Denning	B4-40	
		GD Forehand	B2-35	
		CJ Geier	H6-21	
		HD Harmon		
		JO Honeyman		
		GW Jackson		
		MK Korenko		
		FD Lee	B3-75	
		RE Lerch		
		DW Lindsey	B2-35	
		HE McGuire (Level I)		
		SR Moreno		
		RD Morrison	B2-35	
		DB Pabst	B2-35	
		MA Siano		
		RG Slocum		
		EP Vodney		
		RD Wojtasek		
		EDMC	H6-08	



9302693.1