

0027549

Meeting Held MARCH 17, 1993  
From 8:30 AM to 9:00 AM

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Unit Managers Meeting.

Randall N. Krekel Date: 4-15-93  
Randall N. Krekel, Unit Manager, RL

NOT PRESENT

Date: \_\_\_\_\_  
Daniel L. Duncan, RCRA Program Manager, EPA Region 10

Jeanne J. Wallace Date: 4/15/93  
Jeanne J. Wallace, Unit Manager, Washington State Department of Ecology


200 WEST AREA ASH PIT DEMOLITION SITE CLOSURE PLAN, WHC Concurrence

Fred A. Ruck III Date: 4/15/93  
Fred A. Ruck III, Manager RCRA Closures, Westinghouse Hanford Company

**Purpose:** Discuss Permitting Process

Meeting Minutes are attached. The minutes are comprised of the following:

- Attachment 1 - Agenda  
Attachment 2 - Summary of Discussion and Commitments/Agreements  
Attachment 3 - Attendance List  
Attachment 4 - Action Items  
Attachment 5 - Proposed schedule options of Action Item 02-17-93:1  
Attachment 6 - Table of RL Unit Managers and WHC closure plan lead personnel,  
per Action Item 02-17-93:4



Attachment 1

Unit Managers Meeting  
200 WEST AREA ASH PIT DEMOLITION SITE CLOSURE PLAN  
740 STEVENS CENTER, ROOM 1600  
RICHLAND, WASHINGTON

Meeting Held MARCH 17, 1993  
From 8:30 AM to 9:00 AM

Agenda

1. Approval of Past UMM Minutes (Ecology/RL/EPA/WHC)
2. Status Action Items
3. Status Closure Activities
4. New Business
5. Set Next Meeting Date

93129343981

## Attachment 2

Unit Managers Meeting  
200 WEST AREA ASH PIT DEMOLITION SITE CLOSURE PLAN  
740 STEVENS CENTER, ROOM 1600  
RICHLAND, WASHINGTON

Meeting Held MARCH 17, 1993  
From 8:30 AM to 9:00 AM

### Summary of Discussion and Commitments/Agreements

#### 1. Approval of Past UMM Minutes (Ecology/RL/EPA/WHC):

The February 17, 1993 Unit Managers Meeting minutes were reviewed and signed by the Unit Managers.

#### 2. Status Action Items:

02-17-93:1, WHC (D. P. Butcher) presented two draft schedules (Attachment 5) for consideration. It was agreed that these schedules would be replaced with one that offset the NOD response dates (by 15 days) for HPADS in relation to 218 E-8 and Ash Pit, and that the Hexone Facility NOD response date would be 90 days after the final set of review comments was received by RL. This was based on Ecology's statement that the 218 E-8, Ash Pit and HPADS closure plan NOD comments, issued 3/3/93, were complete. Ecology stated that all additional comments addressing the Hexone closure plan are expected to be completed by April 1, 1993. Ecology, RL, and WHC will attempt to resolve an NOD response schedule for the five closure plans being addressed concurrently before the next Unit Managers Meeting. This action item is open.

02-17-93:2, Ecology (J. J. Wallace) sent a draft agenda and list of concerns, dated March 8, 1993, pertaining to the Mobile Laboratory and general lab procedure. This action item was closed, March 17, 1993.

02-17-93:3, WHC (D. M. Korematsu-Olund) has scheduled a meeting for March 31, 1993 to discuss concerns over the mobile laboratory. This action item was closed March 17, 1993.

02-17-93:4, WHC (D. M. Korematsu-Olund) presented a table (attachment 6) of WHC closure plan lead personnel and RL Unit Managers for 17 closure plans, including the 200 West Ash Pit Demolition Site Closure Plan. This action item was closed March 17, 1993.

#### 3. Status Closure Activities:

Ecology (J. J. Wallace) stated that no additional NOD comments addressing the Ash Pit Demolition Site closure plan will be issued in conjunction with the NOD comments issued March 3, 1993.

#### 4. Discuss new business:

No new business.

#### 5. Set new meeting date:

The next Unit Managers Meeting was scheduled for 8:00 am, April 15, 1993, in Richland Washington.

2  
6  
6  
3  
4  
7  
9  
9  
2

## Attachment 3

Unit Managers Meeting  
 200 WEST AREA ASH PIT DEMOLITION SITE CLOSURE PLAN  
 740 STEVENS CENTER, ROOM 1600  
 RICHLAND, Washington

Meeting Held MARCH 17, 1993  
 From 8:00 AM to 10:45 AM  
 Attendance List

Name	Organization	Phone #
R.N. Knebel	DOE RCRA Unit Mgr	376-4264
MR Romsos	WHC SLWR	376-4900
D.M. Koematsu-Oluna	WHC RCRA closures	376-2628
Jeanne Wallace	Ecology	736-3019
Melodie Selby	Ecology	736-3021
Kari K. Butik	WHC RCRA closures	372-2720
Timothy J. Powell	MACTEC supporting RL/WMD	376-3718
JACK CARROLLA	DAMES MOORE ESSC	6-1746
Bob Bauls	SNVMD ENVISAM	6-4350
JA Adler	WHC RCRA CLOSURE	376-0131
AL Prignano	WHC RCRA CLOSURES	376-7513
Don R. Butcher	WHC RCRA CLOSURE	376-2606
JOE M. ESCAMILLO	DOE-RL	6-4557
CHRIS SORENSEN	DOE-RL	376-4909

9 3 1 2 9 3 4 1 9 9 3

Attachment 4

Unit Managers Meeting  
200 WEST AREA ASH PIT DEMOLITION SITE CLOSURE PLAN  
740 STEVENS CENTER, ROOM 1600  
RICHLAND, WASHINGTON

Meeting Held March 17, 1993  
From 8:30 AM to 9:00 AM

Action Items

<u>Action Item #</u>	<u>Description</u>
02-17-93:1	WHC will draft a schedule reflecting the new NOD response cycle due dates for the Ash Pit, 218 E-8, HPADS, and Hexone. Due date March 17, 1993. (F.A. Ruck)  OPEN
02-17-93:2	Ecology will send a draft agenda and list of concerns pertaining to the Mobile Laboratory and general lab procedures. Due date March 1, 1993. (J.J. Wallace)  CLOSED 3/17/93
02-17-93:3	WHC will prepare for the March 31, 1993 meeting on analytical concerns. (F.A. Ruck)  CLOSED 3/17/93
02-17-93:4	WHC will prepare a list of WHC lead personnel for specific closure plans. (F.A. Ruck)  CLOSED 3/17/93

93129340984

Attachment 5

Unit Managers Meeting  
200 WEST AREA ASH PIT DEMOLITION SITE CLOSURE PLAN  
740 STEVENS CENTER, ROOM 1600  
RICHLAND, WASHINGTON

Meeting Held March 17, 1993  
From 8:30 AM to 9:00 AM

Two proposed schedules for Review/Response Cycle, Per Action Item 2-17-93:1

9 8 7 6 5 4 3 2 1 0 9 8 7 6 5 4 3 2 1 0 9 8 7 6 5

9 8 1 2 9 3 4 7 9 3 6

**MODIFIED TRI-PARTY AGREEMENT PROCESS: FLOWCHART FOR REVIEW/RESPONSE AND  
REVISION OF FIVE CLOSURE PLANS**

RCRA Closure Plans Review/Response Cycle	Duration (Days)	Start	End	1992		1993												1994				
				N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
<b>Hexone Storage and Treatment Facility</b>																						
Ecology Review (Rev. 0)		11/25/92	3/3/93																			
DOE-RL Response	90	3/3/93	6/1/93																			
Ecology Review	90	6/1/93	8/30/93																			
Resolve Issues	60	8/30/93	10/29/93																			
DOE-RL Revise Document	90	10/29/93	1/27/94																			
<b>218-E-8 Borrow Pit and 200 West Ashpit Demolition Sites</b>																						
Ecology Review (Rev. 0)		11/25/92	3/3/93																			
DOE-RL Response	105	3/3/93	6/16/93																			
Ecology Review	90	6/16/93	9/14/93																			
Resolve Issues	60	9/14/93	11/15/93																			
DOE-RL Revise Document	90	11/15/93	2/14/94																			
<b>Hanford Patrol Academy Demolition Site</b>																						
Ecology Review (Rev. 0)		11/25/92	3/3/93																			
DOE-RL Response	120	3/3/93	7/1/93																			
Ecology Review	90	7/1/93	9/29/93																			
Resolve Issues	60	9/29/93	11/29/93																			
DOE-RL Revise Document	90	11/29/93	2/28/94																			
<b>100-D Ponds</b>																						
Ecology Review (Rev. 0)	90	2/26/93	5/27/93																			
DOE-RL Response	90	5/27/93	8/25/93																			
Ecology Review	90	8/25/93	11/23/93																			
Resolve Issues	60	11/23/93	1/24/94																			
DOE-RL Revise Document	90	1/24/94	4/25/94																			

Note: Specific start and end dates may vary depending upon the actual receipt of NOD comments and NOD comment responses, however the days allowed for review/response remain fixed.

9 3 1 2 9 3 4 3 9 3 7

**MODIFIED TRI-PARTY AGREEMENT PROCESS: FLOWCHART FOR REVIEW/RESPONSE AND  
REVISION OF FIVE CLOSURE PLANS**

RCRA Closure Plans Review/Response Cycle	Duration (Days)	Start	End	1992		1993												1994				
				N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
Hexone Storage and Treatment Facility																						
Ecology Review (Rev. 0)		11/25/92	4/19/93																			
DOE-RL Response	90	4/19/93	7/18/93																			
Ecology Review	90	7/18/93	10/16/93																			
Resolve Issues	60	10/16/93	12/15/93																			
DOE-RL Revise Document	90	12/15/93	3/15/94																			
218-E-8 Borrow Pit and 200 West Ashpit Demolition Sites																						
Ecology Review (Rev. 0)		11/25/92	4/19/93																			
DOE-RL Response	105	4/19/93	8/2/93																			
Ecology Review	90	8/2/93	11/1/93																			
Resolve Issues	60	11/1/93	12/31/93																			
DOE-RL Revise Document	90	12/31/93	3/29/94																			
Hanford Patrol Academy Demolition Site																						
Ecology Review (Rev. 0)		11/25/92	4/19/93																			
DOE-RL Response	120	4/19/93	8/17/93																			
Ecology Review	90	8/17/93	11/15/93																			
Resolve Issues	60	11/15/93	1/14/94																			
DOE-RL Revise Document	90	1/14/94	4/14/94																			
100-D Ponds																						
Ecology Review (Rev. 0)	90	2/26/93	5/27/93																			
DOE-RL Response	90	5/27/93	8/25/93																			
Ecology Review	90	8/25/93	11/23/93																			
Resolve Issues	60	11/23/93	1/24/94																			
DOE-RL Revise Document	90	1/24/94	4/25/94																			

Note: Specific start and end dates may vary depending upon the actual receipt of NOD comments and NOD comment responses, however the days allowed for review/response remain fixed.



Attachment 6

Unit Managers Meeting  
200 WEST AREA ASH PIT DEMOLITION SITE CLOSURE PLAN  
740 STEVENS CENTER, ROOM 1600  
RICHLAND, WASHINGTON

Meeting Held March 17, 1993  
From 8:30 AM to 9:00 AM

Table of RL Unit Managers and WHC Closure Plan Lead Personnel,  
Per Action Item 2-17-93:4

9312934998

Point of Contact for RCRA Closure Plans 16-Feb-93	DOE-RL Unit Manager	Phone No.	WHC Closure Manager WHC Lead Personnel	Phone No.
4843 Alkali Metal Storage Facility	R. N. Krekel	376-4264	F.A. Ruck, Manager J. G. Adler	376-9876 376-0131
Hanford Patrol Academy Demolition Site	R. N. Krekel	376-4264	F.A. Ruck, Manager S. B. Clifford	376-9876 376-5137
200 West Area Ash Pit Demolition Site	R. N. Krekel	376-4264	F.A. Ruck, Manager D. M. Korematsu-Olund	376-9876 376-2628
218-E-8 Borrow Pit Demolition Site	R. N. Krekel	376-4264	F.A. Ruck, Manager D. M. Korematsu-Olund	376-9876 376-2628
303-K RMW Storage Facility	R. N. Krekel	376-4264	F.A. Ruck, Manager J. G. Adler	376-9876 376-0131
304 Concretion Facility	R. N. Krekel	376-4264	F.A. Ruck, Manager J. G. Adler	376-9876 376-0131
3718-F Alkali Metal Treatment and Storage Facility	R. N. Krekel	376-4264	F.A. Ruck, Manager A.L. Prignano	376-9876 376-7513
300 Area Waste Acid Treatment System	R. N. Krekel	376-4264	F.A. Ruck, Manager R.K. Bhatla	376-9876 372-2720
105-DR Large Sodium Fire Facility	R. N. Krekel	376-4264	F.A. Ruck, Manager S. W. Petersen	376-9876 376-1273
300 Area Solvent Evaporator	R. N. Krekel	376-4264	F.A. Ruck, Manager S. B. Clifford	376-9876 376-5137
2727-S Nonradioactive Dangerous Waste Storage Facility	R. N. Krekel	376-4264	F.A. Ruck, Manager S.N. Luke	376-9876 376-7542
183-H Solar Evaporation Basins	R.G. McLeod	372-0096	F.A. Ruck, Manager S. B. Clifford	376-9876 376-5137
216-B-3 Pond System	R.G. McLeod	372-0096	F.A. Ruck, Manager J.R. Laws A.L. Prignano	376-9876 376-7508 376-7513
Nonradioactive Dangerous Waste Landfill	R.G. McLeod	372-0096	F.A. Ruck, Manager D. J. Hoff	376-9876 376-2622
Hexone Storage and Treatment Facility	R.G. McLeod	372-0096	F.A. Ruck, Manager D.P. Butcher	376-9876 376-2606
100-D Ponds	R.G. McLeod	372-0096	F.A. Ruck, Manager S.N. Luke	376-9876 376-7542
2101-M Pond	R.G. McLeod	372-0096	F.A. Ruck, Manager W.G. Cox	376-9876 376-1978

Distribution

J. M. Augustenborg	RL	A5-21
R. E. Bolls	WHC	N3-13
R. C. Brunke	WHC	H6-23
R. M. Carosino	RL	A4-52
D. L. Duncan	EPA	HW-106
G. D. Forehand	WHC	B2-35
D. M. Korematsu-Olund	WHC	H6-23
R. N. Krekel	RL	A5-15
S. J. Lijek	GSSC	A4-35
P. J. Mackey	WHC	B3-15
R. D. Pierce	WHC	N3-13
T. J. Powell	MACTEC	A4-35
W. A. Skelly	WHC	H6-03
S. M. Price	WHC	H6-23
F. A. Ruck III	WHC	H6-23
J. J. Wallace	Ecology-Kennewick	

ADMINISTRATIVE RECORD: 200 West Area Ash Pit Demolition Site Closure Plan,  
I-2-2-[Care of EDMC, WHC (H6-08)]

Washington State Department of Ecology Nuclear and Mixed Waste Library,  
P.O. Box 47600, Olympia, Washington 98504-7600

Environmental Protection Agency Region 10, Seattle, Washington 98101, Mail  
Stop HW-074

Please send comments on distribution list to K.D. Tarter (H6-23), 376-4701.

0604360126